

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 13/Aug/2024 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	143.055	1589.363	1) Gujrat	13.579	107.891
2) Hydro	22.263	161.432	2) Madhya Pradesh	6.338	50.089
3) Gas	7.250	82.633	3) Chattisgarh	1.700	30.560
Total MSPGCL	172.568	1833.428	4) Maharashtra	159.524	2051.754
B) 1) APML	67.646	668.029	5) Goa (Amona)	-1.943	-24.712
2) JSWEL	26.258	269.220	Total	179.198	2215.582
3) VIPL	0.000	0.000	a) Mumbai Schedule	33.817	475.546
4) RPL(AMT)	17.586	216.037	b) Mumbai Drawl	39.692	535.336
5) SWPGPL	9.284	114.463	c) MSEDCL Bilateral *	65.497	1042.391
6) Other IPP	5.742	127.982	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	33.817	475.495
C) 1) TPCL Thermal	12.616	118.621	Include PX	0.000	0.000
2) TPCL Hydro	7.392	81.409	Standby	0.000	0.052
3) TPCL Gas	4.148	44.840	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.378	93.592	1) MSEDCL	456.788	5429.739
D) STATE			2) Mumbai Discoms	71.226	873.798
1) Thermal	289.565	3197.307	3) Other Discoms	11.592	146.268
(A1+C1+C4+(B1-B6))			TOTAL STATE	539.606	6449.805
2) Hydro	29.655	242.841			
(A2+C2)					
3) Gas	11.398	127.473			
(A3+B7+C3)					
4) Wind	9.473	486.917			
6) SOLAR	20.317	179.685			
TOTAL STATE	360.408	4234.223			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5375	6251	6281	5887
MSPGCL Hydro	534	289	2106	196
MSPGCL Gas	278	278	361	283
MSPGCL Total Generation	6187	6818	8748	6366
Central Sector Receipt	9096	7861	7842	6397
WIND	193	262	475	594
CPP / IPP Thermal	4606	5228	5659	5232
CPP / IPP Gas	0	0	0	0
SOLAR	2320	1904	0	0
Exchange with Mumbai	-2288	-2046	-1616	-1087
MSEDCL DEMAND MET	19579	19532	20585	17114
Load Shedding	0	0	1231	0
MSEDCL DEMAND	19579	19532	21816	17114
TPCL GENERATION	900	1099	1298	789
AEML GENERATION	312	311	323	301
MUMBAI DEMAND	3500	3456	3237	2177
OTHER DISCOM DEMAND	535	494	523	388
STATE DEMAND MET	23614	23483	24345	19679
STATE DEMAND	23614	23483	25576	19679
Frequency (Hz)	49.97	49.96	49.75	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.13 Hz at 07:55 Hrs	49.55 Hz at 19:20 Hrs	49.95	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 13/Aug/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.62	31.68	164	130
Unit 8	11.72	137.20	525	446
Unit 9	11.08	134.97	508	396
Unit 10	10.20	135.87	495	365
Total	36.62	439.72		
Bhusawal				
Unit 3	3.46	29.82	175	110
Unit 4	7.57	94.54	420	280
Unit 5	7.68	95.98	435	285
Total	18.70	220.34		
Parli				
Unit 6	0.00	10.63	0	0
Unit 7	4.14	49.08	209	140
Unit 8	1.78	47.21	170	0
Total	5.92	106.92		
Chandrapur				
Unit 3	2.34	30.21	114	85
Unit 4	0.00	28.70	0	0
Unit 5	7.67	87.65	360	275
Unit 6	7.02	80.13	330	270
Unit 7	7.80	75.22	387	283
Unit 8	8.57	11.10	410	271
Unit 9	10.31	107.66	476	329
Total	43.71	420.66		
Paras				
Unit 3	5.03	10.50	243	171
Unit 4	5.14	47.50	235	160
Total	10.17	58.01		
Khaparkheda				
Unit 1	0.00	30.09	3	0
Unit 2	3.51	41.12	167	125
Unit 3	3.65	42.40	162	132
Unit 4	3.83	45.29	170	131
Unit 5	10.39	116.31	455	375
Total	21.39	275.21		
Nasik				
Unit 3	2.99	6.64	139	114
Unit 4	2.47	36.04	128	40
Unit 5	1.08	25.82	118	0
Total	6.55	68.50		
Uran				
All Units	7.25	82.63	375	276
Total	7.25	82.63		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.11	14.70	47	43
Total	1.11	14.70		
Koyna				
Stage 1-2	5.88	32.34	530	45

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	9.06	38.84	1004	0
Stage 3	2.77	19.73	320	0
Total	17.71	90.90		
Hydro				
KDPH	0.00	6.37	0	0
VTRNA	0.00	1.48	0	0
TILLARI	0.39	8.03	55	0
BHIRA T.R.	0.24	4.44	40	0
SMLHY_PTN	3.43	45.09	152	132
GHATGHAR	0.49	5.13	125	0
Total	4.55	70.53		
Wind				
Total	9.47	486.92	0	0
Total	9.47	486.92		
CPP				
APML(Mus)	67.65	668.03	0	0
JSWEL(Mus)	26.26	269.22	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	17.59	216.04	0	0
SWPGPL-Mus	9.28	114.46	0	0
Dhariwal	0.00	0.00	0	0
IEPL	0.00	55.19	0	0
Other(Mus)	1.25	16.15	0	0
JPL	4.49	56.65	272	132
Total	126.52	1395.73		
SOLAR				
Total	20.32	179.68	0	0
Total	20.32	179.68		
Tata				
Trombay 5	8.32	67.00	460	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.60	26.99	109	108
Trombay 7B	1.55	17.85	65	64
TATA Hydro	7.39	81.41	430	218
Trombay 8	4.30	51.63	243	133
Total	24.16	244.87		
AEML				
DTPS U-1&2	7.38	93.59	323	296
Total	7.38	93.59		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	143.06	1589.36	MSPGCL Total	172.57	1833.43
			MSPGCL Thml+Gas	150.30	1672.00	Koyna 1,2 & 4 Total	14.94	71.17
			MSPGCL Hydro	22.26	161.43	State Total	360.41	4234.22

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 13/Aug/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5957	197	281	6435	713	5361	0	0	6456	6400	-1227	17231	0	0	17231	2621	451	20303	50.03
2	5830	197	282	6309	742	5331	0	0	6562	6288	-1232	17022	0	0	17022	2397	416	19835	49.96
3	5829	197	281	6307	631	5267	0	0	6414	6444	-1142	17124	0	0	17124	2250	383	19757	49.96
4	5887	196	283	6366	594	5232	0	0	6389	6397	-1087	17114	0	0	17114	2177	388	19679	49.97
5	6035	199	283	6517	460	5320	0	0	6721	6646	-1059	17496	0	0	17496	2153	389	20037	49.98
6	6125	1030	285	7440	407	5391	0	1	7057	6993	-1158	18650	0	0	18650	2266	425	21340	49.99
7	6149	1731	368	8248	324	5444	0	98	7206	7575	-1270	19946	461	0	20407	2421	473	23301	49.89
8	6216	1577	366	8159	229	5466	0	527	8328	8118	-1504	20490	0	0	20490	2661	505	23656	50.03
9	6295	640	283	7218	204	5248	0	1321	8847	8255	-1794	19939	0	0	19939	2997	514	23449	50.06
10	5879	420	280	6579	224	5026	0	2142	9022	8472	-2129	19803	0	1	19803	3297	511	23611	50.01
11	5375	534	278	6187	193	4606	0	2320	9009	9096	-2288	19579	0	5	19579	3500	535	23614	49.97
12	5464	421	276	6161	149	4581	0	2566	8760	8666	-2351	19229	0	39	19229	3569	543	23341	49.98
13	5364	195	278	5837	188	4768	0	2590	8604	8359	-2278	18957	0	36	18957	3491	507	22956	49.90
14	5340	407	278	6025	192	4590	0	2528	8180	8114	-2149	18799	0	0	18799	3377	500	22677	49.92
15	5799	382	278	6459	213	4908	0	2246	8040	8084	-2135	19294	0	0	19294	3424	481	23199	49.95
16	6251	289	278	6818	262	5228	0	1904	7940	7861	-2046	19532	0	5	19532	3456	494	23483	49.96
17	5983	632	277	6892	343	5286	0	1381	8203	7989	-1977	19370	0	17	19370	3422	544	23336	49.91
18	5983	1247	277	7507	419	5556	0	606	8140	7688	-1828	19421	0	19	19421	3361	527	23309	49.98
19	5962	2091	286	8339	505	5624	0	87	7705	7751	-1697	20082	86	0	20168	3278	527	23973	49.93
20	6281	2106	361	8748	475	5659	0	0	7814	7842	-1616	20585	1231	0	21816	3237	523	25576	49.75
21	6454	1882	369	8705	489	5673	0	0	7438	7228	-1524	20063	157	0	20220	3119	508	23847	49.89
22	6193	2114	375	8682	530	5670	0	0	7020	6656	-1451	19592	0	0	19592	2985	495	23072	49.85
23	6218	1936	364	8518	509	5641	0	0	6503	6291	-1401	19081	0	0	19081	2915	477	22473	49.87
24	6186	1643	283	8112	478	5639	0	0	6331	5985	-1349	18389	0	0	18389	2852	476	21717	50.01
MUs	143.05	22.26	7.25	172.57	9.47	126.52	0.00	20.32	182.69	179.20	-39.69	456.79	1.94	0.12	458.72	71.23	11.59	541.54	49.95

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)220KV BBLR-1 and 2 Line overload.2)132 KV BBLR TO Rahuri line over Load

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 13/Aug/2024

Position as on 6.30 Hrs of 14/Aug/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Parli Unit 6	250	04/08/2024	00:00		Continued.	Annual Overhaul	25/08/2024
Total Capacity MSPGCL		250						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	14/08/2024
IPP	SWPGPL U-2	135	01/08/2024	01:50		Continued.	Annual Overhaul	25/08/2024
IPP	IEPL Unit 1	270	11/08/2024	23:56		Continued.	Annual Overhaul	21/08/2024
Total Capacity IPP		675						
Total Capacity PLANNED OUTAGE		925						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/08/2024
MSPGCL	Nasik Unit 5	210	12/08/2024	08:25	13/08/2024	11:57	Low Vacuum	
MSPGCL	Chandrapur Unit 4	210	12/08/2024	17:03		Continued.	suspected BTL at Rear water wall corner no.2 side at top portion of cat house and also due to boiler validity extension	15/08/2024
MSPGCL	Khaparkheda Unit 1	210	13/08/2024	00:04		Continued.	Due to Boiler Drum heavy steam leakage,generator seal oil leakage.	20/08/2024
MSPGCL	Parli Unit 8	250	13/08/2024	12:10		Continued.	All DCS supply fail.	
Total Capacity MSPGCL		1125						
IPP								
IPP	RPL(AMT) U-3	270	23/07/2024	00:47		Continued.	Turbine Vibration High	15/08/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1715						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Aug/2024

Position as on 6.30 Hrs of 14/Aug/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	31/07/2024	17:38		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	12/08/2024	20:31	13/08/2024	05:58	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	13/08/2024	08:00	13/08/2024	18:51	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	13/08/2024	23:00	14/08/2024	05:00	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	14/08/2024	08:00		Continued.	Zero Schedule given by MSEDCL	
Total Capacity MSPGCL		540						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		540						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2024

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	13/08/2024	21:45	13/08/2024	23:41	EO	To attend earth leakage on Pole-1 Y phase transformer
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	08/08/2024	07:23	13/08/2024	10:09	HT	H/T for load Management.
JAIGAD - KARAD CKT - 2	IntraState	12/08/2024	15:00	13/08/2024	22:57	T	Distance Protection
CHANDRAPUR GCR - CHANDRAPUR HVDC - 2	IntraState	12/08/2024	15:30			EO	To rectify/attend earth leakage and SF6 gas leakage problem.
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2024	22:06	13/08/2024	09:22	HT	System constraint.
KORADI-NANDGAONPETH (RPL)	IntraState	13/08/2024	09:41	13/08/2024	18:22	PO	DFRA TESTING OF REACTOR
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	13/08/2024	10:19			PO	POST OCC: For completion of integration works of the project for Extension of 765/400/220kV Pune (Shikrapur) GIS substation under Western Region Expansion Scheme & XXVI (WRES-XXVI).
KHADKA- DEEPNAGAR CKT 1	IntraState	13/08/2024	14:36	13/08/2024	17:16	EO	During yard inspection at 400 KV Khadka SS on Dtd. 13.08.2024, Red hot observed on 400KV Khadka -Deepnagar Ckt- 1 B-Phase Wave trap jumper Palm nut bolt. it may cause severe problem. To avoid this Emergency outage required on 400KV Khadka - Deepnagar Ckt- 1 at 400 kV Khadka s/s.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2024

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 2	IntraState	23/07/2024	10:04	13/08/2024	21:35	PO	Replacement of existing conductor of 220 kV PGCIL-South Solapur Ckt-II with HTLS Conductor & OPGW.
GHODBUNDER - GORAI	IntraState	29/07/2024	12:14			PO	Bunching activity on line to form newly reconfigured line as 220kV Ghodbunder-Versova Line-2 for outage of 220kV Gorai EHV Station.
EKLAHARE (OCR) - PADGHE	IntraState	05/08/2024	08:21			HT	for load management
OLD GCR PARLI - GIRWALI CKT - II	IntraState	11/08/2024	00:30	13/08/2024	20:47	HT	Heavy air leakage in breaker.
KARAD - VITA CKT- 1	IntraState	12/08/2024	09:16			PO	For Distance Relay Retrofitting work and Relay Rewiring work at Karad end.
MAHAPE - TFIPL	IntraState	12/08/2024	21:49	13/08/2024	12:37	T	Tripped on R-ph. differential protection
TIFIL - STT GIS	IntraState	12/08/2024	21:49	13/08/2024	12:36	T	R-ph LA burst
MAHAPE - STT GIS	IntraState	12/08/2024	21:49	13/08/2024	12:37	T	R-ph LA burst
TILLARI - AMONA LINE	IntraState	13/08/2024	08:37	13/08/2024	17:55	PO	Replacement polymer insulator and OPGW work
PADGHE - JAMBHUL 1	IntraState	13/08/2024	09:33	13/08/2024	13:09	T	Distance Protection
220 KV PARLI (OLD GCR)- GIRWALI (400 KV) CKT 3	IntraState	13/08/2024	09:33	13/08/2024	17:13	PO	For fixing Turbo wind driven Bird Guard
220 KV GHUGGUS - ACC CKT	IntraState	13/08/2024	10:27	13/08/2024	14:12	PO	Testing and R.M.Work
220 KV PARLI -U-8 - PARBHANI CKT	IntraState	13/08/2024	10:48	13/08/2024	17:22	PO	Replacement of Flashed over Disc String
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	13/08/2024	12:54	13/08/2024	17:55	PO	For replacement of damaged aux contactor for PDR ckt(K7,K8), SF6 Gas supervision ckt(K10,K11) & DC supervision ckt(K12, K13) of own CB under supervision of PAC unit Kalwa
POPHLI PEDHMBE LINE- 1	IntraState	13/08/2024	13:35	13/08/2024	15:35	HT	L. side isolator signaling switch C.T. circuit defective
BHUGAON - WARDHA (PG)	IntraState	13/08/2024	19:25	13/08/2024	20:20	HT	to control state OD
TILLARI - AMONA LINE	IntraState	14/08/2024	07:26			PO	Replacement polymer insulator and OPGW work
DASTURI-KANDALGAON LINE	IntraState	14/08/2024	09:08			PO	Replacement of R-ph wavetrap damaged bottom jumper of 220KV Dasturi- Kandalgaon line.
220 KV ICT Outages/Trippings							
220/132 KV 100 MVA ICT 1@ BABHALESHWAR	IntraState	12/07/2024	13:35			PO	Augmentation of 220/132kV 100MVA to 220/132kV 200MVA at Babheshwar.
220/100 KV 100 MVA ICT 1 @ KANDALGAON	IntraState	15/07/2024	05:28			T	Differential Protection
220/22-22 KV 80 MVA PTR 2 @ COLOURCHEM	IntraState	18/07/2024	14:05			T	Tripped on differential protection.
220/22KV 50MVA PTR 3 @ BHOSARI 2	IntraState	24/07/2024	23:02			T	Tripped due to caught fire.
220/132KV 200 MVA ICT NO 2 @ MAGARPATTA	IntraState	13/08/2024	09:58	13/08/2024	14:24	PO	Half Yearly Maintenance.
220/33KV 50MVA PTR 3 @ WATHAR	IntraState	13/08/2024	10:00	13/08/2024	19:36	PO	Diagnostic testing work & Quarterly maintenance work
220/33KV 50MVA BBL T/F @ OGLEWADI	IntraState	13/08/2024	10:48	13/08/2024	13:51	PO	1.Quarterly Maintenance Work 2.CB Timing, CRM & VIDAR Testing Work
220/33KV 100MVA PTR 1 @ GHATNANDRE	IntraState	13/08/2024	10:54	13/08/2024	13:52	PO	Double earthing connection work for 33kV Bushing turret CT R & B Ph
220/33KV 100MVA PTR 3 @ GHATNANDRE	IntraState	13/08/2024	14:10	13/08/2024	16:06	PO	Double earthing connection work for 33kV Bushing turret CT B Ph & Y Ph

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2024

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132KV 200 MVA ICT NO 1 @ MAGARPATTA	IntraState	13/08/2024	17:06	13/08/2024	17:06	EO	For attending the TCIV closed alarm on NIFPS panel
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 2 @ BORIVALI (AEML)	IntraState	13/08/2024	11:00	13/08/2024	16:00	PO	Preventive Maintenance of Main Bus-2 & Bus-2 side Isolators.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage