

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 13/Sep/2022 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	102.782	1563.583	1) Gujrat	13.721	108.090
2) Hydro	12.109	174.843	2) Madhya Pradesh	-0.646	13.749
3) Gas	2.137	40.375	3) Chattisgarh	3.460	42.850
Total MSPGCL	117.028	1778.801	4) Maharashtra	133.491	2089.281
B) 1) APLM	60.455	856.033	5) Goa (Amona)	-1.822	-12.919
2) JSWEL	17.264	246.247	Total	148.204	2241.051
3) VIPL	0.000	0.000	a) Mumbai Schedule	36.020	437.508
4) RPL(AMT)	17.979	208.591	b) Mumbai Drawl	39.611	478.847
5) SWPGPL	5.224	68.982	c) MSEDCL Bilateral *	61.042	596.300
6) Other IPP	5.344	75.728	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	36.020	437.376
C) 1) TPCL Thermal	10.408	153.739	Include PX	0.000	0.000
2) TPCL Hydro	3.658	61.523	Standby	0.000	0.132
3) TPCL Gas	1.858	13.011	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.038	125.660	1) MSEDCL	380.176	5142.647
D) STATE			2) Mumbai Discoms	63.573	832.782
1) Thermal	227.494	3298.563	3) Other Discoms	8.890	117.612
(A1+C1+C4+(B1-B6))			TOTAL STATE	452.639	6093.041
2) Hydro (A2+C2)	15.767	236.366			
3) Gas (A3+B7+C3)	3.995	53.386			
4) Wind	49.665	151.666			
6) SOLAR	7.514	112.007			
TOTAL STATE	304.435	3851.988			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4540	4517	4752	4050
MSPGCL Hydro	485	539	1193	357
MSPGCL Gas	89	87	87	90
MSPGCL Total Generation	5114	5143	6032	4497
Central Sector Receipt	7313	6569	6114	5234
WIND	1832	2391	2179	1761
CPP / IPP Thermal	4961	4348	5444	4153
CPP / IPP Gas	0	0	0	0
SOLAR	478	101	0	0
Exchange with Mumbai	-1738	-2049	-1669	-1199
MSEDCL DEMAND MET	17556	16093	17714	14148
Load Shedding	0	0	0	0
MSEDCL DEMAND	17556	16093	17714	14148
TPCL GENERATION	567	590	872	547
AEML GENERATION	402	310	373	303
MUMBAI DEMAND	2707	2949	2914	2049
OTHER DISCOM DEMAND	404	410	386	298
STATE DEMAND MET	20667	19452	21014	16495
STATE DEMAND	20667	19452	21014	16495
Frequency (Hz)	50.09	49.94	50.03	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 1518 Hrs	49.8 Hz at 17.24 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 13/Sep/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.43	38.22	135	0
Unit 7	0.00	0.00	0	0
Unit 8	10.00	137.26	469	338
Unit 9	0.00	0.00	0	0
Unit 10	10.27	135.31	476	357
Total	22.70	310.79		
Bhusawal				
Unit 3	0.00	32.32	0	0
Unit 4	8.24	117.88	415	290
Unit 5	0.06	0.27	64	0
Total	8.31	150.48		
Parli				
Unit 6	3.95	56.80	192	148
Unit 7	3.84	40.89	191	112
Unit 8	2.82	49.03	154	52
Total	10.61	146.72		
Chandrapur				
Unit 3	2.80	35.38	145	75
Unit 4	2.20	40.46	99	77
Unit 5	4.79	55.45	320	78
Unit 6	5.62	94.47	300	150
Unit 7	4.66	94.36	238	126
Unit 8	0.00	49.00	0	0
Unit 9	8.61	128.18	430	295
Total	28.69	497.31		
Paras				
Unit 3	4.24	58.38	198	150
Unit 4	3.90	58.25	191	141
Total	8.14	116.63		
Khaparkheda				
Unit 1	2.30	34.24	115	75
Unit 2	2.36	31.59	120	60
Unit 3	3.29	42.91	155	129
Unit 4	1.95	44.86	180	0
Unit 5	8.25	107.14	445	275
Total	18.15	260.75		
Nasik				
Unit 3	0.00	29.36	0	0
Unit 4	3.11	14.50	150	117
Unit 5	3.07	37.05	147	115
Total	6.18	80.91		
Uran				
All Units	2.14	40.38	91	87
Total	2.14	40.38		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.60	7.52	25	24
Total	0.60	7.52		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.62	31.86	415	35
Stage 4	0.74	29.60	404	0
Stage 3	1.44	15.15	240	0
Total	3.80	76.61		
Hydro				
KDPH	0.43	0.94	18	18
VTRNA	0.24	9.12	60	0
TILLARI	1.10	5.74	58	0
BHIRA T.R.	0.40	5.32	60	0
SMLHY_PTN	5.54	65.97	235	223
GHATGHAR	0.00	3.63	0	0
Total	7.72	90.72		
Wind				
Total	49.66	151.67	0	0
Total	49.66	151.67		
CPP				
APML(Mus)	60.46	856.03	0	0
JSWEL(Mus)	17.26	246.25	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	17.98	208.59	0	0
SWPGPL-Mus	5.22	68.98	0	0
Other(Mus)	5.34	75.73	0	0
Total	106.27	1455.58		
SOLAR				
Total	7.51	112.01	0	0
Total	7.51	112.01		
Tata				
Trombay 5	6.98	103.30	364	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.99	8.45	57	38
Trombay 7B	0.86	4.56	48	33
TATA Hydro	3.66	61.52	402	36
Trombay 8	3.43	50.44	223	130
Total	15.92	228.27		
AEML				
DTPS U-1&2	8.04	125.66	491	281
Total	8.04	125.66		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	102.78	1563.58	MSPGCL Total	117.03	1778.80
			MSPGCL Thml+Gas	104.92	1603.96	Koyna 1,2 & 4 Total	2.36	61.46
			MSPGCL Hydro	12.11	174.84	State Total	304.44	3851.99

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 13/Sep/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4389	364	89	4842	1873	4133	0	0	5542	5237	-1269	14479	0	14479	2326	337	17142	49.93
2	4252	356	90	4698	1782	4160	0	0	5325	5284	-1186	14417	0	14417	2164	321	16902	49.96
3	4050	357	90	4497	1761	4153	0	0	5413	5234	-1199	14148	0	14148	2049	298	16495	50.00
4	4095	359	90	4544	1835	4010	0	0	5739	5516	-1149	14478	0	14478	1969	278	16725	50.00
5	4190	358	90	4638	1839	4118	0	0	5775	5813	-1134	14976	0	14976	1953	298	17227	50.00
6	4485	356	90	4931	1749	4269	0	0	6280	6521	-1207	15941	0	15941	2065	322	18328	50.02
7	4608	488	89	5185	1730	4617	0	31	7003	7055	-1320	16950	0	16950	2210	348	19508	49.95
8	4572	513	89	5174	1701	5090	0	218	7289	7113	-1538	17388	0	17388	2387	370	20145	50.04
9	4540	485	89	5114	1832	4961	0	478	7380	7313	-1738	17556	0	17556	2707	404	20667	50.09
10	4273	532	89	4894	1958	4337	0	832	7862	7372	-1840	17144	0	17144	2986	409	20539	50.04
11	3856	539	91	4486	2125	4111	0	981	8028	7397	-2014	16672	0	16672	3183	414	20269	50.04
12	3893	545	89	4527	2187	3542	0	1124	7532	7003	-2047	15913	0	15913	3255	423	19591	50.01
13	4025	449	90	4564	2232	3713	0	1115	6683	6147	-2137	15235	0	15235	3141	399	18775	49.97
14	3975	375	89	4439	2296	4102	0	895	6203	5721	-2074	14999	0	14999	2977	380	18356	50.01
15	3966	366	89	4421	2287	3826	0	779	6351	6471	-2132	15266	0	15266	2961	387	18613	50.03
16	4026	377	88	4491	2346	4078	0	604	6616	6422	-2167	15376	0	15376	2988	398	18762	50.06
17	4065	369	88	4522	2499	3907	0	352	6792	6796	-2158	15519	0	15519	2988	399	18906	49.97
18	4517	539	87	5143	2391	4348	0	101	6669	6569	-2049	16093	0	16093	2949	410	19452	49.94
19	4682	1082	88	5852	2368	5038	0	4	6436	6223	-1871	17200	0	17200	2953	414	20567	50.00
20	4752	1193	87	6032	2179	5444	0	0	6171	6114	-1669	17714	0	17714	2914	386	21014	50.03
21	4522	626	88	5236	2138	5390	0	0	5960	5888	-1602	16670	0	16670	2791	380	19841	50.03
22	4568	594	90	5252	2174	5450	0	0	5402	5022	-1452	16069	0	16069	2658	377	19104	50.00
23	4335	471	89	4895	2234	5067	0	0	5102	4573	-1342	15053	0	15053	2549	374	17976	50.00
24	4146	416	89	4651	2149	4402	0	0	5306	5400	-1317	14920	0	14920	2450	365	17735	49.99
MUs	102.78	12.11	2.14	117.03	49.66	106.27	0.00	7.51	152.86	148.20	-39.61	380.18	0.00	380.18	63.57	8.89	452.64	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Sep/2022

Position as on 6.30 Hrs of 14/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
MSPGCL	Koyna Unit 4	70	05/08/2022	17:20		Continued.	Generator winding differential protection	29/09/2022
MSPGCL	Koradi Unit 9	660	07/08/2022	14:53		Continued.	Boiler Tube Leakage (Converted to Annual Overhaul from 11.08.2022 for 45 Days)	26/09/2022
MSPGCL	Chandrapur Unit 8	500	06/09/2022	00:52		Continued.	COH	05/10/2022
MSPGCL	Koradi Unit 6	210	14/09/2022	14:35		Continued.	Tripped on Furnace Pressure High(converted to Overhaul)	03/10/2022
MSPGCL	Chandrapur Unit 6	500	14/09/2022	21:51		Continued.	PRIAMARY AIR PREHEATER BASKET REPLACEMENT AND OTHER WORKS WILL BE TAKEN TENTATIVELY TILL 20.09.2022.	20/09/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	30/09/2022
MSPGCL	Uran Unit B0	120	27/08/2022	15:26		Continued.	Gas shortage	
IPP	SWPGPL U-3	135	28/08/2022	19:04		Continued.	Boiler SSC chain broken problem.	30/09/2022
IPP	RPL(AMT) U-4	270	31/08/2022	00:00		Continued.	Coal Shortage	
MSPGCL	Uran Unit 8	108	01/09/2022	00:00		Continued.	Gas shortage	
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
IPP	RPL(AMT) U-1	270	08/09/2022	11:58		Continued.	Furnace Pressure High(under coal shortage wef 18:00hrs of 10.09.22)	28/09/2022
MSPGCL	Nasik Unit 3	210	10/09/2022	11:46		Continued.	Turbine Vibration	18/09/2022
MSPGCL	Bhusawal Unit 5	500	11/09/2022	05:48	13/09/2022	23:08	Turbine Vibration	13/09/2022

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Sep/2022

Position as on 6.30 Hrs of 14/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	11/09/2022	21:03		Continued.	Gas shortage	
MSPGCL	Koradi Unit 6	210	12/09/2022	02:56	13/09/2022	02:56	AC Supply fail.	
MSPGCL	Bhusawal Unit 3	210	12/09/2022	21:13		Continued.	Zero schedule	
IPP	SWPGPL U-1	135	12/09/2022	23:28	14/09/2022	20:26	Turbine side drain valve steam leakage	13/09/2022
MSPGCL	Khaparkheda Unit 4	210	13/09/2022	13:33		Continued.	Poor Coal Quality	16/09/2022
IPP	SWPGPL U-2	135	14/09/2022	04:12		Continued.	Vibration high ID fan	25/09/2022
TPC-G	Trombay 7A	120	14/09/2022	05:36		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	14/09/2022	05:50		Continued.	Gas shortage	
MSPGCL	Bhusawal Unit 5	500	14/09/2022	13:25		Continued.	Turbine vibrations High	15/09/2022
IPP	SWPGPL U-1	135	14/09/2022	21:26		Continued.	Furnace Pressure High	
IPP	SWPGPL U-4	135	14/09/2022	21:39		Continued.	ID Fan Problem	25/09/2022

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 14/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY - 408 OF KOLHAPUR (TALANDGE) @ ALKUD	IntraState	13/09/2022	10:26	13/09/2022	20:03	PO	QM Work
TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	13/09/2022	21:00		Continued.	T	Reason awaited
414 TIE BAY OF ICT 2	IntraState	14/09/2022	09:59	14/09/2022	13:30	PO	CB diagnostic and CT diagnostic Testing
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
MAIN BAY (413) OF 500MVA ICT - 2 @ TAPTITANDA	IntraState	13/09/2022	10:01	13/09/2022	13:29	PO	CB diagnostic & CT diagnostic Testing
MAIN BAY - 407 OF KOLHAPUR (TALANDGE) @ ALKUD	IntraState	13/09/2022	10:25	13/09/2022	20:03	PO	QM Work
MAIN BUS - 1 @ ALKUD	IntraState	13/09/2022	10:59	13/09/2022	18:38	PO	QM Work
400 KV LINE Outages/Trippings							
PADGHE - TARAPUR CKT - 1	InterState	14/09/2022	12:49	14/09/2022	14:10	T	LINE TRIPPED ONLY FROM TARAPUR END ,A/R SUCCESSFUL FROM PADGHE END.
KORADI - SATPUR	InterState	14/09/2022	16:38	14/09/2022	19:09	T	DT RECEIVED AT KORADI
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	04/09/2022	18:38		Continued.	T	Y Phase Ground Fault
KARAD - LONIKAND I	IntraState	11/09/2022	11:26	14/09/2022	10:38	HT	For line loading control of 400 KV Karad Kolhapur
KHADKA-AURANGABAD (WALUJ)	IntraState	12/09/2022	20:53	13/09/2022	08:56	HT	On Overvoltage
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	13/09/2022	09:23	13/09/2022	19:51	PO	As per the NOC received from BTPS DEEPNAGAR , the 400KV Waluj Deepnagar circuit is required to be hand tripped during outage on 400KV BUS - I , first and then open line isolator (89L) of 400KV Aurangabad Waluj Deepnagar circuit . Then close Main CB (408) of 400KV Aurangabad Waluj Deepnagar circuit and TIE CB (409) respectively for safety purpose of GT - 4 to avoid tripping of GT- 4 on line fault
KOLHAPUR (TALANDGE) - ALKUD	IntraState	13/09/2022	10:26	13/09/2022	20:04	PO	QM Work
KHADKA-AURANGABAD (WALUJ)	IntraState	13/09/2022	21:05		Continued.	HT	To control OV
KARAD - LONIKAND I	IntraState	14/09/2022	10:47	14/09/2022	15:25	T	LINE TRIPPED ONLY FROM KARAD END AND A/R SUCCESSFUL FROM LONIKAND END
400 KV ICT Outages/Trippings							
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	14/09/2022	09:14		Continued.	PO	Removal of cables and termination from old HV CB of ICT -2 for CB replacement work.
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	14/09/2022	12:16	14/09/2022	15:11	EO	By passed faulty OSR replacement work of R Phase of ICT-III
400/220/33 KV 315 MVA ICT - 2 @ WALUJ	IntraState	14/09/2022	16:06		Continued.	EO	To close 89L R-ph (ICT-2 HV) to proper position (Tilted to opening side due to stormy winds)
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	14/09/2022	19:45		Continued.	HT	ICT-2 SHIFTED FROM OWN CB TO TBC. FOR MAIN CB REPLACEMENT WORK
400 KV BUSBAR Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 13/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 14/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400KV MAIN BUS 1 @ 400KV DEEPNAGAR	IntraState	13/09/2022	10:07	13/09/2022	19:05	PO	For the work of Stringing between guide tower to 400 KV Main Bus I & removal of Bus-I Earth Switch
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - PADGHE	IntraState	12/09/2022	08:49		Continued.	HT	HT for Load Management
ADLABS - PEDAMBE	IntraState	12/09/2022	18:08	13/09/2022	03:05	T	Tripped on distance protection
BUS SECTION-6 @ TROMBAY	IntraState	12/09/2022	23:40	13/09/2022	05:18	EO	for Trombay Carnac -6 Isolator Maintenance and Trombay Carnac-6 29 A busbar removal.
KAMBA - VASAI	IntraState	13/09/2022	06:46	13/09/2022	09:11	EO	Attending hot spot at loc. No. 33 (Y Temp- 180°C)
URAN - APTA 2	IntraState	13/09/2022	09:18	13/09/2022	17:43	PO	1) For MAIN BUS 2 insulator and stub Bus insulator string replacement work.
URAN - ONGC URAN	IntraState	13/09/2022	09:52	13/09/2022	17:11	PO	1) For MAIN BUS 2 insulator and stub Bus insulator string replacement work.
WATHAR - MUDSHINGI 3 LINE	IntraState	13/09/2022	11:56	13/09/2022	17:40	PO	Quarterly Maint .work & Diagnostic testing work
TROMBAY (M) - CHEMBUR CKT-1	IntraState	13/09/2022	12:03	13/09/2022	18:54	PO	Routine testing of Distance/Differential Relay.
JEJURI-PHURSUNGI 1	IntraState	13/09/2022	12:18	13/09/2022	15:15	EO	Alignment of 29C and 29D isolator on urgent basis
MIRAJ - MHAISHAL	IntraState	14/09/2022	09:01	14/09/2022	11:21	PO	Diagnostic testing work
URAN - APTA 4	IntraState	14/09/2022	09:47	14/09/2022	17:38	PO	For disc insulator string replacement work
PANDHARPUR - BHALVANI	IntraState	14/09/2022	10:07	14/09/2022	20:38	PO	Outage is required for changing / replacement of faulty string at loc. 389 & 1.
URAN - KHARGHAR 2	IntraState	14/09/2022	10:08	14/09/2022	17:38	PO	For disc insulator string replacement work.
KARAD -MUDSHINGI CKT- 4	IntraState	14/09/2022	10:27	14/09/2022	16:31	PO	Quarterly Maint .work & Diagnostic testing work
BHIGWAN - WALCHAND NAGAR	IntraState	14/09/2022	11:22	14/09/2022	13:15	EO	REPLACEMENT OF FLASHOVER STRING AT LOC 71 R PH.
MHAISAL - ALKUD	IntraState	14/09/2022	11:35	14/09/2022	14:15	PO	Diagnostic testing work
JEJURI (400 KV)-JEJURI- II	IntraState	14/09/2022	11:48		Continued.	PO	REPL. OF BUS ISOLATOR WORK
CHAKAN-BHOSARI 1	IntraState	14/09/2022	13:01	14/09/2022	19:08	PO	Y Ph CT Jump Replacement and R Ph CC Jump Replacement Work
TROMBAY CARNAC - 6	IntraState	14/09/2022	15:38	14/09/2022	16:56	EO	FOR VEHICLE MOVEMENT IN VICINITY FOR REMOVAL OF OLD BREAKER POLES FOR REPLACEMENT
KOLSHET - KHARBAO	IntraState	14/09/2022	16:27	14/09/2022	17:10	T	LINE TRIPPED FROM KHARBAO END ONLY
WAGHIVALI - DHARAVI 8	IntraState	14/09/2022	17:05	14/09/2022	17:55	EO	for removing hanging object at loc. 40-41 (kurla)
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33KV 50MVA PTR 2 @ MUMEWADI	IntraState	13/09/2022	11:56	13/09/2022	17:40	PO	For Diagnostic testing work of T/F & its HV/LV side equipments and Maintenance Work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 14/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA PTR NO 3 @ PHURSUNGI	IntraState	13/09/2022	12:00	13/09/2022	17:04	PO	HV & LV CT Tan Delta & C testing work, HV & LV CB CRM Timing work, Bay HYM work & CTR make NIFPS servicing & replacement of FS cable.
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	IntraState	14/09/2022	09:49	14/09/2022	17:04	PO	CB Overhauling work & gearbox replacement work of ICT side isolator
220/22 KV 50 MVA PTR NO 3 @ THEUR	IntraState	14/09/2022	10:34	14/09/2022	15:55	PO	Diagnostic testing of TF and HV, LV bay equipment's.
220/33KV 100 MVA TF 2 @ GHODBUNDER	IntraState	14/09/2022	16:24	14/09/2022	19:25	PO	Precautionary measure for Termination for SW number 77 (DPR work for 33//11kV Dahisar Check Naka DSS - DPR number D17RSS04)
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 2 @ URAN	IntraState	14/09/2022	09:30	14/09/2022	16:50	PO	1) For MAIN BUS-2 insulator and stub Bus insulator string replacement work.
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage