

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 13/Nov/2022 SUNDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                 |
|---------------------|----------------|-----------------|--------------------------------|----------------|-----------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly         |
| 1) Thermal          | 150.339        | 1883.752        | 1) Gujrat                      | -7.800         | -115.027        |
| 2) Hydro            | 4.354          | 96.866          | 2) Madhya Pradesh              | -2.844         | -28.377         |
| 3) Gas              | 2.182          | 22.651          | 3) Chattisgarh                 | 5.810          | 77.110          |
| <b>Total MSPGCL</b> | <b>156.875</b> | <b>2003.269</b> | 4) Maharashtra                 | 168.191        | 2146.519        |
| B) 1) APML          | 56.442         | 809.624         | 5) Goa (Amona)                 | -1.034         | -18.547         |
| 2) JSWEL            | 11.848         | 166.822         | <b>Total</b>                   | <b>162.323</b> | <b>2061.678</b> |
| 3) VIPL             | 0.000          | 0.000           | a) Mumbai Schedule             | 31.198         | 415.494         |
| 4) RPL(AMT)         | 25.513         | 331.869         | b) Mumbai Drawl                | 33.860         | 462.510         |
| 5) SWPGPL           | 8.231          | 86.512          | c) MSEDCL Bilateral *          | 70.184         | 902.671         |
| 6) Other IPP        | 36.515         | 393.127         | Include PX                     | 0.000          | 0.000           |
| 7) PGPL             | 0.000          | 0.000           | d) Mumbai Bilateral *          | 31.198         | 415.494         |
| C) 1) TPCL Thermal  | 11.015         | 141.031         | Include PX                     | 0.000          | 0.000           |
| 2) TPCL Hydro       | 1.442          | 48.752          | Standby                        | 0.000          | 0.000           |
| 3) TPCL Gas         | 0.000          | 6.990           | <b>H) ENERGY CATERED (MUs)</b> |                |                 |
| 4) AEML Thermal     | 7.962          | 113.440         | 1) MSEDCL                      | 444.115        | 5633.763        |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 54.279         | 772.723         |
| 1) Thermal          | 307.865        | 3926.177        | 3) Other Discoms               | 9.015          | 120.995         |
| (A1+C1+C4+(B1-B6))  |                |                 | <b>TOTAL STATE</b>             | <b>507.409</b> | <b>6527.481</b> |
| 2) Hydro (A2+C2)    | 5.796          | 145.618         |                                |                |                 |
| 3) Gas (A3+B7+C3)   | 2.182          | 29.641          |                                |                |                 |
| 4) Wind             | 17.883         | 208.447         |                                |                |                 |
| 6) SOLAR            | 11.360         | 155.920         |                                |                |                 |
| <b>TOTAL STATE</b>  | <b>345.086</b> | <b>4465.803</b> |                                |                |                 |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 12 Hrs | B. Day Peak at 15 Hrs | C. Evening Peak at 19 Hrs | D. Night Minimum at 24 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|----------------------------|
| MSPGCL Thermal             | 6135                      | 6540                  | 6672                      | 6014                       |
| MSPGCL Hydro               | 198                       | 210                   | 317                       | 143                        |
| MSPGCL Gas                 | 90                        | 88                    | 89                        | 92                         |
| MSPGCL Total Generation    | 6423                      | 6838                  | 7078                      | 6249                       |
| Central Sector Receipt     | 7663                      | 8003                  | 7067                      | 6005                       |
| WIND                       | 589                       | 152                   | 317                       | 714                        |
| CPP / IPP Thermal          | 5945                      | 5885                  | 5944                      | 5178                       |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                          |
| SOLAR                      | 1676                      | 1292                  | 0                         | 0                          |
| Exchange with Mumbai       | -1279                     | -1182                 | -1466                     | -1585                      |
| <b>MSEDCL DEMAND MET</b>   | <b>20636</b>              | <b>20616</b>          | <b>18533</b>              | <b>16185</b>               |
| Load Shedding              | 0                         | 0                     | 0                         | 0                          |
| MSEDCL DEMAND              | 20636                     | 20616                 | 18533                     | 16185                      |
| TPCL GENERATION            | 716                       | 736                   | 662                       | 464                        |
| AEML GENERATION            | 499                       | 497                   | 297                       | 293                        |
| <b>MUMBAI DEMAND</b>       | <b>2494</b>               | <b>2415</b>           | <b>2425</b>               | <b>2342</b>                |
| <b>OTHER DISCOM DEMAND</b> | <b>381</b>                | <b>372</b>            | <b>407</b>                | <b>376</b>                 |
| STATE DEMAND MET           | 23511                     | 23403                 | 21365                     | 18903                      |
| <b>STATE DEMAND</b>        | <b>23511</b>              | <b>23403</b>          | <b>21365</b>              | <b>18903</b>               |
| Frequency (Hz)             | 50.03                     | 50.05                 | 50.03                     | 50.02                      |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.24 Hz at 06:03 Hrs | 49.87 Hz at 09:40 Hrs | 50.02         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 13/Nov/2022

| Generating unit    | Generation   |               |          |          |
|--------------------|--------------|---------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus) | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |               |          |          |
| Unit 6             | 4.40         | 59.42         | 210      | 160      |
| Unit 7             | 0.00         | 0.00          | 0        | 0        |
| Unit 8             | 14.52        | 162.79        | 630      | 529      |
| Unit 9             | 13.58        | 162.17        | 625      | 520      |
| Unit 10            | 0.00         | 91.74         | 0        | 0        |
| <b>Total</b>       | <b>32.50</b> | <b>476.13</b> |          |          |
| <b>Bhusawal</b>    |              |               |          |          |
| Unit 3             | 0.00         | 0.00          | 0        | 0        |
| Unit 4             | 10.14        | 117.78        | 445      | 395      |
| Unit 5             | 10.50        | 120.33        | 480      | 390      |
| <b>Total</b>       | <b>20.65</b> | <b>238.11</b> |          |          |
| <b>Parli</b>       |              |               |          |          |
| Unit 6             | 4.03         | 49.30         | 208      | 147      |
| Unit 7             | 3.99         | 48.06         | 220      | 143      |
| Unit 8             | 3.88         | 40.08         | 193      | 142      |
| <b>Total</b>       | <b>11.90</b> | <b>137.44</b> |          |          |
| <b>Chandrapur</b>  |              |               |          |          |
| Unit 3             | 2.84         | 41.19         | 125      | 110      |
| Unit 4             | 2.90         | 37.66         | 138      | 107      |
| Unit 5             | 3.57         | 81.18         | 300      | 0        |
| Unit 6             | 7.82         | 87.79         | 375      | 280      |
| Unit 7             | 7.79         | 94.48         | 375      | 273      |
| Unit 8             | 10.66        | 126.80        | 462      | 362      |
| Unit 9             | 10.19        | 121.02        | 440      | 323      |
| <b>Total</b>       | <b>45.79</b> | <b>590.12</b> |          |          |
| <b>Paras</b>       |              |               |          |          |
| Unit 3             | 4.66         | 63.12         | 221      | 163      |
| Unit 4             | 4.72         | 17.35         | 219      | 179      |
| <b>Total</b>       | <b>9.38</b>  | <b>80.47</b>  |          |          |
| <b>Khaparkheda</b> |              |               |          |          |
| Unit 1             | 3.05         | 35.06         | 140      | 105      |
| Unit 2             | 3.02         | 34.67         | 140      | 110      |
| Unit 3             | 4.14         | 45.21         | 182      | 135      |
| Unit 4             | 3.70         | 43.62         | 166      | 134      |
| Unit 5             | 11.22        | 131.42        | 485      | 440      |
| <b>Total</b>       | <b>25.12</b> | <b>289.98</b> |          |          |
| <b>Nasik</b>       |              |               |          |          |
| Unit 3             | 0.00         | 1.31          | 0        | 0        |
| Unit 4             | 2.09         | 30.50         | 149      | 0        |
| Unit 5             | 2.92         | 39.69         | 150      | 109      |
| <b>Total</b>       | <b>5.01</b>  | <b>71.49</b>  |          |          |
| <b>Uran</b>        |              |               |          |          |
| All Units          | 2.18         | 22.65         | 93       | 88       |
| <b>Total</b>       | <b>2.18</b>  | <b>22.65</b>  |          |          |
| <b>PGPL</b>        |              |               |          |          |
| Unit 1             | 0.00         | 0.00          | 0        | 0        |
| Unit 2             | 0.00         | 0.00          | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>   |          |          |
| <b>PENCH (MS)</b>  |              |               |          |          |
| Pench (MS)         | 0.03         | 10.43         | 32       | 0        |
| <b>Total</b>       | <b>0.03</b>  | <b>10.43</b>  |          |          |
| <b>Koyna</b>       |              |               |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 1.06          | 28.31          | 85       | 40       |
| Stage 4         | 0.00          | 16.69          | 0        | 0        |
| Stage 3         | 0.16          | 9.84           | 80       | 0        |
| <b>Total</b>    | <b>1.22</b>   | <b>54.84</b>   |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.67          | 3.04           | 36       | 18       |
| VTRNA           | 0.00          | 0.00           | 0        | 0        |
| TILLARI         | 0.70          | 1.28           | 58       | 0        |
| BHIRA T.R.      | 0.18          | 2.52           | 77       | 0        |
| SMLHY_PTN       | 1.56          | 21.20          | 67       | 63       |
| GHATGHAR        | 0.00          | 3.56           | 0        | 0        |
| <b>Total</b>    | <b>3.11</b>   | <b>31.60</b>   |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 17.88         | 208.45         | 0        | 0        |
| <b>Total</b>    | <b>17.88</b>  | <b>208.45</b>  |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 56.44         | 809.62         | 0        | 0        |
| JSWEL(Mus)      | 11.85         | 166.82         | 0        | 0        |
| VIPL(Mus)       | 0.00          | 0.00           | 0        | 0        |
| RPLAMT-Mus      | 25.51         | 331.87         | 0        | 0        |
| SWPGPL-Mus      | 8.23          | 86.51          | 0        | 0        |
| Other(Mus)      | 36.52         | 393.13         | 0        | 0        |
| <b>Total</b>    | <b>138.55</b> | <b>1787.95</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 11.36         | 155.92         | 0        | 0        |
| <b>Total</b>    | <b>11.36</b>  | <b>155.92</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 7.40          | 95.55          | 479      | 264      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 0.00          | 3.91           | 0        | 0        |
| Trombay 7B      | 0.00          | 3.08           | 0        | 0        |
| TATA Hydro      | 1.44          | 48.75          | 271      | 6        |
| Trombay 8       | 3.61          | 45.48          | 236      | 130      |
| <b>Total</b>    | <b>12.46</b>  | <b>196.77</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 7.96          | 113.44         | 499      | 283      |
| <b>Total</b>    | <b>7.96</b>   | <b>113.44</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 150.34      | 1883.75       | MSPGCL Total        | 156.88      | 2003.27       |
|                |             |         | MSPGCL Thml+Gas | 152.52      | 1906.40       | Koyna 1,2 & 4 Total | 1.06        | 45.00         |
|                |             |         | MSPGCL Hydro    | 4.35        | 96.87         | State Total         | 345.09      | 4465.80       |

# State Load Despatch Center,Airoli (MSETCL)

## Hourly Load Data As on 13/Nov/2022

### Annexure-2

| TIME SR. NO. | MSPGCL GEN. |      |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | LOAD SHED DING | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|----------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY   | GAS  |        |       | THM       | GAS  |       |          |          |                |                  |                |                      |               |                     |              |            |
| 1            | 5998        | 121  | 92   | 6211   | 1243  | 5517      | 0    | 0     | 5763     | 5787     | -1512          | 16867            | 0              | 16867                | 2277          | 379                 | 19523        | 49.99      |
| 2            | 6014        | 122  | 91   | 6227   | 1199  | 5788      | 0    | 0     | 5843     | 5819     | -1449          | 17251            | 0              | 17251                | 2150          | 333                 | 19734        | 50.01      |
| 3            | 6054        | 127  | 92   | 6273   | 1217  | 5572      | 0    | 0     | 5754     | 5913     | -1339          | 17329            | 0              | 17329                | 2034          | 307                 | 19670        | 50.02      |
| 4            | 6084        | 123  | 93   | 6300   | 1260  | 5666      | 0    | 0     | 5633     | 5860     | -1260          | 17522            | 0              | 17522                | 1957          | 304                 | 19783        | 50.01      |
| 5            | 6215        | 122  | 93   | 6430   | 1386  | 5911      | 0    | 0     | 5867     | 5945     | -1223          | 18142            | 0              | 18142                | 1921          | 307                 | 20370        | 50.03      |
| 6            | 6229        | 128  | 92   | 6449   | 1352  | 5931      | 0    | 0     | 6531     | 6342     | -1281          | 18447            | 0              | 18447                | 1976          | 346                 | 20769        | 50.02      |
| 7            | 6153        | 123  | 92   | 6368   | 1298  | 5950      | 0    | 25    | 6921     | 6890     | -1292          | 18877            | 0              | 18877                | 1984          | 362                 | 21223        | 50.03      |
| 8            | 6196        | 141  | 93   | 6430   | 1160  | 5883      | 0    | 282   | 6829     | 7017     | -1328          | 19055            | 0              | 19055                | 2024          | 389                 | 21468        | 50.02      |
| 9            | 6290        | 184  | 92   | 6566   | 1014  | 5973      | 0    | 768   | 6688     | 7068     | -1445          | 19549            | 0              | 19549                | 2134          | 395                 | 22078        | 50.00      |
| 10           | 6289        | 221  | 92   | 6602   | 954   | 5971      | 0    | 1209  | 7008     | 7272     | -1537          | 20076            | 0              | 20076                | 2256          | 395                 | 22727        | 49.99      |
| 11           | 6108        | 246  | 92   | 6446   | 826   | 5907      | 0    | 1568  | 7671     | 7641     | -1490          | 20506            | 0              | 20506                | 2417          | 392                 | 23315        | 50.01      |
| 12           | 6135        | 198  | 90   | 6423   | 589   | 5945      | 0    | 1676  | 7784     | 7663     | -1279          | 20636            | 0              | 20636                | 2494          | 381                 | 23511        | 50.03      |
| 13           | 6132        | 199  | 89   | 6420   | 360   | 5751      | 0    | 1682  | 7716     | 7779     | -1300          | 20337            | 0              | 20337                | 2462          | 355                 | 23154        | 50.01      |
| 14           | 6232        | 201  | 89   | 6522   | 212   | 5822      | 0    | 1583  | 7706     | 7454     | -1231          | 19988            | 0              | 19988                | 2428          | 374                 | 22790        | 50.01      |
| 15           | 6540        | 210  | 88   | 6838   | 152   | 5885      | 0    | 1292  | 8128     | 8003     | -1182          | 20616            | 0              | 20616                | 2415          | 372                 | 23403        | 50.05      |
| 16           | 6559        | 203  | 88   | 6850   | 136   | 5863      | 0    | 845   | 8005     | 7837     | -1454          | 19689            | 0              | 19689                | 2374          | 388                 | 22451        | 50.03      |
| 17           | 6632        | 200  | 88   | 6920   | 122   | 5945      | 0    | 376   | 7727     | 7401     | -1516          | 18840            | 0              | 18840                | 2320          | 408                 | 21568        | 50.00      |
| 18           | 6629        | 233  | 89   | 6951   | 199   | 5920      | 0    | 54    | 7311     | 7038     | -1395          | 18352            | 0              | 18352                | 2316          | 415                 | 21083        | 50.02      |
| 19           | 6672        | 317  | 89   | 7078   | 317   | 5944      | 0    | 0     | 7669     | 7067     | -1466          | 18533            | 0              | 18533                | 2425          | 407                 | 21365        | 50.03      |
| 20           | 6647        | 320  | 90   | 7057   | 412   | 5935      | 0    | 0     | 6941     | 6468     | -1470          | 17995            | 0              | 17995                | 2436          | 407                 | 20838        | 50.04      |
| 21           | 6333        | 186  | 92   | 6611   | 507   | 5825      | 0    | 0     | 6181     | 5796     | -1587          | 16742            | 0              | 16742                | 2402          | 410                 | 19554        | 50.01      |
| 22           | 6207        | 143  | 92   | 6442   | 578   | 5288      | 0    | 0     | 5938     | 6125     | -1630          | 16394            | 0              | 16394                | 2380          | 409                 | 19183        | 50.00      |
| 23           | 5977        | 143  | 92   | 6212   | 676   | 5179      | 0    | 0     | 5891     | 6133     | -1609          | 16186            | 0              | 16186                | 2355          | 405                 | 18946        | 50.00      |
| 24           | 6014        | 143  | 92   | 6249   | 714   | 5178      | 0    | 0     | 5872     | 6005     | -1585          | 16185            | 0              | 16185                | 2342          | 376                 | 18903        | 50.02      |
| MUs          | 150.34      | 4.35 | 2.18 | 156.87 | 17.88 | 138.55    | 0.00 | 11.36 | 163.38   | 162.32   | -33.86         | 444.11           | 0.00           | 444.11               | 54.28         | 9.02                | 507.41       | 50.02      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 13/Nov/2022**

**Position as on 6.30 Hrs of 14/Nov/2022**

| Generating Company    | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                        | Expected Date |
|-----------------------|-------------------------|----------|--------------|--------------|------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| <b>PLANNED OUTAGE</b> |                         |          |              |              |            |            |                                                                                                                                                         |               |
| MSPGCL                | Koyna Unit 9            | 80       | 15/06/2022   | 08:00        | 13/11/2022 | 18:25      | Capital Overhaul                                                                                                                                        | 15/11/2022    |
| MSPGCL                | Bhusawal Unit 3         | 210      | 15/10/2022   | 15:10        |            | Continued. | ZERO SCHEDULE                                                                                                                                           |               |
| <b>FORCED OUTAGE</b>  |                         |          |              |              |            |            |                                                                                                                                                         |               |
| PGPL                  | PGPL U1                 | 262      | 07/02/2017   | 17.30        |            | Continued. | No Schedule (NO PPA)                                                                                                                                    |               |
| PGPL                  | PGPL U2                 | 126      | 07/02/2017   | 17.30        |            | Continued. | No Schedule.(NO PPA)                                                                                                                                    |               |
| IPP                   | VIPL U-1                | 300      | 29/12/2018   | 00.30        |            | Continued. | Coal Shortage. (NO PPA From 20.05.2019)                                                                                                                 |               |
| IPP                   | VIPL U-2                | 300      | 17/01/2019   | 00.15        |            | Continued. | Coal shortage.(NO PPA From 20.05.2019)                                                                                                                  |               |
| CENT.SECTOR           | Tarapur 1               | 160      | 08/01/2020   | 10:37        |            | Continued. | Refueling. While refueling preparation, some repair works identified which are being executed before refueling.                                         | 31/03/2023    |
| MSPGCL                | Uran Unit 7             | 108      | 25/05/2020   | 12.51        |            | Continued. | Turbine Blade Failure                                                                                                                                   | 30/12/2022    |
| CENT.SECTOR           | Tarapur 2               | 160      | 13/07/2020   | 04:38        |            | Continued. | For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling. | 31/03/2023    |
| MSPGCL                | Koradi Unit 7           | 210      | 27/04/2021   | 20.03        |            | Continued. | Retired (04/08/2021 At 00.00)                                                                                                                           |               |
| MSPGCL                | Ghatghar Unit-1         | 125      | 20/04/2022   | 00:35        |            | Continued. | Stator Earth Fault                                                                                                                                      | 15/11/2022    |
| MSPGCL                | Uran Unit A0            | 120      | 07/09/2022   | 16:30        |            | Continued. | TURBINE TRIPPED ON HIGH VIBRATIONS                                                                                                                      |               |
| IPP                   | RPL(AMT) U-5            | 270      | 06/10/2022   | 21:33        |            | Continued. | Furnace Pressure High(converted into coal shortage from 15-10-2022)                                                                                     |               |
| MSPGCL                | Uran Unit B0            | 120      | 09/10/2022   | 11:53        |            | Continued. | TURBINE PROTECTION OPERATED                                                                                                                             | 14/11/2022    |
| MSPGCL                | Uran Unit 8             | 108      | 09/10/2022   | 12:30        |            | Continued. | BOILER PROBLEM                                                                                                                                          | 14/11/2022    |
| IPP                   | JSW (J) U1              | 300      | 11/10/2022   | 02:40        |            | Continued. | No Schedule                                                                                                                                             |               |
| TPC-G                 | Trombay 7B              | 60       | 04/11/2022   | 04:22        |            | Continued. | Gas shortage                                                                                                                                            |               |
| TPC-G                 | Trombay 7A              | 120      | 04/11/2022   | 19:53        |            | Continued. | Gas shortage                                                                                                                                            |               |
| CENT.SECTOR           | Tarapur 3               | 540      | 07/11/2022   | 02:00        |            | Continued. | For maintenance on reactor side                                                                                                                         |               |
| IPP                   | JSW (J) U3              | 300      | 09/11/2022   | 08:08        |            | Continued. | Generator Elect. Fault                                                                                                                                  | 12/11/2022    |
| MSPGCL                | Nasik Unit 4            | 210      | 09/11/2022   | 22:00        | 13/11/2022 | 06:33      | Boiler validity work                                                                                                                                    | 12/11/2022    |
| MSPGCL                | Uran Unit 6             | 108      | 10/11/2022   | 10:44        |            | Continued. | Gas shortage                                                                                                                                            |               |
| MSPGCL                | Koradi Unit-10          | 660      | 10/11/2022   | 22:13        |            | Continued. | Boiler Tube Leakage                                                                                                                                     | 13/11/2022    |
| MSPGCL                | Nasik Unit 3            | 210      | 11/11/2022   | 03:16        |            | Continued. | Boiler Tube Leakage                                                                                                                                     | 13/11/2022    |
| IPP                   | SWPGPL U-2              | 135      | 11/11/2022   | 19:36        |            | Continued. | Submerged Scrapper Conveyor Scrapper bar problem.                                                                                                       | 13/11/2022    |
| IPP                   | Adani U-3               | 660      | 12/11/2022   | 15:00        |            | Continued. | Hot PA Bellow Leakage.                                                                                                                                  | 15/11/2022    |
| MSPGCL                | Chandrapur Unit 5       | 500      | 13/11/2022   | 06:33        |            | Continued. | Drum level low                                                                                                                                          | 14/11/2022    |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 13/Nov/2022**

**Statement-VII**

Position as on 6.30 Hrs of 14/Nov/2022

| Name of Line                                   | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>500 KV LINE Outages/Trippings</b>           |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| CHANDRAPUR - PADGHE HVDC POLE 2                | IntraState                | 14/11/2022   | 12:58        |            |            | EO          | Emergency outage on HVDC Pole 2 DC Filter for attending sparking / chattering at DC filter capacitor bank on top side                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>400 KV MAINBAY Outages/Trippings</b>        |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2 | InterState                | 23/06/2022   | 20:33        |            |            | EO          | for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>400 KV LINE Outages/Trippings</b>           |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| KALWA - TALEGAON (PG)                          | InterState                | 13/11/2022   | 11:09        | 13/11/2022 | 14:48      | EO          | To apply repaire sleeve on broken conductor strength near vibration damper at, 178, 179, 159,162 & also to attend the Hot spot at fire wedge connector location at loc. no. 171, 172                                                                                                                                                                                                                                                                                                                                                      |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2            | IntraState                | 08/11/2022   | 07:32        |            |            | HT          | For Load Management                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| BUS - 1 @ NEW KOYNA                            | IntraState                | 09/11/2022   | 13:07        |            |            | PO          | 1) 09/11/2022 to 10/11/2022 Bus Insulator replacement work at section TBC & Bus coupler & Spare bay<br>2) 11/11/2022 Bus Insulator replacement work at section Dabhol 1 & 2 and damage conductor replacement work<br>3) 12/11/2022 Bus Insulator replacement work at section ICT I & ICT-II<br>4) 13/11/2022 Bus Insulator replacement work at section Koyana - I & II<br>5) 14/11/2022 Bus Insulator replacement work at section Karad - I & II<br>6) 15/11/2022 to 16/11/2022 Bus Insulator replacement work at section Jaigad - I & II |
| KARAD - TALANDGE CKT - 2                       | IntraState                | 10/11/2022   | 12:39        |            |            | PO          | Overhauling of A bus, B Bus PG isolators.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| GT-10 @ KORADI-2                               | IntraState                | 12/11/2022   | 11:44        |            |            |             | 1) Routine maintenance of isolator.<br>2) Health check up of CB 402-Q52 by M/S Siemens(OEM)<br>3) Routine Bay maintenance work.<br>4) Erection, testing and commissioning of dedicated metering CT and IVT for the metering arrangement for GT-10 bay at 400 kV Koradi II S/s.                                                                                                                                                                                                                                                            |
| KHADKA-AURANGABAD (WALUJ)                      | IntraState                | 12/11/2022   | 21:03        | 13/11/2022 | 06:08      | HT          | H/T DUE TO O/V                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| JEJURI- KOYNA STAGE-IV                         | IntraState                | 13/11/2022   | 08:23        | 13/11/2022 | 18:22      | PO          | PID Faulty disc insulator replacement work & Chemical washing & Cold line washing work                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| AKOLA - KHADKA (BHUSAWAL)                      | IntraState                | 13/11/2022   | 11:23        | 13/11/2022 | 15:58      | PO          | String replacement work on Loc. No. 95 which is DCDC type single suspension location tower. PID testing work was carried out by Hot Line Unit, Akola & detected that 5 discs punctured in R & Y phase strings each and 6 discs punctured in B phase string of same location.                                                                                                                                                                                                                                                              |
| KHADKA-AURANGABAD (WALUJ)                      | IntraState                | 13/11/2022   | 22:45        | 14/11/2022 | 06:29      | HT          | H/T DUE TO O/V                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| JAIGAD - KARAD CKT - 2                         | IntraState                | 14/11/2022   | 00:11        |            |            | HT          | H/T FOR O/V                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 13/Nov/2022**

**Statement-VII**

Position as on 6.30 Hrs of 14/Nov/2022

| Name of Line                              | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                              |
|-------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV ICT Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                                                                                                               |
| 400/220/33 KV 315 MVA ICT - 2 @ PARLI     | IntraState                | 07/11/2022   | 10:17        |            |            | PO          | Overhauling of 400kV Circuit Breaker (CGL Make) of 400/220kV, 315 MVA ICT-2 @ Girwali. 400/220kV, 315 MVA ICT-2 @ Girwali will remain charged through TBC                                                                                                     |
| <b>220 KV LINE Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                                                                                                                                                               |
| NALASOPARA - BOISAR PG                    | InterState                | 13/11/2022   | 16:34        | 13/11/2022 | 21:05      | PO          | For the work of erection of Loc. No. 138 (NDX+6) for shifting of existing of 220KV PGCIL-Nalasopara Line between Loc no. 139-140 for NHSRCL                                                                                                                   |
| EKLAHARE (OCR) - PADGHE                   | IntraState                | 07/11/2022   | 07:42        | 13/11/2022 | 22:34      | HT          | For Overloading of 220kV Nashik-BBLR Line                                                                                                                                                                                                                     |
| EKLAHARE (OCR) - NAVASARI CKT - 1         | IntraState                | 07/11/2022   | 08:24        |            |            | HT          | For Load Management                                                                                                                                                                                                                                           |
| BOISAR - VERSOVA                          | IntraState                | 12/11/2022   | 07:17        |            |            | PO          | Bunching of lines at location no.SS 82 to facilitate the following project work:DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line. |
| DAHANU - VERSOVA                          | IntraState                | 12/11/2022   | 07:40        |            |            | PO          | Bunching of lines at location no.SS 82 to facilitate the following project work:DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line. |
| PADGHE - NALASOPARA - VASAI (T)           | IntraState                | 13/11/2022   | 02:02        | 13/11/2022 | 06:54      | PO          | To carry out modification work of AEML existing 220kV Double Circuit, Tower location SS-225 & SS-228 in connection with DFC project of Government of India. Work will be carried out by DFCCIL under Ministry of Railway.                                     |
| KAMBA - VASAI                             | IntraState                | 13/11/2022   | 02:06        | 13/11/2022 | 06:36      | PO          | To carry out modification work of AEML existing 220kV Double Circuit, Tower location SS-225 & SS-228 in connection with DFC project of Government of India. Work will be carried out by DFCCIL under Ministry of Railway.                                     |
| TILLARI - AMONA LINE                      | IntraState                | 13/11/2022   | 12:25        | 13/11/2022 | 19:46      | T           | Tripped on distance protection                                                                                                                                                                                                                                |
| INFOSYS - HINJAWADI 1                     | IntraState                | 13/11/2022   | 15:43        | 13/11/2022 | 19:37      | PO          | Bunching at tower no 1<br>Jumper removal at tower no 4                                                                                                                                                                                                        |
| PIRANGUT - HINJAWADI 2                    | IntraState                | 13/11/2022   | 17:06        | 13/11/2022 | 19:29      | PO          | 1.Bunching at Tower no 1<br>2.Jumper removal of tower no 4                                                                                                                                                                                                    |
| <b>220 KV ICT Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                                                                                                               |
| 220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE | IntraState                | 12/10/2020   | 11:35        |            |            | T           | Tripped due to Grid disturbance.                                                                                                                                                                                                                              |
| 220/132KV 100MVA PTR 1 @ KHAREPATAN       | IntraState                | 22/09/2022   | 16:35        |            |            | T           | ICT bursted                                                                                                                                                                                                                                                   |
| 220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE | IntraState                | 10/11/2022   | 10:35        |            |            | EO          | For attending to abnormal Nosie from ICT                                                                                                                                                                                                                      |
| <b>110 KV LINE Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                                                                                                                                                               |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 13/Nov/2022**

**Statement-VII**

Position as on 6.30 Hrs of 14/Nov/2022

| Name of Line                  | Inter State /<br>Intra State | Tripped<br>Date | Tripped<br>Time | Sync. Date | Sync.<br>Time | Outage<br>Type | Reason of Outage                                                                                                                                                                                                                                                                                                      |
|-------------------------------|------------------------------|-----------------|-----------------|------------|---------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| DHARAVI POWAI                 | IntraState                   | 30/08/2021      | 00:03           |            |               | PO             | Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai. |
| DHARAVI VIKHROLI              | IntraState                   | 30/08/2021      | 00:03           |            |               | PO             | Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai. |
| TATA BORIVLI MSETCL BORIVLI 2 | IntraState                   | 13/11/2022      | 10:32           | 13/11/2022 | 15:05         | PO             | Distance protection and CVT testing                                                                                                                                                                                                                                                                                   |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage