

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/Feb/2023 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	163.660	2138.888	1) Gujrat	-5.315	-78.713
2) Hydro	12.175	162.582	2) Madhya Pradesh	2.877	64.130
3) Gas	5.370	74.846	3) Chattisgarh	4.330	64.260
Total MSPGCL	181.205	2376.316	4) Maharashtra	165.927	2457.064
B) 1) APMIL	74.334	1006.502	5) Goa (Amona)	-1.081	-19.546
2) JSWEL	20.073	254.552	Total	166.738	2487.195
3) VIPL	0.000	0.000	a) Mumbai Schedule	25.410	416.843
4) RPL(AMT)	31.290	418.022	b) Mumbai Drawl	32.391	475.657
5) SWPGPL	7.348	118.252	c) MSEDCL Bilateral *	67.403	1019.738
6) Other IPP	40.817	598.666	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	25.410	416.510
C) 1) TPCL Thermal	12.461	77.826	Include PX	0.000	0.000
2) TPCL Hydro	3.716	59.876	Standby	0.000	0.333
3) TPCL Gas	1.969	29.166	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.426	134.214	1) MSEDCL	505.695	6997.177
D) STATE			2) Mumbai Discoms	60.963	776.739
1) Thermal	360.409	4746.922	3) Other Discoms	9.978	138.588
(A1+C1+C4+(B1-B6))			TOTAL STATE	576.636	7912.504
2) Hydro (A2+C2)	15.891	222.458			
3) Gas (A3+B7+C3)	7.339	104.012			
4) Wind	9.159	135.721			
6) SOLAR	17.100	216.196			
TOTAL STATE	409.898	5425.309			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6929	6815	7061	6398
MSPGCL Hydro	856	320	1500	163
MSPGCL Gas	227	222	233	243
MSPGCL Total Generation	8012	7357	8794	6804
Central Sector Receipt	8243	8320	6076	6049
WIND	335	181	199	682
CPP / IPP Thermal	7390	7162	7627	7024
CPP / IPP Gas	0	0	0	0
SOLAR	2095	2326	0	0
Exchange with Mumbai	-1647	-1719	-1335	-1038
MSEDCL DEMAND MET	23978	23190	20911	19197
Load Shedding	0	0	0	0
MSEDCL DEMAND	23978	23190	20911	19197
TPCL GENERATION	853	780	1102	490
AEML GENERATION	498	498	480	310
MUMBAI DEMAND	2998	2997	2917	1838
OTHER DISCOM DEMAND	450	437	450	324
STATE DEMAND MET	27426	26624	24278	21359
STATE DEMAND	27426	26624	24278	21359
Frequency (Hz)	49.97	50.00	49.97	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.23 Hz at 17.03 Hrs	49.59 Hz at 07.13 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 14/Feb/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.77	66.46	210	175
Unit 8	14.26	192.03	645	516
Unit 9	13.93	186.01	620	540
Unit 10	13.67	167.50	605	540
Total	46.63	612.00		
Bhusawal				
Unit 3	3.53	45.38	180	115
Unit 4	10.54	141.92	470	375
Unit 5	11.18	140.45	500	350
Total	25.24	327.75		
Parli				
Unit 6	4.72	62.51	233	150
Unit 7	5.06	32.32	248	151
Unit 8	3.45	49.94	164	121
Total	13.23	144.77		
Chandrapur				
Unit 3	3.64	48.55	165	122
Unit 4	2.76	40.37	122	106
Unit 5	0.00	76.31	0	0
Unit 6	8.61	117.45	400	285
Unit 7	0.00	0.00	0	0
Unit 8	11.80	155.39	500	479
Unit 9	11.29	72.68	489	445
Total	38.09	510.76		
Paras				
Unit 3	5.46	68.06	238	208
Unit 4	6.02	80.42	256	242
Total	11.48	148.48		
Khaparkheda				
Unit 1	1.28	27.31	95	0
Unit 2	2.53	37.96	124	84
Unit 3	3.51	50.95	175	132
Unit 4	3.83	40.21	188	128
Unit 5	10.98	148.38	500	415
Total	22.13	304.81		
Nasik				
Unit 3	3.59	50.31	181	118
Unit 4	0.00	2.54	0	0
Unit 5	3.26	37.47	156	110
Total	6.86	90.33		
Uran				
All Units	5.37	74.85	245	131
Total	5.37	74.85		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.39	7.27	45	0
Total	0.39	7.27		
Koyna				
Stage 1-2	3.61	41.49	455	35

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.69	33.01	724	0
Stage 3	1.38	16.28	320	0
Total	7.68	90.78		
Hydro				
KDPH	0.86	10.52	36	36
VTRNA	0.40	6.41	60	0
TILLARI	0.46	5.23	58	0
BHIRA T.R.	0.22	3.92	40	0
SMLHY_PTN	2.16	33.81	96	87
GHATGHAR	0.00	4.64	0	0
Total	4.11	64.53		
Wind				
Total	9.16	135.72	0	0
Total	9.16	135.72		
CPP				
APML(Mus)	74.33	1006.50	0	0
JSWEL(Mus)	20.07	254.55	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.29	418.02	0	0
SWPGPL-Mus	7.35	118.25	0	0
Dhariwal	0.00	18.40	0	0
IEPL	5.51	69.19	263	196
Other(Mus)	35.30	511.08	0	0
Total	173.86	2395.99		
SOLAR				
Total	17.10	216.20	0	0
Total	17.10	216.20		
Tata				
Trombay 5	7.91	22.60	445	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.06	15.87	61	36
Trombay 7B	0.90	13.30	47	32
TATA Hydro	3.72	59.88	354	2
Trombay 8	4.55	55.23	226	131
Total	18.15	166.87		
AEML				
DTPS U-1&2	10.43	134.21	500	307
Total	10.43	134.21		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	163.66	2138.89	MSPGCL Total	181.20	2376.32
			MSPGCL Thml+Gas	169.03	2213.73	Koyna 1,2 & 4 Total	6.30	74.50
			MSPGCL Hydro	12.18	162.58	State Total	409.90	5425.31

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 14/Feb/2023

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6377	165	241	6783	692	7025	0	0	6212	6065	-1189	18994	0	18994	2106	382	21482	49.97
2	6371	165	244	6780	689	6860	0	0	6443	6327	-1121	19183	0	19183	1944	352	21479	49.99
3	6398	163	243	6804	682	7024	0	0	6312	6049	-1038	19197	0	19197	1838	324	21359	49.99
4	6432	165	244	6841	618	6761	0	0	6258	6352	-974	19287	0	19287	1762	311	21360	49.97
5	6465	355	243	7063	607	6965	0	0	6248	6398	-968	19710	0	19710	1784	355	21849	49.92
6	6776	627	245	7648	713	7158	0	0	6350	6319	-919	20545	0	20545	1909	374	22828	49.95
7	6940	1067	243	8250	667	7350	0	11	6426	6320	-926	21278	0	21278	2175	394	23847	49.94
8	7019	1469	245	8733	725	7419	0	329	6423	6568	-988	22375	0	22375	2376	411	25162	49.89
9	7072	743	243	8058	578	7443	0	1015	7173	7413	-1178	22891	0	22891	2550	438	25879	50.03
10	6994	501	238	7733	470	7416	0	1616	7807	8072	-1419	23439	0	23439	2818	449	26706	49.97
11	6929	856	227	8012	335	7390	0	2095	8123	8243	-1647	23978	0	23978	2998	450	27426	49.97
12	6966	545	228	7739	223	7323	0	2248	8473	8592	-1754	23926	0	23926	3053	445	27424	49.96
13	6815	320	222	7357	181	7162	0	2326	8387	8320	-1719	23190	0	23190	2997	437	26624	50.00
14	6370	283	196	6849	151	6890	0	2209	8482	8622	-1785	22491	0	22491	2880	445	25816	50.01
15	6728	380	131	7239	146	7036	0	2076	8248	8651	-1815	22882	0	22882	2925	451	26258	49.96
16	7068	287	133	7488	154	7185	0	1661	8657	8496	-1860	22668	0	22668	2927	456	26051	49.98
17	7027	344	173	7544	139	7273	0	1098	7951	7460	-1636	21430	0	21430	2937	448	24815	49.94
18	7002	302	218	7522	131	7407	0	410	7077	7049	-1385	20683	0	20683	2952	451	24086	49.96
19	7030	952	228	8210	172	7532	0	6	6204	6251	-1368	20340	0	20340	2963	463	23766	49.84
20	7061	1500	233	8794	199	7627	0	0	6225	6076	-1335	20911	0	20911	2917	450	24278	49.97
21	6990	370	239	7599	218	7580	0	0	6195	5968	-1324	19605	0	19605	2715	436	22756	49.95
22	6987	275	234	7496	200	7432	0	0	5799	5838	-1418	19116	0	19116	2599	432	22147	49.98
23	6936	167	239	7342	196	7241	0	0	5842	5758	-1346	18774	0	18774	2476	417	21667	49.98
24	6907	172	240	7319	273	7363	0	0	5806	5533	-1279	18816	0	18816	2362	393	21571	50.01
MUs	163.66	12.17	5.37	181.20	9.16	173.86	0.00	17.10	167.12	166.74	-32.39	505.71	0.00	505.71	60.96	9.96	576.64	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 14/Feb/2023

Position as on 6.30 Hrs of 15/Feb/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna STG-IV Unit-1	250	02/12/2022	18:20		Continued.	Annual Overhaul	22/02/2023
IPP	Dhariwal	300	05/02/2023	00:00		Continued.	Annual Overhaul	22/02/2023
IPP	SWPGPL U-2	135	08/02/2023	00:01		Continued.	Bag Filter replacement work	02/03/2023
MSPGCL	Chandrapur Unit 5	500	12/02/2023	00:05		Continued.	Boiler validity work	27/02/2023
TPC-G	Bhira PSU	150	15/02/2023	04:30		Continued.	Tunnel 1 inspection, RM Trials, Calibration and testing work.	
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	07/04/2023
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	28/02/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 7	500	29/11/2022	09:30		Continued.	DUE TO MAIN TURBINE GLAND SEALING PRESSURE HIGH.	20/02/2023
IPP	JSW (J) U3	300	28/01/2023	06:38	14/02/2023	16:52	Non availability of load schedule	
MSPGCL	Nasik Unit 4	210	01/02/2023	19:24		Continued.	NASHIK TPS U#4 TOLLING FROM DATED 02.02.2023 at 03.43 A.M	
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	30/04/2023
MSPGCL	Khaparkheda Unit 1	210	10/02/2023	23:57	14/02/2023	07:34	ID Fan Problem	14/02/2023
MSPGCL	Koradi Unit-10	660	15/02/2023	01:10	15/02/2023	05:41	ALL FLAME LOSS	
MSPGCL	Koradi Unit 6	210	15/02/2023	02:30		Continued.	SUSPECED BTL	17/02/2023
MSPGCL	Parli Unit 7	250	15/02/2023	13:25		Continued.	HP BYPASS VALVE PROBLEM.	17/02/2023

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Feb/2023

Statement-VII

Position as on 6.30 Hrs of 15/Feb/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LR Outages/Trippings							
Pole-2 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC	IntraState	14/02/2023	17:52	14/02/2023	16:52	EO	Filter breaker tripped on PDR on dtd.14.02.2023. all inspection were carried out, No abnormality observed. Hence for taking ON-OFF operation (trails) of Circuit breaker emergency outage required.
400 KV TIEBAY Outages/Trippings							
TIE BAY (408) OF RPL CKT-1 AND AKOLA-1 CKT-1 @ AKOLA 2	IntraState	15/02/2023	10:49	15/02/2023	20:38	PO	Annual maintenance of Bay equipments
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ KOLHAPUR-III (TALANDGE)-400 KV	IntraState	15/02/2023	11:13			PO	89A and 89B PG isolator overhauling work.
MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	15/02/2023	14:02	15/02/2023	16:21	EO	400kV Deepnagar-Khadka Ckt-I Main Bay B phase C.B. pole SF6 Gas Pressure Low (below 0.8 bar) alarm indication appears hence for refilling the SF6 Gas
400 KV LINE Outages/Trippings							
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	InterState	15/02/2023	02:04	15/02/2023	04:02	T	Tripped on Overvoltage protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	16/01/2023	11:34	15/02/2023	01:59	HT	For load management
NEW KOYNA - STAGE IV CKT - 1	IntraState	14/02/2023	09:37	14/02/2023	20:21	PO	Cold washing work
KHADKA-AURANGABAD (WALUJ)	IntraState	14/02/2023	10:43	15/02/2023	19:22	PO	For CB mechanism and ONE pole O/H work by agency.
EKTUNI - BABLESHWAR CKT - 2	IntraState	14/02/2023	13:27	14/02/2023	19:03	PO	Chemical cleaning of bay equipment , diagnostic testing and Quarterly maintenance Work
NAGOTHANE - DABHOL CKT - 2	IntraState	14/02/2023	15:21	14/02/2023	16:49	T	TRIPPED ON DISTANCE PROTECTION
LONIKAND I - CHAKAN	IntraState	14/02/2023	18:21	14/02/2023	19:03	EO	For shifting 400kV Lonikand-Chakan line on 400kV TBC due to 29 D Isolator Y Phase is partly opened and needs to be properly reclosed
DHULE- - BABLESHWAR CKT - 1	IntraState	15/02/2023	09:45	15/02/2023	19:22	PO	cold line washing of insulator string and routine Line maintenance work ;Chemical cleaning of bay equipment , diagnostic testing and Quarterly maintenance
400 KV ICT Outages/Trippings							
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	IntraState	14/02/2023	09:52			PO	FOR LV side CB REPLACEMENT WORK
400/220kv 500MVA ICT-1 @ TAPTITANDA	IntraState	14/02/2023	20:20	15/02/2023	04:42	T	TRIPPED ON REF
400/220/33KV 500 MVA ICT - 1 @ KUDUS	IntraState	15/02/2023	10:06	15/02/2023	19:32	PO	Annual bay maintenance and diagnostic testing.
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	15/02/2023	12:52	15/02/2023	17:53	PO	own bay Bus isolator alignment and LV CB testing. ICT-2 LV will be in service through 220kV TBC bay.
400 KV BR Outages/Trippings							
400 KV GT- 5 TIE BAY (421)	IntraState	13/02/2023	13:15			PO	For servicing & overhauling of 400kV AREVA make C.B. Mechanism
220 KV TBC Outages/Trippings							
TBC @ GHODBUNDER	IntraState	15/02/2023	08:45	15/02/2023	17:45	PO	Opportunity Outage for Annual Maint of 220kV Dahanu-Ghodbunder line 1 & 2
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Feb/2023

Statement-VII

Position as on 6.30 Hrs of 15/Feb/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	14/02/2023	11:25	14/02/2023	19:38	PO	Line maintenance work: At loc 42,43 pilot suspension clamp tightening work
EKLAHARE (OCR) - PADGHE	IntraState	05/02/2023	17:54			HT	HT for Load Management
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work.
BOISAR - VERSOVA	IntraState	13/02/2023	15:28			PO	1) Modification / relocation of existing tower no LS 216 to 223 at Vasai for NHSRCL Project. 2) Modification / relocation of existing tower no LS 223 to 226 at Vasai for DFCCIL project.
DAHANU - VERSOVA	IntraState	13/02/2023	15:34			PO	Project activity 1) Modification / relocation of existing tower no LS 216 to 223 at Vasai for NHSRCL Project. 2) Modification / relocation of existing tower no LS 223 to 226 at Vasai for DFCCIL project.
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	13/02/2023	16:01	14/02/2023	00:27	HT	H/T for load management.
GHATGHAR - BAPGAON	IntraState	13/02/2023	19:26	14/02/2023	14:25	T	Tripped on PDR at Ghatghar
MULUND - GIS BHANDUP	IntraState	14/02/2023	02:46	14/02/2023	03:30	HT	HT for Bus-2 work
KALWA - MULUND 2	IntraState	14/02/2023	02:48	14/02/2023	03:32	HT	HT for Bus-2 work
MIRAJ - ICHALKARANJI	IntraState	14/02/2023	08:32	14/02/2023	17:29	PO	For cold line cleaning of line insulators
KHARGHAR - TOPWORTH	IntraState	14/02/2023	09:44	14/02/2023	19:39	PO	Making of tap on Kharghar-Topworth line and test charging of 220KV Khandeshwar GIS
KANDALGAON - ONGC PANVEL	IntraState	14/02/2023	13:22	14/02/2023	14:23	T	TRIPPED ON DISTANCE PROTECTION
MAHAD-KALAMBANI(TSS)	IntraState	14/02/2023	13:29	14/02/2023	18:11	T	TRIPPED ON DISTANCE PROTECTION
PUSAD - WARDHA (PG)	IntraState	14/02/2023	15:19	14/02/2023	20:47	EO	Testing of Relay and CB by testing team for investigating the problem of non-operation of A/R.
DAHANU - GHODBUNDER CKT - 1	IntraState	14/02/2023	15:22	14/02/2023	20:58	PO	Project activity 1) Modification / relocation of existing tower no LS 216 to 223 at Vasai for NHSRCL Project. 2) Modification / relocation of existing tower no LS 223 to 226 at Vasai for DFCCIL project. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Dismantling of existing towers. 3. Erection of Towers. 4. Re-stringing of conductors & OPGW cable.
KALWA - MULUND 1	IntraState	14/02/2023	15:40	14/02/2023	16:01	EO	1) On 13.02.2023, the KALWA - MULUND 1 was shifted on Bus-I via TBC at 400KV RS Kalwa in view of attending Main bus II Y ph PT blast at 220KV Mulund S/stn. 2) Now the System at 220 kV mulund S/S is restored and the 220KV KALWA - MULUND 1 is to be shifted back to Bus-II at 400KV RS Kalwa as before.
TROMBAY - SALSETTE CKT - 1	IntraState	14/02/2023	15:55	14/02/2023	16:05	EO	FOR RAISING SF6 GAS PRESSURE

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Feb/2023

Statement-VII

Position as on 6.30 Hrs of 15/Feb/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BORIVALI - TARAPUR	IntraState	15/02/2023	03:45		Continued.	T	Tripped on Distance Protection.
BORIVALI - BOISAR (PG)	IntraState	15/02/2023	03:45		Continued.	T	Tripped on Distance Protection.
WAGHIVALI - DHARAVI 7	IntraState	15/02/2023	08:33			PO	Project work for Shifting of conductor of Trombay Dharavi Salsette line
TALANDGE - MUDSHINGI CKT - 1	IntraState	15/02/2023	09:13	15/02/2023	12:12	PO	For attending hot spot at B-ph main bus T-palm of 220 kV Talandage ckt-1 by hot line method.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	15/02/2023	09:28	15/02/2023	18:36	PO	BREAKER POLE ERECTION WORK
URAN - SEZ JNPT	IntraState	15/02/2023	10:25	15/02/2023	18:40	PO	For disc insulator string replacement work & Diagnostic testing and bay maintenance work.
220 KV JALNA - THAPTITANDA CKT - II	IntraState	15/02/2023	10:26	15/02/2023	14:26	HT	Taptitanda lct-1
VITA - HIWARWADI	IntraState	15/02/2023	10:59	15/02/2023	17:27	PO	Replacement of Distance Protection Relay
KARAD -MUDSHINGI CKT 2-TAK	IntraState	15/02/2023	11:46	15/02/2023	11:54	PO	To close incomer isolator at 220kV Takarai LIS S/Stn
WASHALA - GHATGHAR	IntraState	15/02/2023	13:40	15/02/2023	18:00	PO	1] Relay testing work at 220kV Ghatghar S/s 2] To attend oil leakage from CT stud
DAHANU - GHODBUNDER CKT - 2	IntraState	15/02/2023	16:19		Continued.	PO	Project activity 1) Modification / relocation of existing tower no LS 216 to 223 at Vasai for NHSRCL Project. 2) Modification / relocation of existing tower no LS 223 to 226 at Vasai for DFCCIL project. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Dismantling of existing towers. 3. Erection of Towers. 4. Re-stringing of conductors & OPGW cable
TROMBAY - SALSETTE CKT - 1	IntraState	15/02/2023	23:04		Continued.	PO	Project work for work in vicinity of TDS linf for shifting of conductor Trombay Dharavi Sasette line
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/100 KV 200 MVA ICT 3 @ PADGHE	IntraState	14/02/2023	10:32	14/02/2023	18:37	PO	1. FOR ATTENDING PROBLEM OF CTR & FDR 2. CHECKING HEALTHYNESS OF CTR 3. TAKING TRIL OF WTI & OTI. 4. ATTENDING HOTSPOT
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	IntraState	14/02/2023	11:01	14/02/2023	15:17	PO	Diagnostic testing & Quarterly maintenance work
220/132KV 100MVA ICT 2 @ SATARA MIDC	IntraState	14/02/2023	13:28	14/02/2023	18:11	PO	HV Y Ph LA Replacement work
220/132kV 100MVA ICT -1 @ LONI DEOKAR	IntraState	15/02/2023	11:10	15/02/2023	15:20	PO	DIAGNOSTIC TESTING WORK
220/132KV 100 MVA ICT NO 1 @ MAGARPATTA	IntraState	15/02/2023	14:04	15/02/2023	15:51	EO	Emergency outage to attend leakage of LV 132 kV CT at secondary box.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Feb/2023

Statement-VII

Position as on 6.30 Hrs of 15/Feb/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132kV 100MVA ICT -2 @ LONI DEOKAR	IntraState	15/02/2023	15:25	15/02/2023	17:48	PO	DIAGNOSTIC TESTING WORK
220/33 KV 50 MVA PTR 1 @ BABHLESHWAR	IntraState	15/02/2023	16:10	15/02/2023	20:05		Quarterly Maintenance &Diagnostic Testing of Bay equipments. Outage proposed on 220/33kV 50MVA TF-4. 220/33kV 50MVA TF-1,2,3 will be in service. 220/33kV 50MVA TF-4 element not add in OMS.
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ URAN	IntraState	15/02/2023	10:51	15/02/2023	17:40	PO	For MAIN BUS 1 insulator string replacement work.
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	10/02/2023	23:17			PO	for 400KV Project work of KVPTL
DHARAVI POWAI	IntraState	10/02/2023	23:35			PO	For 400KV project work on KVPTL

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage