

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/May/2016 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	131.959	1745.742	1) Gujrat	-6.840	-36.007
2) Hydro	26.163	143.073	2) Madhya Pradesh	14.420	191.896
3) Gas	10.394	147.275	3) Chattisgarh	7.440	96.650
Total MSPGCL	168.516	2036.090	4) Maharashtra Net	104.273	1335.957
B) 1) APML	28.485	591.971	5) Goa (Amona)	-0.984	-7.494
2) JSWEL	27.920	379.220	6) TAPS 1&2 Injection	2.553	18.112
3) VIPL	14.070	175.348	7) RGPPL Injection	11.683	161.341
4) RPL(AMT)	0.040	188.073	8) Pench (MS)	0.000	0.521
5) WPCL	2.826	41.370	9) Pench (Excess)	0.000	-0.521
6) Other IPP	4.724	74.478	Total	132.545	1759.934
C) 1) TPCL Thermal	17.638	212.925	a) Mumbai Schedule	25.931	345.449
2) TPCL Hydro	2.922	38.666	b) Mumbai Drawl	27.009	421.461
3) TPCL Gas	3.985	56.900	c) MSEDCL Bilateral *	32.395	439.092
4) R-INFRA Thermal	12.078	153.943	Include PX	-0.018	-4.690
D) STATE			d) Mumbai Bilateral *	25.931	345.449
1) Thermal	239.740	3563.070	Include PX	1.110	31.300
(A1+C1+C4+(B1-B6))			Include Standby	0.000	0.000
2) Hydro	29.085	181.739	H) ENERGY CATERED (MUs)		
3) Gas	14.379	204.175	1) MSEDCL	365.367	5027.207
4) Wind	11.983	183.447	2) Mumbai Discoms	63.632	883.863
6) SOLAR	1.267	18.737	TOTAL STATE	428.999	5911.070
TOTAL STATE	296.454	4151.168			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	5543	5512	5521	5438
MSPGCL Hydro	1321	1600	1491	410
MSPGCL Gas	442	425	442	457
MSPGCL Total Generation	7306	7537	7454	6305
Central Sector Receipt	5690	5874	5904	5009
WIND	405	543	443	686
CPP / IPP	3311	3254	3212	3262
SOLAR	158	74	0	0
Exchange with Mumbai	-1287	-1265	-1126	-808
MSEDCL DEMAND MET	15583	16017	15887	14454
Load Shedding	0	0	0	0
MSEDCL DEMAND	15583	16017	15887	14454
TPCL GENERATION	1096	1237	1115	843
R-INFRA GENERATION	504	506	503	515
MUMBAI DEMAND	2887	3008	2744	2166
STATE DEMAND MET	18470	19025	18631	16620
STATE DEMAND	18470	19025	18631	16620
Frequency (Hz)	49.96	49.95	49.86	49.96

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.12 Hz at 08.02 Hrs	49.71 Hz at 19.18 Hrs	49.95	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 14/May/2016

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	3.82	3.97	182	101
Unit 8	9.07	118.36	402	310
Total	12.90	122.33		
Bhusawal				
Unit 2	1.51	26.46	145	0
Unit 3	4.02	55.08	180	155
Unit 4	11.82	142.00	500	385
Unit 5	11.79	142.36	500	370
Total	29.14	365.90		
Parli				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Total	0.00	0.00		
Chandrapur				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Unit 3	4.21	61.33	196	145
Unit 4	4.40	60.09	186	182
Unit 5	0.00	111.83	0	0
Unit 6	10.60	144.08	467	270
Unit 7	10.26	114.05	443	396
Total	29.47	491.38		
Paras				
Unit 3	5.75	77.25	258	221
Unit 4	5.92	74.08	257	230
Total	11.68	151.33		
Khaparkheda				
Unit 1	2.34	52.28	170	0
Unit 2	3.91	55.72	175	155
Unit 3	4.12	55.04	201	154
Unit 4	4.79	49.67	209	171
Unit 5	11.46	123.73	500	450
Total	26.62	336.44		
Nasik				
Unit 3	4.58	58.50	200	175
Unit 4	4.56	57.59	197	171
Unit 5	4.48	58.56	190	174
Total	13.62	174.66		
Uran				
All Units	10.39	147.28	457	414
Total	10.39	147.28		

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
PENCH (MS)				
Pench (MS)	0.00	0.52	0	0
Total	0.00	0.52		
Koyna				
Stage 1-2	6.60	48.42	510	45
Stage 4	13.74	41.67	1001	0
Stage 3	3.84	19.35	160	160
Total	24.18	109.43		
Hydro				
KDPH	0.27	7.55	12	11
VTRNA	0.00	0.29	0	0
TILLARI	0.19	4.31	60	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.17	2.12	80	0
RNGR+BHTSA	0.22	2.28	9	8
BHANDARDRA	0.13	1.74	6	5
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.22	2.83	10	9
GHATGHAR	0.79	12.52	200	0
Total	1.99	33.64		
Wind				
Total	11.98	183.45	0	0
Total	11.98	183.45		
CPP				
APML(Mus)	28.48	591.97	0	0
JSWEL(Mus)	27.92	379.22	0	0
VIPL(Mus)	14.07	175.35	0	0
RPLAMT(Mus)	0.04	188.07	0	0
WPCL(Mus)	2.83	41.37	0	0
Other(Mus)	4.72	74.48	0	0
Total	78.06	1450.46		
SOLAR				
Total	1.27	18.74	0	0
Total	1.27	18.74		
Tata				
Trombay 5	11.66	132.32	494	443
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.52	36.30	122	92
Trombay 7B	1.47	20.60	67	57
Trombay 8	5.98	80.61	250	248
TATA Hydro	2.92	38.67	322	0
Total	24.54	308.49		
R-INFRA				
1-2	12.08	153.94	515	409
Total	12.08	153.94		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
Chandrapur 8	0.00	0.00	MSPGCL Thermal	131.96	1745.74	MSPGCL Total	168.52	2036.09
Chandrapur 9	0.00	1.92	MSPGCL Thml+Gas	142.35	1893.02	Koyna 1,2 & 4 Total	20.34	90.08
Koradi 9	8.54	101.77	MSPGCL Hydro	26.16	143.07	State Total	296.45	4151.17
Parli 8	0.00	0.00						

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 14/May/2016

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP	SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS													
1	5359	1261	438	7058	524	3282	0	5320	5530	-1305	15089	0	15089	2724	17813	49.96
2	5429	925	447	6801	567	3276	0	5172	5452	-1075	15021	0	15021	2500	17521	49.98
3	5432	925	449	6806	572	3276	0	5050	5057	-916	14795	0	14795	2337	17132	49.99
4	5408	778	445	6631	636	3258	0	5054	4885	-839	14571	0	14571	2237	16808	49.95
5	5438	410	457	6305	686	3262	0	5065	5009	-808	14454	0	14454	2166	16620	49.96
6	5515	340	435	6290	634	3261	0	5100	5452	-817	14820	0	14820	2171	16991	49.97
7	5430	753	452	6635	574	3262	5	5133	5079	-702	14853	0	14853	2119	16972	50.00
8	5491	645	444	6580	462	3271	31	5155	5286	-710	14920	0	14920	2142	17062	50.01
9	5517	660	453	6630	537	3274	83	5342	5310	-971	14863	0	14863	2360	17223	49.99
10	5487	1124	433	7044	364	3279	113	5396	5564	-1094	15270	0	15270	2602	17872	49.95
11	5543	1321	442	7306	405	3311	158	5528	5690	-1287	15583	0	15583	2887	18470	49.96
12	5388	1273	427	7088	359	3280	176	5653	5789	-1305	15387	0	15387	2977	18364	49.96
13	5469	1200	419	7088	401	3252	184	5673	5746	-1220	15451	0	15451	2941	18392	49.91
14	5658	950	420	7028	474	3248	170	5630	5484	-1318	15086	0	15086	2944	18030	49.96
15	5676	1314	417	7407	495	3257	133	5662	5644	-1274	15662	0	15662	2894	18556	49.86
16	5549	1709	414	7672	440	3247	107	5685	5793	-1282	15977	0	15977	2971	18948	49.88
17	5512	1600	425	7537	543	3254	74	5559	5874	-1265	16017	0	16017	3008	19025	49.95
18	5508	681	423	6612	798	3251	31	5514	5771	-1339	15124	0	15124	2965	18089	49.95
19	5196	738	421	6355	570	3176	2	5409	6067	-1462	14708	0	14708	2864	17572	49.96
20	5521	1491	442	7454	443	3212	0	5468	5904	-1126	15887	0	15887	2744	18631	49.86
21	5620	1703	422	7745	426	3252	0	5615	5508	-1247	15684	0	15684	2825	18509	49.98
22	5623	1334	427	7384	427	3247	0	5391	5542	-1241	15359	0	15359	2745	18104	49.99
23	5611	1368	421	7400	336	3187	0	5352	5587	-1188	15322	0	15322	2724	18046	49.88
24	5579	1660	421	7660	310	3190	0	5170	5522	-1218	15464	0	15464	2785	18249	49.96
MUs	131.96	26.16	10.39	168.52	11.98	78.07	1.27	129.10	132.54	-27.01	365.37	0.00	365.37	63.63	429.00	49.95

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/May/2016

Position as on 6.30 Hrs of 15/May/2016

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown,(AOH for 06.03.2016 To 04.04.2016) Unit Test synch.07.04.2016 (12.03 To 12.30hrs)After overhaul	
CENT.SECTOR	Tarapur 2	160	10/09/2015	12.55		Continued.	Refuelling work	
MSPGCL	Koyna Unit 10	80	29/12/2015	08:00		Continued.	Annual Overhaul	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
IPP	Dhariwal	300	28/05/2014	02.27		Continued.	No schedule	
MSPGCL	Chandrapur Unit 1	210	28/08/2014	07:15		Continued.	Economic Shutdown.	
MSPGCL	Koradi Unit 6	210	20/03/2015	01.02		Continued.	Economic shutdown	
MSPGCL	Parli Unit 3	210	14/06/2015	12.58		Continued.	Water Shortage	
MSPGCL	Parli Unit 6	250	25/06/2015	15.03		Continued.	Water Shortage	
MSPGCL	Parli Unit 4	210	05/07/2015	18.45		Continued.	Water Shortage	
MSPGCL	Parli Unit 5	210	06/07/2015	14.55		Continued.	Water Shortage.	
MSPGCL	Parli Unit 7	250	08/07/2015	12.08		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit-8	500	10/11/2015	12.10		Continued.	Drum level low	
RGPL	Dabhol 3B	230	07/01/2016	17:51		Continued.	Change Over.	
MSPGCL	Chandrapur Unit 2	210	12/01/2016	04.47		Continued.	Boiler Tube Leakage	
CPP	WPCL U-1	135	16/02/2016	17.09		Continued.	No Schedule	
MSPGCL	Koradi Unit 5	200	18/02/2016	11.21		Continued.	MSEDCL Zero Shedule.	
IPP	WPCL U-2	135	29/02/2016	21.46		Continued.	Change over against Unit III	
MSPGCL	Koyna Unit 11	80	11/03/2016	13.53		Continued.	stator earth fault	
IPP	Adani U-3	660	20/04/2016	03.33		Continued.	Furnace Pressure High	
IPP	RPL(AMT) U-1	270	20/04/2016	17.14	15/05/2016	13.31	Zero Schedule Given by MSEDCL.	
IPP	RPL(AMT) U-3	270	20/04/2016	20.50		Continued.	Zero Schedule Given by MSEDCL.	
MSPGCL	Uran Unit 8	108	02/05/2016	14.47		Continued.	Gas shortage	
CPP	WPCL U-4	135	03/05/2016	00.00		Continued.	ESP Back Filter DP High	
IPP	Adani U-5	660	05/05/2016	23.09		Continued.	Due to Unavailblity of Water.	
RGPL	Dabhol 3X	290	07/05/2016	18.40		Continued.	Low Vaccum	
RGPL	Dabhol 3A	230	07/05/2016	18.44		Continued.	Low Vaccum	
MSPGCL	Chandrapur Unit 5	500	12/05/2016	22.42		Continued.	Air heater problem	
IPP	RPL(AMT) U-2	270	13/05/2016	00.00	14/05/2016	23.21	Zero Schedule Given By MSEDCL.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/May/2016

Position as on 6.30 Hrs of 15/May/2016

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	RPL(AMT) U-4	270	13/05/2016	00.32	15/05/2016	12.52	Zero Schedule Given By MSEDCL.	
IPP	RPL(AMT) U-5	270	13/05/2016	01.48	15/05/2016	03.56	Zero Schedule Given By MSEDCL.	
MSPGCL	Bhusawal Unit 2	210	13/05/2016	22.19	14/05/2016	11.57	Drum level high	
IPP	Adani U-1	660	13/05/2016	22.53		Continued.	Water Shortage	
MSPGCL	Khaparkheda Unit 1	210	14/05/2016	15.04		Continued.	Boiler Tube Leakage	
IPP	Adani U-2	660	15/05/2016	00.58		Continued.	Water Shortage	
MSPGCL	Khaparkheda Unit 4	210	15/05/2016	01.00		Continued.	Boiler Tube Leakage	
RINFRA-G	REL Unit 1	250	15/05/2016	04.31	15/05/2016	07.22	C&I Card Failure.	
MSPGCL	Uran Unit 5	108	15/05/2016	09.03		Continued.	Gas shortage	
MSPGCL	Koradi Unit 7	210	15/05/2016	13.32		Continued.	Flame Failure	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/May/2016

Statement-VII

Position as on 6.30 Hrs of 15/May/2016

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Kolhapur(M)-Kolhapur(GIS) cktII	InterState	13/05/2016	15.56	14/05/2016	22.29	PO	Flashover at B-Ph Line CT.
Dhule Sar'Sarovar I	InterState	13/05/2016	18.07	14/05/2016	10.08	HT	Over Voltage
Dhule Sar'Sarovar II	InterState	14/05/2016	02.17	14/05/2016	06.23	T	Over Voltage
Padgha Tarapur II	InterState	14/05/2016	08.48	14/05/2016	09.00	PO	Insulator Replacement Work.
Chandrapur Bhadravati I	InterState	14/05/2016	11.25	14/05/2016	15.15	T	DP Line Patrolling Work In Progress.
Dhule Sar'Sarovar I	InterState	14/05/2016	16.11	15/05/2016	23.14	HT	Over Voltage
Kolhapur(M)-Kolhapur(GIS) cktII	InterState	15/05/2016	08.36	15/05/2016	19.46	PO	M/C Tower Diffects
Koradi Bhilai	InterState	15/05/2016	09.26		Continued.	PO	765kv D/C Line Crossing
Babhaleshwar-Taptitanda ckt-I	IntraState	24/04/2016	18.11	14/05/2016	01.13	HT	Converted as Ektuni-BBLSR CKT-I.
Akola II - Taptitanda ckt-I	IntraState	27/04/2016	11.41		Continued.	PO	Dismantalling of Conductor Reorintetion.
Babhaleshwar-Taptitanda ckt-II	IntraState	07/05/2016	13.09	14/05/2016	01.32	PO	Conductor Stringing Work(5 Days).Converted as Ektuni-BBLSR CKT-II.
karad -kolhapur-II	IntraState	13/05/2016	15.56	14/05/2016	09.13	PO	Bus Bar Operated (RFC At 16:35hrs)
Bhusawal-Aurangabad	IntraState	13/05/2016	17.45	15/05/2016	08.25	HT	Over Voltage
Karad-Jaigad - I	IntraState	13/05/2016	17.53	14/05/2016	09.21	HT	Over Voltage
New Koyna - Dabhol-I	IntraState	14/05/2016	07.54		Continued.	PO	String Replacement.
Chandrapur II- Warora ckt II	IntraState	14/05/2016	08.58	14/05/2016	12.47	PO	Jumper Nut Bolts Tighting Work.
karad -kolhapur-I	IntraState	14/05/2016	17.00	15/05/2016	09.03	HT	Over Voltage
Karad - Jaigad - II	IntraState	14/05/2016	21.41	15/05/2016	02.54	HT	Over Voltage
Karad-Jaigad - I	IntraState	15/05/2016	02.18	15/05/2016	09.11	T	Distance Protection
Koradi-Bhusawal	IntraState	15/05/2016	08.34	15/05/2016	22.38	PO	Testing Work
Kalwa - Kharghar	IntraState	15/05/2016	08.56	15/05/2016	18.36	PO	Testing Work
Padgha-HVDC(AC)-II	IntraState	15/05/2016	12.45		Continued.	PO	Attending Hot Spot & Shifted on TBC
karad -kolhapur-II	IntraState	15/05/2016	16.08		Continued.	HT	Over Voltage
Karad - Jaigad - II	IntraState	15/05/2016	16.43		Continued.	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	15/05/2016	22.57		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220 KV 500 MVA ICT- I @Warora	IntraState	06/05/2016	14.37		Continued.	PO	To Dismantle & Transport To Babhaleshwar.
400/220 KV 500 MVA ICT- II @Warora	IntraState	13/05/2016	14.39		Continued.	PO	For Dismanteling Of ICT-I
220 KV LINE Outages/Trippings							
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
GIS Bhandup - Borivali	IntraState	11/01/2016	07.42		Continued.	PO	Tower Erection Work.
Padghe - Vasai	IntraState	24/01/2016	08.32		Continued.	PO	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
Bableshwar- Ranjangaon	IntraState	03/02/2016	07.12		Continued.	HT	To Control BBLSR ICT O/L
Bableshwar- Alephata	IntraState	19/03/2016	19.44		Continued.	HT	To control BBLSR ICT Loading
Versova Aarey Line 1	IntraState	14/05/2016	08.40	14/05/2016	21.39	PO	Replacement Of CVT.
Bableshwar- Bableshwar-II	IntraState	14/05/2016	08.58	14/05/2016	10.25	PO	Attending Hot Spot

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/May/2016

Statement-VII

Position as on 6.30 Hrs of 15/May/2016

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Niwali - Pawas Line	IntraState	14/05/2016	09.21	14/05/2016	13.50	PO	Insulator Cleaning.
Shivajinagar - Satana	IntraState	14/05/2016	10.15	14/05/2016	15.15	PO	Maintenance Work.
Borivali(M)- Vasai	IntraState	14/05/2016	10.35	14/05/2016	21.05	PO	To Attend SF6 Gas Leakge.
Kharepatan -Pawas Line	IntraState	14/05/2016	14.32	14/05/2016	16.58	PO	Maintenance Work.
Bableshtar- Alephata	IntraState	14/05/2016	16.29	14/05/2016	16.45	PO	For Outage On Alephata Kathapur.
Alephata-Pargaon(Kathapur)	IntraState	14/05/2016	16.45	14/05/2016	19.20	PO	Maintenance Work.
Karad -Mudshingi Ckt- IV	IntraState	14/05/2016	19.31	14/05/2016	19.53	T	Distance Protection
Trombay MSETCL Tie 2	IntraState	15/05/2016	09.36	15/05/2016	10.15	PO	Annual Maintenance Work
Nagothane - MSL	IntraState	15/05/2016	09.43	15/05/2016	14.40	PO	R ph CT Replacement
220KV Borivali (M) - Borivali (T) ckt I	IntraState	15/05/2016	10.49	15/05/2016	12.26	PO	Annual Maintenance Work
REL Borivali MSETCL Borivali Line-2	IntraState	15/05/2016	10.50	15/05/2016	12.27	PO	Annual Maintenance Work
Kalwa-Salsette-VI	IntraState	15/05/2016	11.05	15/05/2016	19.21	PO	Annual Maintenance Work
Trombay Salsette 1 Backbay	IntraState	15/05/2016	11.08	15/05/2016	19.53	PO	Attending Hot Spot
Bableshtar- Alephata	IntraState	15/05/2016	14.25	15/05/2016	16.33	T	Distance Protection
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/22kv 40 Mva Cgl Ptr 1 @Sicom	IntraState	11/05/2016	14.00		Continued.	PO	Cable Replacement & CT,PT Replacement Work.
132 KV LINE Outages/Trippings							
John Deere - SPSL	IntraState	14/05/2016	10.00	14/05/2016	14.26	PO	Annual Maintenance Work

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage