

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/May/2022 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	176.327	2320.329	1) Gujrat	-8.047	-83.733
2) Hydro	20.294	268.242	2) Madhya Pradesh	2.906	78.160
3) Gas	6.441	102.906	3) Chattisgarh	3.260	51.780
Total MSPGCL	203.062	2691.477	4) Maharashtra	183.485	2668.415
B) 1) APLM	56.957	934.525	5) Goa (Amona)	-1.163	-21.117
2) JSWEL	19.958	275.252	Total	180.441	2693.505
3) VIPL	0.000	0.000	a) Mumbai Schedule	33.237	482.088
4) RPL(AMT)	24.980	400.689	b) Mumbai Drawl	34.889	517.623
5) SWPGPL	9.148	113.581	c) MSEDCL Bilateral *	75.146	1032.862
6) Other IPP	18.691	310.721	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	33.237	482.037
C) 1) TPCL Thermal	14.576	202.639	Include PX	0.000	0.000
2) TPCL Hydro	4.305	52.818	Standby	0.000	0.051
3) TPCL Gas	2.884	47.893	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.383	158.864	1) MSEDCL	510.902	7293.738
D) STATE			2) Mumbai Discoms	68.028	979.821
1) Thermal	332.020	4716.600	3) Other Discoms	9.385	131.328
(A1+C1+C4+(B1-B6))			TOTAL STATE	588.315	8404.887
2) Hydro (A2+C2)	24.599	321.060			
3) Gas (A3+B7+C3)	9.325	150.799			
4) Wind	32.586	395.077			
6) SOLAR	9.353	127.862			
TOTAL STATE	407.883	5711.398			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	7378	7385	7251	7486
MSPGCL Hydro	464	1172	1354	488
MSPGCL Gas	267	257	270	281
MSPGCL Total Generation	8108	8814	8874	8254
Central Sector Receipt	8835	8344	6278	6879
WIND	615	1263	1968	1756
CPP / IPP Thermal	5262	5583	5467	5480
CPP / IPP Gas	0	0	0	0
SOLAR	1279	794	0	0
Exchange with Mumbai	-1896	-1840	-1317	-1053
MSEDCL DEMAND MET	21778	22545	20843	21010
Load Shedding	0	0	0	0
MSEDCL DEMAND	21778	22545	20843	21010
TPCL GENERATION	745	855	1146	920
AEML GENERATION	488	495	474	500
MUMBAI DEMAND	3129	3190	2937	2473
OTHER DISCOM DEMAND	425	412	428	306
STATE DEMAND MET	25332	26148	24208	23790
STATE DEMAND	25332	26148	24208	23790
Frequency (Hz)	49.99	50.00	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 07:04 Hrs	49.76 Hz at 22:37 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 14/May/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.90	56.76	175	155
Unit 7	0.00	0.00	0	0
Unit 8	13.44	187.39	602	476
Unit 9	11.84	170.24	550	455
Unit 10	12.73	183.03	566	495
Total	41.91	597.41		
Bhusawal				
Unit 3	3.10	44.05	150	100
Unit 4	10.48	93.92	485	405
Unit 5	9.85	122.12	430	380
Total	23.44	260.09		
Parli				
Unit 6	4.50	44.52	250	158
Unit 7	2.82	52.52	126	112
Unit 8	2.93	33.38	133	116
Total	10.26	130.41		
Chandrapur				
Unit 3	3.70	51.39	158	138
Unit 4	3.29	50.75	142	128
Unit 5	8.67	118.63	376	305
Unit 6	9.45	104.64	405	355
Unit 7	9.20	125.86	400	330
Unit 8	11.20	131.22	475	451
Unit 9	10.20	140.31	435	412
Total	55.71	722.80		
Paras				
Unit 3	4.32	56.12	228	134
Unit 4	4.19	59.80	214	141
Total	8.51	115.92		
Khaparkheda				
Unit 1	3.32	39.51	155	125
Unit 2	3.58	49.72	155	140
Unit 3	4.28	44.22	183	173
Unit 4	3.36	48.21	150	125
Unit 5	11.04	155.79	475	430
Total	25.58	337.44		
Nasik				
Unit 3	3.66	54.29	180	122
Unit 4	3.74	54.08	192	129
Unit 5	3.52	47.87	178	114
Total	10.92	156.25		
Uran				
All Units	6.44	102.91	281	257
Total	6.44	102.91		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.08	1.58	27	0
Total	0.08	1.58		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	4.57	57.75	515	40
Stage 4	5.11	70.98	1009	0
Stage 3	1.92	28.52	302	0
Total	11.60	157.25		
Hydro				
KDPH	0.68	6.26	29	29
VTRNA	0.81	11.71	60	0
TILLARI	0.33	7.46	55	0
BHIRA T.R.	0.32	2.31	80	0
SMLHY_PTN	6.06	75.72	261	240
GHATGHAR	0.41	5.96	125	0
Total	8.62	109.42		
Wind				
Total	32.59	395.08	0	0
Total	32.59	395.08		
CPP				
APML(Mus)	56.96	934.52	0	0
JSWEL(Mus)	19.96	275.25	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.98	400.69	0	0
SWPGPL-Mus	9.15	113.58	0	0
Other(Mus)	18.69	310.72	0	0
Total	129.73	2034.77		
SOLAR				
Total	9.35	127.86	0	0
Total	9.35	127.86		
Tata				
Trombay 5	9.73	133.60	437	322
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.68	28.86	113	50
Trombay 7B	1.21	19.03	65	42
TATA Hydro	4.30	52.82	441	9
Trombay 8	4.84	69.04	234	142
Total	21.76	303.35		
AEML				
DTPS U-1&2	11.38	158.86	500	324
Total	11.38	158.86		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	176.33	2320.33	MSPGCL Total	203.06	2691.48
			MSPGCL Thml+Gas	182.77	2423.24	Koyna 1,2 & 4 Total	9.68	128.73
			MSPGCL Hydro	20.29	268.24	State Total	407.88	5711.40

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 14/May/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	7517	1148	270	8934	1935	5553	0	0	6833	7070	-1228	21915	0	21915	2957	349	25222	50.02
2	7536	1046	270	8852	1915	5528	0	0	6954	6855	-1068	21761	0	21761	2774	321	24856	50.05
3	7572	634	270	8476	1968	5499	0	0	7198	7020	-1084	21571	0	21571	2601	309	24480	50.03
4	7486	488	281	8254	1756	5480	0	0	7368	6879	-1053	21010	0	21010	2473	306	23790	50.01
5	7474	692	271	8436	1499	5154	0	0	7297	7326	-1018	21059	0	21059	2413	338	23810	49.99
6	7536	800	271	8608	1366	5500	0	0	7423	7318	-1151	21287	0	21287	2405	354	24046	50.00
7	7542	952	272	8766	1239	5550	0	64	7470	7587	-1392	21419	0	21419	2352	395	24166	50.07
8	7307	592	271	8170	1086	5278	0	257	7563	8062	-1388	21052	0	21052	2380	412	23844	50.08
9	7299	358	270	7926	941	5116	0	577	7852	7986	-1436	20687	0	20687	2540	424	23650	50.09
10	6998	510	269	7778	774	4765	0	906	8524	8699	-1590	20911	0	20911	2782	421	24114	50.07
11	7112	514	269	7894	674	4752	0	1181	9228	8879	-1783	21176	0	21176	3020	422	24618	50.06
12	7378	464	267	8108	615	5262	0	1279	9043	8835	-1896	21778	0	21778	3129	425	25332	49.99
13	7320	458	266	8044	652	5524	0	1267	8881	8711	-1915	21871	0	21871	3137	411	25420	49.99
14	7186	434	257	7876	838	5436	0	1207	9014	8573	-1827	21713	0	21713	3078	391	25182	50.02
15	7288	520	267	8074	995	5441	0	1066	8954	8735	-1891	22023	0	22023	3161	397	25582	49.96
16	7385	1172	257	8814	1263	5583	0	794	8511	8344	-1840	22545	0	22545	3190	412	26148	50.00
17	7334	664	268	8266	1528	5592	0	495	8073	7963	-1753	21665	0	21665	3128	426	25220	50.04
18	7178	620	258	8056	1785	5413	0	212	7613	7606	-1639	20995	0	20995	3023	439	24456	50.05
19	7164	488	269	7922	1940	5388	0	48	7016	6558	-1410	20008	0	20008	2929	437	23374	50.05
20	7251	1354	270	8874	1968	5467	0	0	6340	6278	-1317	20843	0	20843	2937	428	24208	50.02
21	7298	1128	269	8696	1740	5638	0	0	6129	6200	-1299	20560	0	20560	2932	415	23906	50.01
22	7334	1222	270	8826	1550	5607	0	0	5974	6219	-1269	20527	0	20527	2866	407	23800	49.99
23	7420	1858	269	9546	1326	5607	0	0	6249	6203	-1281	21013	0	21013	2873	388	24274	49.86
24	7412	2182	270	9864	1233	5601	0	0	6212	6535	-1361	21512	0	21512	2957	360	24828	49.98
MUs	176.33	20.29	6.44	203.06	32.59	129.73	0.00	9.35	181.72	180.44	-34.89	510.90	0.00	510.90	68.04	9.39	588.32	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/May/2022

Position as on 6.30 Hrs of 15/May/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	15/06/2022
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	
IPP	RPL(AMT) U-1	270	11/05/2022	21:00		Continued.	Coal Shortage	
MSPGCL	Uran Unit B0	120	13/05/2022	01:34		Continued.	excitation fault (unit out due to gas shortage from 02:30hrs of dt.13.05.2022)	
MSPGCL	Uran Unit 8	108	13/05/2022	01:34		Continued.	excitation fault (unit out due to gas shortage from 02:30hrs of dt.13.05.2022)	
IPP	Adani U-2	660	13/05/2022	14:24		Continued.	Leakage Work.	16/05/2022

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/May/2022

Statement-VII

Position as on 6.30 Hrs of 15/May/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (709) OF KORADI 3 CKT-2 @ AKOLA 2	IntraState	14/05/2022	09:09	14/05/2022	13:00	PO	Circuit Breaker SF6 gas analysis
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	14/05/2022	09:47	14/05/2022	20:03	PO	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
PARLI(MS) - PARLI (PG) CKT -1	InterState	14/05/2022	19:53	15/05/2022	00:43	EO	To attend Hotspots at Y & B Phase CTs of PGCIL Ckt-1 & R & Y Phase CTs of TBC Bay at Girwali. PGCIL Ckt-1 is on TBC.
DHULE - KHANDWA CKT - 2	InterState	15/05/2022	10:48	15/05/2022	11:15	HT	To take line reactor in service at 400KV Khandwa s/s
CHANDRAPUR - BHADRAVATI CKT - 3	InterState	15/05/2022	20:15	15/05/2022	22:22	T	Winds with Lightening observed
CHANDRAPUR - BHADRAVATI CKT - 4	InterState	15/05/2022	20:15	15/05/2022	22:20	T	Winds with Lightening observed
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	30/04/2022	11:21	15/05/2022	15:18	HT	HT for Load Management
JAIGAD - KARAD CKT - 2	IntraState	09/05/2022	10:45	14/05/2022	14:42	PO	BAY MAINTENANCE WORK AT MSETCL KARAD
KHARGHAR - TALEGAON (PG)	IntraState	14/05/2022	00:26	14/05/2022	05:16	EO	Chemical cleaning of insulators in the fog prone region, and damaged insulator strings replacement at loc no.10
AKOLA - KHADKA (BHUSAWAL)	IntraState	14/05/2022	06:32	14/05/2022	17:59	PO	Work of strings replacement of total 04 strings detected faulty in PID testing are to be replaced by availing outage 400 kV Akola- Khadka (Bhusawal) line. Also other works like spacers fixing, providing of corona ring.
NEW KOYNA - DABHOL CKT - 2	IntraState	14/05/2022	11:48	14/05/2022	18:06	PO	Cold washing work, Diagnostic testing & Relay testing work & Routine maint. Work
LONIKAND II - LONIKAND I (INTERCONNECTOR) - 2	IntraState	14/05/2022	18:47	14/05/2022	23:16	EO	For attending the hotspot on 29A , B phase IPS tube clamp
PADGHE - KALWA CKT - 2	IntraState	14/05/2022	23:05	15/05/2022	05:44	PO	Cold line cleaning, Chemical cleaning of Insulators and Routine Maintenance Activity

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/May/2022

Statement-VII

Position as on 6.30 Hrs of 15/May/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BABHALESHWAR - PADGHE CKT-1	IntraState	15/05/2022	14:53	15/05/2022	19:42	PO	A] HVDC TL O&M Sub-Division, Padghe:- 1.Stringing of Earthwire at Loc. No. 919 - 920 (R-phase side). 2.To attend Broken/Faulty Disc Insulators replacement at Towers. Loc. No. 55, 951, 989, 884. 3.Fixing of Corona Rings at 6 Locs. (989, 981, 956, 916, 892, 884) 4.Jumper Nut-Bolt Tightening of Cut-Point Location � 40 locs. 5.Chemical Cleaning at Tower Locations � 21 nos. of Bird shit/ Dust pollution Area / Highway Raod Crossing. B] HVDC TL O&M Sub-Division, Junnar :- 1.To attend broken Disc Insulators replacement at Towers. Loc. No. 820,822,825,827 under HVDC Junnar Lines Sub Division. 2.Jumper Nut-Bolt Tightening of Cut-Point Location � 13 locs. Fixing of corona ring at Loc Nos.861,851,849.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	15/05/2022	20:15		Continued.	T	Earthwire of Bhadravati-Ramgundam Line fell on Chandrapur-2 Warora Lines
CHANDRAPUR 2 - WARORA CKT-2	IntraState	15/05/2022	20:15		Continued.	T	Earthwire of Bhadravati-Ramgundam Fell on these lines
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	15/05/2022	23:42			HT	For Load Management on Mumbai Supply Lines during the Outage of HVDC Pole-2
400 KV ICT Outages/Trippings							
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	13/05/2022	21:15	14/05/2022	05:43	EO	urgent need to test the ICT-III B phase Unit in view of increasing trend of fault gas.
220 KV LINE Outages/Trippings							
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	27/04/2022	12:21			EO	Shifting of 220kV GCR-BBLR-2 line on 220kV TBC bay.
KANDALGAON - KOYNA (POPHALI)	IntraState	14/05/2022	05:20	14/05/2022	10:35	PO	For replacement of damaged tower during flood at Chiplun at Loc. No. 56 of 220kV New Koyna ĳ Lote & 220kV Pophali ĳ Kandalgaon D/C Line.
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	14/05/2022	05:41	14/05/2022	06:42	T	TRIPPED ON DIST.PROTECTION
NEW KOYNA - LOTEPARSHURAM	IntraState	14/05/2022	06:13	14/05/2022	10:04	PO	For replacement of damaged tower (during flood at Chiplun) at Loc. No. 56 of 220kV New Koyna ĳ Lote & 220kV Pophali ĳ Kandalgaon D/C Line.
URAN - SEZ JNPT	IntraState	14/05/2022	09:45	14/05/2022	14:34	PO	"1) Replacement of B Phase Stub Bus Horizontal Insulator String. 2) Diagnostic Testing & R&M Works."
NAGAR BELWANDI CKT 2	IntraState	14/05/2022	10:40	14/05/2022	11:20	EO	For attending Hot Spot on B-Ph CT (160 Degrees)
BOMBAY DYEING - SAHARA	IntraState	14/05/2022	11:18	14/05/2022	18:27	EO	1)Replacement of polymer insulator by longrod insulator Loc.146-147 2) Cold line washing loc.130-140, Loc.90-100

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/May/2022

Statement-VII

Position as on 6.30 Hrs of 15/May/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHAKAN-BHOSARI 1	IntraState	14/05/2022	11:48	14/05/2022	18:36	PO	Double Jumpering Work
EKLAHARE (OCR) - PADGHE	IntraState	14/05/2022	15:11	14/05/2022	19:24	HT	TO CONTROL THE LOADING OF BUS COUPLER AT 220KV EKLAHARE GCR
PIRANGUT - HINJAWADI 2	IntraState	14/05/2022	18:54	14/05/2022	21:11	PO	Tower no. 25 a) Disconnection / removal of jumpers of Pirangut - Hinjewadi Phase II Line. b) Bunching of Pirangut - Hinjewadi Phase II Line with Infosys - Pegasus Line. Tower no. 31 a) Disconnection / removal of jumpers of Pirangut- Hinjewadi Phase II Line. b) bunching with pirangut Hinjewadi-2 line with dummy pegasus hinjewadi 2 line c) Disconnection / removal of jumpers of Infosys � Pegasus Line. d) Removal of jumpers from loc 31 to M/C loc 1 for dummy Hinjewadi2 Pegasus line e) Proving Inline jumpers for 220 kv Infosys at loc 31
TALANDGE - ICHALKARANJI 1	IntraState	14/05/2022	19:05	14/05/2022	20:59	EO	For attending hot spot at T.L. No 45, Bph- Temp- 84.7 C
INFOSYS - HINJAWADI 1	IntraState	14/05/2022	19:13	14/05/2022	21:11	PO	At Tower no. 01 - Removal of bunching between Pirangut & Hinjewadi Phase II Line and Hinjewadi Phase I & Infosys Line
SATANA - GANGAPUR	IntraState	14/05/2022	19:57	14/05/2022	23:07	EO	Outage proposal for attending the red hot with conductor deterioration on 220 KV TBC Aux Isolator R PH Connected To CT Isolator Side which found during maint Work at Satana End.
NEW KOYNA - LOTEPARSHURAM	IntraState	15/05/2022	04:50	15/05/2022	11:16	PO	For replacement of damaged tower (during flood at Chiplun) at Loc. No. 56 of 220kV New Koyna & Lote & 220kV Pophali & Kandalgaon D/C Line.
KANDALGAON - KOYNA (POPHALI)	IntraState	15/05/2022	05:07	15/05/2022	11:35	PO	For replacement of damaged tower during flood at Chiplun at Loc. No. 56 of 220kV New Koyna & Lote & 220kV Pophali & Kandalgaon D/C Line.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220/132 KV 200 MVA ICT 1 @ MALEGAON	IntraState	13/05/2022	09:46			HT	smoke observed through 132KV I.C 1 B ph CT
220/33 KV 50 MVA PTR 2 @ SONKAR	IntraState	14/05/2022	06:04	14/05/2022	12:36	PO	Premonsoon maintenance, LA Meggering, RM work Earthing pit renovation, hot spot attending work.
220/22 KV 50 MVA PTR 3 @ MAHAPE	IntraState	14/05/2022	08:18	14/05/2022	20:45	PO	1) 50 MVA T/F-III Premonsoon maintenance work. 2) 50 MVA T/F -III Diagnostic testing work & bay maintenance work. 3) Erection & commissioning of advanced TF oil cooling / heat exchanger system as per MSETCL.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/May/2022

Statement-VII

Position as on 6.30 Hrs of 15/May/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	14/05/2022	08:32	14/05/2022	12:15	PO	Attending oil leakage and R/M
220/132KV 200MVA ICT 6 @ EKLAHARE (GCR)	IntraState	14/05/2022	09:32	14/05/2022	19:13	PO	Oil Leakage arrest work and diagnosis of testing work.
220/22 KV 50 MVA PTR 1 @ MULUND	IntraState	15/05/2022	06:27	15/05/2022	07:42	PO	FOR FIXING OF BIRD GUARD ON BUS GANTRY & PLASTIC WRAPPING WORK.
220/22 KV 50 MVA PTR 2 @ MULUND	IntraState	15/05/2022	07:44	15/05/2022	08:34	PO	FOR FIXING OF BIRD GUARD ON BUS GANTRY & PLASTIC WRAPPING WORK.
220/22-22 KV 50 MVA PTR 4 @ MULUND	IntraState	15/05/2022	08:40	15/05/2022	09:56	PO	FOR FIXING OF BIRD GUARD ON BUS GANTRY& PLASTIC WRAPPING WORK.
220 / 110 / 33kV 250MVA ICT 9 @ DHARAVI	IntraState	15/05/2022	09:23	15/05/2022	16:31	PO	R/M AND TESTING
220/110/33KV 250 MVA ICT-5 @ MAHALAXMI GIS (T)	IntraState	15/05/2022	10:16	15/05/2022	20:06	PO	R/M AND TESTING
132 KV LINE Outages/Trippings							
SOLAPUR 2(BALE)-NALDURG	IntraState	14/05/2022	15:13	14/05/2022	20:52	PO	CONDUCTOR MIDSAN JOINT WORK AT LOC. 137,117
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage