

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/Aug/2020 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	87.795	1514.394	1) Gujrat	-1.182	6.917
2) Hydro	7.064	94.870	2) Madhya Pradesh	4.774	91.051
3) Gas	6.138	58.553	3) Chattisgarh	4.390	62.720
Total MSPGCL	100.997	1667.817	4) Maharashtra	89.138	1495.138
B) 1) APML	25.514	380.735	5) Goa (Amona)	-2.007	-22.901
2) JSWEL	15.284	223.900	Total	95.113	1632.925
3) VIPL	0.000	0.000	a) Mumbai Schedule	26.173	349.530
4) RPL(AMT)	0.000	0.000	b) Mumbai Drawl	24.729	352.480
5) WPCL	2.357	90.804	c) MSEDCL Bilateral *	29.258	428.555
6) Other IPP	8.410	109.164	Include PX	0.072	39.174
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	26.173	349.530
C) 1) TPCL Thermal	7.548	108.047	Include PX	14.251	215.906
2) TPCL Hydro	3.807	34.783	Standby	0.000	0.000
3) TPCL Gas	4.329	60.525	H) ENERGY CATERED (MUs)		
4) AEML Thermal	4.649	66.901	1) MSEDCL	293.080	4447.516
D) STATE			2) Mumbai Discoms	45.062	622.731
1) Thermal	151.557	2493.945	TOTAL STATE	338.142	5070.247
(A1+C1+C4+(B1-B6))					
2) Hydro	10.871	129.653			
(A2+C2)					
3) Gas	10.467	119.078			
(A3+B7+C3)					
4) Wind	66.463	630.778			
6) SOLAR	3.671	63.873			
TOTAL STATE	243.029	3437.327			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4091	3622	3456	3890
MSPGCL Hydro	292	288	632	200
MSPGCL Gas	251	261	251	251
MSPGCL Total Generation	4634	4171	4339	4341
Central Sector Receipt	4738	4506	4567	2625
WIND	3249	2604	2504	2695
CPP / IPP Thermal	2267	1972	2641	1914
CPP / IPP Gas	0	0	0	0
SOLAR	344	537	0	0
Exchange with Mumbai	-1275	-1332	-862	-802
MSEDCL DEMAND MET	13957	12458	13189	10773
Load Shedding	0	0	0	0
MSEDCL DEMAND	13957	12458	13189	10773
TPCL GENERATION	637	730	869	513
AEML GENERATION	190	191	245	189
MUMBAI DEMAND	2102	2253	1976	1504
STATE DEMAND MET	16059	14711	15165	12277
STATE DEMAND	16059	14711	15165	12277
Frequency (Hz)	49.98	49.97	49.97	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.14 Hz at 14:08 Hrs	49.76 Hz at 08:16 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 14/Aug/2020

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	5.85	139.54	464	0
Unit 9	4.56	129.48	450	0
Unit 10	0.00	59.72	0	0
Total	10.41	328.74		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	9.10	74.90	485	360
Unit 5	8.88	85.04	435	355
Total	17.98	159.94		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Total	0.00	0.00		
Chandrapur				
Unit 3	0.00	29.00	0	0
Unit 4	3.80	49.81	160	155
Unit 5	8.24	122.99	400	289
Unit 6	0.00	107.87	0	0
Unit 7	0.00	44.52	0	0
Unit 8	9.22	95.99	450	360
Unit 9	9.17	133.49	450	360
Total	30.44	583.67		
Paras				
Unit 3	4.30	62.41	192	150
Unit 4	3.53	60.53	201	0
Total	7.83	122.93		
Khaparkheda				
Unit 1	2.80	45.96	125	100
Unit 2	2.88	44.26	140	110
Unit 3	3.09	43.12	150	95
Unit 4	3.21	52.82	145	128
Unit 5	9.17	132.95	460	360
Total	21.14	319.11		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	0.00	0.00		
Uran				
All Units	6.14	58.55	271	250
Total	6.14	58.55		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.01	12.59	53	24

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	1.01	12.59		
Koyna				
Stage 1-2	2.14	33.70	360	35
Stage 4	0.28	12.15	200	0
Stage 3	1.99	24.62	160	0
Total	4.40	70.47		
Hydro				
KDPH	0.00	0.70	0	0
VTRNA	0.00	0.00	0	0
TILLARI	0.51	8.61	57	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.45	4.88	40	0
RNGR+BHTSA	0.00	0.20	0	0
BHANDARDRA	0.68	2.07	29	28
ELDARY	0.00	0.35	0	0
SMLHY_PTN	1.02	7.60	43	42
GHATGHAR	0.00	0.00	0	0
Total	2.66	24.40		
Wind				
Total	66.46	630.78	0	0
Total	66.46	630.78		
CPP				
APML(Mus)	25.51	380.74	0	0
JSWEL(Mus)	15.28	223.90	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT(Mus)	0.00	0.00	0	0
WPCL(Mus)	2.36	90.80	0	0
Other(Mus)	8.41	109.16	0	0
Total	51.56	804.60		
SOLAR				
Total	3.67	63.87	0	0
Total	3.67	63.87		
Tata				
Trombay 5	7.55	108.05	403	288
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.75	38.50	115	114
Trombay 7B	1.58	22.02	66	65
Trombay 8	0.00	0.00	0	0
TATA Hydro	3.81	34.78	285	20
Total	15.68	203.36		
AEML				
DTPS U-1&2	4.65	66.90	245	188
Total	4.65	66.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	87.80	1514.39	MSPGCL Total	101.00	1667.82
			MSPGCL Thml+Gas	93.93	1572.95	Koyna 1,2 & 4 Total	2.41	45.85
			MSPGCL Hydro	7.06	94.87	State Total	243.03	3437.33

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 14/Aug/2020

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	3886	185	251	4322	2855	1970	0	0	3013	2641	-965	10823	0	10823	1717	12540	49.99
2	3886	185	260	4331	2691	1948	0	0	2709	2715	-846	10839	0	10839	1622	12461	49.96
3	3888	200	250	4338	2640	1945	0	0	2674	2706	-783	10846	0	10846	1552	12398	49.94
4	3890	200	251	4341	2695	1914	0	0	2795	2625	-802	10773	0	10773	1504	12277	49.99
5	3912	195	251	4358	2766	1960	0	0	3144	2783	-782	11085	0	11085	1481	12566	49.96
6	3932	190	261	4383	2990	1939	0	0	3821	3323	-817	11818	0	11818	1528	13346	49.97
7	3957	195	251	4403	3112	1947	0	11	4387	4048	-834	12687	0	12687	1563	14250	50.00
8	4031	193	262	4486	3056	1942	0	104	4750	4902	-945	13545	0	13545	1679	15224	49.93
9	4104	290	251	4645	3139	2151	0	261	4999	5051	-1108	14139	0	14139	1892	16031	49.94
10	4091	292	251	4634	3249	2267	0	344	5177	4738	-1275	13957	0	13957	2102	16059	49.98
11	4091	298	262	4651	3023	2049	0	459	4561	4514	-1348	13348	0	13348	2226	15574	50.01
12	4126	413	250	4789	3052	1952	0	510	4371	4034	-1374	12963	0	12963	2287	15250	50.01
13	3622	288	261	4171	2604	1972	0	537	4518	4506	-1332	12458	0	12458	2253	14711	49.97
14	3214	283	261	3758	2961	1974	0	513	4290	4340	-1302	12244	0	12244	2201	14445	50.02
15	3233	243	261	3737	2770	1956	0	394	4547	4228	-1180	11905	0	11905	2129	14034	50.00
16	3137	597	250	3984	2668	2025	0	272	4019	4148	-1113	11984	0	11984	2069	14053	49.95
17	2988	505	250	3743	2648	2201	0	177	4271	4340	-1095	12014	0	12014	2014	14028	49.94
18	3224	287	261	3772	2643	2398	0	82	4820	4615	-1117	12393	0	12393	1960	14353	50.00
19	3495	396	260	4151	2572	2473	0	7	4788	4720	-1040	12883	0	12883	1959	14842	49.97
20	3456	632	251	4339	2504	2641	0	0	4656	4567	-862	13189	0	13189	1976	15165	49.97
21	3519	305	271	4095	2445	2528	0	0	4497	4282	-917	12433	0	12433	1940	14373	50.02
22	3487	267	251	4005	2446	2602	0	0	4082	4063	-954	12162	0	12162	1867	14029	49.97
23	3402	276	250	3928	2505	2481	0	0	3843	3699	-960	11653	0	11653	1803	13456	49.95
24	3224	149	260	3633	2429	2330	0	0	3805	3525	-978	10939	0	10939	1738	12677	49.97
MUs	87.80	7.06	6.14	101.00	66.46	51.56	0.00	3.67	98.54	95.11	-24.73	293.08	0.00	293.08	45.06	338.14	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 14/Aug/2020

Position as on 6.30 Hrs of 15/Aug/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 3	70	16/07/2020	08.55	15/08/2020	12.45	Service Seal Leakage	
MSPGCL	Koyna STG-IV Unit-3	250	03/08/2020	09.27		Continued.	Annual Overhaul	
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 7	210	27/08/2019	09.52		Continued.	Coal Flow Problem Due To Wet Coal.(Converted To Zero Schedule From 12.09.2019 At 10.00 hrs)	
MSPGCL	Bhusawal Unit 3	210	01/09/2019	17.56		Continued.	Zero Schedule from 18:00hrs of 28/09/2019	
MSPGCL	Koradi Unit 6	210	06/09/2019	15.41		Continued.	Zero Schedule By MSEDCL	
IPP	RPL(AMT) U-4	270	12/11/2019	00.00		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 5	210	12/12/2019	10.25		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 13-12-2019)	
IPP	RPL(AMT) U-3	270	11/02/2020	18.00		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-5	270	11/02/2020	19.30		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 3	210	17/02/2020	00:00		Continued.	C W PUMP High Vibrations(convert to Zero Schedule from 00.00Hrs DT. 18-02-2020)	
MSPGCL	Ghatghar Unit-1	125	18/02/2020	00.25		Continued.	Severe Hunting In Hydro Conduit Across MIV	
MSPGCL	Uran Unit 8	108	01/03/2020	20.57		Continued.	Gas shortage	
IPP	RPL(AMT) U-1	270	04/03/2020	19.30		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Ghatghar Unit-2	125	09/03/2020	10:50		Continued.	Expansion joint leakage.	
IPP	RPL(AMT) U-2	270	09/03/2020	20.15		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 6	250	21/03/2020	17.31		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Nasik Unit 4	210	25/03/2020	19.45		Continued.	Reserve Shut Down.(Converted zero schedule from 25.03.2020)	
TPC_G	Trombay 8	250	11/04/2020	16.55		Continued.	Zero Schedule.	
IPP	JSW (J) U3	300	30/04/2020	15.13		Continued.	No Schedule	
MSPGCL	Parli Unit 7	250	12/05/2020	19.34		Continued.	Zero Schedule.	
MSPGCL	Uran Unit B0	120	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Parli Unit 8	250	01/06/2020	13.13		Continued.	Zero schedule By MSEDCL	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Aug/2020

Position as on 6.30 Hrs of 15/Aug/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	Adani U-1	660	03/06/2020	15.02		Continued.	Converted zero schedule from 03.06.2020	
IPP	Adani U-5	660	04/06/2020	12.29		Continued.	Zero Schedule.	
IPP	Adani U-4	660	12/06/2020	10.30		Continued.	Zero Schedule	
AEML	AEML Unit 1	250	27/06/2020	23.55		Continued.	Zero schedule.	
MSPGCL	Chandrapur Unit 7	500	06/08/2020	03.33		Continued.	Sparkling in generator Rphase winding.	
MSPGCL	Chandrapur Unit 3	210	11/08/2020	10.00		Continued.	PA Fan problem	
CPP	SWPGL U-3	135	12/08/2020	00.45		Continued.	Zero Schedule by MSEDCL	
CPP	SWPGL U-4	135	12/08/2020	00.45		Continued.	Zero Schedule by MSEDCL	
MSPGCL	Koradi Unit 10	660	13/08/2020	00.08		Continued.	Zero Schedule.	
MSPGCL	Chandrapur Unit 6	500	13/08/2020	01.00		Continued.	Due to GTR-6 oil filtration work.(BDV less & water content high)	
MSPGCL	Koradi Unit 9	660	14/08/2020	12.28		Continued.	Zero schedule.	
MSPGCL	Koradi Unit-8	660	14/08/2020	13.07		Continued.	Zero schedule.	
MSPGCL	Paras Unit 4	250	14/08/2020	15.28	14/08/2020	19.31	Boiler board tripped due to electrical problem.	
MSPGCL	Uran Unit 6	108	15/08/2020	00.12		Continued.	Filter replacement.	
MSPGCL	Bhusawal Unit 4	500	15/08/2020	02.21		Continued.	Zero Scheduled	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/Aug/2020

Statement-VII

Position as on 6.30 Hrs of 15/Aug/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar II	InterState	30/07/2020	12.45		Continued.	HT	Over Voltage
Padgha - Boisar (PG)	InterState	14/08/2020	03.17	14/08/2020	08.48	T	Over Voltage
Padgha - Boisar (PG)	InterState	15/08/2020	04.02		Continued.	T	Over Voltage
BABHALESHWAR - RPL(NASHIK) CKT - 1	IntraState	11/06/2020	10.40		Continued.	HT	Over Voltage
Dhule- Bableshtar - I	IntraState	31/07/2020	19.27		Continued.	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	07/08/2020	16.19		Continued.	HT	Over Voltage
Padghe - Nagothane - II	IntraState	07/08/2020	23.23		Continued.	HT	Over Voltage
Babhaleshwar - Padghe-I	IntraState	12/08/2020	23.33		Continued.	HT	Over Voltage
Chandrapur-II - Nanded ckt I	IntraState	13/08/2020	02.28		Continued.	T	Over Voltage
Jaigad-Karad Ckt-II	IntraState	13/08/2020	10.59		Continued.	PO	To attend CB problem
Padghe - Kalwa- I	IntraState	13/08/2020	20.06	14/08/2020	12.29	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	13/08/2020	22.02	14/08/2020	10.04	T	Over Voltage
Koradi-Bhusawal	IntraState	14/08/2020	01.09		Continued.	T	Over Voltage
BABHALESHWAR - RPL(NASHIK) CKT - 2	IntraState	14/08/2020	02.13	14/08/2020	06.45	T	Over Voltage
Kalwa - Talegaon(PG)	IntraState	14/08/2020	03.03	14/08/2020	08.24	T	Over Voltage
Akola-Nandgaonpeth (RPL)	IntraState	14/08/2020	16.53	14/08/2020	17.37	T	DT received at Akola end.
karad -kolhapur-I	IntraState	14/08/2020	21.04		Continued.	HT	Over Voltage
Padghe - Kalwa- I	IntraState	14/08/2020	21.28		Continued.	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	14/08/2020	21.30		Continued.	HT	Over Voltage
Chandrapur-II - Nanded ckt II	IntraState	15/08/2020	00.40		Continued.	T	Over Voltage
Padghe(HVDC)- Padghe(HVAC)-I	IntraState	15/08/2020	00.46		Continued.	EO	CB HT emergency outage SF6 over voltage.
Kalwa - Talegaon(PG)	IntraState	15/08/2020	03.05		Continued.	T	Over Voltage
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	15/11/2018	10.07		Continued.	T	Differential Protection,Declared Faulty.
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	IntraState	10/08/2020	09.58		Continued.	PO	Replacement Of Existing 315 MVA ICT By 3*167 MVA ICT.
400/220 Kv 500 MVA ICT III @ Jejuri	IntraState	13/08/2020	22.20	14/08/2020	06.38	HT	Over Voltage
400/220 Kv 500 MVA ICT-I @Kalwa	IntraState	13/08/2020	23.29	14/08/2020	08.27	HT	H/T from LV side for Over Voltage
400/220kv, 500 MVA ICT-III @Babhleshwar	IntraState	14/08/2020	00.58		Continued.	HT	H/T from LV side for Over Voltage
400/220/33 Kv 315 Mva ICT 2 @Padghe	IntraState	14/08/2020	10.21	14/08/2020	16.53	PO	Attending Hot spot on Yph IV Bushing and replacement /bypassing of Yph IV bushing conductor.
400/21 KV 600MVA GT VI @ Chandrapur	IntraState	14/08/2020	10.35		Continued.	PO	Isolator maintenance work.
400/220kv 315 MVA ICT-III@Padgha	IntraState	14/08/2020	17.16	15/08/2020	01.26	EO	D.C leakage work attended.
400/220 Kv 500 MVA ICT-I @Kalwa	IntraState	14/08/2020	23.40		Continued.	HT	H/T from LV side for Over Voltage.
400/220 Kv 500 MVA ICT II @Jejuri	IntraState	15/08/2020	01.15	15/08/2020	06.40	HT	H/T from LV side for Over Voltage.
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule.
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule.(close at Chikodi end only)
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To Control Line Loading(H/T from

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/Aug/2020

Statement-VII

Position as on 6.30 Hrs of 15/Aug/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
							Boisar end)
Kharghar-Borivali ckt II	IntraState	11/08/2020	08.45		Continued.	T	Cable Faulty
Jejuri (400 Kv)-Jejuri ckt-I	IntraState	13/08/2020	22.57	14/08/2020	06.47	HT	Over Voltage
Bableshwar -Bhenda	IntraState	14/08/2020	02.31	14/08/2020	09.39	T	Distance Protection
Theur-Phursungi	IntraState	14/08/2020	09.46		Continued.	HT	Outage arrangement HTLS work.
Jejuri- Ismt- Lonand	IntraState	14/08/2020	10.00	14/08/2020	17.23	PO	(1)ss work--diagnostic & maintenance work (2)lmsd baramati work-- loc 24 12 8 9/jumper tightning for 5 cut point & ssn repl. of 4 tower & other line maintenance work.
Boisar-Viraj	IntraState	14/08/2020	10.23	14/08/2020	22.30	PO	LA y-phases replacement.
Theur- Magar Patta City	IntraState	14/08/2020	10.27		Continued.	HT	Outage arrangement HTLS work.
Lonikand1 (400 Kv)-Theur I	IntraState	14/08/2020	10.38		Continued.	PO	Replacement of Existing 0.4 DEER Conductor, hardware & Insulator to HTLS Conductor.
Ongc Uran - Jnpt	IntraState	14/08/2020	12.07		Continued.	PO	Removal of existing earthwire and string OPGW.
Karad - Vita Ckt- II	IntraState	14/08/2020	12.17	14/08/2020	12.41	T	Bus bar operated.
Karad - Vita Ckt- I	IntraState	14/08/2020	12.17	14/08/2020	18.57	T	Bus bar operated.
Vita - Ghatnandre	IntraState	14/08/2020	12.17	14/08/2020	12.57	T	Bus bar operated.
Vita-Khanapur(Mahuli Tap)	IntraState	14/08/2020	12.17	14/08/2020	13.44	T	Bus bar operated.
Vita-Wayphale	IntraState	14/08/2020	12.17	14/08/2020	13.04	T	Bus bar operated.
Vita - Mhaishal	IntraState	14/08/2020	12.17	14/08/2020	15.27	T	Bus bar operated.
Vita-Hiwarwadi	IntraState	14/08/2020	12.17	14/08/2020	13.20	T	Bus bar operated.
Vita Alkud	IntraState	14/08/2020	12.17	14/08/2020	13.51	T	Bus bar operated.
Kharghar - Nerul	IntraState	14/08/2020	12.40	14/08/2020	13.45	T	Distance Protection
Adlabs - Pedambe	IntraState	14/08/2020	14.42	14/08/2020	18.09	EO	Jumper replacement work.
Satana-Gangapur	IntraState	15/08/2020	05.29		Continued.	T	Distance Protection
220 KV ICT Outages/Trippings							
200 MVA 220/132 KV ICT - 1 @VIRODA	IntraState	14/08/2020	10.59	14/08/2020	15.05	PO	CTR weight assembly alignment & TCIV replacement work.
220/132 Kv 200 Mva Bbl Ict 1 @Beed	IntraState	14/08/2020	12.15	14/08/2020	18.20	PO	Oil filtration work.
220/33kv 50mva Transformers & Rect Ptr 2 @Vita	IntraState	14/08/2020	12.17	14/08/2020	12.50	T	Bus bar operated.
220/33kv 50mva Apex Ptr 1 @Vita	IntraState	14/08/2020	12.17	14/08/2020	12.42	T	Bus bar operated.
220kv_200mvaemco_Bph @Kurkumbh	IntraState	14/08/2020	13.05	14/08/2020	17.42	PO	Relay Testing Work.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage