

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/Sep/2017 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	97.314	1485.667	1) Gujrat	0.305	28.470
2) Hydro	16.268	291.222	2) Madhya Pradesh	13.985	226.676
3) Gas	10.044	99.124	3) Chattisgarh	5.790	81.720
Total MSPGCL	123.626	1876.013	4) Maharashtra Net	88.321	1349.176
B) 1) APML	43.558	621.580	5) Goa (Amona)	-0.242	-1.188
2) JSWEL	21.577	238.356	Total	108.159	1684.854
3) VIPL	7.502	104.749	a) Mumbai Schedule	25.276	304.090
4) RPL(AMT)	31.607	394.841	b) Mumbai Drawl	27.573	358.974
5) WPCL	2.523	36.297	c) MSEDCL Bilateral *	14.457	236.890
6) PGPL	0.000	0.000	Include PX	0.000	35.161
7) Other IPP	2.694	39.954	d) Mumbai Bilateral *	25.276	303.040
C) 1) TPCL Thermal	17.378	234.268	Include PX	6.039	76.779
2) TPCL Hydro	5.661	72.292	Include Standby	0.000	1.050
3) TPCL Gas	3.572	33.381	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	11.965	161.244	1) MSEDCL	319.716	4773.721
D) STATE			2) Mumbai Discoms	66.147	860.157
1) Thermal	236.118	3316.956	TOTAL STATE	385.863	5633.878
(A1+C1+C4+(B1-B6))					
2) Hydro	21.929	363.514			
(A2+C2)					
3) Gas	13.616	132.505			
(A3+B6+C3)					
4) Wind	4.300	108.378			
6) SOLAR	1.743	27.673			
TOTAL STATE	277.706	3949.026			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4234	4118	3728	4059
MSPGCL Hydro	624	834	1023	529
MSPGCL Gas	405	413	415	421
MSPGCL Total Generation	5263	5365	5166	5009
Central Sector Receipt	4995	4908	4952	3874
WIND	98	109	399	61
CPP / IPP Thermal	4573	4539	4540	4621
CPP / IPP Gas	0	0	0	0
SOLAR	260	128	0	0
Exchange with Mumbai	-1489	-1495	-1062	-801
MSEDCL DEMAND MET	13699	13554	13996	12764
Load Shedding	609	723	677	107
MSEDCL DEMAND	14308	14277	14673	12871
TPCL GENERATION	1301	1304	1370	836
R-INFRA GENERATION	500	498	498	498
MUMBAI DEMAND	3290	3297	2930	2135
STATE DEMAND MET	16989	16851	16926	14899
STATE DEMAND	17598	17574	17603	15006
Frequency (Hz)	49.90	49.96	49.97	49.95

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.13 Hz at 13.01 Hrs	49.76 Hz at 17.14 Hrs	49.95	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 14/Sep/2017

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	34.12	0	0
Unit 8	11.19	153.84	500	435
Unit 9	0.00	69.47	0	0
Unit 10	10.42	88.58	484	388
Total	21.61	346.02		
Bhusawal				
Unit 2	0.00	0.00	0	0
Unit 3	0.00	0.00	0	0
Unit 4	7.51	96.71	350	295
Unit 5	7.68	118.47	365	300
Total	15.19	215.18		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	4.32	62.62	204	173
Unit 7	4.14	61.50	180	168
Unit 8	0.00	0.00	0	0
Total	8.46	124.12		
Chandrapur				
Unit 3	0.00	44.56	0	0
Unit 4	0.00	0.00	0	0
Unit 5	7.56	89.09	337	293
Unit 6	0.00	66.75	0	0
Unit 7	7.60	63.25	336	299
Unit 8	9.50	147.97	402	384
Unit 9	7.63	64.74	424	0
Total	32.28	476.37		
Paras				
Unit 3	4.02	58.79	176	160
Unit 4	3.99	58.16	175	158
Total	8.00	116.95		
Khaparkheda				
Unit 1	0.00	24.14	0	0
Unit 2	3.98	43.80	190	140
Unit 3	0.00	36.38	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	7.68	0	0
Total	3.98	111.99		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.87	58.73	171	149
Unit 5	3.92	36.30	167	158
Total	7.79	95.03		
Uran				
All Units	10.04	99.12	433	405
Total	10.04	99.12		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
PENCH (MS)				
Pench (MS)	0.22	0.87	49	0
Total	0.22	0.87		
Koyna				
Stage 1-2	5.08	77.78	560	40
Stage 4	7.58	144.74	771	0
Stage 3	2.64	49.09	240	10
Total	15.30	271.60		
Hydro				
KDPH	0.00	2.44	0	0
VTRNA	0.00	5.06	0	0
TILLARI	0.00	0.41	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.41	4.85	80	0
RNGR+BHTSA	0.00	2.23	0	0
BHANDARDRA	0.22	1.51	15	0
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.35	3.12	15	14
GHATGHAR	0.00	0.00	0	0
Total	0.97	19.62		
Wind				
Total	4.30	108.38	0	0
Total	4.30	108.38		
CPP				
APML(Mus)	43.56	621.58	0	0
JSWEL(Mus)	21.58	238.36	0	0
VIPL(Mus)	7.50	104.75	0	0
RPLAMT(Mus)	31.61	394.84	0	0
WPCL(Mus)	2.52	36.30	0	0
Other(Mus)	2.69	39.95	0	0
Total	109.46	1435.78		
SOLAR				
Total	1.74	27.67	0	0
Total	1.74	27.67		
Tata				
Trombay 5	11.57	154.64	487	468
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.19	18.72	120	58
Trombay 7B	1.38	14.66	67	46
Trombay 8	5.81	79.62	249	181
TATA Hydro	5.66	72.29	459	0
Total	26.61	339.94		
R-INFRA				
DTPS U-1&2	11.96	161.24	501	496
Total	11.96	161.24		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	97.31	1485.67	MSPGCL Total	123.63	1876.01
			MSPGCL Thml+Gas	107.36	1584.79	Koyna 1,2 & 4 Total	12.66	222.52
			MSPGCL Hydro	16.27	291.22	State Total	277.71	3949.03

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 14/Sep/2017

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4106	1155	420	5681	108	4624	0	0	4095	4193	-1143	13463	97	13560	2517	16077	49.92
2	4076	1075	411	5562	78	4629	0	0	3937	3850	-951	13168	102	13270	2286	15556	50.00
3	4059	529	421	5009	61	4621	0	0	3864	3874	-801	12764	107	12871	2135	15006	49.95
4	4091	580	431	5102	70	4581	0	0	3860	3833	-722	12864	110	12974	2053	15027	49.92
5	4083	485	420	4988	87	4554	0	0	4109	4122	-702	13049	115	13164	2020	15184	49.94
6	4087	582	420	5089	101	4563	0	0	4089	4376	-747	13382	252	13634	2071	15705	49.92
7	4162	226	431	4819	123	4592	0	12	4329	4046	-897	12696	959	13655	2227	15882	49.97
8	4181	140	421	4742	91	4573	0	54	4401	4126	-997	12589	1041	13630	2352	15982	49.98
9	4159	188	419	4766	141	4509	0	125	4567	4489	-1149	12882	1018	13900	2704	16604	49.98
10	4137	596	418	5151	124	4457	0	170	4718	4663	-1239	13326	708	14034	2927	16961	49.93
11	4168	659	428	5255	104	4573	0	234	4855	4919	-1442	13643	631	14274	3228	17502	49.92
12	4234	624	405	5263	98	4573	0	260	4926	4995	-1489	13699	609	14308	3290	17598	49.90
13	4205	377	413	4995	113	4567	0	250	4962	4978	-1500	13403	730	14133	3277	17410	49.94
14	4143	164	413	4720	89	4552	0	223	4962	5148	-1445	13288	704	13992	3176	17168	49.98
15	4103	509	413	5025	104	4546	0	167	4955	5042	-1462	13422	608	14030	3253	17283	49.94
16	4118	834	413	5365	109	4539	0	128	4863	4908	-1495	13554	723	14277	3297	17574	49.96
17	4086	352	413	4851	364	4546	0	89	4729	4827	-1437	13240	935	14175	3244	17419	49.93
18	4109	83	411	4603	609	4544	0	30	4695	4506	-1486	12806	1032	13838	3155	16993	49.90
19	4091	580	414	5085	655	4539	0	1	4580	4434	-1288	13426	675	14101	3102	17203	49.93
20	3728	1023	415	5166	399	4540	0	0	4614	4952	-1062	13996	677	14673	2930	17603	49.97
21	3750	1026	418	5194	224	4549	0	0	4314	4673	-993	13647	428	14075	2834	16909	49.97
22	3787	1473	420	5680	138	4559	0	0	4255	4517	-1010	13885	209	14094	2716	16810	49.99
23	3866	1494	433	5793	138	4560	0	0	4246	4434	-1031	13894	96	13990	2691	16681	49.98
24	3785	1514	423	5722	172	4568	0	0	4217	4253	-1085	13630	73	13703	2664	16367	49.99
MUs	97.31	16.27	10.04	123.63	4.30	109.46	0.00	1.74	107.14	108.16	-27.57	319.72	12.64	332.36	66.15	398.50	49.95

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Sep/2017

Position as on 6.30 Hrs of 15/Sep/2017

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown.	
CENT.SECTOR	TARAPUR 4	540	23/04/2017	19:55		Continued.	Annual Maintenance	
CENT.SECTOR	Tarapur 1	160	04/06/2017	19.09		Continued.	3 months outage for refuelling.	
CENT.SECTOR	TARAPUR-3	540	11/07/2017	16.30		Continued.	Reactor Inspection Work	
MSPGCL	Khaparkheda Unit 4	210	13/07/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017	
MSPGCL	Nasik Unit 3	210	10/08/2017	00.00		Continued.	Withdrawn for maintenance work. Converted to COH from 15.08.2017.	
MSPGCL	Chandrapur Unit 4	210	22/08/2017	23.56		Continued.	Annual Overhaul	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Bhusawal Unit 2	210	14/06/2016	19.35		Continued.	Shutdown	
MSPGCL	Uran Unit 8	108	14/08/2016	07.56		Continued.	Maintenance work	
RGPL	Dabhol 2A	230	24/08/2016	13.31		Continued.	Change Over.	
MSPGCL	Koradi Unit 5	200	05/09/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
IPP	Dhariwal	300	01/06/2017	00.01		Continued.	NO SCHEDULE.	
IPP	VIPL U-1	300	13/06/2017	08.30		Continued.	GT WORK	
MSPGCL	Parli Unit 8	250	17/06/2017	00.08		Continued.	Zero Schedule by MSEDCL, scheduled issued on 08.08.2017 but synchronization delayed.	
MSPGCL	Ghatghar Unit-2	125	28/07/2017	00.00		Continued.	due to common pressure shaft with unit 1.	
MSPGCL	Ghatghar Unit-1	125	28/07/2017	00.00		Continued.	RBDV leakage attending work.	
IPP	Adani U-2	660	11/08/2017	16.49		Continued.	Furnace Pressure High	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Sep/2017

Position as on 6.30 Hrs of 15/Sep/2017

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
CPP	SWPGL U-3	135	26/08/2017	17.40		Continued.	Boiler Tube Leakage	
MSPGCL	Bhusawal Unit 3	210	27/08/2017	07.43		Continued.	Low furnace pressure	
MSPGCL	Khaparkheda Unit 5	500	01/09/2017	18.29		Continued.	Due to shaft vibration High.	
IPP	Adani U-4	660	06/09/2017	21.47		Continued.	Changeover from U-4 to U1	
MSPGCL	Koradi Unit 9	660	07/09/2017	00.38		Continued.	Air heater problem	
MSPGCL	Khaparkheda Unit 1	210	08/09/2017	12.23		Continued.	Coal Shortage	
IPP	JSW (J) U3	300	09/09/2017	00.43	14/09/2017	23.55	Cooling Water Leakage	
MSPGCL	Chandrapur Unit 6	500	09/09/2017	04.40		Continued.	Boiler Tube Leakage	
MSPGCL	Chandrapur Unit 3	210	12/09/2017	00.00		Continued.	Coal Shortage	
MSPGCL	Khaparkheda Unit 3	210	12/09/2017	00.00		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 7	210	12/09/2017	00.12		Continued.	Coal Shortage	
MSPGCL	Koyna STG- IV Unit - 1	250	13/09/2017	14.25	14/09/2017	05.25	Governing system problem	
MSPGCL	Chandrapur Unit 9	500	14/09/2017	18.57	15/09/2017	00.07	Generator protection	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Sep/2017

Statement-VII

Position as on 6.30 Hrs of 15/Sep/2017

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
Chandrapur - Padghe HvdC Pole 1	IntraState	14/09/2017	21.59	15/09/2017	02.15	T	SM Pressure trip.
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar II	InterState	10/09/2017	20.53	15/09/2017	14.20	T	Distance Protection
Padgha Tarapur II	InterState	12/09/2017	09.02	15/09/2017	14.50	PO	Routine Maintenance Work
Dhule Khandwa II	InterState	14/09/2017	08.10	14/09/2017	20.57	PO	Replacement of insulator.
Dhule Khandwa II	InterState	15/09/2017	08.10	15/09/2017	20.04	PO	Line Maintenance work
Waluj Aurangabad(PG) II	InterState	15/09/2017	09.00	15/09/2017	20.18	PO	Routine Maintenance Work
Akola Wardha I	InterState	15/09/2017	11.28	15/09/2017	14.57	PO	Quarterly Maintainance Work
Dhule Sar'Sarovar I	InterState	15/09/2017	19.30		Continued.	HT	Over Voltage
Karad-Jaigad - I	IntraState	08/09/2017	00.47		Continued.	HT	Over Voltage
karad -kolhapur-II	IntraState	09/09/2017	17.21		Continued.	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	11/09/2017	20.58	15/09/2017	08.13	HT	Over Voltage
Ektuni-Bableshwar ckt II	IntraState	11/09/2017	22.41	15/09/2017	19.12	HT	Attending Hot Spot
Karad - Lonikand 1	IntraState	14/09/2017	09.42	14/09/2017	14.32	PO	Line reactor was out since 7/5/2013 at 19.19 hrs due to fault, same is rectified by bhel. Line is to be taken with reactor. Reactor taken in service at 14.43 hrs from LV side.
Girwali-Solapur (Lamboti)	IntraState	14/09/2017	12.18	14/09/2017	17.19	PO	Line Maintenance work
Karad - Lonikand 1	IntraState	14/09/2017	17.11	14/09/2017	17.45	T	Tripped due to R and Y phase tertiary LA Bus at Karad line taken in service without reactor
Warora-Adani(Tiroda)1	IntraState	15/09/2017	09.17	15/09/2017	15.32	PO	Routine Maintenance Work
Chandrapur - Khaperkheda	IntraState	15/09/2017	10.14	15/09/2017	20.30	PO	replacement of faulty string.
Parly(MS)- Nanded ckt II	IntraState	15/09/2017	11.17		Continued.	PO	Tan Delta Measurment of CTs
New Koyna - Dabhol - li	IntraState	15/09/2017	11.30	15/09/2017	17.21	PO	tree cutting.
Ektuni-Bableshwar ckt I	IntraState	15/09/2017	19.16		Continued.	HT	Attending Hot Spot
Chandrapur-II - Nanded ckt II	IntraState	15/09/2017	23.49		Continued.	T	Over Voltage
400 KV ICT Outages/Trippings							
400/220kv 315MVA ICT-I @Talegaon(PG)	InterState	12/09/2017	10.35	15/09/2017	16.34	PO	breaker overhauling work.
400/220KV 500MVA ICT1@koradi 2	IntraState	10/08/2017	11.39		Continued.	PO	Attend defects observed in OLTC of ICT 1.
400/220 KV 315 MVA ICT- I @Koradi	IntraState	12/09/2017	11.35	15/09/2017	18.38	HT	Due to sparking on 20 kv cable and continuous NDR Alarm.
400/220/33 Kv 315 Mva ICT- II @Padghe	IntraState	15/09/2017	11.20	15/09/2017	19.06	PO	for tertiary.
400/220/33 Kv 315 MVA ICT- 2 @Nagothane	IntraState	15/09/2017	15.10	15/09/2017	16.16	PO	Breaker Oil Leakage.
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	NO SCHEDULE.
Vasai Boiser(PG)	InterState	15/09/2017	12.34	15/09/2017	18.30	T	Taking TBC trill.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/Sep/2017

Statement-VII

Position as on 6.30 Hrs of 15/Sep/2017

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Pusad - Hingoli	IntraState	11/09/2017	20.06		Continued.	HT	Distance Relay Faulty at pusad end
Pusad-Ghatodi	IntraState	11/09/2017	20.53	15/09/2017	16.45	HT	Distance Relay Faulty at pusad end
Shivajinagar-Gangapur	IntraState	12/09/2017	14.29	14/09/2017	16.03	T	Distance Protection
Trombay - Mulund	IntraState	13/09/2017	03.03	14/09/2017	22.56	T	Distance Protection
Parli New Tps - Beed Ckt 2	IntraState	13/09/2017	16.06	13/09/2017	Continued.	PO	Replacement of Flashover String
Kalwa 52B Interconnector CB	IntraState	14/09/2017	08.29	14/09/2017	11.09	PO	Attend B phase city oil leakage.
Pedambe-Pophali	IntraState	14/09/2017	09.55	14/09/2017	18.20	PO	Line Maintenance work
Kandalgaon - ONGC Panvel	IntraState	14/09/2017	10.25	14/09/2017	14.57	PO	Attending Hot Spot
Trombay - Kalwa	IntraState	14/09/2017	19.32	14/09/2017	19.58	T	Distance Protection
Parli 3 (Old Gcr)-Osmanabad	IntraState	15/09/2017	03.35	15/09/2017	10.54	T	Distance Protection
Siemens - Mahape	IntraState	15/09/2017	09.34	15/09/2017	16.31	PO	Line Maintenance work
Nagothane - Posco	IntraState	15/09/2017	11.52	15/09/2017	18.00	PO	tree cutting work.
Apta - Hoc	IntraState	15/09/2017	12.23	15/09/2017	17.28	PO	relay testing work.
Padghe - Nalasopara	IntraState	15/09/2017	12.49	15/09/2017	18.23	EO	Attending Hot Spot
Paras-Chikhali Ckt No-I	IntraState	15/09/2017	15.02	15/09/2017	19.39	EO	on balapur malegaon ckt 1.
Paras-Chikhali Ckt No-II	IntraState	15/09/2017	15.02	15/09/2017	19.39	EO	on balapur malegaon ckt 1.
Ghatghar - Bapgaon	IntraState	15/09/2017	16.02	15/09/2017	16.44	T	only from ghatghar end.
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/132 Kv 150 Mva Emco Ict 1 @Ambazari	IntraState	06/09/2017	08.41		Continued.	PO	Augmentation of 200 MVA 220/132KV ICT
220/132KV 100MVA -1@Alephata	IntraState	14/09/2017	09.30	14/09/2017	16.31	PO	Diagnostic testing work.
220/132 kv 200 MVA ICT-III @ Nanded	IntraState	15/09/2017	10.24	15/09/2017	15.48	PO	Demonstration of SFRA kit by testing team.
220/110 Kv 200 MVA ICT-III @Kolhapur-II (Mudshingi)	IntraState	15/09/2017	10.30	15/09/2017	17.58	PO	Routine Maintenance Work
220/132 KV 200MVA ICT I @ Taloja	IntraState	15/09/2017	11.44	15/09/2017	17.07	PO	damage conductor replacement work.
220/100 Kv 100 MVA ICT I @Vasai-II	IntraState	15/09/2017	14.55	15/09/2017	18.55	PO	TBC test trail.
220/132kv 100MVA ICT-2 @ Baramati	IntraState	15/09/2017	16.25	15/09/2017	17.25	PO	to attend dc leakage.
220/100 Kv 100 MVA ICT II @Vasai-II	IntraState	15/09/2017	19.30	15/09/2017	20.40	PO	TBC test trial.
132 KV LINE Outages/Trippings							
Killari Tap On Ujani-Omerga	IntraState	15/09/2017	06.11	15/09/2017	06.25	T	Distance Protection
Killari Tap On Ujani-Omerga	IntraState	15/09/2017	07.55	15/09/2017	08.05	T	Distance Protection
Chikhali-Khamgaon	IntraState	15/09/2017	18.55	15/09/2017	20.40	T	Distance Protection

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage