

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/Sep/2022 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	103.607	1667.190	1) Gujrat	15.139	123.229
2) Hydro	12.730	187.573	2) Madhya Pradesh	2.195	15.944
3) Gas	2.135	42.510	3) Chattisgarh	3.590	46.440
Total MSPGCL	118.472	1897.273	4) Maharashtra	122.931	2212.212
B) 1) APLM	59.116	915.149	5) Goa (Amona)	-1.626	-14.545
2) JSWEL	16.213	262.460	Total	142.229	2383.280
3) VIPL	0.000	0.000	a) Mumbai Schedule	37.543	475.051
4) RPL(AMT)	17.585	226.176	b) Mumbai Drawl	40.912	519.759
5) SWPGPL	2.892	71.874	c) MSEDCL Bilateral *	77.312	673.612
6) Other IPP	5.324	81.052	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	37.543	474.919
C) 1) TPCL Thermal	10.265	164.004	Include PX	0.000	0.000
2) TPCL Hydro	3.682	65.205	Standby	0.000	0.132
3) TPCL Gas	0.422	13.433	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.164	133.824	1) MSEDCL	374.991	5517.638
D) STATE			2) Mumbai Discoms	63.445	896.227
1) Thermal	223.166	3521.729	3) Other Discoms	9.032	126.644
(A1+C1+C4+(B1-B6))			TOTAL STATE	447.468	6540.509
2) Hydro (A2+C2)	16.412	252.778			
3) Gas (A3+B7+C3)	2.557	55.943			
4) Wind	54.166	205.832			
6) SOLAR	8.938	120.945			
TOTAL STATE	305.239	4157.227			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4346	4327	4308	4167
MSPGCL Hydro	545	702	1401	368
MSPGCL Gas	89	88	89	89
MSPGCL Total Generation	4980	5117	5798	4624
Central Sector Receipt	6741	6636	6869	5038
WIND	2344	2294	2180	2052
CPP / IPP Thermal	4194	3988	5131	3982
CPP / IPP Gas	0	0	0	0
SOLAR	957	152	0	0
Exchange with Mumbai	-1930	-2106	-1800	-1182
MSEDCL DEMAND MET	16872	15665	17780	14224
Load Shedding	0	0	0	0
MSEDCL DEMAND	16872	15665	17780	14224
TPCL GENERATION	607	574	756	522
AEML GENERATION	497	299	336	286
MUMBAI DEMAND	3034	2979	2892	1990
OTHER DISCOM DEMAND	414	416	398	290
STATE DEMAND MET	20320	19060	21070	16504
STATE DEMAND	20320	19060	21070	16504
Frequency (Hz)	50.03	50.03	50.02	49.93

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 16:02 Hrs	49.75 Hz at 14:14 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 14/Sep/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	1.13	39.35	100	0
Unit 7	0.00	0.00	0	0
Unit 8	9.17	146.42	420	336
Unit 9	0.00	0.00	0	0
Unit 10	8.48	143.79	435	314
Total	18.78	329.57		
Bhusawal				
Unit 3	0.00	32.32	0	0
Unit 4	7.77	125.66	380	255
Unit 5	3.38	3.66	300	0
Total	11.16	161.64		
Parli				
Unit 6	4.13	60.93	206	151
Unit 7	3.80	44.69	205	133
Unit 8	3.31	52.34	192	100
Total	11.24	157.96		
Chandrapur				
Unit 3	2.91	38.29	160	86
Unit 4	2.58	43.04	109	95
Unit 5	6.94	62.39	335	215
Unit 6	6.11	100.58	340	0
Unit 7	5.71	100.07	252	224
Unit 8	0.00	49.00	0	0
Unit 9	8.82	137.01	445	297
Total	33.06	530.37		
Paras				
Unit 3	3.77	62.14	187	136
Unit 4	4.00	62.25	193	145
Total	7.77	124.40		
Khaparkheda				
Unit 1	2.48	36.73	120	75
Unit 2	2.51	34.10	125	60
Unit 3	3.32	46.24	159	124
Unit 4	0.00	44.86	0	0
Unit 5	7.48	114.62	400	270
Total	15.80	276.55		
Nasik				
Unit 3	0.00	29.36	0	0
Unit 4	2.84	17.34	142	94
Unit 5	2.96	40.01	141	72
Total	5.80	86.71		
Uran				
All Units	2.14	42.51	91	86
Total	2.14	42.51		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.60	8.11	27	23
Total	0.60	8.11		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.54	34.40	295	35
Stage 4	1.49	31.09	721	0
Stage 3	1.12	16.27	160	0
Total	5.15	81.76		
Hydro				
KDPH	0.43	1.37	18	18
VTRNA	0.99	10.11	60	0
TILLARI	0.68	6.43	58	0
BHIRA T.R.	0.46	5.78	80	0
SMLHY_PTN	4.42	70.39	232	85
GHATGHAR	0.00	3.63	0	0
Total	6.98	97.70		
Wind				
Total	54.17	205.83	0	0
Total	54.17	205.83		
CPP				
APML(Mus)	59.12	915.15	0	0
JSWEL(Mus)	16.21	262.46	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	17.58	226.18	0	0
SWPGPL-Mus	2.89	71.87	0	0
Other(Mus)	5.32	81.05	0	0
Total	101.13	1556.71		
SOLAR				
Total	8.94	120.94	0	0
Total	8.94	120.94		
Tata				
Trombay 5	6.88	110.18	357	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.23	8.68	40	0
Trombay 7B	0.19	4.76	35	0
TATA Hydro	3.68	65.20	370	44
Trombay 8	3.39	53.83	174	131
Total	14.37	242.64		
AEMIL				
DTPS U-1&2	8.16	133.82	497	286
Total	8.16	133.82		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	103.61	1667.19	MSPGCL Total	118.47	1897.27
			MSPGCL Thml+Gas	105.74	1709.70	Koyna 1,2 & 4 Total	4.03	65.49
			MSPGCL Hydro	12.73	187.57	State Total	305.24	4157.23

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 14/Sep/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4397	379	89	4865	2146	4156	0	0	5075	4951	-1164	14615	0	14615	2271	339	17225	49.96
2	4262	363	90	4715	2065	4053	0	0	5076	4834	-1218	14132	0	14132	2101	317	16550	49.92
3	4167	368	89	4624	2052	3982	0	0	4896	5038	-1182	14224	0	14224	1990	290	16504	49.93
4	4280	368	90	4738	2081	4028	0	0	4929	5005	-1096	14482	0	14482	1911	274	16667	50.02
5	4385	365	90	4840	2126	4148	0	0	5183	5114	-1075	14852	0	14852	1905	301	17058	50.03
6	4824	455	90	5369	2146	4427	0	0	5387	5500	-1174	15932	0	15932	2034	336	18302	49.99
7	4846	550	90	5486	2092	4802	0	44	6351	6518	-1343	17243	0	17243	2193	356	19792	49.88
8	4913	449	89	5451	2046	4745	0	278	7056	6779	-1593	17309	0	17309	2405	397	20111	49.99
9	4810	482	89	5381	2205	4418	0	617	6715	6488	-1858	16829	0	16829	2723	422	19974	50.05
10	4346	545	89	4980	2344	4194	0	957	6961	6741	-1930	16872	0	16872	3034	414	20320	50.03
11	4189	418	89	4696	2414	3907	0	1090	6771	6565	-2098	16150	0	16150	3197	424	19771	50.03
12	4312	422	89	4823	2574	3437	0	1169	6283	6125	-2133	15590	0	15590	3239	405	19234	50.00
13	4219	425	88	4732	2533	3275	0	1210	5769	5719	-2107	14956	0	14956	3170	406	18532	49.94
14	4112	554	87	4753	2437	3350	0	1095	5167	5501	-2232	14504	0	14504	3007	400	17911	49.98
15	4026	555	87	4668	2509	3736	0	1033	5658	5506	-2291	14762	0	14762	3035	399	18196	49.94
16	3994	391	86	4471	2458	3715	0	801	6160	6204	-2289	14957	0	14957	3055	403	18415	50.02
17	4003	671	87	4761	2466	3611	0	486	6593	6612	-2278	15229	0	15229	3035	429	18693	50.04
18	4327	702	88	5117	2294	3988	0	152	6646	6636	-2106	15665	0	15665	2979	416	19060	50.03
19	4398	1121	90	5609	2233	4917	0	6	6195	6140	-1899	16587	0	16587	2935	419	19941	49.99
20	4308	1401	89	5798	2180	5131	0	0	6713	6869	-1800	17780	0	17780	2892	398	21070	50.02
21	4405	457	90	4952	2034	4907	0	0	6931	6735	-1689	16556	0	16556	2756	383	19695	50.02
22	4271	469	91	4831	2195	4833	0	0	6202	6091	-1534	16032	0	16032	2625	384	19041	49.99
23	3957	428	89	4474	2257	4828	0	0	5419	5371	-1441	15125	0	15125	2518	364	18007	50.01
24	3856	392	90	4338	2279	4542	0	0	5857	5187	-1382	14609	0	14609	2435	355	17399	50.03
MUs	103.61	12.73	2.13	118.47	54.17	101.13	0.00	8.94	143.99	142.23	-40.91	374.99	0.00	374.99	63.44	9.03	447.47	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 14/Sep/2022

Position as on 6.30 Hrs of 15/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
MSPGCL	Koyna Unit 4	70	05/08/2022	17:20		Continued.	Generator winding differential protection	29/09/2022
MSPGCL	Koradi Unit 9	660	07/08/2022	14:53		Continued.	Boiler Tube Leakage (Converted to Annual Overhaul from 11.08.2022 for 45 Days)	26/09/2022
MSPGCL	Chandrapur Unit 8	500	06/09/2022	00:52		Continued.	COH	05/10/2022
MSPGCL	Koradi Unit 6	210	14/09/2022	14:35		Continued.	Tripped on Furnace Pressure High(converted to Overhaul)	03/10/2022
MSPGCL	Chandrapur Unit 6	500	14/09/2022	21:51		Continued.	PRIAMARY AIR PREHEATER BASKET REPLACEMENT AND OTHER WORKS WILL BE TAKEN TENTATIVELY TILL 20.09.2022.	20/09/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	30/09/2022
MSPGCL	Uran Unit B0	120	27/08/2022	15:26		Continued.	Gas shortage	
IPP	SWPGPL U-3	135	28/08/2022	19:04		Continued.	Boiler SSC chain broken problem.	30/09/2022
IPP	RPL(AMT) U-4	270	31/08/2022	00:00		Continued.	Coal Shortage	
MSPGCL	Uran Unit 8	108	01/09/2022	00:00		Continued.	Gas shortage	
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
IPP	RPL(AMT) U-1	270	08/09/2022	11:58		Continued.	Furnace Pressure High(under coal shortage wef 18:00hrs of 10.09.22)	28/09/2022
MSPGCL	Nasik Unit 3	210	10/09/2022	11:46		Continued.	Turbine Vibration	18/09/2022
MSPGCL	Uran Unit 5	108	11/09/2022	21:03		Continued.	Gas shortage	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Sep/2022

Position as on 6.30 Hrs of 15/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Bhusawal Unit 3	210	12/09/2022	21:13		Continued.	Zero schedule	
IPP	SWPGPL U-1	135	12/09/2022	23:28	14/09/2022	20:26	Turbine side drain valve steam leakage	13/09/2022
MSPGCL	Khaparkheda Unit 4	210	13/09/2022	13:33		Continued.	Poor Coal Quality	16/09/2022
IPP	SWPGPL U-2	135	14/09/2022	04:12		Continued.	Vibration high ID fan	25/09/2022
TPC-G	Trombay 7A	120	14/09/2022	05:36		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	14/09/2022	05:50		Continued.	Gas shortage	
MSPGCL	Bhusawal Unit 5	500	14/09/2022	13:25	15/09/2022	17:45	Turbine vibrations High	15/09/2022
IPP	SWPGPL U-1	135	14/09/2022	21:26	15/09/2022	05:20	Furnace Pressure High	
IPP	SWPGPL U-4	135	14/09/2022	21:39		Continued.	ID Fan Problem	25/09/2022
MSPGCL	Chandrapur Unit 7	500	15/09/2022	16:30	15/09/2022	19:12	Furnace Pressure High	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 15/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	13/09/2022	21:00		Continued.	T	Reason awaited
414 TIE BAY OF ICT 2	IntraState	14/09/2022	09:59	14/09/2022	13:30	PO	CB diagnostic and CT diagnostic Testing
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Trippings							
PADGHE - TARAPUR CKT - 1	InterState	14/09/2022	12:49	14/09/2022	14:10	T	LINE TRIPPED ONLY FROM TARAPUR END ,A/R SUCCESSFUL FROM PADGHE END.
KORADI - SATPUR	InterState	14/09/2022	16:38	14/09/2022	19:09	T	DT RECEIVED AT KORADI
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	04/09/2022	18:38		Continued.	T	Y Phase Ground Fault
KARAD - LONIKAND I	IntraState	11/09/2022	11:26	14/09/2022	10:38	HT	For line loading control of 400 KV Karad Kolhapur
KHADKA-AURANGABAD (WALUJ)	IntraState	13/09/2022	21:05	15/09/2022	07:08	HT	To control OV
KARAD - LONIKAND I	IntraState	14/09/2022	10:47	14/09/2022	15:25	T	LINE TRIPPED ONLY FROM KARAD END AND A/R SUCCESSFUL FROM LONIKAND END
PADGHE - KALWA CKT - 2	IntraState	15/09/2022	00:23	15/09/2022	09:45	PO	Removal of Tapping arrangements at location no. 1107 Kalwa-Padgha Ckt. 2 & Location no. 174 Kalwa-Kharghar Line after completion of HTLS Conductor replacement work on 400Kalwa-Padgha Ckt 2 from location no. 1135 to 1109 and to normalise both lines i. e. 400KV Kalwa-Padgha Ckt. 2 & 400KV Kalwa-Kharghar Line.
KALWA - KHARGHAR	IntraState	15/09/2022	00:23	15/09/2022	06:30	HT	To remove tap
KARAD - LONIKAND I	IntraState	15/09/2022	08:56	15/09/2022	17:53	EO	Replacement of Decapped insulator string of Cut-Point Loc.No. 219 (R-Ph)
KHADKA - BABLESHWAR	IntraState	15/09/2022	10:15	15/09/2022	17:08	PO	Conductor strands got removed and hence for fixing of repair sleeves
KHADKA-AURANGABAD (WALUJ)	IntraState	15/09/2022	21:37		Continued.	HT	To control OV
400 KV ICT Outages/Trippings							
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	14/09/2022	09:14	15/09/2022	16:19	PO	Removal of cables and termination from old HV CB of ICT -2 for CB replacement work.
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	14/09/2022	12:16	14/09/2022	15:11	EO	By passed faulty OSR replacement work of R Phase of ICT-III
400/220/33 KV 315 MVA ICT - 2 @ WALUJ	IntraState	14/09/2022	16:06	15/09/2022	16:19	EO	To close 89L R-ph (ICT-2 HV) to proper position (Tilted to opening side due to stormy winds)
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	14/09/2022	19:45		Continued.	HT	ICT-2 SHIFTED FROM OWN CB TO TBC. FOR MAIN CB REPLACEMENT WORK
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	IntraState	15/09/2022	16:02	15/09/2022	22:25	PO	String Replacement and OTI WTI work
220 KV TBC Outages/Trippings							
TBC @ BHOSARI 2	IntraState	15/09/2022	12:40	15/09/2022	21:00	PO	Replacement of 220 KV EHV B PH CT under LE scheme
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 15/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - PADGHE	IntraState	12/09/2022	08:49		Continued.	HT	HT for Load Management
MIRAJ - MHAISHAL	IntraState	14/09/2022	09:01	14/09/2022	11:21	PO	Diagnostic testing work
URAN - APTA 4	IntraState	14/09/2022	09:47	14/09/2022	17:38	PO	For disc insulator string replacement work
PANDHARPUR - BHALVANI	IntraState	14/09/2022	10:07	14/09/2022	20:38	PO	Outage is required for changing / replacement of faulty string at loc. 389 & 1.
URAN - KHARGHAR 2	IntraState	14/09/2022	10:08	14/09/2022	17:38	PO	For disc insulator string replacement work.
KARAD -MUDSHINGI CKT- 4	IntraState	14/09/2022	10:27	14/09/2022	16:31	PO	Quarterly Maint .work & Diagostic testing work
BHIGWAN - WALCHAND NAGAR	IntraState	14/09/2022	11:22	14/09/2022	13:15	EO	REPLACEMENT OF FLASHOVER STRING AT LOC 71 R PH.
MHAISAL - ALKUD	IntraState	14/09/2022	11:35	14/09/2022	14:15	PO	Diagnostic testing work
JEJURI (400 KV)-JEJURI- II	IntraState	14/09/2022	11:48	15/09/2022	19:06	PO	REPL. OF BUS ISOLATOR WORK
CHAKAN-BHOSARI 1	IntraState	14/09/2022	13:01	14/09/2022	19:08	PO	Y Ph CT Jump Replacement and R Ph CC Jump Replacement Work
TROMBAY CARNAC - 6	IntraState	14/09/2022	15:38	14/09/2022	16:56	EO	FOR VEHICLE MOVEMENT IN VICINITY FOR REMOVAL OF OLD BREAKER POLES FOR REPLACEMENT
KOLSHET - KHARBAO	IntraState	14/09/2022	16:27	14/09/2022	17:10	T	LINE TRIPPED FROM KHARBAO END ONLY
WAGHIVALI - DHARAVI 8	IntraState	14/09/2022	17:05	14/09/2022	17:55	EO	for removing hanging object at loc. 40-41 (kurla)
BOISAR - VERSOVA	IntraState	15/09/2022	10:39		Continued.	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
TALANDAGE - CHIKODI	IntraState	15/09/2022	10:58	15/09/2022	20:05	PO	For insulator strings cleaning at T.L no M/C 3 to M/C 6, 293 to 280 & string replacement work.
DAHANU - VERSOVA	IntraState	15/09/2022	11:00		Continued.	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
TALANDGE - HAMIDWADA	IntraState	15/09/2022	11:03	15/09/2022	18:20	PO	Insulator cleaning at Loc.No.1-8
PUSAD - WARDHA (PG)	IntraState	15/09/2022	11:32	15/09/2022	19:05	PO	Routine line maintenance work
KARAD - VITA CKT- 1	IntraState	15/09/2022	11:41	15/09/2022	16:14	PO	for attending hotspot at B ph CT palm towards line side Temp-158 degree & other testing related works

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 14/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 15/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TROMBAY CARNAC - 6	IntraState	15/09/2022	11:46	15/09/2022	13:53	EO	220 TROMBAY CARNAC-6 BREAKER POLE REPLACEMENT WORK IN VICINITY
LONIKAND 2 - VSNL	IntraState	15/09/2022	12:49	15/09/2022	15:51	PO	To attend hot spot on 220KV Lonikand 2 line on Bph CT Clamp & annual testing work at 220kV VSNL S/stn
PANDHARPUR - KHANAPUR	IntraState	15/09/2022	17:09	15/09/2022	19:20	PO	Outage is required for For changing / replacement of faulty string at loc no. 389 R, Y, B phase (PID faulty)
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132-110/11kV 200MVA VID ICT 1 @ MIRAJ	IntraState	14/09/2022	09:49	14/09/2022	17:04	PO	CB Overhauling work & gearbox replacement work of ICT side isolator
220/22 KV 50 MVA PTR NO 3 @ THEUR	IntraState	14/09/2022	10:34	14/09/2022	15:55	PO	Diagnostic testing of TF and HV, LV bay equipment's.
220/33kV 100 MVA TF 2 @ GHODBUNDER	IntraState	14/09/2022	16:24	14/09/2022	19:25	PO	Precautionary measure for Termination for SW number 77 (DPR work for 33//11kV Dahisar Check Naka DSS - DPR number D17RSS04)
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	15/09/2022	13:16	15/09/2022	15:52	PO	RELAY TESTING WORK
220/132kV 100MVA ICT - 2 @ KALWAN	IntraState	15/09/2022	13:45	15/09/2022	18:15	PO	for relay testing work & SCADA upgradation work
220/33KV 25MVA TF NO.2 @ SAYNE	IntraState	15/09/2022	15:40		Continued.	PO	Work of Replacement of 220/33kv 25 MVA TF2 by 220/33kv 50MVA BHEL TF
220/100 KV 200 MVA ICT 4 @ KALWA	IntraState	15/09/2022	16:18	15/09/2022	18:27	EO	Attending Hotspot on 200MVA ICT 4 at B ph Top Stub Bus T nut bolt.
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 2 @ URAN	IntraState	14/09/2022	09:30	14/09/2022	16:50	PO	1) For MAIN BUS-2 insulator and stub Bus insulator string replacement work.
MAIN BUS - 2 @ JEJURI	IntraState	15/09/2022	16:57	15/09/2022	18:30	PO	Replacement of PID faulty insulator strings.
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage