

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 15/May/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	148.876	2543.137	1) Gujrat	0.710	13.824
2) Hydro	30.376	254.985	2) Madhya Pradesh	7.443	113.951
3) Gas	7.490	105.396	3) Chattisgarh	3.880	64.830
Total MSPGCL	186.742	2903.518	4) Maharashtra	188.430	2779.459
B) 1) APML	72.472	962.666	5) Goa (Amona)	-2.022	-28.978
2) JSWEL	28.098	413.658	Total	198.441	2943.086
3) VIPL	0.000	0.000	a) Mumbai Schedule	44.130	635.100
4) RPL(AMT)	31.770	464.267	b) Mumbai Drawl	46.254	658.928
5) SWPGPL	12.367	183.158	c) MSEDCL Bilateral *	65.857	1230.865
6) Other IPP	15.409	259.833	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	44.130	635.100
C) 1) TPCL Thermal	13.795	181.952	Include PX	0.000	0.000
2) TPCL Hydro	5.873	71.863	Standby	0.000	0.000
3) TPCL Gas	4.104	57.208	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.691	140.178	1) MSEDCL	507.550	7784.334
D) STATE			2) Mumbai Discoms	78.717	1110.123
1) Thermal	331.478	5148.849	3) Other Discoms	11.597	170.781
(A1+C1+C4+(B1-B6))			TOTAL STATE	597.864	9065.238
2) Hydro	36.249	326.848			
(A2+C2)					
3) Gas	11.594	162.604			
(A3+B7+C3)					
4) Wind	4.668	227.806			
6) SOLAR	15.434	256.051			
TOTAL STATE	399.423	6122.158			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	5977	6314	5838	6192
MSPGCL Hydro	139	1011	2010	1534
MSPGCL Gas	273	275	375	293
MSPGCL Total Generation	6389	7600	8223	8019
Central Sector Receipt	9349	9126	9008	6881
WIND	114	135	309	146
CPP / IPP Thermal	5770	6743	7016	6929
CPP / IPP Gas	0	0	0	0
SOLAR	2149	1390	0	0
Exchange with Mumbai	-2347	-2265	-1739	-1652
MSEDCL DEMAND MET	20911	22195	22267	19927
Load Shedding	0	0	134	0
MSEDCL DEMAND	20911	22195	22401	19927
TPCL GENERATION	974	1175	1268	643
AEML GENERATION	362	503	503	231
MUMBAI DEMAND	3683	3943	3510	2526
OTHER DISCOM DEMAND	513	534	550	396
STATE DEMAND MET	25107	26672	26327	22849
STATE DEMAND	25107	26672	26461	22849
Frequency (Hz)	50.00	50.02	49.99	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 15.03 Hrs	49.8 Hz at 14.28 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 15/May/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.28	47.88	190	160
Unit 8	0.00	118.32	0	0
Unit 9	10.99	205.08	591	0
Unit 10	12.76	209.90	565	491
Total	28.02	581.19		
Bhusawal				
Unit 3	3.54	45.60	160	120
Unit 4	0.95	123.72	338	0
Unit 5	11.18	133.87	490	400
Total	15.67	303.18		
Parli				
Unit 6	4.89	67.48	244	146
Unit 7	4.43	65.15	212	144
Unit 8	0.76	61.67	219	0
Total	10.08	194.31		
Chandrapur				
Unit 3	3.73	53.48	163	143
Unit 4	3.83	55.07	165	145
Unit 5	9.76	129.87	425	360
Unit 6	0.16	105.64	165	0
Unit 7	10.22	137.48	454	324
Unit 8	10.29	155.18	440	420
Unit 9	10.87	166.08	483	394
Total	48.86	802.79		
Paras				
Unit 3	5.17	64.74	233	201
Unit 4	5.58	83.09	259	211
Total	10.76	147.83		
Khaparkheda				
Unit 1	3.20	52.70	150	110
Unit 2	4.13	62.02	205	132
Unit 3	3.80	57.92	178	135
Unit 4	3.86	56.18	171	144
Unit 5	11.28	135.00	490	450
Total	26.27	363.83		
Nasik				
Unit 3	1.17	41.76	162	0
Unit 4	4.31	54.90	183	164
Unit 5	3.74	53.35	163	141
Total	9.22	150.00		
Uran				
All Units	7.49	105.40	385	271
Total	7.49	105.40		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.59	4.89	52	0
Total	0.59	4.89		
Koyna				
Stage 1-2	7.79	60.24	535	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	14.53	102.37	1018	0
Stage 3	4.85	36.17	320	0
Total	27.18	198.77		
Hydro				
KDPH	0.65	9.97	27	27
VTRNA	0.70	12.70	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	1.75	29.94	109	-75
GHATGHAR	0.10	3.60	105	0
Total	3.20	56.21		
Wind				
Total	4.67	227.81	0	0
Total	4.67	227.81		
CPP				
APML(Mus)	72.47	962.67	0	0
JSWEL(Mus)	28.10	413.66	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.77	464.27	0	0
SWPGPL-Mus	12.37	183.16	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.76	76.33	267	162
Other(Mus)	6.67	108.64	0	0
JPL	3.98	74.86	259	130
Total	160.12	2283.58		
SOLAR				
Total	15.43	256.05	0	0
Total	15.43	256.05		
Tata				
Trombay 5	9.02	126.99	465	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.56	35.30	108	104
Trombay 7B	1.54	21.91	65	63
TATA Hydro	5.87	71.86	438	78
Trombay 8	4.78	54.96	235	133
Total	23.77	311.02		
AEML				
DTPS U-1&2	8.69	140.18	503	167
Total	8.69	140.18		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	148.88	2543.14	MSPGCL Total	186.74	2903.52
			MSPGCL Thml+Gas	156.37	2648.53	Koyna 1,2 & 4 Total	22.32	162.61
			MSPGCL Hydro	30.38	254.98	State Total	399.42	6122.16

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 15/May/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6266	1832	380	8478	151	7016	0	0	7319	7051	-1614	20650	0	0	20650	3059	432	24141	49.99
2	6199	2007	368	8574	132	7004	0	0	7232	6914	-1611	20632	0	0	20632	2885	381	23898	50.04
3	6194	1937	293	8424	116	6938	0	0	7345	7256	-1807	20560	0	0	20560	2723	367	23650	50.03
4	6247	1715	291	8253	159	6938	0	0	7299	6849	-1723	20107	0	0	20107	2600	369	23076	50.02
5	6192	1534	293	8019	146	6929	0	0	7266	6881	-1652	19927	0	0	19927	2526	396	22849	49.97
6	6258	1600	293	8151	157	6881	0	0	7623	7163	-1638	20283	0	0	20283	2526	431	23240	50.00
7	6300	1312	290	7902	137	6817	0	85	7977	7756	-1636	20600	0	0	20600	2489	461	23550	50.00
8	6258	678	287	7223	171	6720	0	431	8065	7876	-1793	20144	0	0	20144	2620	484	23248	49.99
9	6178	357	285	6820	229	6664	0	874	8469	8502	-2003	20573	0	1	20573	2952	513	24038	50.00
10	6156	163	277	6596	209	6266	0	1450	8994	8917	-2256	20662	0	14	20662	3289	520	24471	49.98
11	6069	145	275	6489	214	5882	0	1826	9529	9310	-2359	20851	0	30	20851	3556	511	24918	50.01
12	5977	139	273	6389	114	5770	0	2149	9615	9349	-2347	20911	0	55	20911	3683	513	25107	50.00
13	5831	223	272	6326	107	5667	0	2198	9623	9475	-2340	20929	0	8	20929	3727	504	25160	49.97
14	5991	268	271	6530	147	5780	0	1946	9592	9300	-2261	20946	0	0	20946	3697	496	25139	49.97
15	6135	669	276	7080	142	6135	0	1743	9752	9370	-2343	21618	0	18	21618	3826	509	25953	49.91
16	6314	1011	275	7600	135	6743	0	1390	9392	9126	-2265	22195	0	12	22195	3943	534	26672	50.02
17	6319	1397	277	7993	166	6892	0	944	8933	8592	-2138	21907	0	7	21907	3880	542	26329	50.03
18	6268	1931	279	8478	312	6835	0	358	8458	8389	-2041	21797	0	4	21797	3728	534	26059	50.06
19	5858	1917	331	8106	386	6895	0	40	8847	8468	-1868	21461	0	0	21461	3543	566	25570	50.01
20	5838	2010	375	8223	309	7016	0	0	8848	9008	-1739	22267	134	0	22401	3510	550	26461	49.99
21	6031	1974	379	8384	262	7098	0	0	8511	8353	-1698	21878	240	0	22118	3446	521	26085	49.98
22	6319	2027	382	8728	260	7079	0	0	8059	8045	-1636	21960	0	0	21960	3443	516	25919	49.98
23	6654	2009	383	9046	241	7071	0	0	8216	8106	-1720	22257	0	0	22257	3517	487	26261	49.99
24	7024	1521	385	8930	266	7080	0	0	8552	8385	-1766	22435	0	0	22435	3549	460	26444	50.04
MUs	148.88	30.38	7.49	186.74	4.67	160.12	0.00	15.43	203.52	198.44	-46.25	507.55	0.37	0.15	507.92	78.72	11.60	598.24	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1) ELR carried out at 220kv GCR s/s due to overloading of 220kv BBLR 1 & 2.
- 2) 132kv BBLR to Rahuri line overload.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 15/May/2024

Position as on 6.30 Hrs of 16/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Nasik Unit 3	210	13/05/2024	14:10	15/05/2024	14:26	ID Fan Problem	15/05/2024
MSPGCL	Chandrapur Unit 6	500	14/05/2024	00:00	15/05/2024	23:02	EXCESSIVELY HIGH DM WATER CONSUMPTION AND ABNORMAL PARAMETER DUE TO SUSPECTED BTL	16/05/2024
MSPGCL	Bhusawal Unit 4	500	14/05/2024	00:30	15/05/2024	19:29	BTL attending work	16/05/2024
MSPGCL	Koradi Unit 8	660	14/05/2024	22:17		Continued.	SUSPECTED BTL	17/05/2024
MSPGCL	Koradi Unit 9	660	15/05/2024	18:10	15/05/2024	20:10	Due to feed water flow low.	
Total Capacity MSPGCL		2650						
AEML								
AEML	AEML Unit 1	250	13/05/2024	10:38	15/05/2024	10:25	Boiler Tube Leakage	16/05/2024
Total Capacity AEML		250						
IPP								
IPP	JPL Unit 2	150	16/05/2024	07:43	16/05/2024	09:05	Flame Failure	
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/08/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/09/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		3370						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	09/05/2024	20:15	15/05/2024	18:05	No Schedule from MSEDCL	
MSPGCL	Parli Unit 8	250	14/05/2024	16:45	15/05/2024	19:15	Zero Schedule Given By MSEDCL.	
MSPGCL	Uran Unit 6	108	15/05/2024	02:01		Continued.	No Schedule from MSEDCL	
MSPGCL	Uran Unit 5	108	16/05/2024	02:00		Continued.	No Schedule from MSEDCL	
Total Capacity MSPGCL		574						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		574						
FORCED OUTAGE DUE TO NO PPA								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 15/May/2024

Position as on 6.30 Hrs of 16/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/May/2024

Statement-VII

Position as on 6.30 Hrs of 16/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
MAIN BAY (411) of THAPTITANDA @ DEEPNAGAR	IntraState	15/05/2024	08:12	15/05/2024	10:05	PO	For the work of chemical cleaning (cold line cleaning and washing) of insulator of equipments at 400 KV Deepnagar-Tapatitanda Ckt Main bay
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
CHANDRAPUR 2 - DHARIWAL CKT - 1	IntraState	15/05/2024	07:28	15/05/2024	16:45	PO	outage on 400 kv line for pm and bay equipments testing work
KORADI - KHAPERKHEDA CKT - 2	IntraState	15/05/2024	13:42	15/05/2024	18:12	PO	Diagnostic Testing of CTs
PARLI-SOLAPUR (LAMBOTI)	IntraState	15/05/2024	17:02	15/05/2024	21:39	PO	1) Distance M1 & M2 relays retrofitting work. (2) Bay maintenance work. 3)Hardware tightening & fitting work
EKTUNI - BABLESHWAR CKT - 1	IntraState	15/05/2024	19:43			PO	Line Maintenance Works & Bay Maintenance Works
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	16/05/2024	06:38			PO	Daignostic testing and allied maintenance work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	13/05/2024	09:45			PO	CB, CT Diagnostic Testing work
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
220 KV HARANGUL - PARLY (PG) CKT	InterState	15/05/2024	10:32	15/05/2024	20:02	PO	AMP of Line Bay
AAREY - AEML SAKI CKT - 2	IntraState	08/05/2024	21:48			T	Tripped on Yph to ground fault
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	13/05/2024	13:27			PO	To make the LILO point connection at Loc. 1 (Loc. 19 of 220kV Nashik - Navsari Line) of new 220kV CPRI Line & substation
URAN - APTA 2	IntraState	13/05/2024	17:00			T	conductor snapping at loc 5,6
TILLARI - AMONA LINE	IntraState	14/05/2024	09:35	15/05/2024	00:31	PO	For replacement of polymer by longrod
EKLAHARE (GCR) - GHATGHAR	IntraState	14/05/2024	17:04	15/05/2024	06:14	T	Tripped on distance protection.
BORIVALI - CTRLS CKT	IntraState	14/05/2024	22:11	15/05/2024	04:53	PO	For the installation of saver assembly sets at TL no. 27/3, 28, 43, 45, 46, 47 & 48 (Total 24 sets out of 60 sets are to be installed)
KALWA - BORIVALI	IntraState	14/05/2024	22:16	15/05/2024	05:06	PO	For the installation of saver assembly sets at TL no. 4, 7, 20, 21, 22, 23, 25 & 26 (Total 27 sets out of 33 sets are to be installed)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/May/2024

Statement-VII

Position as on 6.30 Hrs of 16/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
GADCHANDUR - VIRUR-I	IntraState	15/05/2024	06:03	15/05/2024	12:27	EO	1) FIXING OF REPAIR SLEEVE AT LOC NO. 42 B-PH 2) FIXING OF REPAIR SLEEVE & ARCHING HORN NUTBOLTS AT LOC NO.46 B-PH
220 KV KHAPARKHEDA 2 (NEW) - KANHAN CKT	IntraState	15/05/2024	06:50	15/05/2024	16:21	PO	REPLACEMENT OF F/O INSULATOR STRGS_VARIOUS LOCATIONS
KHAPARKHEDA-KALMESHVAR	IntraState	15/05/2024	07:00	15/05/2024	16:42	PO	REPLACEMENT OF F/O INSULATOR STRGS_VARIOUS LOCATIONS
220KV WARORA(220KV)-400KV WARORA(400KV)	IntraState	15/05/2024	08:54	15/05/2024	13:21	PO	HOTSPOTATTENDING
220KV PANDHARKAWDA - WANI CKT ii	IntraState	15/05/2024	09:07	15/05/2024	13:47	PO	AN-DELTA AND CAPACITANCE MEASUREMENT OF CT AND CRM OF CB
220KV PANDHARKAWDA - WANI CKT I	IntraState	15/05/2024	09:07	15/05/2024	13:47	PO	AN-DELTA AND CAPACITANCE MEASUREMENT OF CT AND CRM OF CB
BUS @ BARSHI	IntraState	15/05/2024	09:29	15/05/2024	15:50	PO	Quarterly Maintenance
OSMANABAD - BARSHI	IntraState	15/05/2024	09:29	15/05/2024	15:52	EO	BUS OUTAGE AT 220 KV BARSHI END.
TALANDGE - SAWANTWADI	IntraState	15/05/2024	09:32	15/05/2024	11:45	PO	Diagnostic testing & pre-monsoon work.
LAMBOTI - KARKAMB	IntraState	15/05/2024	10:19	15/05/2024	19:57	PO	Restranging of R Phase of Lamboti -Karkamb from Loc no.521 to 532 A for minimum safety clearance.
BIDRI - SAWANTWADI	IntraState	15/05/2024	11:52	15/05/2024	13:27	PO	For Diagnostic testing & pre-monsoon work.
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	IntraState	15/05/2024	14:10	15/05/2024	19:26	PO	DIAGNOSTIC TESTING AND ROUTINE MAINTENANCE WORK. CT TAN DELTA, IR & CB CRM
RANJANGAON - U TECH SUGAR CKT	IntraState	16/05/2024	05:31			PO	Replacement of flashover disc insulator string at loc no. 247 R-ph, 37 B-ph,39 R-ph, & conductor damage at loc no. 248-249
JEJURI-PHURSUNGI 1	IntraState	16/05/2024	05:55			PO	For Double Jumpering work Due to hotpost 1)L.N.-15, B Phase,82 Degree (D/C tower) 2) L.N.-21,R Phase,43 Degree (M/c tower) 3) L.N.-10,Y phase, 50 Degree 4) L.N.-6
WAGHIVALI - DHARAVI 8	IntraState	16/05/2024	06:08			PO	Work in vicinity of 110KV Mandale project
KARAD - WATHAR	IntraState	16/05/2024	06:21			PO	To replace flashover R ph polymer STN insulator string at loc no Lilo- 1.
220 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/May/2024

Statement-VII

Position as on 6.30 Hrs of 16/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/33 KV 50 MVA TF I	IntraState	15/05/2024	07:54	15/05/2024	14:12	PO	1) DIAGNOSTIC TESTING WORK OF HV & LV BAY EQUIPMENTS 2) LV CB OVERHAULING WORK BY AGENCY M/S A. V. ENTERPRISES, AURANGABAD & LV CT NUT BOLT TIGHTENING WORK. 3) OLTC REMOTE OPERATION/ CONTROLLING WORK
100 MVA 220/132 KV ICT 1	IntraState	15/05/2024	09:26	15/05/2024	10:55	PO	PRE MONSOON MAINTENANCE WORK
220/132 KV 200 MVA ICT 1@BALE(SOLAPUR)	IntraState	15/05/2024	10:15	15/05/2024	16:19	PO	Quarterly Maintenance
100 MVA 220/132 KV ICT 2	IntraState	15/05/2024	11:01	15/05/2024	12:40	PO	PRE MONSOON MAINTENANCE WORK
132 KV LINE Outages/Trippings							
AMALNER(220KV)-NARDANA	IntraState	15/05/2024	08:53	15/05/2024	11:24	PO	R-PH LA REPLACEMENT WORK & PREMONSOON MAINTAINANCE WORK
PUSAD-JAMBAZAR	IntraState	15/05/2024	15:09	15/05/2024	17:09	PO	TESTING OF RELAYS BY PROTECTION UNIT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
WAGHIVALI - CHEMBUR	IntraState	15/05/2024	09:00	15/05/2024	12:09	PO	Insulator & Guard wire replacement from loc 54 - 58

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage