

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 15/Aug/2020 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	66.315	1580.709	1) Gujrat	-1.501	5.416
2) Hydro	8.466	103.336	2) Madhya Pradesh	3.572	94.623
3) Gas	3.250	61.803	3) Chattisgarh	4.380	67.100
Total MSPGCL	78.031	1745.848	4) Maharashtra	86.851	1581.989
B) 1) APLM	25.706	406.441	5) Goa (Amona)	-1.576	-24.477
2) JSWEL	15.099	238.999	Total	91.726	1724.651
3) VIPL	0.000	0.000	a) Mumbai Schedule	22.537	372.066
4) RPL(AMT)	0.000	0.000	b) Mumbai Drawl	21.516	373.996
5) WPCL	2.338	93.142	c) MSEDCL Bilateral *	29.878	458.434
6) Other IPP	7.932	117.096	Include PX	0.202	39.376
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	22.537	372.066
C) 1) TPCL Thermal	7.293	115.340	Include PX	11.326	227.232
2) TPCL Hydro	3.661	38.444	Standby	0.000	0.000
3) TPCL Gas	3.729	64.254	H) ENERGY CATERED (MUs)		
4) AEML Thermal	4.669	71.570	1) MSEDCL	262.898	4710.414
D) STATE			2) Mumbai Discoms	40.868	663.599
1) Thermal	129.352	2623.297	TOTAL STATE	303.766	5374.013
(A1+C1+C4+(B1-B6))					
2) Hydro (A2+C2)	12.127	141.780			
3) Gas (A3+B7+C3)	6.979	126.057			
4) Wind	60.523	691.301			
6) SOLAR	3.059	66.932			
TOTAL STATE	212.040	3649.367			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 24 Hrs
MSPGCL Thermal	2959	2576	2913	2667
MSPGCL Hydro	304	397	482	349
MSPGCL Gas	130	141	130	130
MSPGCL Total Generation	3393	3114	3525	3146
Central Sector Receipt	5005	3380	4317	3567
WIND	2489	2831	2665	2057
CPP / IPP Thermal	2475	1947	2409	1953
CPP / IPP Gas	0	0	0	0
SOLAR	168	381	0	0
Exchange with Mumbai	-800	-1013	-959	-936
MSEDCL DEMAND MET	12730	10640	11957	9787
Load Shedding	0	0	0	0
MSEDCL DEMAND	12730	10640	11957	9787
TPCL GENERATION	650	675	693	595
AEML GENERATION	235	189	189	188
MUMBAI DEMAND	1685	1877	1841	1719
STATE DEMAND MET	14415	12517	13798	11506
STATE DEMAND	14415	12517	13798	11506
Frequency (Hz)	50.02	50.03	49.93	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.15 Hz at 10.02 Hrs	49.84 Hz at 05.19 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 15/Aug/2020

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	139.54	0	0
Unit 9	0.00	129.48	0	0
Unit 10	0.00	59.72	0	0
Total	0.00	328.74		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	0.80	75.70	360	0
Unit 5	8.86	93.90	455	350
Total	9.66	169.60		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Total	0.00	0.00		
Chandrapur				
Unit 3	0.00	29.00	0	0
Unit 4	3.82	53.63	165	158
Unit 5	8.19	131.18	400	290
Unit 6	0.00	107.87	0	0
Unit 7	0.00	44.52	0	0
Unit 8	9.06	105.06	450	360
Unit 9	9.11	142.60	455	360
Total	30.18	613.85		
Paras				
Unit 3	3.13	65.54	150	90
Unit 4	3.39	63.92	196	102
Total	6.52	129.45		
Khaparkheda				
Unit 1	2.54	48.50	125	75
Unit 2	2.76	47.02	120	105
Unit 3	2.84	45.96	130	100
Unit 4	2.98	55.80	140	110
Unit 5	8.84	141.79	410	350
Total	19.96	339.06		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	0.00	0.00		
Uran				
All Units	3.25	61.80	150	130
Total	3.25	61.80		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.03	13.62	44	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	1.03	13.62		
Koyna				
Stage 1-2	2.91	36.62	480	35
Stage 4	0.23	12.38	230	0
Stage 3	2.10	26.72	160	0
Total	5.24	75.71		
Hydro				
KDPH	0.00	0.70	0	0
VTRNA	0.00	0.00	0	0
TILLARI	0.67	9.27	58	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.43	5.31	40	0
RNGR+BHTSA	0.00	0.20	0	0
BHANDARDRA	0.66	2.73	28	27
ELDARY	0.44	0.79	20	13
SMLHY_PTN	1.03	8.63	51	42
GHATGHAR	0.00	0.00	0	0
Total	3.22	27.62		
Wind				
Total	60.52	691.30	0	0
Total	60.52	691.30		
CPP				
APML(Mus)	25.71	406.44	0	0
JSWEL(Mus)	15.10	239.00	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT(Mus)	0.00	0.00	0	0
WPCL(Mus)	2.34	93.14	0	0
Other(Mus)	7.93	117.10	0	0
Total	51.08	855.68		
SOLAR				
Total	3.06	66.93	0	0
Total	3.06	66.93		
Tata				
Trombay 5	7.29	115.34	394	280
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.29	40.79	115	69
Trombay 7B	1.44	23.46	66	52
Trombay 8	0.00	0.00	0	0
TATA Hydro	3.66	38.44	276	39
Total	14.68	218.04		
AEML				
DTPS U-1&2	4.67	71.57	252	188
Total	4.67	71.57		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	66.32	1580.71	MSPGCL Total	78.03	1745.85
			MSPGCL Thml+Gas	69.56	1642.51	Koyna 1,2 & 4 Total	3.14	48.99
			MSPGCL Hydro	8.47	103.34	State Total	212.04	3649.37

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 15/Aug/2020

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	3096	137	150	3383	2561	2125	0	0	3730	3666	-939	10796	0	10796	1713	12509	49.96
2	3063	139	130	3332	2394	1991	0	0	3873	3513	-834	10396	0	10396	1607	12003	49.99
3	2779	123	140	3042	2377	1953	0	0	3967	3776	-809	10339	0	10339	1541	11880	49.98
4	2747	130	130	3007	2444	1946	0	0	3743	3772	-787	10382	0	10382	1486	11868	49.96
5	2766	130	130	3026	2383	2126	0	0	3899	4033	-771	10797	0	10797	1458	12255	49.97
6	2730	121	140	2991	2228	2336	0	0	4481	4537	-746	11346	0	11346	1446	12792	49.95
7	2894	469	130	3493	2264	2444	0	4	4774	5097	-820	12482	0	12482	1572	14054	50.00
8	2900	506	140	3546	2435	2491	0	73	4904	4918	-680	12783	0	12783	1565	14348	50.01
9	2959	304	130	3393	2489	2475	0	168	4903	5005	-800	12730	0	12730	1685	14415	50.02
10	2770	304	131	3205	2627	2326	0	314	4916	4491	-1009	11954	0	11954	1832	13786	50.02
11	2594	307	140	3041	2612	2047	0	371	4579	4439	-1017	11493	0	11493	1884	13377	50.03
12	2568	442	130	3140	2590	1938	0	331	3705	3769	-983	10785	0	10785	1870	12655	49.95
13	2576	397	141	3114	2831	1947	0	381	3579	3380	-1013	10640	0	10640	1877	12517	50.03
14	2597	334	132	3063	2779	1936	0	432	3200	2881	-1011	10080	0	10080	1830	11910	50.06
15	2676	334	142	3152	2834	1948	0	328	2809	2505	-949	9818	0	9818	1763	11581	49.98
16	2700	329	131	3160	2873	1948	0	349	2465	2609	-896	10043	0	10043	1709	11752	50.00
17	2740	492	141	3373	2667	1938	0	214	2483	2641	-861	9972	0	9972	1676	11648	49.97
18	2735	934	130	3799	2833	2034	0	79	2715	2950	-870	10825	0	10825	1674	12499	50.04
19	2768	639	140	3547	2596	2256	0	15	3806	3841	-926	11329	0	11329	1741	13070	50.01
20	2913	482	130	3525	2665	2409	0	0	4512	4317	-959	11957	0	11957	1841	13798	49.93
21	2688	371	141	3200	2360	2236	0	0	4731	4254	-989	11061	0	11061	1833	12894	49.99
22	2703	344	130	3177	2408	2188	0	0	4164	4074	-953	10894	0	10894	1789	12683	49.98
23	2686	349	141	3176	2216	2084	0	0	3899	3691	-958	10209	0	10209	1757	11966	49.99
24	2667	349	130	3146	2057	1953	0	0	3880	3567	-936	9787	0	9787	1719	11506	49.99
MUs	66.31	8.47	3.25	78.03	60.52	51.07	0.00	3.06	93.72	91.73	-21.52	262.90	0.00	262.90	40.87	303.77	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 15/Aug/2020

Position as on 6.30 Hrs of 16/Aug/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 3	70	16/07/2020	08.55	15/08/2020	12.45	Service Seal Leakage	
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 7	210	27/08/2019	09.52		Continued.	Coal Flow Problem Due To Wet Coal.(Converted To Zero Schedule From 12.09.2019 At 10.00 hrs)	
MSPGCL	Bhusawal Unit 3	210	01/09/2019	17.56		Continued.	Zero Schedule from 18:00hrs of 28/09/2019	
MSPGCL	Koradi Unit 6	210	06/09/2019	15.41		Continued.	Zero Schedule By MSEDCL	
IPP	RPL(AMT) U-4	270	12/11/2019	00.00		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 5	210	12/12/2019	10.25		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 13-12-2019)	
IPP	RPL(AMT) U-3	270	11/02/2020	18.00		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-5	270	11/02/2020	19.30		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 3	210	17/02/2020	00:00		Continued.	C W PUMP High Vibrations(convert to Zero Schedule from 00.00Hrs DT. 18-02-2020)	
MSPGCL	Ghatghar Unit-1	125	18/02/2020	00.25		Continued.	Severe Hunting In Hydro Conduit Across MIV	
MSPGCL	Uran Unit 8	108	01/03/2020	20.57		Continued.	Gas shortage	
IPP	RPL(AMT) U-1	270	04/03/2020	19.30		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Ghatghar Unit-2	125	09/03/2020	10:50		Continued.	Expansion joint leakage.	
IPP	RPL(AMT) U-2	270	09/03/2020	20.15		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 6	250	21/03/2020	17.31		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Nasik Unit 4	210	25/03/2020	19.45		Continued.	Reserve Shut Down.(Converted zero schedule from 25.03.2020)	
TPC_G	Trombay 8	250	11/04/2020	16.55		Continued.	Zero Schedule.	
IPP	JSW (J) U3	300	30/04/2020	15.13		Continued.	No Schedule	
MSPGCL	Parli Unit 7	250	12/05/2020	19.34		Continued.	Zero Schedule.	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Uran Unit B0	120	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Parli Unit 8	250	01/06/2020	13.13		Continued.	Zero schedule By MSEDCL	
IPP	Adani U-1	660	03/06/2020	15.02		Continued.	Converted zero schedule from 03.06.2020	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 15/Aug/2020

Position as on 6.30 Hrs of 16/Aug/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	Adani U-5	660	04/06/2020	12.29		Continued.	Zero Schedule.	
IPP	Adani U-4	660	12/06/2020	10.30		Continued.	Zero Schedule	
AEML	AEML Unit 1	250	27/06/2020	23.55		Continued.	Zero schedule.	
MSPGCL	Chandrapur Unit 7	500	06/08/2020	03.33		Continued.	Sparkling in generator R phase winding.	
MSPGCL	Chandrapur Unit 3	210	11/08/2020	10.00		Continued.	PA Fan problem	
CPP	SWPGL U-3	135	12/08/2020	00.45		Continued.	Zero Schedule by MSEDCL	
CPP	SWPGL U-4	135	12/08/2020	00.45		Continued.	Zero Schedule by MSEDCL	
MSPGCL	Koradi Unit 10	660	13/08/2020	00.08		Continued.	Zero Schedule.	
MSPGCL	Chandrapur Unit 6	500	13/08/2020	01.00		Continued.	Due to GTR-6 oil filtration work.(BDV less & water content high)	
MSPGCL	Koradi Unit 9	660	14/08/2020	12.28		Continued.	Zero schedule.	
MSPGCL	Koradi Unit-8	660	14/08/2020	13.07		Continued.	Zero schedule.	
MSPGCL	Uran Unit 6	108	15/08/2020	00.12		Continued.	Filter replacement.	
MSPGCL	Bhusawal Unit 4	500	15/08/2020	02.21		Continued.	Zero Schedule	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Aug/2020

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar II	InterState	30/07/2020	12.45		Continued.	HT	Over Voltage
Padgha - Boisar (PG)	InterState	15/08/2020	04.02		Continued.	T	Over Voltage
BABHALESHWAR - RPL(NASHIK) CKT - 1	IntraState	11/06/2020	10.40		Continued.	HT	Over Voltage
Dhule- Bableshwar - I	IntraState	31/07/2020	19.27		Continued.	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	07/08/2020	16.19		Continued.	HT	Over Voltage
Padghe - Nagothane - II	IntraState	07/08/2020	23.23		Continued.	HT	Over Voltage
Babhaleshwar - Padghe-I	IntraState	12/08/2020	23.33	16/08/2020	11.20	HT	Over Voltage
Chandrapur-II - Nanded ckt I	IntraState	13/08/2020	02.28		Continued.	T	Over Voltage
Jaigad-Karad Ckt-II	IntraState	13/08/2020	10.59		Continued.	PO	To attend CB problem
Koradi-Bhusawal	IntraState	14/08/2020	01.09		Continued.	T	Over Voltage
karad -kolhapur-I	IntraState	14/08/2020	21.04		Continued.	HT	Over Voltage
Padghe - Kalwa- I	IntraState	14/08/2020	21.28		Continued.	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	14/08/2020	21.30	16/08/2020	11.20	HT	Over Voltage
Chandrapur-II - Nanded ckt II	IntraState	15/08/2020	00.40		Continued.	T	Over Voltage
Padghe(HVDC)- Padghe(HVAC)-I	IntraState	15/08/2020	00.46	15/08/2020	10.53	EO	CB HT emergency outage SF6 over voltage.
Kalwa - Talegaon(PG)	IntraState	15/08/2020	03.05	15/08/2020	10.16	T	Over Voltage
Akola II - RPL(Rattaniindia) Ckt I	IntraState	15/08/2020	11.39		Continued.	T	Over Voltage
Alkud-Kolhapur(Talandage)	IntraState	16/08/2020	01.17	16/08/2020	06.45	T	Over Voltage
Kalwa - Talegaon(PG)	IntraState	16/08/2020	10.00	16/08/2020	18.40	EO	Alignment of the 29 D Line Isolator is disturbed.
Babhaleshwar - Padghe-I	IntraState	16/08/2020	21.58		Continued.	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	16/08/2020	22.10		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	15/11/2018	10.07		Continued.	T	Differential Protection,Declared Faulty.
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	IntraState	10/08/2020	09.58		Continued.	PO	Replacement Of Existing 315 MVA ICT By 3*167 MVA ICT.
400/220kv, 500 MVA ICT-III @Babhleshwar	IntraState	14/08/2020	00.58		Continued.	HT	H/T from LV side for Over Voltage
400/21 KV 600MVA GT VI @ Chandrapur	IntraState	14/08/2020	10.35		Continued.	PO	Isolator maintenance work.
400/220kv 315 MVA ICT-III@Padgha	IntraState	14/08/2020	17.16	15/08/2020	01.26	EO	D.C leakage work attended.
400/220 Kv 500 MVA ICT-I @Kalwa	IntraState	14/08/2020	23.40	16/08/2020	14.41	HT	H/T from LV side for Over Voltage.
400/220 Kv 500 MVA ICT II @Jejuri	IntraState	15/08/2020	01.15	15/08/2020	06.40	HT	H/T from LV side for Over Voltage.
400/220 Kv 500 MVA ICT II @Jejuri	IntraState	15/08/2020	22.50	16/08/2020	06.48	HT	Over Voltage
400/220/33kv 315MVA ICT-I @Lonikand	IntraState	16/08/2020	00.23		Continued.	HT	Over Voltage
400/220 Kv 600 MVA ICT-II @Kalwa	IntraState	16/08/2020	03.17	16/08/2020	06.57	T	Over Voltage
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule.
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule.(close at Chikodi end only)
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To Control Line Loading(H/T from Boisar end)
Kharghar-Borivali ckt II	IntraState	11/08/2020	08.45		Continued.	T	Cable Faulty
Theur-Phursungi	IntraState	14/08/2020	09.46		Continued.	HT	Outage arrangement HTLS work.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 15/Aug/2020

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Theur- Magar Patta City	IntraState	14/08/2020	10.27		Continued.	HT	Outage arrangement HTLS work.
Lonikand1 (400 Kv)-Theur I	IntraState	14/08/2020	10.38		Continued.	PO	Replacement of Existing 0.4 DEER Conductor, hardware & Insulator to HTLS Conductor.
Ongc Uran - Jnpt	IntraState	14/08/2020	12.07		Continued.	PO	Removal of existing earthwire and string OPGW.
Satana-Gangapur	IntraState	15/08/2020	05.29	15/08/2020	16.16	T	Distance Protection
Chakan (400kv)-Bridgestone	IntraState	15/08/2020	09.18		Continued.	PO	Work for LILO arrangement for M/s Air liquid at Loc no 27 on 220KV bridgeston-Chakan PH line.
Chakan I - Chakan II (tap to Volkswagen)	IntraState	15/08/2020	09.21		Continued.	PO	Work for LILO arrangement for M/s Air liquid at Loc no 27 on 220KV bridgeston-Chakan PH line.
Miraj-Ichalkaranji I	IntraState	15/08/2020	12.00	15/08/2020	14.05	EO	Attending Hot Spot
Sawantwadi-Bidri	IntraState	16/08/2020	00.05		Continued.	HT	Over Voltage
Parli 3 (Old Gcr)-Girwali Ckt-3	IntraState	16/08/2020	09.30		Continued.	PO	Erection of new tower at loc.no. 8 for railway crossing between loc no.9 & 10.
Parli 3 (Old Gcr)-Girwali Ckt 2	IntraState	16/08/2020	09.30		Continued.	PO	Erection of new tower at loc.no. 8 for railway crossing between loc no.9 & 10.
Parli 3(Old Gcr)- Girwali Ckt 4	IntraState	16/08/2020	09.32		Continued.	PO	Tower Erection work for railway crossing.
Kharghar - Nerul	IntraState	16/08/2020	09.43	16/08/2020	17.55	EO	Attending Hot Spot
Kalwa Salsette III	IntraState	16/08/2020	10.07	16/08/2020	13.06	PO	Tree trimming & LBBU Testing.
Kalwa-Salsette-IV	IntraState	16/08/2020	14.45	16/08/2020	16.10	PO	LBBU Testing.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage