

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Jul/2024 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	140.335	2216.391	1) Gujrat	-1.929	10.149
2) Hydro	5.489	101.215	2) Madhya Pradesh	-5.030	12.757
3) Gas	6.411	104.056	3) Chattisgarh	0.640	12.850
Total MSPGCL	152.235	2421.662	4) Maharashtra	165.149	2429.971
B) 1) APLM	54.967	900.420	5) Goa (Amona)	-2.077	-30.183
2) JSWEL	19.398	312.276	Total	156.753	2435.544
3) VIPL	0.000	0.000	a) Mumbai Schedule	31.150	565.684
4) RPL(AMT)	25.071	369.816	b) Mumbai Drawl	36.537	618.893
5) SWPGPL	12.092	185.778	c) MSEDCL Bilateral *	78.675	1461.262
6) Other IPP	10.688	194.373	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	31.150	565.684
C) 1) TPCL Thermal	11.553	186.632	Include PX	0.000	0.000
2) TPCL Hydro	5.476	76.696	Standby	0.000	0.000
3) TPCL Gas	4.128	62.222	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.198	154.886	1) MSEDCL	427.495	6951.182
D) STATE			2) Mumbai Discoms	66.892	1099.327
1) Thermal	283.302	4520.572	3) Other Discoms	11.970	182.111
(A1+C1+C4+(B1-B6))			TOTAL STATE	506.357	8232.620
2) Hydro	10.965	177.911			
3) Gas	10.539	166.278			
4) Wind	33.492	713.742			
6) SOLAR	11.306	218.575			
TOTAL STATE	349.604	5797.078			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5891	5111	6491	5973
MSPGCL Hydro	228	94	903	180
MSPGCL Gas	266	263	289	268
MSPGCL Total Generation	6385	5468	7683	6421
Central Sector Receipt	7940	7444	5987	5024
WIND	1049	2143	2009	877
CPP / IPP Thermal	5454	4279	5442	5414
CPP / IPP Gas	0	0	0	0
SOLAR	925	1098	0	0
Exchange with Mumbai	-2098	-2094	-1554	-889
MSEDCL DEMAND MET	19133	17840	19049	16471
Load Shedding	0	0	0	0
MSEDCL DEMAND	19133	17840	19049	16471
TPCL GENERATION	738	821	1003	898
AEML GENERATION	316	282	465	322
MUMBAI DEMAND	3152	3197	3022	2109
OTHER DISCOM DEMAND	522	498	518	376
STATE DEMAND MET	22807	21535	22589	18956
STATE DEMAND	22807	21535	22589	18956
Frequency (Hz)	50.01	50.01	49.90	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 16:03 Hrs	49.73 Hz at 12:52 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.90	64.03	185	138
Unit 8	11.38	182.74	572	397
Unit 9	11.70	186.32	558	395
Unit 10	11.86	140.49	545	400
Total	38.83	573.58		
Bhusawal				
Unit 3	3.20	52.34	160	125
Unit 4	8.87	20.39	470	290
Unit 5	8.61	153.94	455	285
Total	20.68	226.68		
Parli				
Unit 6	3.82	61.77	220	142
Unit 7	3.73	61.09	187	136
Unit 8	3.68	60.13	190	143
Total	11.22	182.99		
Chandrapur				
Unit 3	3.24	42.98	164	120
Unit 4	3.33	52.83	162	128
Unit 5	7.26	124.01	370	272
Unit 6	0.94	114.78	286	0
Unit 7	7.06	105.68	329	274
Unit 8	9.36	144.19	445	285
Unit 9	8.55	96.64	471	92
Total	39.75	681.10		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.68	77.64	229	148
Total	4.68	77.64		
Khaparkheda				
Unit 1	3.38	50.94	165	110
Unit 2	2.90	61.59	168	104
Unit 3	0.24	50.62	140	0
Unit 4	2.92	45.83	181	0
Unit 5	9.82	167.62	465	280
Total	19.28	376.61		
Nasik				
Unit 3	0.00	28.42	0	0
Unit 4	3.82	36.68	182	127
Unit 5	2.08	32.68	158	0
Total	5.90	97.78		
Uran				
All Units	6.41	104.06	289	260
Total	6.41	104.06		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	0.98	19.04	285	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.45	17.57	303	0
Stage 3	0.53	15.66	80	0
Total	1.96	52.27		
Hydro				
KDPH	0.06	0.18	13	0
VTRNA	0.00	1.34	0	0
TILLARI	0.84	1.20	60	0
BHIRA T.R.	0.36	5.66	80	0
SMLHY_PTN	1.97	36.78	90	62
GHATGHAR	0.30	3.78	125	0
Total	3.53	48.95		
Wind				
Total	33.49	713.74	0	0
Total	33.49	713.74		
CPP				
APML(Mus)	54.97	900.42	0	0
JSWEL(Mus)	19.40	312.28	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.07	369.82	0	0
SWPGPL-Mus	12.09	185.78	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.37	85.50	268	171
Other(Mus)	2.08	33.56	0	0
JPL	3.24	75.30	139	127
Total	122.22	1962.66		
SOLAR				
Total	11.31	218.58	0	0
Total	11.31	218.58		
Tata				
Trombay 5	7.06	121.33	429	226
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	38.59	108	108
Trombay 7B	1.54	23.64	64	64
TATA Hydro	5.48	76.70	378	100
Trombay 8	4.49	65.30	227	132
Total	21.16	325.55		
AEML				
DTPS U-1&2	9.20	154.89	486	282
Total	9.20	154.89		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	140.34	2216.39	MSPGCL Total	152.24	2421.66
			MSPGCL Thml+Gas	146.75	2320.45	Koyna 1,2 & 4 Total	1.42	36.61
			MSPGCL Hydro	5.49	101.22	State Total	349.60	5797.08

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6248	265	267	6780	557	5428	0	0	5806	5177	-851	16630	0	0	16630	2442	461	19533	50.01
2	6113	226	267	6606	833	5440	0	0	5590	4791	-709	16526	0	0	16526	2263	435	19224	50.03
3	5973	180	268	6421	877	5414	0	0	5584	5024	-889	16451	0	0	16451	2109	396	18956	50.00
4	5796	185	268	6249	874	5414	0	0	5546	5330	-918	16543	0	0	16543	2046	406	18995	49.98
5	5899	182	268	6349	851	5494	0	0	6001	5593	-995	16886	0	0	16886	2046	406	19338	49.99
6	6165	181	268	6614	796	5473	0	0	6507	6300	-990	17738	0	0	17738	2162	455	20355	49.97
7	6298	362	265	6925	937	5485	0	76	6842	7010	-1027	18917	0	0	18917	2336	489	21742	50.01
8	6332	303	264	6899	967	5475	0	298	7450	7220	-1246	19103	0	0	19103	2560	510	22173	50.06
9	6076	255	264	6595	1016	5456	0	536	7740	7681	-1719	19041	0	0	19041	2865	524	22430	50.01
10	5891	228	266	6385	1049	5454	0	925	7987	7940	-2098	19108	0	0	19108	3152	547	22807	50.01
11	5551	175	262	5988	1336	5143	0	1273	8581	7743	-2231	18727	0	0	18727	3347	525	22599	50.05
12	5277	135	263	5675	1352	4473	0	1477	8602	7910	-2259	18108	0	0	18108	3382	520	22010	49.97
13	4973	147	261	5381	1462	4036	0	1474	8248	7892	-2186	17554	0	0	17554	3308	505	21367	49.92
14	4936	148	260	5344	1760	3954	0	1569	7718	7172	-2057	17239	0	0	17239	3196	503	20938	49.98
15	4945	148	263	5356	1930	3930	0	1372	7745	7550	-2094	17544	0	0	17544	3181	500	21225	49.95
16	5111	94	263	5468	2143	4279	0	1098	7539	7444	-2094	17815	0	27	17815	3197	523	21535	50.01
17	5509	93	264	5866	2178	4768	0	721	7212	6735	-2010	17735	0	84	17735	3158	523	21416	49.99
18	5628	81	262	5971	1934	4858	0	350	7248	7128	-1947	17745	0	100	17745	3109	549	21403	49.99
19	6219	272	276	6767	1909	5383	0	137	6990	6581	-1685	18528	0	92	18528	3047	564	22139	50.06
20	6491	903	289	7683	2009	5442	0	0	6580	5987	-1554	19026	0	0	19026	3022	541	22589	49.90
21	6561	465	278	7304	1909	5461	0	0	6276	5993	-1405	18726	0	0	18726	2914	536	22176	50.01
22	6459	155	269	6883	1776	5463	0	0	5944	5620	-1319	17894	0	0	17894	2777	529	21200	50.01
23	6135	123	267	6525	1573	5366	0	0	5777	5405	-1179	17171	0	0	17171	2676	519	20366	50.01
24	5749	183	269	6201	1464	5127	0	0	5713	5527	-1075	16742	0	0	16742	2597	502	19841	49.93
MUs	140.33	5.49	6.41	152.24	33.49	122.22	0.00	11.31	165.23	156.75	-36.54	427.50	0.00	0.30	427.50	66.89	11.97	506.36	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

ELR Carried out due to 220kV Nashik - BBLR Ckt 1&2.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Jul/2024

Position as on 6.30 Hrs of 17/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	PLC upgradation work	27/07/2024
MSPGCL	Koyna Unit 1	70	10/07/2024	08:00		Continued.	Governer replacement work.	07/08/2024
Total Capacity MSPGCL		400						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
IPP	Adani U-2	660	15/07/2024	00:00		Continued.	Annual Overhaul	07/08/2024
Total Capacity IPP		930						
Total Capacity PLANNED OUTAGE		1330						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Khaparkheda Unit 3	210	16/07/2024	01:53		Continued.	Boiler Tube Leakage	19/07/2024
MSPGCL	Chandrapur Unit 6	500	16/07/2024	03:28		Continued.	Boiler Tube Leakage	19/07/2024
MSPGCL	Khaparkheda Unit 4	210	16/07/2024	09:07	16/07/2024	13:27	Furnace pressure very high	
MSPGCL	Uran Unit 6	108	16/07/2024	18:53	16/07/2024	19:36	Fuel Deficiency Fault.	
Total Capacity MSPGCL		1273						
IPP								
IPP	JPL Unit 1	150	15/07/2024	19:38		Continued.	Ash Conveyer problem	19/07/2024
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1743						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	04/07/2024	23:59	16/07/2024	18:39	No Schedule by MSEDCL.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Jul/2024

Position as on 6.30 Hrs of 17/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	13/07/2024	20:30		Continued.	No schedule	
MSPGCL	Uran Unit 6	108	16/07/2024	20:07		Continued.	Fuel gas pressure very low (Converted in to zero schedule 21:00 hrs dt.16.07.2024)	
Total Capacity MSPGCL		324						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		624						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	13/07/2024	17:03	17/07/2024	01:27	Some internal problem (UNDER TOLLING FROM 07:04HRS, FROM DT.14.07.2024)	
MSPGCL	Nasik Unit 5	210	16/07/2024	14:40		Continued.	Economizer Tube Leakage (Tolling from 01:27 hrs dtd 17.07.24)	
Total Capacity MSPGCL		420						
Total Capacity UNIT OUT ON TOLLING *		420						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
KARAD - SOLAPUR (PG)	InterState	15/07/2024	09:53			PO	Replacement of Complete Relay panel including replacement cables from Yard to Panel.
CHAKAN - TALEGAON(PG)	InterState	15/07/2024	23:03	16/07/2024	01:47	HT	Emergency outage by powergrid
KORADI 2-WARDHA (PG)	InterState	16/07/2024	07:03	16/07/2024	19:46	PO	Diagnostic Testing of Line CVT BY 400kV Koradi-2 substation and LINE MAINT. WORKS by LMU Koradi
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	16/07/2024	11:01	16/07/2024	17:35	PO	For AMP
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	InterState	17/07/2024	10:10	17/07/2024	21:55	PO	For AMP
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	11/07/2024	11:57			HT	For load management
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/06/2024	00:07			HT	H/T LV side only.
400/11kv STN-4B @ DEEPNAGAR	IntraState	13/07/2024	16:10			EO	For E/M for checking, cleaning and oil filtration work on STN-4B by M/s MSPGCL
400KV/21KV GT-2 @ TIRODA	IntraState	15/07/2024	09:02			PO	GT-2 Maitenance, testing and painting work. Main bay and Tie bay equipment maintenance work
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	IntraState	16/07/2024	02:52	16/07/2024	04:49	T	OLTC Buchholz.
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	IntraState	17/07/2024	17:02			PO	Transformer Oil Filtration Work of 400/7.6 KV 70 MVA Station Transformer 5A Bay at Generation End due to Ethylene Acetylene Gas generated as per DGA Report (Work will be carried out by 500 mW Generation Khaperkheda)
400 KV BR Outages/Trippings							
BUS REACTOR (125 MVAR) @ LAMBOTI	IntraState	17/07/2024	16:17	17/07/2024	18:11	EO	Fire detector trip alarm activated in NIFPS
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	17/06/2024	12:50			HT	For load management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
ALEPHATA-PARGAON(KATHAPUR)	IntraState	02/07/2024	14:56			HT	For controlling loading of Kharghar - Talegaon PG.
EKLAHARE (OCR) - PADGHE	IntraState	13/07/2024	17:30			HT	For load management
ONI KHAREPATAN LINE	IntraState	15/07/2024	11:36	16/07/2024	09:30	EO	For attending Earth Leakage.
HINJAWADI I- CHINCHWAD	IntraState	15/07/2024	22:27	16/07/2024	05:56	HT	Load Management.
220 KV KAULEWADA-KORADI 2 CKT - I	IntraState	15/07/2024	23:55	16/07/2024	02:30	EO	To attend Hot Spot
PARANDA - OSMANABAD	IntraState	16/07/2024	06:55	16/07/2024	10:06	T	Tripped at Osmanabad end only without Indication
ADLABS - PEDAMBE	IntraState	16/07/2024	08:45	16/07/2024	12:00	EO	Attending Y Phase line side isolator to transfer bus isolator, badly damaged jumper replacement work.
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	16/07/2024	09:25	17/07/2024	06:07	HT	H/T for load management
VERSOVA - GHODBUNDER	IntraState	16/07/2024	10:42	16/07/2024	12:56	PO	For safety purpose while work of 33kV Line jumper connection work at LS 291 which is below 220kV LINE,
KARAD - OGALEWADI CKT 2	IntraState	16/07/2024	10:49	16/07/2024	18:42	PO	Resolving voltage drop issue of closing circuit as the AR contact multiplier relay contact getting burnt
SAWANGI-BHOKARDAN CKT	IntraState	16/07/2024	11:10	16/07/2024	16:20	PO	Testing work
TOPWORTH - KHANDESHWAR	IntraState	16/07/2024	11:47	16/07/2024	14:32	EO	Y phase bus Isolator hotspot attending
WARORA-BHUGAON CKT - 1	IntraState	16/07/2024	13:43	16/07/2024	15:24	PO	Line Maintenance work
220 KV BEED - MANJARSUMBHA	IntraState	16/07/2024	13:50	17/07/2024	15:00	T	Tripped, While taking battery capacity test by agency at Beed end only.
GADCHANDUR - GRACE	IntraState	17/07/2024	09:20	17/07/2024	11:22	PO	Diagnostic testing work.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	17/07/2024	10:03			HT	HT for Load Management
URAN - APTA CKT - 1	IntraState	17/07/2024	10:32	17/07/2024	18:41	PO	"Replacement of damaged jumper at Loc no. 26, 64, Sparking near deadend at Loc no. 56, Main conductor strand broken near 1. Loc no. 6 - Polymer damaged. Loc no. 7 - Suspension clamp damaged.
HALKARNI - TILARI LINE	IntraState	17/07/2024	10:42	17/07/2024	18:27	EO	Attending gas leakage from 220kV CB
ADLABS - PEDAMBE	IntraState	17/07/2024	11:11	17/07/2024	18:00	EO	For repairing of all cross arm at loc no. 95 & 98.
PEDAMBE-KALAMBANI(TSS)	IntraState	17/07/2024	11:42	17/07/2024	18:05	EO	For repairing of all cross arm at loc no. 95 & 98.
PHURSUNGI-PARVATI	IntraState	17/07/2024	23:23		Continued.	PO	Double jumpering at loc. no. 104(R, B) loc no. 20(B) , fixing of pilot suspension clamp and replacement of SSN string with hardware at loc no. 01 phase
BOISAR II - VIRAJ	IntraState	17/07/2024	23:53		Continued.	T	Y ph PT burst at Viraj ss
220 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
220/132 KV 100 MVA ICT 1	IntraState	12/07/2024	13:35			PO	Augmentation of 220/132kV 100MVA to 220/132kV 200MVA
220/100 KV 100 MVA ICT 1 @ KANDALGAON	IntraState	15/07/2024	05:28			T	Differential Protection
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	IntraState	16/07/2024	00:51	16/07/2024	05:46	T	Differential protection.
220/33KV 100MVA PTR 2 @ GHATNANDRE	IntraState	16/07/2024	06:55	16/07/2024	08:20	EO	Hot Spot attending work at TF LV Bushing
220/33KV 100MVA PTR 3 @ GHATNANDRE	IntraState	16/07/2024	08:30	16/07/2024	09:52	EO	Hotspot attending work at TF LV Bushing
220/33 KV 50MVA T/F - 2 @ MIRAJ	IntraState	16/07/2024	08:30	16/07/2024	16:39	PO	Oil leakage attending Work
220/110 KV 100 MVA PTR 1 @ BIDRI	IntraState	17/07/2024	15:10	17/07/2024	21:10	HT	Tripped on PRV
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	17/07/2024	11:32	17/07/2024	15:35	PO	For routine maintenance work

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage