

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Sep/2022 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	96.251	1858.643	1) Gujrat	11.155	144.245
2) Hydro	9.069	205.902	2) Madhya Pradesh	9.149	31.607
3) Gas	2.132	46.782	3) Chattisgarh	3.020	53.630
Total MSPGCL	107.452	2111.327	4) Maharashtra	130.474	2469.097
B) 1) APLM	55.660	1028.100	5) Goa (Amona)	-1.818	-18.292
2) JSWEL	16.717	295.532	Total	151.980	2680.287
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.278	544.301
4) RPL(AMT)	15.886	257.963	b) Mumbai Drawl	36.610	594.828
5) SWPGPL	2.693	76.347	c) MSEDCL Bilateral *	90.175	849.342
6) Other IPP	5.379	91.803	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.278	544.169
C) 1) TPCL Thermal	10.319	186.450	Include PX	0.000	0.000
2) TPCL Hydro	7.547	77.124	Standby	0.000	0.132
3) TPCL Gas	0.000	13.433	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.951	150.445	1) MSEDCL	367.432	6255.585
D) STATE			2) Mumbai Discoms	62.427	1022.282
1) Thermal	210.856	3945.283	3) Other Discoms	8.739	144.356
(A1+C1+C4+(B1-B6))			TOTAL STATE	438.598	7422.223
2) Hydro (A2+C2)	16.616	283.026			
3) Gas (A3+B7+C3)	2.132	60.215			
4) Wind	49.372	316.479			
6) SOLAR	7.642	136.931			
TOTAL STATE	286.618	4741.934			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4267	3768	4164	3995
MSPGCL Hydro	345	463	675	176
MSPGCL Gas	89	86	88	90
MSPGCL Total Generation	4701	4317	4927	4261
Central Sector Receipt	7094	6859	7158	4788
WIND	2320	1948	1464	2316
CPP / IPP Thermal	4186	4143	5326	4148
CPP / IPP Gas	0	0	0	0
SOLAR	573	89	0	0
Exchange with Mumbai	-1555	-1833	-1668	-945
MSEDCL DEMAND MET	16921	15116	16800	14299
Load Shedding	0	0	0	0
MSEDCL DEMAND	16921	15116	16800	14299
TPCL GENERATION	748	763	843	693
AEML GENERATION	403	284	375	298
MUMBAI DEMAND	2706	2880	2886	1936
OTHER DISCOM DEMAND	398	408	407	268
STATE DEMAND MET	20025	18403	20093	16504
STATE DEMAND	20025	18403	20093	16504
Frequency (Hz)	50.04	49.98	50.02	50.08

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 13.02 Hrs	49.74 Hz at 18.17 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Sep/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	39.35	0	0
Unit 7	0.00	0.00	0	0
Unit 8	9.19	164.80	400	365
Unit 9	0.00	0.00	0	0
Unit 10	9.53	162.78	433	374
Total	18.72	366.93		
Bhusawal				
Unit 3	0.00	32.32	0	0
Unit 4	4.68	138.46	410	0
Unit 5	7.72	12.67	420	280
Total	12.41	183.45		
Parli				
Unit 6	3.91	68.79	194	147
Unit 7	3.92	52.56	198	144
Unit 8	3.57	59.48	174	135
Total	11.40	180.83		
Chandrapur				
Unit 3	2.98	44.46	140	120
Unit 4	2.78	48.56	125	95
Unit 5	6.87	76.26	315	265
Unit 6	0.00	100.58	0	0
Unit 7	2.67	107.66	310	0
Unit 8	0.00	49.00	0	0
Unit 9	8.28	154.29	442	278
Total	23.58	580.80		
Paras				
Unit 3	3.09	69.18	185	0
Unit 4	3.84	69.84	190	140
Total	6.93	139.02		
Khaparkheda				
Unit 1	2.68	41.88	125	100
Unit 2	1.89	38.06	110	60
Unit 3	3.48	52.99	170	129
Unit 4	1.23	46.10	123	0
Unit 5	7.68	129.86	460	270
Total	16.96	308.89		
Nasik				
Unit 3	0.63	30.00	124	0
Unit 4	2.75	23.02	134	90
Unit 5	2.87	45.70	128	111
Total	6.26	98.72		
Uran				
All Units	2.13	46.78	91	86
Total	2.13	46.78		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.60	9.32	26	25
Total	0.60	9.32		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.04	38.26	410	35
Stage 4	0.44	32.57	299	0
Stage 3	0.95	18.37	124	0
Total	3.42	89.20		
Hydro				
KDPH	0.43	2.23	18	18
VTRNA	0.96	11.97	61	0
TILLARI	0.63	7.78	58	0
BHIRA T.R.	0.50	6.69	80	0
SMLHY_PTN	2.35	74.92	100	95
GHATGHAR	0.17	3.80	110	0
Total	5.04	107.39		
Wind				
Total	49.37	316.48	0	0
Total	49.37	316.48		
CPP				
APML(Mus)	55.66	1028.10	0	0
JSWEL(Mus)	16.72	295.53	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	15.89	257.96	0	0
SWPGPL-Mus	2.69	76.35	0	0
Other(Mus)	5.38	91.80	0	0
Total	96.34	1749.74		
SOLAR				
Total	7.64	136.93	0	0
Total	7.64	136.93		
Tata				
Trombay 5	6.97	125.62	377	267
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	8.68	0	0
Trombay 7B	0.00	4.76	0	0
TATA Hydro	7.55	77.12	436	168
Trombay 8	3.35	60.83	171	130
Total	17.87	277.01		
AEML				
DTPS U-1&2	7.95	150.44	478	280
Total	7.95	150.44		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	96.25	1858.64	MSPGCL Total	107.45	2111.33
			MSPGCL Thml+Gas	98.38	1905.42	Koyna 1,2 & 4 Total	2.47	70.83
			MSPGCL Hydro	9.07	205.90	State Total	286.62	4741.93

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 16/Sep/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	3993	221	90	4304	2324	3334	0	0	5832	5815	-1214	14228	0	14228	2288	336	16851	50.03
2	4047	275	90	4412	2229	3541	0	0	5424	5619	-1124	14354	0	14354	2116	322	16793	50.02
3	4030	176	90	4296	2252	3981	0	0	5037	4993	-1042	14197	0	14197	2029	283	16509	50.01
4	3995	176	90	4261	2316	4148	0	0	5144	4788	-945	14299	0	14299	1936	268	16504	50.08
5	4014	181	90	4285	2422	4151	0	0	5526	5347	-926	15000	0	15000	1932	279	17211	50.03
6	4208	178	91	4477	2312	4123	0	0	6227	6421	-1038	15980	0	15980	2042	315	18337	49.99
7	4627	248	90	4965	2317	4154	0	50	6862	7112	-1188	17064	0	17064	2193	346	19603	49.98
8	4431	289	90	4810	2129	4144	0	252	7516	7621	-1387	17193	0	17193	2396	376	19965	50.00
9	4267	345	89	4701	2320	4186	0	573	7017	7094	-1555	16921	0	16921	2706	398	20025	50.04
10	4045	411	88	4544	2358	3895	0	752	7047	7105	-1697	16572	0	16572	2974	385	19931	50.08
11	3801	413	89	4303	2340	3536	0	820	6997	7179	-1894	15890	0	15890	3150	395	19434	50.05
12	3819	414	89	4322	2321	3741	0	1003	6433	6571	-1979	15617	0	15617	3181	361	19160	50.02
13	3806	343	89	4238	2467	3503	0	1141	6405	5901	-2001	14880	0	14880	3119	369	18368	50.03
14	3724	294	89	4107	2488	3239	0	1054	6477	5902	-2045	14372	0	14372	2924	372	17669	50.13
15	3750	295	88	4133	2555	3249	0	907	6465	5660	-1939	14198	0	14198	2904	367	17469	50.03
16	3550	296	89	3935	2460	3274	0	647	6165	6116	-1851	14179	0	14179	2898	402	17479	50.01
17	3699	371	88	4158	2144	3819	0	349	6004	6140	-1838	14354	0	14354	2890	418	17662	49.98
18	3768	463	86	4317	1948	4143	0	89	6918	6859	-1833	15116	0	15116	2880	408	18403	49.98
19	4076	1223	87	5386	1558	4758	0	4	6878	6797	-1721	16374	0	16374	2912	408	19694	49.93
20	4164	675	88	4927	1464	5326	0	0	7372	7158	-1668	16800	0	16800	2886	407	20093	50.02
21	4031	392	87	4510	1325	4707	0	0	7261	7065	-1617	15590	0	15590	2718	401	18708	50.00
22	4102	727	87	4916	1162	4398	0	0	6544	6844	-1498	15438	0	15438	2584	384	18406	49.99
23	4179	340	89	4608	1082	4688	0	0	6197	6029	-1353	14684	0	14684	2433	370	17487	50.05
24	4125	323	89	4537	1079	4298	0	0	6159	5844	-1257	14133	0	14133	2336	369	16837	50.02
MUs	96.25	9.07	2.13	107.45	49.37	96.34	0.00	7.64	153.91	151.98	-36.61	367.43	0.00	367.43	62.43	8.74	438.60	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 16/Sep/2022

Position as on 6.30 Hrs of 17/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
MSPGCL	Koyna Unit 4	70	05/08/2022	17:20		Continued.	Generator winding differential protection	29/09/2022
MSPGCL	Koradi Unit 9	660	07/08/2022	14:53		Continued.	Boiler Tube Leakage (Converted to Annual Overhaul from 11.08.2022 for 45 Days)	26/09/2022
MSPGCL	Chandrapur Unit 8	500	06/09/2022	00:52		Continued.	COH	05/10/2022
MSPGCL	Koradi Unit 6	210	14/09/2022	14:35		Continued.	Tripped on Furnace Pressure High(converted to Overhaul)	03/10/2022
MSPGCL	Chandrapur Unit 6	500	14/09/2022	21:51		Continued.	PRIAMARY AIR PREHEATER BASKET REPLACEMENT AND OTHER WORKS WILL BE TAKEN TENTATIVELY TILL 20.09.2022.	20/09/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	30/09/2022
MSPGCL	Uran Unit B0	120	27/08/2022	15:26		Continued.	Gas shortage	
IPP	SWPGPL U-3	135	28/08/2022	19:04		Continued.	Boiler SSC chain broken problem.	30/09/2022
IPP	RPL(AMT) U-4	270	31/08/2022	00:00		Continued.	Coal Shortage	
MSPGCL	Uran Unit 8	108	01/09/2022	00:00		Continued.	Gas shortage	
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
IPP	RPL(AMT) U-1	270	08/09/2022	11:58		Continued.	Furnace Pressure High(under coal shortage wef 18:00hrs of 10.09.22)	28/09/2022
MSPGCL	Nasik Unit 3	210	10/09/2022	11:46	16/09/2022	16:55	Turbine Vibration	18/09/2022
MSPGCL	Uran Unit 5	108	11/09/2022	21:03		Continued.	Gas shortage	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Sep/2022

Position as on 6.30 Hrs of 17/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Bhusawal Unit 3	210	12/09/2022	21:13	17/09/2022	01:05	Zero schedule	
MSPGCL	Khaparkheda Unit 4	210	13/09/2022	13:33	16/09/2022	10:20	Poor Coal Quality	16/09/2022
IPP	SWPGPL U-2	135	14/09/2022	04:12		Continued.	Vibration high ID fan	25/09/2022
TPC-G	Trombay 7A	120	14/09/2022	05:36		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	14/09/2022	05:50		Continued.	Gas shortage	
IPP	SWPGPL U-4	135	14/09/2022	21:39		Continued.	ID Fan Problem	25/09/2022
MSPGCL	Chandrapur Unit 7	500	16/09/2022	10:09		Continued.	Boiler Tube Leakage	20/09/2022
MSPGCL	Bhusawal Unit 4	500	16/09/2022	15:15		Continued.	Buchholz relay operated.	17/09/2022
MSPGCL	Paras Unit 3	250	16/09/2022	17:56	16/09/2022	21:59	Loss of fuel	
MSPGCL	Khaparkheda Unit 2	210	17/09/2022	13:00		Continued.	wet coal	
MSPGCL	Nasik Unit 3	210	17/09/2022	13:15	17/09/2022	14:30	Loss of fuel	
IPP	JSW (J) U1	300	17/09/2022	16:13	17/09/2022	19:56	Scanner MFT Protection Operated.	
MSPGCL	Nasik Unit 3	210	17/09/2022	23:59		Continued.	wet coal	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 16/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 17/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Tripping							
Main Bay (703) OF EKTUNI-AKOLA II ckt-2 & LR @ EKTUNI	IntraState	16/09/2022	11:27	16/09/2022	15:06	PO	Diagnostic Testing of CB & Routine Maintenance
500 KV LR Outages/Tripping							
Pole-1 Non base AC filter Z4 (80 MVAR) @Chandrapur HVDC	IntraState	16/09/2022	12:52	16/09/2022	17:23	EO	To attend the Hotspot
500 KV LINE Outages/Tripping							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	17/09/2022	23:48		Continued.	EO	For Pole-1 2Y ₂ ph Converter transformer oil filling
400 KV TIEBAY Outages/Tripping							
TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	13/09/2022	21:00		Continued.	T	Reason awaited
400 KV MAINBAY Outages/Tripping							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Tripping							
DHULE - SSNNL CKT - 2	InterState	16/09/2022	11:08	16/09/2022	15:24	PO	For Replacement of PID Suspecious insulator Disc & Routine Maintenance work.
KOLHAPUR - SOLAPUR (PG) CKT - 2	InterState	17/09/2022	10:07	17/09/2022	19:52	PO	400kv TBC B bus isolator repair work and Line Bay AMP works & relay testing works
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	04/09/2022	18:38		Continued.	T	Y Phase Ground Fault
KHADKA-AURANGABAD (WALUJ)	IntraState	15/09/2022	21:37		Continued.	HT	To control OV
NAGOTHANE - DABHOL CKT - 2	IntraState	16/09/2022	07:27	16/09/2022	16:00	PO	Bay maint and dignostic testing work
PARLI - KUMBHARGAON(NANDED) CKT - 2	IntraState	16/09/2022	09:33	16/09/2022	18:13	PO	Hardware Tightening & Fitting Work
JAIGAD - KARAD CKT - 1	IntraState	17/09/2022	02:00		Continued.	HT	HT for Overvoltage Control
KARAD - LONIKAND I	IntraState	17/09/2022	08:47		Continued.	HT	For load Management
KHARGHAR - TALEGAON (PG)	IntraState	17/09/2022	09:22	17/09/2022	19:18	PO	Outage activities are follows, 1. Replacement of discs type insulator string with AF long rod type insulator string at cut point tower location for D/C portion. 2. Installation of wedge fire connectors at cut point tower locations. 3. Installation of spacers, hanger rod, corona rings etc.
KHARGHAR - TALEGAON (PG)	IntraState	17/09/2022	09:22	17/09/2022	19:18	PO	Addition jumpuring work by fire wedge connector
400 KV ICT Outages/Tripping							
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	14/09/2022	19:45		Continued.	HT	ICT-2 SHIFTED FROM OWN CB TO TBC. FOR MAIN CB REPLACEMENT WORK
220 KV LINE Outages/Tripping							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 16/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 17/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NALASOPARA - BOISAR PG	InterState	16/09/2022	13:19	16/09/2022	19:12	EO	1)Attending Red hot spot work at Loc no.80 (B-Ph PGCIL Side Temp-110 deg C),106(R-Ph PGCIL Side Temp-84 deg C),(Y-Ph PGCIL Side Temp-95 deg C) & (B-Ph Nallasopara Side Temp-74 deg C),102(Y-Ph PGCIL Side Temp-73 deg C),),96(R-Ph PGCIL Side Temp-85 deg C)2) B-Ph STN Insulator string Replace with DTN Insulator string work on 220kV PGCIL-Nallasopara line at Loc no.10 where there is occurrence of Flash over.
EKLAHARE (OCR) - PADGHE	IntraState	12/09/2022	08:49	16/09/2022	16:15	HT	HT for Load Management
BOISAR - VERSOVA	IntraState	15/09/2022	10:39		Continued.	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
DAHANU - VERSOVA	IntraState	15/09/2022	11:00		Continued.	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
VITTAL SUGAR CO GEN (VSSK) - KARKAMBH	IntraState	16/09/2022	11:58	16/09/2022	14:30	PO	Outage is required for For changing / replacement of faulty string at loc. 113, 114 & 116.
MAHALAXMI - AMONA	IntraState	16/09/2022	12:14	16/09/2022	16:02	PO	Annual maintenance work
BOISAR II - BOISAR (PG) CKT - 2	IntraState	16/09/2022	13:19	16/09/2022	18:24	EO	Outage is required for safty purpose to carry out Hot spot attending work & to carry out to carry out flashovered B-Ph STN Insulator string Replace with DTN Insulator string work on 220kV PGCIL-Nallasopara line at Loc no.10. on 220KV Nalasopara-PGCIL line as both are on same Multi-circuit tower
JEJURI - BARAMATI	IntraState	16/09/2022	15:23	16/09/2022	18:40	EO	Urgent Relay testing in view of unsuccessful AR operation at 03:48 Hrs dt.15.09.2022 due to which CB tripped at Jejuri end.
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	IntraState	17/09/2022	11:40	17/09/2022	17:07	PO	PID faulty STRING REPLACEMENT WORK 1)STN LOC NO 1-Y BBLR Side, 12-B BBLR Side, 15-B BBLR Side, 2. ATTENDING THE LOW CLEARANCE PROBLEM AT LOC 37-38 OF THE LINE. THE GROUND TO B PH CLEARANCE IS 5.1 METER WHICH IS LOW AS PER THE IE RULE.
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	IntraState	17/09/2022	11:40	17/09/2022	17:07	PO	Replacement of High tan delta Y phase CT.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 16/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 17/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33KV 25MVA TF NO.2 @ SAYNE	IntraState	15/09/2022	15:40		Continued.	PO	Work of Replacement of 220/33kv 25 MVA TF2 by 220/33kv 50MVA BHEL TF
220/132 KV 150 MVA ICT-2 @BHENDA	IntraState	17/09/2022	10:35	17/09/2022	18:10	PO	Quarterly maintenance work & Anticoresive painting at top side Gantry
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay- Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay- Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage