

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Sep/2023 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	109.885	2089.569	1) Gujrat	6.558	50.939
2) Hydro	6.599	227.824	2) Madhya Pradesh	7.527	36.907
3) Gas	3.472	82.433	3) Chattisgarh	4.110	51.620
Total MSPGCL	119.956	2399.826	4) Maharashtra	172.586	3004.088
B) 1) APLM	63.381	967.463	5) Goa (Amona)	-2.017	-28.833
2) JSWEL	27.606	413.883	Total	188.764	3114.721
3) VIPL	0.000	0.000	a) Mumbai Schedule	39.184	540.754
4) RPL(AMT)	25.326	405.170	b) Mumbai Drawl	41.108	608.716
5) SWPGPL	11.880	189.310	c) MSEDCL Bilateral *	115.982	1587.448
6) Other IPP	6.284	100.791	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	39.184	540.690
C) 1) TPCL Thermal	10.695	202.419	Include PX	0.000	0.000
2) TPCL Hydro	2.120	61.680	Standby	0.000	0.064
3) TPCL Gas	2.506	34.719	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.966	155.784	1) MSEDCL	460.257	7574.724
D) STATE			2) Mumbai Discoms	65.395	1063.319
1) Thermal	264.023	4524.389	3) Other Discoms	10.052	165.023
(A1+C1+C4+(B1-B6))			TOTAL STATE	535.704	8803.066
2) Hydro (A2+C2)	8.719	289.504			
3) Gas (A3+B7+C3)	5.978	117.152			
4) Wind	60.101	580.381			
6) SOLAR	8.119	176.918			
TOTAL STATE	346.940	5688.344			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4458	4485	4838	4515
MSPGCL Hydro	192	273	893	171
MSPGCL Gas	145	143	146	147
MSPGCL Total Generation	4795	4901	5877	4833
Central Sector Receipt	8854	8627	8211	6228
WIND	2917	2704	2113	2316
CPP / IPP Thermal	5437	4977	6073	6017
CPP / IPP Gas	0	0	0	0
SOLAR	1168	1053	0	0
Exchange with Mumbai	-2258	-2201	-1441	-1343
MSEDCL DEMAND MET	20490	19630	20376	17715
Load Shedding	0	0	0	0
MSEDCL DEMAND	20490	19630	20376	17715
TPCL GENERATION	554	531	1055	498
AEML GENERATION	369	474	464	291
MUMBAI DEMAND	3181	3206	2960	2132
OTHER DISCOM DEMAND	423	431	457	336
STATE DEMAND MET	24094	23267	23793	20183
STATE DEMAND	24094	23267	23793	20183
Frequency (Hz)	49.95	50.06	50.04	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 13:01 Hrs	49.68 Hz at 17:56 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Sep/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.38	52.18	120	80
Unit 8	14.08	200.93	630	450
Unit 9	9.60	172.67	403	398
Unit 10	0.00	0.00	0	0
Total	26.06	425.79		
Bhusawal				
Unit 3	2.78	42.83	135	90
Unit 4	7.30	144.05	355	235
Unit 5	7.14	140.50	360	275
Total	17.22	327.38		
Parli				
Unit 6	4.53	71.79	224	143
Unit 7	4.42	61.88	223	148
Unit 8	3.66	64.11	176	105
Total	12.62	197.79		
Chandrapur				
Unit 3	2.13	49.60	110	52
Unit 4	2.15	19.29	108	73
Unit 5	0.00	0.00	0	0
Unit 6	4.47	95.50	240	115
Unit 7	5.29	101.20	238	206
Unit 8	8.27	149.47	375	272
Unit 9	0.33	115.19	174	0
Total	22.63	530.25		
Paras				
Unit 3	4.59	71.66	215	151
Unit 4	4.58	75.00	202	159
Total	9.17	146.66		
Khaparkheda				
Unit 1	2.48	42.96	135	80
Unit 2	1.33	26.98	64	38
Unit 3	3.16	53.88	143	126
Unit 4	3.02	50.80	136	114
Unit 5	5.67	152.17	394	180
Total	15.66	326.78		
Nasik				
Unit 3	0.00	46.81	0	0
Unit 4	3.28	50.64	148	124
Unit 5	3.24	37.48	150	115
Total	6.52	134.92		
Uran				
All Units	3.47	82.43	147	140
Total	3.47	82.43		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.14	12.46	48	47
Total	1.14	12.46		
Koyna				
Stage 1-2	1.72	45.76	230	30

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.52	70.68	307	0
Stage 3	0.43	27.44	228	0
Total	2.68	143.87		
Hydro				
KDPH	0.00	4.48	0	0
VTRNA	0.00	0.49	0	0
TILLARI	0.00	0.71	0	0
BHIRA T.R.	0.38	5.74	80	0
SMLHY_PTN	2.27	55.84	114	86
GHATGHAR	0.13	4.23	93	0
Total	2.78	71.49		
Wind				
Total	60.10	580.38	0	0
Total	60.10	580.38		
CPP				
APML(Mus)	63.38	967.46	0	0
JSWEL(Mus)	27.61	413.88	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.33	405.17	0	0
SWPGPL-Mus	11.88	189.31	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.89	91.46	258	204
Other(Mus)	0.39	9.33	0	0
Total	134.48	2076.62		
SOLAR				
Total	8.12	176.92	0	0
Total	8.12	176.92		
Tata				
Trombay 5	7.18	132.59	451	264
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.44	19.32	108	39
Trombay 7B	1.07	15.40	65	35
TATA Hydro	2.12	61.68	275	10
Trombay 8	3.51	69.83	218	112
Total	15.32	298.82		
AEML				
DTPS U-1&2	8.97	155.78	500	287
Total	8.97	155.78		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	109.88	2089.57	MSPGCL Total	119.96	2399.83
			MSPGCL Thml+Gas	113.36	2172.00	Koyna 1,2 & 4 Total	2.24	116.44
			MSPGCL Hydro	6.60	227.82	State Total	346.94	5688.34

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Sep/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	4543	256	145	4944	2089	6036	0	0	6916	6746	-1530	17905	0	0	17905	2539	380	20824	50.00
2	4491	192	147	4830	2298	5911	0	0	6994	6587	-1453	17814	0	0	17814	2351	359	20524	49.97
3	4513	190	147	4850	2373	5993	0	0	6518	6618	-1405	18088	0	0	18088	2215	341	20644	49.95
4	4515	171	147	4833	2316	6017	0	0	6334	6228	-1343	17715	0	0	17715	2132	336	20183	49.97
5	4474	176	145	4795	2349	5878	0	0	7064	6974	-1308	18339	0	0	18339	2098	349	20786	49.94
6	4513	171	146	4830	2388	5959	0	0	7837	7485	-1342	18938	0	0	18938	2171	382	21491	49.99
7	4527	171	147	4845	2587	6027	0	45	8268	8234	-1371	19951	0	0	19951	2262	416	22629	50.01
8	4525	252	147	4924	2524	5942	0	265	8689	8411	-1558	20093	0	0	20093	2395	415	22903	50.00
9	4604	231	144	4979	2601	5823	0	669	8791	8749	-1853	20538	0	0	20538	2655	430	23623	50.03
10	4553	210	143	4906	2868	5891	0	915	8811	8585	-2128	20597	0	12	20597	2960	440	23997	49.99
11	4458	192	145	4795	2917	5437	0	1168	9055	8854	-2258	20490	0	15	20490	3181	423	24094	49.95
12	4456	318	144	4918	2764	5168	0	1149	8993	9013	-2292	20295	0	15	20295	3257	425	23977	50.00
13	4485	273	143	4901	2704	4977	0	1053	8642	8627	-2201	19630	0	15	19630	3206	431	23267	50.06
14	4488	179	140	4807	2930	4755	0	952	8755	8413	-2113	19326	0	15	19326	3039	418	22783	50.09
15	4383	273	142	4798	3036	4608	0	786	8888	8861	-2217	19427	0	15	19427	3043	445	22915	50.01
16	4438	253	143	4834	2861	4849	0	643	8619	8809	-2180	19363	0	15	19363	3041	453	22857	50.04
17	4418	270	144	4832	2897	4947	0	363	8796	8584	-2137	19032	0	15	19032	3000	454	22486	49.97
18	4657	175	146	4978	2602	5409	0	107	8891	8364	-1977	19035	0	15	19035	2956	448	22439	49.88
19	4786	658	145	5589	2181	5773	0	4	8587	8438	-1701	19803	0	2	19803	3001	481	23285	49.92
20	4838	893	146	5877	2113	6073	0	0	8288	8211	-1441	20376	0	0	20376	2960	457	23793	50.04
21	4627	340	146	5113	2072	5951	0	0	7919	7568	-1393	18863	0	0	18863	2867	448	22178	50.01
22	4891	403	143	5437	2170	5932	0	0	7050	6822	-1329	18580	0	0	18580	2767	452	21799	50.04
23	4831	183	143	5157	2267	5588	0	0	7128	6921	-1260	18226	0	0	18226	2681	447	21354	50.04
24	4871	169	144	5184	2194	5533	0	0	6930	6662	-1318	17833	0	0	17833	2618	422	20873	49.99
MUs	109.89	6.60	3.47	119.96	60.10	134.48	0.00	8.12	192.76	188.76	-41.11	460.26	0.00	0.13	460.26	65.39	10.05	535.70	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Outage on 132/11kV 25 MVA Aditya PTR at Kopargaon

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Sep/2023

Position as on 6.30 Hrs of 17/Sep/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	05/10/2023
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault(converted to Capital overhaul from 00.00Hrs DT.27-07-2023)	20/09/2023
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30	17/09/2023	21:25	Annual Overhaul	18/09/2023
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	COH	07/12/2023
MSPGCL	Koradi Unit-10	660	11/07/2023	00:45		Continued.	Capital Overhaul.	18/09/2023
MSPGCL	Koyna Unit 8	80	11/07/2023	08:05		Continued.	COH	23/09/2023
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	08/11/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/03/2024
MSPGCL	Koyna Unit 7	80	13/08/2023	09:00		Continued.	Spherical Valve maintenance	20/09/2023
IPP	RPL(AMT) U-4	270	22/08/2023	18:46		Continued.	Generator Stator Earth Fault	01/10/2023
MSPGCL	Uran Unit 6	108	02/09/2023	07:16		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 9	500	12/09/2023	16:00	16/09/2023	15:33	Boiler Tube Leakage	16/09/2023
MSPGCL	Uran Unit 8	108	13/09/2023	14:03		Continued.	Gas shortage	
MSPGCL	Nasik Unit 3	210	15/09/2023	05:45		Continued.	Boiler Tube Leakage	18/09/2023
MSPGCL	Chandrapur Unit 9	500	16/09/2023	15:36	16/09/2023	21:26	DRUM LEVEL VERY HIGH	
MSPGCL	Bhusawal Unit 4	500	17/09/2023	00:00		Continued.	Boiler Tube Leakage	21/09/2023

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 16/Sep/2023

Statement-VII

Position as on 6.30 Hrs of 17/Sep/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Tripping							
400KV-PARLI NEW-PARLI-M-1	InterState	19/08/2023	22:49			PO	For reconductoring
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/08/2023	09:21			EO	For attending Oil Leakage Problem of $\epsilon Y \epsilon$ phase Protection CT Of NTPP I (RPL 1)
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	15/09/2023	07:55			HT	HT for Load Management
KHADKA-AURANGABAD (WALUJ)	IntraState	15/09/2023	19:54	16/09/2023	09:15	HT	H/T for voltage management.
AKOLA 2 (YELWAN) - AKOLA 1 CKT - 2	IntraState	16/09/2023	12:23	16/09/2023	17:52	PO	Diagnostic testing Tandelta of CT & Isolator maintenance work by agency in r/o Bimco Hyderabad
KARAD - TALANDGE CKT - 1	IntraState	16/09/2023	16:59	17/09/2023	08:00	PO	C bus 400kV PG Isolator overhauling work
KHARGHAR - TALEGAON (PG)	IntraState	16/09/2023	19:57		Continued.	PO	Outage required for tower shifting work for MIDC road construction work
KHADKA-AURANGABAD (WALUJ)	IntraState	16/09/2023	20:08		Continued.	HT	H/T for voltage management
KARAD - TALANDGE CKT - 2	IntraState	17/09/2023	14:30			PO	C bus 400kV PG isolator overhauling work Quarterly maintenance work
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	IntraState	17/09/2023	20:34			T	Distance Protection
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/6.9 KV 60 MVA STATION TRANSFORMER-1 @ DHARIWAL (STU)	IntraState	16/09/2023	09:35			PO	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)
400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR	IntraState	16/09/2023	13:35	17/09/2023	22:06	PO	Rapid Restoration Scheme work;LV CB DCRM,timing,Bushing tan D,winding tanD,LV CT tan D,HV/LV LBB relay;Quarterly maintenance work
400 KV BUSBAR Outages/Tripping							
MAIN BUS - 1 @ LONIKAND	IntraState	16/09/2023	11:50	16/09/2023	18:37	PO	Busbar Testing
MAIN BUS - 2 @ LONIKAND	IntraState	16/09/2023	11:50	16/09/2023	18:37	PO	Busbar Testing
220 KV MAINBAY Outages/Tripping							
220 KV BUS COUPLER	IntraState	17/09/2023	06:36	17/09/2023	13:58	T	B/C Y PH jumper opened.
220 KV LINE Outages/Tripping							
AAREY - MSETCL BORIVALI CKT - 2	IntraState	15/08/2023	06:02			T	Tripped on Distance Protection
GOREGAON - AAREY CKT - 2	IntraState	19/08/2023	07:13			PO	Outage proposed for bunching of 220kV Aarey-AEML Borivali Line (which is under outage) with 220kV Aarey-Goregaon Line-2. Work to be executed under MERC approved Aarey AIS to GIS project conversion scheme.
EKLAHARE (OCR) - PADGHE	IntraState	09/09/2023	16:45	16/09/2023	12:39	HT	HT for Load Management
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	12/09/2023	09:38			HT	H/T for load management
APTA - TAMBATI	IntraState	16/09/2023	06:58	16/09/2023	09:56	EO	Red hot spot attending work at Tambati end.
PUSAD - WARDHA (PG)	IntraState	16/09/2023	07:35	16/09/2023	09:45	T	Distance Protection

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Sep/2023

Statement-VII

Position as on 6.30 Hrs of 17/Sep/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS SECTION - 1 @ EKLHARE (GCR)	IntraState	16/09/2023	09:48	16/09/2023	18:59	PO	CB Mechanism overhauling & Routine Bay Maintenance Work
NANDGAON PETH-AMRAVATI	IntraState	16/09/2023	10:00	16/09/2023	18:20	PO	Tan Delta testing
THEUR-JEJURI	IntraState	16/09/2023	10:18	16/09/2023	11:41	PO	Loc. No. 3 R Phase, SSN, Flashover string replacement work found during monkey patrolling on dtd. 09.09.2023.
POPHLI PEDHMBE LINE- 1	IntraState	16/09/2023	10:20	16/09/2023	15:00	PO	For bay P/M and defects attending work.
VITA - MIRAJ	IntraState	16/09/2023	10:44	16/09/2023	11:56	EO	Hotspot attending work at CB R ph bottom
KALWA - AIROLI KNOWLEDGE PARK	IntraState	16/09/2023	10:57	16/09/2023	10:57	PO	CB pole Overhauling work
HINJAWADI I- CHINCHWAD	IntraState	16/09/2023	11:26	16/09/2023	15:45	PO	a) Temporary stringing of conductor from Loc 159 (existing tower) to 160 (New monopole) - 3 conductors b) Temporary stringing of conductor from Loc 162 (New monopole) to 163 (Existing tower) - 3 conductors c) De-stringing of conductor(Holding the conductor on existing tower) & earthwire from 160 to 162 (existing 220 kV
AJINKYATARA-SATARA MIDC	IntraState	16/09/2023	14:10	16/09/2023	18:53	PO	Replacement Work of damaged conductor from guide tower to gantry at 220kV Ajinkyatara S/Stn.
THEUR-PHURSUNGI CKT II	IntraState	16/09/2023	16:35	16/09/2023	18:26	PO	loc. No. 38 R phase, SSN, flashover string replacement work found during monkey patrolling on dtd. 10.09.2023
EKLHARE (OCR) - PADGHE	IntraState	16/09/2023	18:27			HT	H/T For load management.
URSE-CHINCHWAD	IntraState	17/09/2023	00:53	17/09/2023	02:57	HT	emergency outage
URSE-CHINCHWAD	IntraState	17/09/2023	00:53	17/09/2023	02:57	EO	for attending Hotspot on R ph CT clamp CB side (74�C)
SATANA - GANGAPUR	IntraState	17/09/2023	06:36	17/09/2023	08:13	T	TRIPPED ON DISTANCE PROTECTION
SATANA - GANGAPUR	IntraState	17/09/2023	06:36	17/09/2023	09:46	T	B/C Y PH jumper opened.
SHIVAJINAGAR - GANGAPUR	IntraState	17/09/2023	06:36	17/09/2023	09:08	T	B/C Y PH jumper opened.
GANGAPUR-VALVE	IntraState	17/09/2023	06:36	17/09/2023	07:50	T	B/C Y PH jumper opened.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33 KV 50 MVA PTR 1 @ BOISAR-II	IntraState	13/09/2023	21:38			HT	Problem arise during tap changing operation ,Tap was not getting changed ,When tried manually it was found jammed. Hence HT from HV & LV Both .
220/33 KV 25 MVA PTR @ RAYMOND	IntraState	16/09/2023	09:10	16/09/2023	16:50	PO	1. Diagnostic Testing of 33 KV equipments. 2. Attending red hot on R ph LV bushing and Y ph LV CT .
220 / 105 / 33kV 250 MVA ICT 7 @ DHARAVI	IntraState	17/09/2023	10:18	17/09/2023	11:50	PO	145kV GIS Project Work: CSD Commissioning
220 / 110 / 33kV 250MVA ICT 8 @ DHARAVI	IntraState	17/09/2023	13:58	17/09/2023	16:14	PO	145kV GIS Project Work: CSD Commissioning
220 / 110 / 33kV 250MVA ICT 10 @ DHARAVI	IntraState	17/09/2023	16:35	17/09/2023	17:17	PO	145kV GIS Project Work: CSD Commissioning
220 KV BUSBAR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Sep/2023

Statement-VII

Position as on 6.30 Hrs of 17/Sep/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV AUXILLARY BUS @ BAMBHORI	IntraState	26/07/2023	15:03			T	Avoid mal operation of Aux bus zone, Blocking of busbar relay for aux bus zone is required.
AUXILIARY BUS @ PADGHE	IntraState	14/09/2023	10:32			PO	For making twin bus conductor arrangements of 220kV Aux. Bus in upper section .
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	13/09/2023	17:04			HT	H/T AT PENCH END SYSTEM CONSTRAINT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage