

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Dec/2021 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	140.430	2111.905	1) Gujrat	-7.092	-112.117
2) Hydro	7.452	118.804	2) Madhya Pradesh	2.737	13.964
3) Gas	5.550	71.878	3) Chattisgarh	6.360	90.570
Total MSPGCL	153.432	2302.587	4) Maharashtra	135.266	2172.816
B) 1) APMIL	68.069	938.526	5) Goa (Amona)	-1.766	-27.643
2) JSWEL	14.384	227.941	Total	135.505	2137.590
3) VIPL	0.000	0.000	a) Mumbai Schedule	24.825	406.296
4) RPL(AMT)	27.610	413.512	b) Mumbai Drawl	26.786	432.576
5) SWPGPL	8.213	123.525	c) MSEDCL Bilateral *	57.574	750.945
6) Other IPP	39.022	580.666	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	24.825	406.296
C) 1) TPCL Thermal	6.828	136.201	Include PX	0.000	1.590
2) TPCL Hydro	4.241	70.834	Standby	0.000	0.000
3) TPCL Gas	3.992	47.266	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.740	154.530	1) MSEDCL	424.037	6366.237
D) STATE			2) Mumbai Discoms	51.587	841.403
1) Thermal	314.296	4686.806	3) Other Discoms	9.961	156.398
(A1+C1+C4+(B1-B6))			TOTAL STATE	485.585	7364.038
2) Hydro (A2+C2)	11.693	189.638			
3) Gas (A3+B7+C3)	9.542	119.144			
4) Wind	8.466	143.947			
6) SOLAR	6.083	86.917			
TOTAL STATE	350.080	5226.452			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6043	6135	6683	5011
MSPGCL Hydro	922	276	185	148
MSPGCL Gas	235	237	233	232
MSPGCL Total Generation	7200	6648	7101	5391
Central Sector Receipt	7148	6894	5210	4747
WIND	239	139	259	466
CPP / IPP Thermal	7129	6975	7149	5537
CPP / IPP Gas	0	0	0	0
SOLAR	825	966	2	0
Exchange with Mumbai	-1407	-1640	-1079	-721
MSEDCL DEMAND MET	12467	11898	10067	9225
Load Shedding	0	0	0	0
MSEDCL DEMAND	12467	11898	10067	9225
TPCL GENERATION	712	604	997	454
AEML GENERATION	497	371	476	383
MUMBAI DEMAND	2616	2615	2552	1558
OTHER DISCOM DEMAND	377	351	373	269
STATE DEMAND MET	23750	22597	21194	16978
STATE DEMAND	23750	22597	21194	16978
Frequency (Hz)	50.00	50.04	50.03	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 14.02 Hrs	49.83 Hz at 07.12 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Dec/2021

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.68	57.68	185	115
Unit 7	0.00	0.00	0	0
Unit 8	13.57	220.06	602	399
Unit 9	7.00	86.04	614	0
Unit 10	13.06	211.82	580	370
Total	37.31	575.60		
Bhusawal				
Unit 3	3.42	23.58	160	120
Unit 4	8.65	138.05	415	280
Unit 5	8.54	137.20	400	275
Total	20.62	298.84		
Parli				
Unit 6	2.98	8.81	226	0
Unit 7	0.00	5.89	0	0
Unit 8	4.40	45.19	220	149
Total	7.39	59.88		
Chandrapur				
Unit 3	3.73	24.72	172	124
Unit 4	3.37	47.71	160	120
Unit 5	7.96	66.06	385	293
Unit 6	8.80	117.26	405	269
Unit 7	7.87	128.46	366	285
Unit 8	9.25	147.36	404	363
Unit 9	9.00	149.42	393	350
Total	49.98	681.00		
Paras				
Unit 3	4.59	68.58	243	143
Unit 4	4.24	70.75	222	138
Total	8.82	139.32		
Khaparkheda				
Unit 1	0.00	24.87	0	0
Unit 2	0.00	25.46	0	0
Unit 3	0.00	27.06	0	0
Unit 4	0.00	20.47	0	0
Unit 5	9.30	154.59	420	290
Total	9.30	252.45		
Nasik				
Unit 3	3.55	18.56	187	118
Unit 4	0.00	33.17	0	0
Unit 5	3.47	53.08	186	117
Total	7.02	104.81		
Uran				
All Units	5.55	71.88	255	158
Total	5.55	71.88		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.25	1.73	35	0
Total	0.25	1.73		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.32	37.41	350	35
Stage 4	1.05	12.86	250	0
Stage 3	0.98	11.76	160	0
Total	4.36	62.04		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	0.06	0	0
TILLARI	0.41	4.50	58	0
BHIRA T.R.	0.28	4.22	80	0
SMLHY_PTN	2.41	47.99	105	88
GHATGHAR	0.00	0.00	0	0
Total	3.10	56.77		
Wind				
Total	8.47	143.95	0	0
Total	8.47	143.95		
CPP				
APML(Mus)	68.07	938.53	0	0
JSWEL(Mus)	14.38	227.94	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	27.61	413.51	0	0
SWPGPL-Mus	8.21	123.52	0	0
Other(Mus)	39.02	580.67	0	0
Total	157.30	2284.17		
SOLAR				
Total	6.08	86.92	0	0
Total	6.08	86.92		
Tata				
Trombay 5	6.83	114.40	402	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.48	28.27	115	61
Trombay 7B	1.51	19.00	67	49
Trombay 8	0.00	21.80	0	0
TATA Hydro	4.24	70.83	421	0
Total	15.06	254.30		
AEML				
DTPS U-1&2	9.74	154.53	497	351
Total	9.74	154.53		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	140.43	2111.90	MSPGCL Total	153.43	2302.59
			MSPGCL Thml+Gas	145.98	2183.78	Koyna 1,2 & 4 Total	3.37	50.28
			MSPGCL Hydro	7.45	118.80	State Total	350.08	5226.45

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Dec/2021

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4908	143	164	5215	503	5637	0	0	5284	4812	-901	14958	0	14958	1754	308	17020	50.01
2	4898	143	158	5199	510	5583	0	0	5137	4903	-807	15097	0	15097	1641	291	17029	50.00
3	5011	148	232	5391	466	5537	0	0	4938	4747	-721	15151	0	15151	1558	269	16978	49.99
4	5127	144	236	5507	503	5679	0	0	4840	4638	-698	15355	0	15355	1524	274	17153	50.04
5	5228	144	247	5619	590	6000	0	0	4891	4626	-698	15862	0	15862	1520	275	17657	50.06
6	5693	144	237	6074	625	6451	0	0	5146	5119	-745	17217	0	17217	1599	307	19123	50.02
7	5862	181	239	6282	658	7001	0	5	5387	5570	-753	18430	0	18430	1732	333	20495	49.97
8	5889	559	255	6703	646	7175	0	121	5378	5437	-772	18962	0	18962	1922	348	21232	49.92
9	5928	792	244	6964	431	7067	0	347	5780	5871	-992	19308	0	19308	2213	380	21901	50.00
10	6016	789	247	7052	271	7164	0	594	6462	7044	-1231	20509	0	20509	2459	385	23353	49.99
11	6043	922	235	7200	239	7129	0	825	7038	7148	-1407	20757	0	20757	2616	377	23750	50.00
12	6159	576	233	6968	140	7087	0	968	7223	7381	-1531	20651	0	20651	2645	362	23658	50.02
13	6135	276	237	6648	139	6975	0	966	6986	6894	-1640	19631	0	19631	2615	351	22597	50.04
14	6043	532	224	6799	89	6431	0	865	6820	7200	-1582	19455	0	19455	2481	347	22283	50.06
15	6329	360	226	6915	110	6688	0	708	7040	7169	-1577	19655	0	19655	2490	358	22503	50.02
16	6347	242	229	6818	119	7118	0	436	6816	6691	-1497	19315	0	19315	2499	370	22184	49.97
17	6551	208	241	7000	68	7218	0	214	6098	5537	-1335	18333	0	18333	2497	369	21199	49.94
18	6598	257	232	7087	138	7196	0	32	5412	5030	-1041	18077	0	18077	2503	365	20945	50.00
19	6683	185	233	7101	259	7149	0	2	5437	5210	-1079	18269	0	18269	2552	373	21194	50.03
20	6645	141	245	7031	301	7063	0	0	5389	4993	-1203	17798	0	17798	2462	387	20647	50.03
21	6368	132	237	6737	376	6823	0	0	4570	4053	-1147	16462	0	16462	2304	380	19146	50.01
22	5682	145	236	6063	420	5855	0	0	5160	5171	-1192	15946	0	15946	2139	371	18456	50.04
23	5315	144	246	5705	452	5635	0	0	5209	4997	-1185	15259	0	15259	1995	345	17599	50.03
24	4972	145	237	5354	413	5637	0	0	5104	5264	-1052	15293	0	15293	1867	323	17483	50.02
MUs	140.43	7.45	5.55	153.43	8.47	157.30	0.00	6.08	137.54	135.51	-26.79	425.75	0.00	425.75	51.59	8.25	485.59	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 16/Dec/2021

Position as on 6.30 Hrs of 17/Dec/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna STG-IV Unit-4	250	22/11/2021	09:55		Continued.	Annual Overhaul	
TPC_G	Trombay 8	250	06/12/2021	00:00		Continued.	Annual Overhaul	02/01/2022
MSPGCL	Khaparkheda Unit 2	210	09/12/2021	01:49		Continued.	CHP coal feeding problem(Converted to Annual Overhaul 00:00Hrs Dt. 18.12.2021)	
MSPGCL	Koyna Unit 2	70	15/12/2021	08:20	17/12/2021	12:35	Needle O/H and P.M.Work	
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	02/09/2021	08.41		Continued.	Turbine vibrations high.	
MSPGCL	Uran Unit A0	120	10/09/2021	01.54		Continued.	Turbine bearing Vabration high	
MSPGCL	Ghatghar Unit-1	125	10/11/2021	23:55		Continued.	Static frequency controller disconnecting switch short circuit problem	10/03/2022
MSPGCL	Ghatghar Unit-2	125	10/11/2021	23:55		Continued.	Static frequency controller disconnecting switch short circuit problem	10/03/2022
IPP	JSW (J) U2	300	19/11/2021	01:26		Continued.	No schedule.	
MSPGCL	Uran Unit 6	108	02/12/2021	07:45		Continued.	Gas shortage	
MSPGCL	Khaparkheda Unit 4	210	08/12/2021	21:00		Continued.	CHP coal feeding problem	
MSPGCL	Khaparkheda Unit 3	210	09/12/2021	00:01		Continued.	CHP coal feeding problem	
MSPGCL	Khaparkheda Unit 1	210	09/12/2021	00:56		Continued.	CHP coal feeding problem	
MSPGCL	Koradi Unit 9	660	11/12/2021	03:20	16/12/2021	09:00	Boiler Tube Leakage	
MSPGCL	Nasik Unit 4	210	11/12/2021	21:22		Continued.	withdrawn against case 4 to dhariwal	
MSPGCL	Parli Unit 6	250	14/12/2021	18:58	16/12/2021	05:15	Furnace Pressure High	
MSPGCL	Uran Unit 5	108	15/12/2021	00:14	16/12/2021	01:22	Post overall work.	
MSPGCL	Parli Unit 7	250	15/12/2021	16:30		Continued.	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 16/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 17/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Tripping							
MAIN BAY (402) OF KHADKA CKT - 2 @ DEEPNAGAR	IntraState	17/12/2021	10:48	17/12/2021	14:15	PO	MAIN CB DCRM TESTING WITH TIMING WORK
400 KV LINE Outages/Tripping							
AKOLA - KHADKA (BHUSAWAL)	IntraState	11/12/2021	09:34		Continued.	PO	for replacement of 400 KV Damage Main Bus (1&2) section of Akola & Aurangabad bay
PARLI - LONIKAND 2 CKT - 1	IntraState	14/12/2021	23:01	16/12/2021	13:40	EO	Hotspots at 29A Y phase Base joint & 29A Y phase BPI expansion clamp are observed. needs to be attended.
NEW KOYNA - DABHOL CKT - 2	IntraState	16/12/2021	00:25	16/12/2021	09:28	HT	Emergency One Saree got wound at Loc No 97. Y-ph conductor. RFC since 02:47 Hrs
NAGOTHANE - DABHOL CKT - 2	IntraState	16/12/2021	11:15	16/12/2021	18:55	PO	Earthwire replacement Work & cold washing work
TBC @ CHAKAN	IntraState	16/12/2021	11:20	16/12/2021	17:37	PO	Diagnostic testing and maintenance activities.
JAIGAD - KARAD CKT - 1	IntraState	16/12/2021	23:43	17/12/2021	09:53	HT	over voltage
JAIGAD - KARAD CKT - 2	IntraState	17/12/2021	21:43	17/12/2021	09:53	HT	over voltage.
400 KV ICT Outages/Tripping							
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	IntraState	16/12/2021	09:44	16/12/2021	21:04	PO	Post monsoon maint work
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	IntraState	16/12/2021	09:52	16/12/2021	20:22	PO	Annual Testing & Maintenance work. Also CTR fire protection system work.
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	16/12/2021	15:31	16/12/2021	17:23	EO	For Rph partial discharge test by electrical method for identification of cause of increasing Hydrogen & Methane gases.
400/220 KV 315MVA ICT - 2 @ KARAD	IntraState	16/12/2021	17:42	16/12/2021	18:43	EO	For partial discharge test on Y-ph by electrical method for identification of cause of increasing Hydrogen & Methane gases
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	IntraState	17/12/2021	08:10	17/12/2021	21:57	PO	For R&M work and diagnostic testing work and MTAMC related work
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	17/12/2021	11:01	17/12/2021	17:42	PO	In DGA rising trend of gases was observed. Outage required for taking SFRA and other testings.
220 KV MAINBAY Outages/Tripping							
BUS SECTION - 3 @ TEMGHAR	IntraState	17/12/2021	10:15	17/12/2021	18:04	PO	For Padgha 1 bay stringing work and bus isolator alignment work
220 KV LINE Outages/Tripping							
NALASOPARA - BOISAR PG	InterState	16/12/2021	15:30	16/12/2021	21:57	EO	For safety purpose for Replacement of ALL phase conductor of 220kv Boisar & PGCIL line no.02 at loc. No.14-15.
NALASOPARA - BOISAR PG	InterState	17/12/2021	09:24	17/12/2021	18:45	PO	For safety purpose for the scheme of Replacement of ALL phase conductor of 220kv Boisar - PGCIL line no.02 at loc. No.18 & PGCIL Gantry, & 13 - 14
PADGHA - TEMGHAR - 1	IntraState	30/11/2021	10:51		Continued.	HT	line work
KALWA - TFIPL	IntraState	08/12/2021	08:13		Continued.	PO	For carrying out jumpering at Loc. 48 to LILO Loc. No 01 to form 220 KV Kharghar Tiffil Borivali TAP Line during the period 07.12.2021 to 09.12.2021.
CHINCHWAD- PARVATI	IntraState	08/12/2021	18:01		Continued.	HT	air leakage in CB

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 17/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
DAHANU - VERSOVA	IntraState	10/12/2021	13:58		Continued.	PO	NHSRCL Project activityModification / relocation of existing tower no SS 221 & SS 222. Details of activity to be carried out:1. De-stringing of existing conductors & OPGW cable.2. Dismantling of existing tower.3. Erection of Monopoles.4. Re-stringing of conductors & OPGW cable.
BOISAR - VERSOVA	IntraState	10/12/2021	14:07		Continued.	PO	NHSRCL Project activity Modification / relocation of existing tower no SS 221 & SS 222. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Dismantling of existing tower. 3. Erection of Monopoles. 4. Re-stringing of conductors & OPGW cable.
ONI KHAREPATAN LINE	IntraState	15/12/2021	16:27	16/12/2021	04:03	T	Insulator decapping at Loc no 337, Y & B Phase.
POPHLI PEDHMBE LINE- 1	IntraState	16/12/2021	08:34	16/12/2021	10:10	PO	To attend Bus bar protection CT Open alarm and Zone I bus CT circuit defective indication.
VITA - GHATNANDRE	IntraState	16/12/2021	09:00	16/12/2021	16:38	PO	1. Replacement of CTs of line bay due to higher tan delta values (1.25%). 2. Quarterly maintenance work of line bay
KARAD - KADEGAON	IntraState	16/12/2021	09:10	17/12/2021	01:20	PO	For retrofitting of Distance relay.
PADGHE - JINDAL	IntraState	16/12/2021	10:36	16/12/2021	19:10	PO	1. Retrofitting of Master 86 relay for MTAMC Work 2. For Attending Hotspot 3. Diagnostic Testing work
KANDALGAON - KOYNA (POPHALI)	IntraState	16/12/2021	11:07	16/12/2021	18:55	PO	KTL Line S/Dn Work:- Emergency tree cutting at Loc.No.173-174,224-225,232-233,237-238,246-247,253-254,260-261,292-293,294-295,343-345 and other line maintenance work New Koyana Line S/Dn Work:- Nut bolt tightening of jumper at cutpoint location and other maintenance activity.
KARAD - OGALEWADI CKT 2	IntraState	16/12/2021	11:51	16/12/2021	22:03	PO	AR configuration of Siemens make 7SA522 distance protection relay
LONIKAND 2 - BHOSARI	IntraState	16/12/2021	12:17	16/12/2021	15:54	PO	CT tan delta measurment work and maintenance work
PANDHARPUR - BHALVANI	IntraState	16/12/2021	13:15	16/12/2021	18:05	PO	Outage is required for Replacement of faulty string at loc no. 347, 359, 365 and Bhalwani Tap line loc no. 3.32 & 42
MALHARPETH - KARAD	IntraState	16/12/2021	14:35	16/12/2021	17:05	T	sugar cane buring observed between Loc.No. 156 & 157
ONGC PANVEL - TSS PANVEL	IntraState	17/12/2021	05:56	17/12/2021	19:10	T	tripped on dist. protn
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	17/12/2021	10:18	17/12/2021	18:37	PO	209L Bay AMP Works
PHALTAN MIDC - CSSK BHAVANI NAGAR	IntraState	17/12/2021	11:00	17/12/2021	15:45	PO	For replacement of PU relay and quarterly maintenance work
LONAND-PHALTAN MIDC	IntraState	17/12/2021	11:00	17/12/2021	15:35	PO	For C & tan delta testing
APTA - TALOJA	IntraState	17/12/2021	11:06	17/12/2021	16:59	PO	Providing of missing earthwire at Loc.No.638-639 and 640 to 641 in Taloja MIDC area

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 16/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 17/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KARAD - OGALEWADI CKT 2	IntraState	17/12/2021	12:19	17/12/2021	20:13	EO	AR Configuration of Siemens make 7SA522 Distance protection Relay
PHALTAN MIDC - CSSK BHAVANI NAGAR	IntraState	17/12/2021	16:16	17/12/2021	18:27	EO	For testing of B Ph CT as MFM showing 30% load current of B Ph
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/10/2020	07:39			PO	FOR CRP PANEL REPLACEMENT
220/132KV 100 MVA ICT NO 2 @ MAGARPATTA	IntraState	01/12/2021	14:32			PO	Replacement of existing 100 MVA ICT 02 by new 200 MVA ICT 02
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	13/12/2021	10:03	16/12/2021	10:20	PO	1. Retrofitting of REF relay for MTAMC work 2. Diagnostic Testing Work
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantling said 50MVA T/f 1 at 220 kV K'gaon S/s
220/132 KV 200 MVA PTR NO 3 @ PHURSUNGI	IntraState	16/12/2021	09:01	16/12/2021	17:35		Half yearly Maintenance work
220/132KV 100MVA PTR 1 @ KHAREPATAN	IntraState	16/12/2021	09:04	16/12/2021	13:18	PO	For C & Tan delta testing of ICT
220/132 KV 150 MVA ICT 3 @ EKLAHRE (OCR)	IntraState	16/12/2021	09:55	16/12/2021	13:54	PO	ICT diagnostic testing & bay maintenance
220/132KV 100MVA PTR 2 @ KHAREPATAN	IntraState	16/12/2021	14:08	16/12/2021	17:20	PO	For C & Tan delta testing of ICT
220 / 110 / 23kV 250 MVA ICT 3 @ SALSETTE	IntraState	17/12/2021	07:30		Continued.	PO	NGT AND CRP PANEL REPLACEMENT
220/33 KV 50 MVA PTR 2 @ SONKAR	IntraState	17/12/2021	08:53	17/12/2021	16:50	PO	Diagnostic testing work Tan delta of CT, winding, bushing CB & CRM, Timing PI of transformer, IR values of LA, CT, CB OLTC overhauling by agency RM work
220/22KV 50 MVA PTR - 3 @ AKP	IntraState	17/12/2021	09:12	17/12/2021	11:45	PO	Hot Spot attending work (Hotspot at Y ph LV Bushing of 50MVA T/F III)
220/22 KV 50 MVA PTR 3 @ KOLSHET	IntraState	17/12/2021	09:40	17/12/2021	17:13	PO	1) Diagnostic work (Bushing ,CT, Winding Tan delta test ,Excitation Test, SFRA Test, DFR Test, PI measurement test etc.) 2) 22 KV Bus , line Isolator servicing & alignment 3) 22KV bus and bay maintenance 4) Hot spot attending work 5) Relay testing work 6) RMW work 7) Earth pit repairing work
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	17/12/2021	10:39		Continued.	PO	For Overhauling work of OLTC due to high acetylene content in OLTC tank and main tank.
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	17/12/2021	10:39		Continued.	PO	For Overhauling work of OLTC due to high acetylene content in OLTC tank and main tank.
220/33KV 50MVA TF NO.1 @ SAYNE	IntraState	17/12/2021	13:00	17/12/2021	16:40	PO	quarterly maintenance
220/22 KV 25 MVA PTR 2 @ KANDALGAON	IntraState	17/12/2021	14:52	17/12/2021	18:46	EO	Dismantling of 50 MVA 220/22 KV T/F no:01
110 KV BR Outages/Trippings							
110KV GROUP BREAKER-2 @ TROMBAY	IntraState	16/12/2021	12:21	16/12/2021	16:53	PO	R/M AND TESTING

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage