

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Dec/2023 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	147.077	2434.406	1) Gujrat	-5.921	-6.043
2) Hydro	6.483	97.690	2) Madhya Pradesh	3.065	91.275
3) Gas	7.173	96.675	3) Chattisgarh	7.920	110.940
Total MSPGCL	160.733	2628.771	4) Maharashtra	161.736	2728.506
B) 1) APLM	74.729	433.480	5) Goa (Amona)	-1.212	-21.616
2) JSWEL	23.574	365.582	Total	165.588	2903.062
3) VIPL	0.000	0.000	a) Mumbai Schedule	25.924	517.645
4) RPL(AMT)	24.011	400.182	b) Mumbai Drawl	30.274	577.367
5) SWPGPL	11.302	159.367	c) MSEDCL Bilateral *	63.447	1160.418
6) Other IPP	43.077	620.801	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	25.924	517.623
C) 1) TPCL Thermal	12.364	181.995	Include PX	0.000	0.000
2) TPCL Hydro	3.013	48.112	Standby	0.000	0.022
3) TPCL Gas	2.532	37.489	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.690	139.819	1) MSEDCL	481.181	7105.697
D) STATE			2) Mumbai Discoms	57.873	984.778
1) Thermal	345.824	4735.632	3) Other Discoms	10.131	160.285
(A1+C1+C4+(B1-B6))			TOTAL STATE	549.185	8250.760
2) Hydro (A2+C2)	9.496	145.802			
3) Gas (A3+B7+C3)	9.705	134.164			
4) Wind	5.834	137.309			
6) SOLAR	12.738	194.795			
TOTAL STATE	383.597	5347.702			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 2 Hrs
MSPGCL Thermal	6916	5738	6633	5341
MSPGCL Hydro	227	178	843	176
MSPGCL Gas	295	288	292	306
MSPGCL Total Generation	7438	6204	7768	5823
Central Sector Receipt	8026	8133	7330	5895
WIND	139	105	159	434
CPP / IPP Thermal	7617	7452	7760	6368
CPP / IPP Gas	0	0	0	0
SOLAR	1767	1957	0	0
Exchange with Mumbai	-1552	-1562	-1147	-1164
MSEDCL DEMAND MET	22972	21832	21387	17005
Load Shedding	0	0	0	0
MSEDCL DEMAND	22972	21832	21387	17005
TPCL GENERATION	780	795	1171	527
AEML GENERATION	496	500	486	307
MUMBAI DEMAND	2828	2857	2804	1998
OTHER DISCOM DEMAND	463	456	483	352
STATE DEMAND MET	26263	25146	24674	19354
STATE DEMAND	26263	25146	24674	19354
Frequency (Hz)	50.03	49.94	50.03	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.3 Hz at 06.02 Hrs	49.78 Hz at 20.33 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Dec/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.92	61.72	180	130
Unit 8	0.00	183.17	0	0
Unit 9	13.18	211.47	614	383
Unit 10	12.83	214.84	600	410
Total	29.92	671.21		
Bhusawal				
Unit 3	3.48	43.68	180	120
Unit 4	9.48	144.57	500	290
Unit 5	9.12	137.70	495	275
Total	22.07	325.95		
Parli				
Unit 6	4.18	20.89	247	143
Unit 7	4.12	20.13	234	144
Unit 8	4.36	30.46	250	146
Total	12.67	71.48		
Chandrapur				
Unit 3	3.28	43.41	156	115
Unit 4	3.25	44.44	152	123
Unit 5	2.68	133.86	400	0
Unit 6	7.14	105.43	360	270
Unit 7	7.06	108.91	317	265
Unit 8	9.72	164.22	485	285
Unit 9	10.00	165.30	483	296
Total	43.12	765.58		
Paras				
Unit 3	5.22	80.51	229	203
Unit 4	5.32	85.71	237	189
Total	10.54	166.22		
Khaparkheda				
Unit 1	3.55	48.20	175	120
Unit 2	2.22	37.88	118	63
Unit 3	3.66	59.04	173	130
Unit 4	3.18	61.87	140	124
Unit 5	9.56	151.57	475	275
Total	22.16	358.56		
Nasik				
Unit 3	3.36	40.57	170	124
Unit 4	0.00	0.00	0	0
Unit 5	3.23	34.82	164	116
Total	6.60	75.40		
Uran				
All Units	7.17	96.68	310	284
Total	7.17	96.68		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.36	3.16	47	0
Total	0.36	3.16		
Koyna				
Stage 1-2	1.85	25.77	415	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.22	6.43	223	0
Stage 3	0.61	7.78	160	0
Total	2.68	39.98		
Hydro				
KDPH	0.43	7.51	18	18
VTRNA	0.00	0.00	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.66	39.94	123	99
GHATGHAR	0.35	7.10	125	0
Total	3.44	54.54		
Wind				
Total	5.83	137.31	0	0
Total	5.83	137.31		
CPP				
APML(Mus)	74.73	433.48	0	0
JSWEL(Mus)	23.57	365.58	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.01	400.18	0	0
SWPGPL-Mus	11.30	159.37	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.19	79.35	267	160
Other(Mus)	37.89	541.46	0	0
JPL	0.00	0.00	0	0
Total	176.69	1979.41		
SOLAR				
Total	12.74	194.80	0	0
Total	12.74	194.80		
Tata				
Trombay 5	8.22	122.05	450	262
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.45	21.10	108	39
Trombay 7B	1.08	16.39	65	35
TATA Hydro	3.01	48.11	330	17
Trombay 8	4.15	59.94	221	131
Total	17.91	267.60		
AEML				
DTPS U-1&2	9.69	139.82	500	299
Total	9.69	139.82		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	147.08	2434.41	MSPGCL Total	160.73	2628.77
			MSPGCL Thml+Gas	154.25	2531.08	Koyna 1,2 & 4 Total	2.07	32.20
			MSPGCL Hydro	6.48	97.69	State Total	383.60	5347.70

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Dec/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5698	181	305	6184	433	6342	0	0	6017	5674	-1263	16994	0	0	16994	2127	376	19497	50.04
2	5341	176	306	5823	434	6368	0	0	5861	5895	-1164	17005	0	0	17005	1998	352	19354	49.97
3	5287	162	308	5757	380	6828	0	0	5874	5755	-1070	17319	0	0	17319	1888	331	19538	49.97
4	5273	157	308	5738	303	6716	0	0	5803	5993	-1030	17387	0	0	17387	1826	333	19546	50.01
5	5641	157	310	6108	291	7194	0	0	5802	6043	-1026	18277	0	0	18277	1815	334	20425	50.00
6	6359	158	310	6827	329	7285	0	0	6366	6323	-1046	19353	0	0	19353	1903	364	21621	50.03
7	7046	282	310	7638	291	7711	0	2	6288	6339	-1032	20560	0	0	20560	2012	389	22961	50.05
8	7124	746	308	8178	243	7770	0	216	5997	6405	-750	21629	0	0	21629	2138	433	24200	49.99
9	7069	460	308	7837	176	7773	0	766	6352	6929	-830	22199	0	0	22199	2365	452	25016	49.97
10	6935	360	303	7598	137	7696	0	1288	7039	7707	-1187	22803	0	0	22803	2603	436	25842	50.02
11	6916	227	295	7438	139	7617	0	1767	7768	8026	-1552	22972	0	1	22972	2828	463	26263	50.03
12	6453	165	290	6908	145	7605	0	1919	8136	8045	-1566	22604	0	5	22604	2887	453	25943	50.02
13	5738	178	288	6204	105	7452	0	1957	8189	8133	-1562	21832	0	14	21832	2857	456	25146	49.94
14	5425	171	286	5882	99	7453	0	1821	7915	8063	-1529	21351	0	12	21351	2715	438	24504	50.02
15	6197	190	286	6673	88	7533	0	1452	7866	8043	-1624	21723	0	19	21723	2717	443	24882	50.01
16	6324	217	284	6825	70	7637	0	1030	7795	8108	-1557	21669	0	15	21669	2725	444	24838	49.98
17	6581	236	286	7103	59	7665	0	447	7004	7700	-1360	21174	0	12	21174	2710	440	24324	50.00
18	6674	404	289	7367	102	7743	0	73	6436	7082	-1086	20810	0	9	20810	2707	470	23988	49.97
19	6633	843	292	7768	159	7760	0	0	6677	7330	-1147	21387	0	0	21387	2804	483	24674	50.03
20	6576	296	295	7167	238	7733	0	0	7170	6866	-1142	20378	0	0	20378	2721	484	23583	50.03
21	6151	181	298	6630	319	7495	0	0	6780	6617	-1423	19158	0	0	19158	2577	480	22215	49.96
22	5591	181	298	6070	375	7310	0	0	6461	6181	-1543	17935	0	0	17935	2446	458	20839	49.98
23	5132	178	305	5615	440	7143	0	0	6483	6241	-1441	17591	0	0	17591	2301	407	20299	50.01
24	4913	177	305	5395	479	6863	0	0	6151	6090	-1344	17072	0	0	17072	2203	412	19686	50.02
MUs	147.08	6.48	7.17	160.73	5.83	176.69	0.00	12.74	162.23	165.59	-30.27	481.18	0.00	0.09	481.18	57.87	10.13	549.19	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR carried out due to 132KV Sangamner-BBLSR line S/D. and 50MVA TF 1&2 Overload at Kopargaon S/stn.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 16/Dec/2023

Position as on 6.30 Hrs of 17/Dec/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	15/02/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	COH	15/01/2024
MSPGCL	Nasik Unit 4	210	19/11/2023	15:48		Continued.	Stator Earth Fault (Converted into AOH from 00:00 hrs dt.20/11/2023)	25/12/2023
MSPGCL	Koyna STG-IV Unit-3	250	24/11/2023	08:00		Continued.	Capital Overhauling	24/01/2024
MSPGCL	Koyna Unit 1	70	13/12/2023	15:54		Continued.	New excitation panel installation and commissioning work	23/12/2023
Total Capacity MSPGCL		718						
Total Capacity PLANNED OUTAGE		718						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35	17/12/2023	00:10	Stator Earth Fault	15/12/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	05/10/2023	00:29		Continued.	Gas shortage	
MSPGCL	Koradi Unit 8	660	14/12/2023	09:42		Continued.	Boiler Tube Leakage	19/12/2023
MSPGCL	Chandrapur Unit 5	500	16/12/2023	08:47		Continued.	Boiler Tube Leakage	18/12/2023
MSPGCL	Uran Unit 7	108	17/12/2023	01:44	17/12/2023	03:43	Generator Protection operated	
MSPGCL	Parli Unit 6	250	17/12/2023	04:27	17/12/2023	10:45	Furnace Pressure High	17/12/2023
Total Capacity MSPGCL		1871						
AEML								
AEML	AEML Unit 2	250	17/12/2023	02:41	17/12/2023	04:37	Governing system problem.	
Total Capacity AEML		250						
IPP								
IPP	RPL(AMT) U-2	270	12/10/2023	07:59		Continued.	Tripped Due to Electrical protection opted.	24/12/2023
IPP	JPL Unit 1	150	03/11/2023	00:01	17/12/2023	23:51	Under shutdown condition Due to low net sales Realization cost.	
Total Capacity IPP		420						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling	01/05/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Dec/2023

Position as on 6.30 Hrs of 17/Dec/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
CENT.SECTOR	Tarapur 4	540	05/12/2023	23:47		Continued.	Auxiliary Secondary side feed water leakage.	19/12/2023
Total Capacity CENT.SECTOR		860						
Total Capacity FORCED OUTAGE		3401						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 16/Dec/2023

Statement-VII

Position as on 6.30 Hrs of 17/Dec/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 1	IntraState	17/12/2023	12:36	17/12/2023	18:23	PO	For changeover of Spare-phase LR with B- phase LR @ Ektuni SS for replacement of mechanical protection & bushing CT cable in Spare-phase LR
765 KV BR Outages/Trippings							
BUS REACTOR (240 MVar) @ KORADI 3	IntraState	16/12/2023	09:07	16/12/2023	21:53	PO	Six monthly changeover of B- Ph Reactor to be taken into service in place of Spare- Ph Reactor as per CEA regulation at Koradi- III SS. Last changeover date 22.06.2023
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	12/12/2023	13:40		Continued.	EO	To attend the Oil Leakage of Pole II R Phase Converter Transformer
400 KV MAINBAY Outages/Trippings							
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	InterState	09/11/2023	15:36		Continued.	PO	For alignment work of 89L isolator of Station Transformer 6A
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
400 KV LINE Outages/Trippings							
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/08/2023	09:21	16/12/2023	15:09	EO	For attending Oil Leakage Problem of $\epsilon Y \epsilon$ phase Protection CT Of NTPP I (RPL 1)
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	26/11/2023	19:17			HT	HT Load Management
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 2	IntraState	09/12/2023	12:57		Continued.	PO	Scheme work of replacement of existing 0.5 ACSR conductor by HTLS conductor
KHADKA-AURANGABAD (WALUJ)	IntraState	15/12/2023	20:00	16/12/2023	09:17	HT	Handtripped for Voltage control.
JAIGAD - KARAD CKT - 2	IntraState	15/12/2023	22:29	16/12/2023	06:08	HT	For voltage management
DABHOL - NEW KOYNA CKT - 2	IntraState	16/12/2023	05:30	16/12/2023	15:41	T	Tripped on distance protection
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	16/12/2023	09:45	16/12/2023	19:08	PO	for replacement of broken spacer cum vibration dampers
KHADKA-AURANGABAD (WALUJ)	IntraState	16/12/2023	21:17	17/12/2023	07:35	HT	H/T on Overvoltage
JAIGAD - KARAD CKT - 1	IntraState	16/12/2023	21:58		Continued.	HT	HT FOR OVERVOLTAGE CONTROL
CHANDRAPUR-PARLI CKT-3	IntraState	17/12/2023	09:05	17/12/2023	19:24	PO	Broken spacer cum vibration dampers replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	17/12/2023	20:21		Continued.	HT	H/T For voltage Management.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	IntraState	01/12/2023	13:22		Continued.	PO	R-PHASE BUSHING CHECKING, REPLACEMENT AND ASSOCIATED WORKS.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Dec/2023

Statement-VII

Position as on 6.30 Hrs of 17/Dec/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 600 MVA ICT - 4 @ PADGHE	IntraState	16/12/2023	09:12		Continued.	PO	1) Replacement of B-PH Unit due to PD and Increasing key gases presence of theme fault. 2) Bay Maint work 3) MTAMC work 4) filtration of R ph & Y ph. unit 5) attending Oil leakage R & Yph. unit from various point. 6) Replacement of Differential Relay. 7) If outage not approved for replacement, TBC charging permission required for four days for CB mechanism overhauling work on HV side.
400/220/33 KV 500MVA ICT - 1 @ WARORA	IntraState	16/12/2023	10:30		Continued.	PO	Removing cable from TB and Glands in Panel for taking continuity test and confirming other cables also i.e control room to ICT , Control room to panel.
400 KV BR Outages/Trippings							
400KV 125 MVAR BUS REACTOR@400KV DHULE SS	InterState	16/12/2023	10:10	16/12/2023	14:28	PO	Routine CB testing & Maintenance of bay
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	16/12/2023	10:47	16/12/2023	15:56	PO	Routine Testing work, CT Tan-delta, CB CRM & Timing testing work and Routine Maintenance work.
EKLAHARE (OCR) - PADGHE	IntraState	20/11/2023	17:31		Continued.	HT	HT for load management from Padghe end
VERSOVA - GHODBUNDER	IntraState	09/12/2023	17:28		Continued.	EO	To attend SF6 low pressure alarm on CB 452.
APTA - KALWA	IntraState	12/12/2023	15:21		Continued.	PO	For charging of newly proposed 220/22kV Print House S/stn by LILO on 220kV APTA - KALWA line
AAREY - AEML SAKI CKT - 2	IntraState	14/12/2023	07:13		Continued.	PO	Commissioning of new CRP, Under MERC approved AIS to GIS conversion Project.
APTA - KALWA	IntraState	14/12/2023	14:19		Continued.		For erection of inline new 03 nos. of mono pole tower & stringing of 03 nos. of conductor between loc no. 656 to 659.
KORADI-BUTIBORI RLY TSS	IntraState	16/12/2023	08:27	16/12/2023	12:49	PO	Replacement of B Phase LA
KHAREPATAN -PAWAS LINE	IntraState	16/12/2023	09:00	16/12/2023	17:05	PO	Flashover insulator strings replacement at Loc. No. 22Rph,24Rph,63Rph
EKLAHARA(OCR)-RAYMOND	IntraState	16/12/2023	09:07	16/12/2023	17:53	PO	1. Attending red hot on B ph isolator bus side palm by replacement of existing jump along with palm and Nut bolt and bay maintenance. 2. Attending red hot on Y ph line isolator breaker side palm by replacement of palm and Nut bolt 3. Attending red hot on Y ph CT line side by replacement of palm and Nut bolt
PHALTAN MIDC - WALCHANDNAGAR	IntraState	16/12/2023	09:40	16/12/2023	17:45	PO	Cold line washing and cleaning of insulator strings from Loc. 56 - 106
NIGADE- PETH LINE	IntraState	16/12/2023	10:01	16/12/2023	15:06	PO	Diagnostic Testing Work
220 KV CHALISGAON - KHADKA CKT -1	IntraState	16/12/2023	10:29	16/12/2023	19:17	PO	Replacement of Flash over Disc

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Dec/2023

Statement-VII

Position as on 6.30 Hrs of 17/Dec/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHINCHWAD-2 - TELCO	IntraState	16/12/2023	12:42	16/12/2023	15:25	PO	1) Work of restringing between Loc No. 10 to 14. 2) Conversion of SSN to DSN of Loc No. 11, 12, 13 RYB Phase due to road crossing.
KORADI-KHAPERKHEDA	IntraState	16/12/2023	13:35	16/12/2023	16:12	PO	Replacement of damaged Jumper
KANDALGAON - KOYNA (POPHALI)	IntraState	16/12/2023	13:53	16/12/2023	21:56	PO	Hotspot attending and other line maintenance work.
URSE - TALEGAON (AMBI) CKT 1	IntraState	16/12/2023	23:48	17/12/2023	06:52	PO	Chemical washing of insulators.
GIS BHANDUP - BORIVALI	IntraState	17/12/2023	14:09	17/12/2023	17:58	PO	Annual diagnostic testing work of EHV equipments
KANDALGAON - PIRANGUT	IntraState	17/12/2023	16:19	17/12/2023	18:12	PO	R,Y and B phase Jump replacement from CB to Bus isolator at 220kV Pirangut SS.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33 KV 25 MVA PTR @ RAYMOND	IntraState	16/12/2023	10:35	16/12/2023	16:45	PO	1. Diagnostic Testing of 220 KV CTs and 33 KV VIDAR Test of breaker. 2. Chemical cleaning of insulators
220/132 KV 100 MVA ICT 1	IntraState	17/12/2023	09:50	17/12/2023	17:12	PO	For Auxiliary Bus Isolator replacement work.
220 KV BUSBAR Outages/Trippings							
AUXILIARY BUS @ PADGHE	IntraState	14/09/2023	10:32	16/12/2023	16:38	PO	For making twin bus conductor arrangements of 220kV Aux. Bus in upper section .
MAIN BUS-2@RELIANCE GIS	IntraState	15/12/2023	10:41	17/12/2023	18:41	EO	Replacement of SF6 Gas with Low dew point values in BUS VT Compartments. T25-Bus-II VT T21-Bus-II Check VT for Metering T22-Bus-II Main VT for Metering (Work will be carried out by OEM M/s Siemens).
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
110 KV BR Outages/Trippings							
110KV GROUP BREAKER-1 @ TROMBAY	IntraState	17/12/2023	06:46		Continued.	PO	110 KV BUS-3 OUTAGE AT TROMBAY

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage