

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Jan/2018 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	120.392	2065.658	1) Gujrat	0.031	15.943
2) Hydro	10.275	181.016	2) Madhya Pradesh	15.912	239.708
3) Gas	10.489	163.297	3) Chattisgarh	7.110	107.580
Total MSPGCL	141.156	2409.971	4) Maharashtra Net	127.857	1856.386
B) 1) APML	41.893	853.579	5) Goa (Amona)	-0.902	-13.112
2) JSWEL	19.354	314.950	Total	150.008	2206.505
3) VIPL	10.021	196.561	a) Mumbai Schedule	31.931	429.804
4) RPL(AMT)	23.215	247.542	b) Mumbai Drawl	32.970	483.548
5) WPCL	4.459	70.192	c) MSEDCL Bilateral *	30.851	307.649
6) PGPL	0.000	0.000	Include PX	12.182	0.548
7) Other IPP	11.691	204.706	d) Mumbai Bilateral *	31.931	427.078
C) 1) TPCL Thermal	5.925	56.274	Include PX	12.259	100.761
2) TPCL Hydro	6.533	98.717	Include Standby	0.000	2.726
3) TPCL Gas	4.308	66.892	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	5.610	122.645	1) MSEDCL	377.188	6164.067
D) STATE			2) Mumbai Discoms	55.346	828.078
1) Thermal	242.560	4132.107	TOTAL STATE	432.534	6992.145
(A1+C1+C4+(B1-B6))					
2) Hydro	16.808	279.733			
(A2+C2)					
3) Gas	14.797	230.189			
(A3+B6+C3)					
4) Wind	4.911	92.661			
6) SOLAR	3.450	50.948			
TOTAL STATE	282.526	4785.638			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5362	5311	5317	4349
MSPGCL Hydro	952	651	260	118
MSPGCL Gas	412	416	425	453
MSPGCL Total Generation	6726	6378	6002	4920
Central Sector Receipt	7691	7556	6052	5241
WIND	88	117	299	205
CPP / IPP Thermal	4834	4865	4698	4229
CPP / IPP Gas	0	0	0	0
SOLAR	486	506	0	0
Exchange with Mumbai	-1730	-1697	-1580	-993
MSEDCL DEMAND MET	18095	17725	15471	13602
Load Shedding	0	0	0	0
MSEDCL DEMAND	18095	17725	15471	13602
TPCL GENERATION	880	880	861	382
R-INFRA GENERATION	246	250	251	191
MUMBAI DEMAND	2856	2827	2692	1566
STATE DEMAND MET	20951	20552	18163	15168
STATE DEMAND	20951	20552	18163	15168
Frequency (Hz)	49.97	49.96	49.93	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.15 Hz at 05.01 Hrs	49.78 Hz at 18.37 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 17/Jan/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	23.40	0	0
Unit 8	8.01	177.52	345	330
Unit 9	8.05	131.68	351	327
Unit 10	8.16	172.08	350	330
Total	24.22	504.68		
Bhusawal				
Unit 3	0.00	32.76	0	0
Unit 4	10.44	140.50	495	350
Unit 5	10.58	170.23	500	350
Total	21.02	343.48		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	5.34	79.77	250	185
Unit 7	0.00	0.00	0	0
Unit 8	4.48	44.02	202	161
Total	9.82	123.79		
Chandrapur				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	9.59	171.07	465	365
Unit 6	0.00	22.82	0	0
Unit 7	10.33	169.81	460	360
Unit 8	0.00	0.00	0	0
Unit 9	10.63	169.88	470	360
Total	30.55	533.57		
Paras				
Unit 3	4.26	46.00	250	0
Unit 4	0.00	58.72	0	0
Total	4.26	104.72		
Khaparkheda				
Unit 1	3.40	12.81	155	125
Unit 2	4.14	67.90	185	160
Unit 3	0.00	0.00	0	0
Unit 4	4.14	67.10	182	156
Unit 5	10.57	172.01	490	360
Total	22.27	319.82		
Nasik				
Unit 3	4.24	43.34	193	161
Unit 4	4.02	70.18	189	145
Unit 5	0.00	22.07	0	0
Total	8.26	135.59		
Uran				
All Units	10.49	163.30	457	402
Total	10.49	163.30		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.18	2.95	49	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.18	2.95		
Koyna				
Stage 1-2	2.97	51.64	535	40
Stage 4	2.31	38.22	420	0
Stage 3	1.09	20.10	160	0
Total	6.38	109.96		
Hydro				
KDPH	0.00	9.71	0	0
VTRNA	0.88	15.02	61	0
TILLARI	0.00	3.95	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.37	5.61	80	0
RNGR+BHTSA	0.35	6.10	15	14
BHANDARDRA	0.00	0.01	0	0
ELDARY	0.00	0.33	0	0
SMLHY_PTN	1.23	12.73	62	48
GHATGHAR	1.06	17.60	125	0
Total	3.90	71.05		
Wind				
Total	4.91	92.66	0	0
Total	4.91	92.66		
CPP				
APML(Mus)	41.89	853.58	0	0
JSWEL(Mus)	19.35	314.95	0	0
VIPL(Mus)	10.02	196.56	0	0
RPLAMT(Mus)	23.22	247.54	0	0
WPCL(Mus)	4.46	70.19	0	0
Other(Mus)	11.69	204.71	0	0
Total	110.63	1887.53		
SOLAR				
Total	3.45	50.95	0	0
Total	3.45	50.95		
Tata				
Trombay 5	0.61	17.30	228	0
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.73	42.02	115	89
Trombay 7B	1.58	24.88	67	58
Trombay 8	5.32	38.98	240	200
TATA Hydro	6.53	98.72	459	104
Total	16.77	221.88		
R-INFRA				
DTPS U-1&2	5.61	122.64	252	191
Total	5.61	122.64		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	120.39	2065.66	MSPGCL Total	141.16	2409.97
			MSPGCL Thml+Gas	130.88	2228.96	Koyna 1,2 & 4 Total	5.28	89.86
			MSPGCL Hydro	10.28	181.02	State Total	282.53	4785.64

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 17/Jan/2018

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4654	134	450	5238	120	4327	0	0	5526	5357	-1295	13747	0	13747	1852	15599	49.97
2	4555	103	452	5110	168	4271	0	0	5309	5266	-1145	13670	0	13670	1711	15381	49.99
3	4525	113	440	5078	204	4251	0	0	5005	5065	-1043	13555	0	13555	1617	15172	49.98
4	4349	118	453	4920	205	4229	0	0	5080	5241	-993	13602	0	13602	1566	15168	49.99
5	4511	108	453	5072	218	4289	0	0	5453	5593	-1001	14171	0	14171	1575	15746	50.00
6	4845	268	455	5568	228	4374	0	0	5676	5871	-1005	15036	0	15036	1686	16722	49.96
7	5056	878	456	6390	175	4661	0	2	6283	6621	-1099	16750	0	16750	1883	18633	49.94
8	5155	1235	457	6847	162	4773	0	36	7002	7151	-1184	17785	0	17785	2046	19831	49.90
9	5207	1124	443	6774	106	4817	0	177	7113	7244	-1367	17751	0	17751	2313	20064	49.95
10	5302	983	457	6742	107	4828	0	330	7253	7441	-1496	17952	0	17952	2602	20554	49.93
11	5304	936	429	6669	86	4835	0	452	7478	7376	-1674	17744	0	17744	2802	20546	49.92
12	5362	952	412	6726	88	4834	0	486	7730	7691	-1730	18095	0	18095	2856	20951	49.97
13	5311	651	416	6378	117	4865	0	506	7629	7556	-1697	17725	0	17725	2827	20552	49.96
14	5315	397	435	6147	145	4865	0	502	7442	7231	-1572	17318	0	17318	2704	20022	50.01
15	5304	274	402	5980	161	4893	0	425	7411	7464	-1601	17322	0	17322	2731	20053	49.95
16	5356	169	416	5941	173	4863	0	322	7371	7456	-1628	17127	0	17127	2750	19877	49.92
17	5312	163	408	5883	172	4843	0	181	6814	6854	-1622	16311	0	16311	2744	19055	49.94
18	5353	249	440	6042	224	4777	0	31	6024	5919	-1586	15407	0	15407	2701	18108	49.96
19	5317	260	425	6002	299	4698	0	0	5889	6052	-1580	15471	0	15471	2692	18163	49.93
20	5328	427	438	6193	395	4755	0	0	5760	5399	-1549	15193	0	15193	2674	17867	49.91
21	5019	226	430	5675	347	4512	0	0	5639	5356	-1466	14424	0	14424	2514	16938	49.96
22	4883	169	431	5483	331	4408	0	0	5376	4943	-1337	13828	0	13828	2313	16141	49.99
23	4537	164	446	5147	354	4360	0	0	5007	5055	-1235	13681	0	13681	2168	15849	49.95
24	4532	174	445	5151	326	4302	0	0	4606	4806	-1065	13520	0	13520	2019	15539	49.94
MUs	120.39	10.28	10.49	141.16	4.91	110.63	0.00	3.45	149.88	150.01	-32.97	377.18	0.00	377.18	55.35	432.53	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 17/Jan/2018

Position as on 6.30 Hrs of 18/Jan/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown.	
CENT.SECTOR	Tarapur 1	160	04/06/2017	19.09		Continued.	3 months outage for refuelling.	
MSPGCL	Chandrapur Unit-8	500	16/12/2017	00.16		Continued.	Annual Overhaul	
TPC-G	Trombay 5	500	02/01/2018	23.48	17/01/2018	20.20	Boiler Recertification Work.	
RINFRA-G	REL Unit 2	250	06/01/2018	00.46		Continued.	Annual Overhaul	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Bhusawal Unit 2	210	14/06/2016	19.35		Continued.	De-commissioned on dt. 01.04.2017	
RGPL	Dabhol 2A	230	24/08/2016	13.31		Continued.	Change Over.	
MSPGCL	Koradi Unit 5	200	05/09/2016	00.21		Continued.	De-commissioned on dt.02.03.2017	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Ghatghar Unit-2	125	28/07/2017	00.00		Continued.	due to common pressure shaft with unit 1.	
MSPGCL	Khaparkheda Unit 3	210	12/09/2017	00.00		Continued.	Coal Shortage	
IPP	RPL(AMT) U-5	270	17/09/2017	02.01		Continued.	Coal Shortage	
IPP	Dhariwal	300	27/10/2017	17.31		Continued.	Drum level Not Maintained	
IPP	JSW (J) U2	300	01/12/2017	24.00		Continued.	no schedule.	
MSPGCL	Chandrapur Unit 3	210	03/12/2017	01.35		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit 4	210	03/12/2017	14.17		Continued.	Water Shortage	
MSPGCL	Parli Unit 7	250	03/12/2017	23.35		Continued.	Poor Coal Receipt.	
CENT.SECTOR	Tarapur 2	160	26/12/2017	10.51		Continued.	commission of venting system.	
CPP	IEPL Unit 1	270	30/12/2017	23.58		Continued.	No Schedule	
IPP	Adani U-2	660	02/01/2018	15.26		Continued.	HPBP Bonnet leakage	
MSPGCL	Chandrapur Unit 6	500	04/01/2018	13.30		Continued.	Water Shortage	
MSPGCL	Nasik Unit 5	210	06/01/2018	06.30		Continued.	PA Fan Problem (Not available due to Coal shortage from 07.01.2018, 14:00Hrs)	
MSPGCL	Koradi Unit 7	210	07/01/2018	17.00		Continued.	Poor Coal Receipt.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/Jan/2018

Position as on 6.30 Hrs of 18/Jan/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 8	108	11/01/2018	15.43	17/01/2018	13.06	thrust bearing trip.	
MSPGCL	Bhusawal Unit 3	210	11/01/2018	23.33		Continued.	poor coal receipt.	
MSPGCL	Paras Unit 4	250	12/01/2018	00.01		Continued.	Water Shortage	
MSPGCL	Koyana STG-IV Unit-3	250	15/01/2018	11.15		Continued.	GTA/GEV Emergency stop relay operated.	
MSPGCL	Paras Unit 3	250	17/01/2018	02.52	17/01/2018	07.09	Bearing temperature high.	
MSPGCL	Uran Unit 8	108	17/01/2018	13.41		Continued.	vibration testing.	
IPP	Adani U-5	660	18/01/2018	23.08		Continued.	bunkering problem.	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jan/2018

Statement-VII

Position as on 6.30 Hrs of 18/Jan/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Koradi-III - Akola-II ckt-I	IntraState	17/01/2018	09.14	17/01/2018	18.57	PO	Routine Maintenance Work
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar I	InterState	16/01/2018	17.02	17/01/2018	07.50	HT	Over Voltage
Dhule Sar'Sarovar II	InterState	17/01/2018	17.28	18/01/2018	06.44	HT	Over Voltage
Chandrapur Bhadravati I	InterState	18/01/2018	09.15		Continued.	PO	work at bhadravati.
Dhule Sar'Sarovar I	InterState	18/01/2018	17.46		Continued.	HT	Over Voltage
Karad - Jaigad - II	IntraState	16/01/2018	17.20	17/01/2018	08.56	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	16/01/2018	17.28	17/01/2018	07.05	HT	Over Voltage
karad -kolhapur-I	IntraState	16/01/2018	18.42	17/01/2018	08.57	HT	Over Voltage
Pune(GIS)-A'bad(Waluj) Ckt 1	IntraState	17/01/2018	10.02	17/01/2018	16.58	PO	for adani maintenance work.
Chandrapur II - Chandrapur ckt I	IntraState	17/01/2018	12.20	17/01/2018	23.04	PO	Routine Maintenance Work
Khadka-Aurangabad (Waluj)	IntraState	17/01/2018	17.21	18/01/2018	06.40	HT	Over Voltage
karad -kolhapur-I	IntraState	17/01/2018	18.07	18/01/2018	10.03	HT	Over Voltage
Karad - Jaigad - II	IntraState	17/01/2018	18.10	18/01/2018	08.55	HT	Over Voltage
Pune(GIS)-A'bad(Waluj) Ckt 2	IntraState	18/01/2018	08.54	18/01/2018	18.25	PO	Annual Maintenance Work
Chandrapur-II - Nanded ckt II	IntraState	18/01/2018	10.55	18/01/2018	14.21	PO	line signature testing.
Taptitanda Waluj	IntraState	18/01/2018	11.44	18/01/2018	15.34	PO	Tan Delta Measurment of CTs
Karad-Jaigad - I	IntraState	18/01/2018	17.44		Continued.	HT	Over Voltage
karad -kolhapur-II	IntraState	18/01/2018	17.45		Continued.	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	18/01/2018	17.50		Continued.	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	18/01/2018	22.06		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220kv, 500 Mva ICT-1 @Deepnagar	IntraState	17/01/2018	15.36	17/01/2018	20.25	EO	Attending Hot Spot
400/220 KV 500MVA ICT II @ Nanded	IntraState	18/01/2018	11.30	18/01/2018	18.29	PO	diagnostic testing.
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	NO SCHEDULE.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Mumewadi -Halkarni II	IntraState	17/11/2017	10.00		Continued.	PO	Tower erection work (temporarily line would be Mumewadi-Tillari)
Halkarni - Tillari II	IntraState	17/11/2017	12.25		Continued.	PO	Tower erection work. (temporarily line would be Mumewadi-Tillari)
Kharghar-Borivali ckt II	IntraState	07/12/2017	12.23		Continued.	T	Distance Protection
Nagothane - Ipcl	IntraState	16/01/2018	11.42		Continued.	PO	Line Bunching Work For Height Rising For Railway Line.
IPCL - SPCL	IntraState	16/01/2018	12.07		Continued.	PO	Line Bunching Work Height Rising For Railway Line.
Bus section @ Kalwa	IntraState	16/01/2018	18.25	18/01/2018	13.25	EO	Due Abnormal Sound In Y PH CT.
Chikhli-Jalna-I	IntraState	17/01/2018	03.12	17/01/2018	07.40	T	paras unit tripped.
Chikhli-Jalna-II	IntraState	17/01/2018	03.12	17/01/2018	07.40	T	paras unit tripped.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jan/2018

Statement-VII

Position as on 6.30 Hrs of 18/Jan/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Nagothane-Wadkhal-I	IntraState	17/01/2018	06.52	17/01/2018	08.30	T	Distance Protection
Pedambe-Pophali	IntraState	17/01/2018	08.25	17/01/2018	10.45	PO	Routine Maintenance Work
Pedhambe - Oni	IntraState	17/01/2018	09.25	17/01/2018	19.53	PO	Routine Maintenance Work
Mudshingi-Wathar	IntraState	17/01/2018	10.10	17/01/2018	13.13	PO	Routine Maintenance Work
Versova Aarey Line 1	IntraState	17/01/2018	11.02	17/01/2018	16.38	PO	Line Maintenance work
Paranda-Barshi	IntraState	17/01/2018	11.05	17/01/2018	13.40	PO	carrying out signature test.
Kandalgaon - Pirangut	IntraState	17/01/2018	11.58	17/01/2018	12.20	T	Distance Protection
Koradi-Ambazari-Ii	IntraState	17/01/2018	13.47	17/01/2018	15.33	PO	Attending Oil Leakage
Nashik-Airoli Knowledge Park	IntraState	17/01/2018	15.05	17/01/2018	16.52	T	Distance Protection
Chalisgaon - Deepnagar	IntraState	17/01/2018	15.07	17/01/2018	20.39	T	for availing outage on deepnagar ict.
Pigasus-Hinjewadi-II	IntraState	17/01/2018	15.25	17/01/2018	16.54	EO	Attending Hot Spot
Parli New Tps - Beed Ckt 2	IntraState	17/01/2018	15.40	17/01/2018	16.40	PO	for testing ct polarity
Boisar-Viraj	IntraState	17/01/2018	16.08	17/01/2018	21.14	HT	to control load of boiser pg ckt 220 kv 3.
Chakan-Chinchwad	IntraState	18/01/2018	08.09	18/01/2018	19.03	PO	line jumpering work.
Dahanu Ghodbunder Line 2	IntraState	18/01/2018	08.46	18/01/2018	19.35	PO	Routine Maintenance Work
Pedhambe - Oni	IntraState	18/01/2018	09.15	18/01/2018	19.30	PO	Routine Maintenance Work
Jambhul - Anandnagar	IntraState	18/01/2018	09.20		Continued.	PO	replacement of circuit breaker.
Badnera-Akola I	IntraState	18/01/2018	09.32		Continued.	PO	isolator replacement.
New Koyna - Loteparshuram	IntraState	18/01/2018	11.19	18/01/2018	17.19	EO	Attending Hot Spot
Vsnl-512 Khadki	IntraState	18/01/2018	11.40	18/01/2018	13.40	PO	Testing Work
512 Khadki- Century Enka	IntraState	18/01/2018	13.40	18/01/2018	16.32	PO	Routine Maintenance Work
Hingoli- Girawali	IntraState	18/01/2018	14.34	18/01/2018	17.11	PO	welding for tower cross arm.
Shivajinagar-Gangapur	IntraState	18/01/2018	14.59	18/01/2018	19.12	PO	replacement of copper clamp.
Kharghar-Borivali ckt I	IntraState	18/01/2018	16.36	18/01/2018	17.01	T	Distance Protection
Nagar-Babhaleshwar Ckt II	IntraState	18/01/2018	21.28	18/01/2018	22.19	T	Distance Protection
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/100 Kv 200 MVA ICT-IV@Kalwa	IntraState	24/11/2017	01.58		Continued.	T	Buchholz PRV Operated(Failed on Internal Fault)
220/132kv 100mva Ptr 2 @Kharepatan	IntraState	16/01/2018	09.05	17/01/2018	18.36	PO	Overhauling Of C B.
220/132 Kv 200 Mva Bbl Ict 2 @Beed	IntraState	17/01/2018	16.42	17/01/2018	17.20	PO	for testing ct polarity.
220/132 Kv 200 Mva Ict - 1 @Harangul	IntraState	17/01/2018	19.04	17/01/2018	23.42	PO	bus isolator jumper replacement work.
220/132 Kv 100mva Cgl Ptr No 6 @Chinchwad	IntraState	18/01/2018	13.40	18/01/2018	15.57	EO	Attending Oil Leakage
220/33kv 100 MVA Transformer 2 @Ghodbunder R/S	IntraState	18/01/2018	14.19	18/01/2018	17.35	PO	Testing Work
220/132/11 Kv 200 Mva Cgl Ict 2 @Amravati	IntraState	18/01/2018	14.38	18/01/2018	17.53	PO	replacement of jumper of newly erected 220 kv auxiliary bus isolator to ct and bus work under les scheme.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage