

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/May/2021 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	96.929	2084.346	1) Gujrat	-2.411	-41.962
2) Hydro	12.538	389.172	2) Madhya Pradesh	6.390	183.885
3) Gas	7.057	159.666	3) Chattisgarh	4.020	94.940
Total MSPGCL	116.524	2633.184	4) Maharashtra	90.882	2270.462
B) 1) APML	16.879	1055.824	5) Goa (Amona)	-0.210	-28.109
2) JSWEL	18.702	312.533	Total	98.671	2479.216
3) VIPL	0.000	0.000	a) Mumbai Schedule	23.685	416.611
4) RPL(AMT)	19.729	499.602	b) Mumbai Drawl	23.495	390.038
5) SWPGPL	5.482	112.019	c) MSEDCL Bilateral *	24.477	589.698
6) Other IPP	8.294	225.849	Include PX	-3.300	73.319
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	23.685	416.611
C) 1) TPCL Thermal	11.882	248.940	Include PX	11.719	172.896
2) TPCL Hydro	1.726	64.469	Standby	0.000	0.000
3) TPCL Gas	3.177	70.751	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.060	183.520	1) MSEDCL	323.500	7367.941
D) STATE			2) Mumbai Discoms	49.340	957.719
1) Thermal	186.957	4722.633	TOTAL STATE	372.840	8325.660
(A1+C1+C4+(B1-B6))					
2) Hydro	14.264	453.641			
(A2+C2)					
3) Gas	10.234	230.417			
(A3+B7+C3)					
4) Wind	56.546	319.283			
6) SOLAR	6.168	120.469			
TOTAL STATE	274.169	5846.443			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 22 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4040	3802	4282	4121
MSPGCL Hydro	478	1162	584	286
MSPGCL Gas	425	236	110	411
MSPGCL Total Generation	4943	5200	4976	4818
Central Sector Receipt	4343	2909	4707	4550
WIND	2603	2648	2112	2324
CPP / IPP Thermal	3015	2459	2977	3059
CPP / IPP Gas	0	0	0	0
SOLAR	426	380	0	0
Exchange with Mumbai	-1226	-982	-509	-1088
MSEDCL DEMAND MET	14104	12614	14263	13663
Load Shedding	0	0	0	0
MSEDCL DEMAND	14104	12614	14263	13663
TPCL GENERATION	543	619	920	640
AEML GENERATION	287	286	502	391
MUMBAI DEMAND	2056	1887	1931	2119
STATE DEMAND MET	16160	14501	16194	15782
STATE DEMAND	16160	14501	16194	15782
Frequency (Hz)	50.03	50.01	49.97	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.16 Hz at 22.01 Hrs	49.8 Hz at 14.11 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 17/May/2021

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	8.24	194.23	373	300
Unit 9	8.42	115.88	386	300
Unit 10	7.89	172.61	375	253
Total	24.55	482.72		
Bhusawal				
Unit 3	0.00	13.68	0	0
Unit 4	7.10	159.32	360	280
Unit 5	7.16	187.02	345	280
Total	14.27	360.03		
Parli				
Unit 6	0.00	17.62	0	0
Unit 7	0.00	24.02	0	0
Unit 8	0.00	26.80	0	0
Total	0.00	68.44		
Chandrapur				
Unit 3	3.07	42.65	142	125
Unit 4	0.00	0.00	0	0
Unit 5	6.90	107.08	290	285
Unit 6	6.91	156.87	300	280
Unit 7	0.00	0.00	0	0
Unit 8	7.82	132.55	481	276
Unit 9	7.66	130.41	447	274
Total	32.35	569.56		
Paras				
Unit 3	3.79	79.39	232	112
Unit 4	0.00	80.20	0	0
Total	3.79	159.58		
Khaparkheda				
Unit 1	2.68	43.92	120	105
Unit 2	0.00	0.00	0	0
Unit 3	3.29	64.93	140	135
Unit 4	3.27	48.20	140	131
Unit 5	8.01	146.90	490	295
Total	17.25	303.96		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.10	70.84	143	120
Unit 5	1.61	69.21	130	0
Total	4.71	140.05		
Uran				
All Units	7.06	159.67	428	0
Total	7.06	159.67		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.33	3.62	25	0
Total	0.33	3.62		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.46	82.44	465	35
Stage 4	1.72	139.69	500	0
Stage 3	2.26	49.54	240	0
Total	7.44	271.67		
Hydro				
KDPH	0.72	12.97	30	30
VTRNA	0.47	14.92	59	0
TILLARI	0.61	8.47	58	0
BHIRA T.R.	0.08	3.55	40	0
SMLHY_PTN	3.22	72.86	143	120
GHATGHAR	0.00	4.72	0	0
Total	5.10	117.50		
Wind				
Total	56.55	319.28	0	0
Total	56.55	319.28		
CPP				
APML(Mus)	16.88	1055.82	0	0
JSWEL(Mus)	18.70	312.53	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	19.73	499.60	0	0
SWPGPL-Mus	5.48	112.02	0	0
Other(Mus)	8.29	225.85	0	0
Total	69.09	2205.83		
SOLAR				
Total	6.17	120.47	0	0
Total	6.17	120.47		
Tata				
Trombay 5	7.46	164.75	426	275
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.90	44.76	117	38
Trombay 7B	1.28	25.99	66	16
Trombay 8	4.42	84.19	228	137
TATA Hydro	1.73	64.47	177	7
Total	16.78	384.16		
AEMIL				
DTPS U-1&2	9.06	183.52	502	284
Total	9.06	183.52		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	96.93	2084.35	MSPGCL Total	116.52	2633.18
			MSPGCL Thml+Gas	103.99	2244.01	Koyna 1,2 & 4 Total	5.18	222.13
			MSPGCL Hydro	12.54	389.17	State Total	274.17	5846.44

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 17/May/2021

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4459	221	388	5068	2160	3564	0	0	5156	4860	-1491	14161	0	14161	2507	16668	49.93
2	4166	216	410	4792	2363	3442	0	0	5468	4682	-1273	14006	0	14006	2381	16387	50.01
3	3998	362	401	4761	2343	3228	0	0	5044	4700	-1160	13872	0	13872	2246	16118	50.01
4	4121	286	411	4818	2324	3059	0	0	4745	4550	-1088	13663	0	13663	2119	15782	50.03
5	4117	244	416	4777	2343	2996	0	0	4638	4868	-1016	13968	0	13968	2033	16001	49.95
6	4105	467	427	4999	2432	3028	0	0	4753	4675	-963	14171	0	14171	1982	16153	49.96
7	4084	589	418	5091	2320	2994	0	54	5115	4815	-902	14372	0	14372	1920	16292	50.01
8	4071	465	417	4953	2667	2998	0	212	5284	4710	-968	14572	0	14572	1938	16510	50.05
9	4040	478	425	4943	2603	3015	0	426	5251	4343	-1226	14104	0	14104	2056	16160	50.03
10	4015	440	428	4883	2491	2969	0	630	4408	4021	-1252	13742	0	13742	2180	15922	50.01
11	4049	382	394	4825	2519	2877	0	653	3791	3496	-1230	13140	0	13140	2261	15401	50.06
12	4046	348	364	4758	2129	2763	0	730	3746	3492	-1175	12697	0	12697	2259	14956	49.97
13	4022	325	209	4556	2402	2450	0	785	3525	3183	-1269	12107	0	12107	2211	14318	49.92
14	3969	322	249	4540	2328	2447	0	824	3299	2522	-1172	11489	0	11489	2083	13572	49.97
15	3950	322	228	4500	2579	2461	0	707	3190	3173	-1168	12252	0	12252	2016	14268	49.95
16	3859	939	237	5035	2546	2436	0	570	2636	2824	-1117	12294	0	12294	1961	14255	50.03
17	3802	1162	236	5200	2648	2459	0	380	2963	2909	-982	12614	0	12614	1887	14501	50.01
18	3732	1323	218	5273	2306	2463	0	179	3233	2814	-884	12151	0	12151	1818	13969	50.01
19	3670	1052	236	4958	2241	2484	0	18	3795	3844	-566	12979	0	12979	1839	14818	50.00
20	3795	787	223	4805	2183	2627	0	0	4611	4568	-433	13750	0	13750	1862	15612	49.96
21	4147	618	122	4887	2137	2833	0	0	4758	4598	-464	13991	0	13991	1888	15879	49.97
22	4282	584	110	4976	2112	2977	0	0	5103	4707	-509	14263	0	14263	1931	16194	49.97
23	4218	368	90	4676	2297	3172	0	0	5269	5080	-577	14648	0	14648	1989	16637	50.01
24	4212	238	0	4450	2073	3344	0	0	5301	5237	-610	14494	0	14494	1973	16467	50.01
MUs	96.93	12.54	7.06	116.52	56.55	69.09	0.00	6.17	105.08	98.67	-23.49	323.50	0.00	323.50	49.34	372.84	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 17/May/2021

Position as on 6.30 Hrs of 18/May/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Chandrapur Unit 4	210	16/03/2021	08.08		Continued.	Boiler Tube Leakage(converted to Capital overhaul)	
MSPGCL	Koyna Unit 6	80	22/04/2021	12.00		Continued.	UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021)	21/06/2021
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Nasik Unit 3	210	03/12/2020	06.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).	
MSPGCL	Koyna Unit 11	80	19/01/2021	10.05		Continued.	Tripped on stator earth fault (will not be available till dt.24.05.21)	
MSPGCL	Chandrapur Unit 7	500	20/02/2021	23.43		Continued.	Generator Earth Fault.	
IPP	JSW (J) U4	300	11/04/2021	03.02		Continued.	NO SCHEDULE.	
MSPGCL	Khaparkheda Unit 2	210	15/04/2021	16.54		Continued.	Critical coal stock position	
MSPGCL	Koradi Unit 6	210	27/04/2021	19.59		Continued.	Zero Schedule.	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Zero Schedule.	
MSPGCL	Bhusawal Unit 3	210	04/05/2021	20.00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 6	250	04/05/2021	20.00		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 7	250	05/05/2021	19.00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 8	250	06/05/2021	19.45		Continued.	Zero Schedule	
IPP	Adani U-3	660	14/05/2021	17.29	18/05/2021	00.41	Low furnace pressure	
MSPGCL	Paras Unit 4	250	15/05/2021	12.36		Continued.	Coal mill problem.	
IPP	Adani U-4	660	16/05/2021	10.01		Continued.	Zero Schedule.	
IPP	Adani U-1	660	16/05/2021	17.57		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Uran Unit 5	108	17/05/2021	11.52		Continued.	Due to jerk	
IPP	Adani U-5	660	17/05/2021	12.05		Continued.	Zero schedule.	
IPP	SWPGPL U-3	135	17/05/2021	12.13		Continued.	Scrapper conveyer problem.	
MSPGCL	Nasik Unit 5	210	17/05/2021	12.50		Continued.	Zero schedule.	
MSPGCL	Uran Unit 8	108	17/05/2021	20.15		Continued.	Gas shortage	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/May/2021

Position as on 6.30 Hrs of 18/May/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit B0	120	17/05/2021	20.15		Continued.	Gas shortage	
MSPGCL	Uran Unit 6	108	17/05/2021	22.59		Continued.	Gas shortage.	
MSPGCL	Uran Unit A0	120	17/05/2021	22.59		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	17/05/2021	23.29		Continued.	Gas shortage	
TPC-G	Trombay 7A	120	17/05/2021	23.50		Continued.	Gas shortage	
IPP	SWPGPL U-4	135	18/05/2021	04.40	18/05/2021	08.23	Boiler Flame Loss	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/May/2021

Statement-VII

Position as on 6.30 Hrs of 18/May/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar I	InterState	13/05/2021	20.45	17/05/2021	04.59	HT	Over Voltage(RFC 16.00)
Dabhol Nagothane I	InterState	16/05/2021	18.12	17/05/2021	01.51	T	Distance Protection, Z-2, Y-PH, 3.785KA,132.4KM From NAGOTHANE.
Dhule Sar'Sarovar I	InterState	18/05/2021	14.36		Continued.	HT	Over Voltage
Babhleshwar - RIPL(Nashik)	IntraState	18/03/2021	15.48		Continued.	PO	Hot spot attending.
karad -kolhapur-I	IntraState	16/05/2021	17.39	18/05/2021	10.22	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	16/05/2021	18.11	17/05/2021	05.55	HT	Over Voltage
Padghe - Kalwa- I	IntraState	17/05/2021	10.05	17/05/2021	10.52	T	Line tripped and DT received only at Padgha end.
Padghe - Kalwa- I	IntraState	17/05/2021	12.48	17/05/2021	21.11	T	Distance Protection
Kala Kudus Ckt-II	IntraState	17/05/2021	17.40	17/05/2021	18.31	T	Distance Protection
Kala Kudus Ckt-II	IntraState	17/05/2021	18.50	18/05/2021	00.02	T	Distance Protection
Khadka-Aurangabad (Waluj)	IntraState	18/05/2021	01.53		Continued.	HT	Over Voltage
Padghe - Nagothane - I	IntraState	18/05/2021	01.53	18/05/2021	10.33	HT	Over Voltage
Karad - Talandge Ckt 2	IntraState	18/05/2021	12.56		Continued.	EO	Attending Hot Spot On 29D B PH Isolator Clamp line side.(18/05/2021 RFC 15:35).
karad -kolhapur-II	IntraState	18/05/2021	12.56	18/05/2021	15.35	EO	Attending Hot Spot On Isolator.
Koradi 2-IEPL	IntraState	18/05/2021	16.23	18/05/2021	22.37	T	Distance Protection
400 KV ICT Outages/Trippings							
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	IntraState	10/08/2020	09.58		Continued.	PO	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.
400/220/33 Kv 500 MVA ICT-III @Parali (Girwali)	IntraState	16/05/2021	16.02	17/05/2021	01.01	T	Tripped on NDR.
400/220/33 Kv 315 Mva Ict 2 @Parali (Girwali)	IntraState	17/05/2021	01.28	17/05/2021	03.15	EO	Attending Red Hot Spot Om R-PH LV Bushing.
400/220 KV 500 MVA ICT I @ Kudus	IntraState	17/05/2021	10.55	17/05/2021	18.53	T	Tripped on NDR.
400/220 kv 500 MVA ICT-III @ Kalwa	IntraState	17/05/2021	11.23	17/05/2021	11.52	HT	Sparking on bus isolator.
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	17/05/2021	17.23	17/05/2021	21.57	T	Tripped On Buchholz.
400/220 Kv 500 MVA ICT-III @Kalwa	IntraState	17/05/2021	20.30	17/05/2021	22.18	HT	Due to sparking on bus isolator.
400/220 Kv 315 Mva Ict -2 @New Koyna	IntraState	18/05/2021	11.24	18/05/2021	14.25	EO	Sparking Observed At 29B Bus Isolator.
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule(Charge from Mudshingi end only)
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule(Close at Chikodi end only)
Borivali - Tarapur	InterState	17/05/2021	16.32		Continued.	T	Distance Protection(18/05/2021 Trial failed 18:24).
Boisar(MS) - Boisar (PG) - I	InterState	18/05/2021	04.14	18/05/2021	13.01	T	Distance Protection
Parli(U-VIII) GCR CKT	IntraState	16/05/2021	15.41	17/05/2021	01.11	T	R PH LA Burst.
Adlabs - Pedambe	IntraState	16/05/2021	16.00	17/05/2021	18.29	T	BUS BAR Operated At PEDAMBE.
Vasai Kamba	IntraState	17/05/2021	06.02	17/05/2021	16.39	T	Distance Protection
Goregaon Versova Line 2	IntraState	17/05/2021	08.46	17/05/2021	12.35	T	Distance Protection
Bombay Dyeing - Sahara	IntraState	17/05/2021	10.45	17/05/2021	15.36	T	Distance Protection
Aurangabad (waluj)-Taptitanda ckt-2	IntraState	17/05/2021	11.11	17/05/2021	14.56	PO	LMU replacement work.
Uran - Apta II	IntraState	17/05/2021	11.51	17/05/2021	12.10	T	Distance Protection

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/May/2021

Statement-VII

Position as on 6.30 Hrs of 18/May/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Uran - Apta III	IntraState	17/05/2021	12.37	17/05/2021	19.53	T	Distance Protection
Trombay - Mulund	IntraState	17/05/2021	12.45	17/05/2021	14.57	T	Distance Protection
Padgha-Temghar-II	IntraState	17/05/2021	14.12	17/05/2021	17.59	T	Distance Protection
Padgha - Temghar I	IntraState	17/05/2021	14.16	17/05/2021	17.19	T	Distance Protection
Ghatghar - Bapgaon	IntraState	17/05/2021	14.20	17/05/2021	16.25	T	Distance Protection
Trombay - Mulund	IntraState	17/05/2021	15.14	18/05/2021	18.00	T	Distance Protection
Nalasopara-Boisar	IntraState	17/05/2021	15.52	17/05/2021	19.10	T	Distance Protection
Ghatghar - Bapgaon	IntraState	17/05/2021	17.25	17/05/2021	18.27	EO	Restrining of earth wire.
Trombay-Chembur Line 1	IntraState	17/05/2021	17.32	17/05/2021	19.35	T	Distance Protection
Apta - Taloja	IntraState	17/05/2021	17.42	17/05/2021	20.13	T	Distance Protection
BOISAR BORIVALI	IntraState	17/05/2021	19.35	17/05/2021	22.42	T	Distance Protection
Temghar - Kalwa	IntraState	18/05/2021	01.45	18/05/2021	03.36	T	Y-PH PT burst at Temghar.
Padgha-Temghar-II	IntraState	18/05/2021	01.45	18/05/2021	03.36	T	Y-PH PT burst at Temghar.
Goregaon Versova Line 2	IntraState	18/05/2021	02.56	18/05/2021	06.35	T	Distance Protection
512 Khadki- Century Enka	IntraState	18/05/2021	09.57	18/05/2021	12.32	EO	Due to Compressor Problem CB in Lock out position.
Jejuri-Phursungi ckt-2	IntraState	18/05/2021	10.30	18/05/2021	12.06	PO	Attending Hot spot by Tightning NutBolt by Hotline L.N.-2, B Phase, Theur Side-70 degree L.N.-2, B Phase, Jejuri Side-63degree & L.N.-71 ,Y Phase, Phursungi Side-51 Degree.
Theur-Phursungi ckt-2	IntraState	18/05/2021	10.35	18/05/2021	12.10	PO	Attending Hot spot by Tightning NutBolt by Hotline L.N.-2, B Phase, Theur Side-70 degree L.N.-2, B Phase, Jejuri Side-63degree & L.N.-71 ,Y Phase, Phursungi Side-51 Degree.
Pedambe-Nerle	IntraState	18/05/2021	14.45	18/05/2021	19.45	EO	BUS Isolator Problem.
Eklahara-(Ocr)(Nashik)-Navasari I	IntraState	18/05/2021	15.21		Continued.	T	Distance Protection(18/05/2021 Trial failed 17:21 hrs.)
Dahanu Ghodbunder Line 1	IntraState	18/05/2021	16.11	18/05/2021	17.20	EO	Removal of foreign material (Cloth) hanging on insulator and tower structure no. LS 51.
Adlabs - Pedambe	IntraState	18/05/2021	17.00	18/05/2021	19.40	EO	BUS Isolator Problem.
Pedhambe - Oni	IntraState	18/05/2021	17.08	18/05/2021	19.55	PO	BUS Isolator Problem.
Pedambe-Pophali	IntraState	18/05/2021	17.17	18/05/2021	19.35	EO	BUS Isolator Problem.
Main bus section-II @ Pedambe	IntraState	18/05/2021	17.25	18/05/2021	20.15	EO	BUS Isolator Problem.
Dahanu Ghodbunder Line 2	IntraState	18/05/2021	17.31	18/05/2021	18.14	EO	Removal of foreign material (Cloth) hanging on insulator and tower structure no. LS 51.
Nalasopara-Boisar	IntraState	18/05/2021	19.30	18/05/2021	20.58	EO	For Safety Purpose To Attend Decapping On Multi CKT Tower.
220 KV ICT Outages/Trippings							
220/22 Kv 50 Mva Emco Ptr 2 @Colourchem	IntraState	15/05/2021	12.05		Continued.	T	Trip on differential protection.
220/100 Kv 200 Mva Vijai Ict 3 @Trombay	IntraState	17/05/2021	09.31	17/05/2021	10.47	T	Bus br protection and master trip.
220/132 Kv 200 MVA ICT I @Dhule	IntraState	17/05/2021	09.35	17/05/2021	12.06	PO	Y-PH OLTC top man hole oil leakage attending work.
220/100 Kv 200 MVA ICT-I @Borivali	IntraState	17/05/2021	17.09	17/05/2021	21.17	T	ICT tripped on 100KV bus fault.
220/132kv 100MVA ICT @ KALWAN (BHENDI)	IntraState	18/05/2021	11.10	18/05/2021	12.32	PO	For diagnostic testing & pre monsoon maintenance work.
220/33kv 125 Mva Transformer 5 @Aarey R/S	IntraState	18/05/2021	13.01	18/05/2021	17.15	EO	Attaining Transformer Buchholz relay alarm.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage