

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/May/2023 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	183.034	2773.674	1) Gujrat	-1.173	-59.652
2) Hydro	32.151	329.069	2) Madhya Pradesh	7.956	115.512
3) Gas	5.489	98.173	3) Chattisgarh	3.800	90.570
Total MSPGCL	220.674	3200.916	4) Maharashtra	193.673	3436.126
B) 1) APLM	67.949	862.296	5) Goa (Amona)	-1.577	-21.683
2) JSWEL	19.272	347.784	Total	202.679	3560.873
3) VIPL	0.000	0.000	a) Mumbai Schedule	39.280	660.783
4) RPL(AMT)	18.246	415.390	b) Mumbai Drawl	44.066	726.820
5) SWPGPL	10.767	164.910	c) MSEDCL Bilateral *	87.528	1623.851
6) Other IPP	9.364	188.955	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	39.277	660.780
C) 1) TPCL Thermal	13.144	191.940	Include PX	0.000	0.000
2) TPCL Hydro	6.133	71.199	Standby	0.003	0.003
3) TPCL Gas	2.553	44.958	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.932	169.584	1) MSEDCL	529.210	8393.501
D) STATE			2) Mumbai Discoms	76.828	1204.501
1) Thermal	332.708	5114.533	3) Other Discoms	10.495	176.169
(A1+C1+C4+(B1-B6))			TOTAL STATE	616.533	9774.171
2) Hydro	38.284	400.268			
(A2+C2)					
3) Gas	8.042	143.131			
(A3+B7+C3)					
4) Wind	17.505	289.284			
6) SOLAR	17.315	266.082			
TOTAL STATE	413.854	6213.298			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	7610	7643	7780	7578
MSPGCL Hydro	1120	1148	1921	572
MSPGCL Gas	212	214	221	249
MSPGCL Total Generation	8942	9005	9922	8399
Central Sector Receipt	9908	9296	7756	8574
WIND	275	562	971	598
CPP / IPP Thermal	4050	5632	5635	5065
CPP / IPP Gas	0	0	0	0
SOLAR	2256	1368	0	652
Exchange with Mumbai	-2447	-2243	-1656	-1743
MSEDCL DEMAND MET	22516	23138	22156	21106
Load Shedding	0	0	0	0
MSEDCL DEMAND	22516	23138	22156	21106
TPCL GENERATION	727	1039	1187	596
AEML GENERATION	468	502	466	294
MUMBAI DEMAND	3642	3784	3309	2633
OTHER DISCOM DEMAND	468	482	472	439
STATE DEMAND MET	26626	27404	25937	24178
STATE DEMAND	26626	27404	25937	24178
Frequency (Hz)	49.95	49.94	49.99	49.96

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.21 Hz at 17:02 Hrs	49.75 Hz at 09:47 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.98	73.14	185	160
Unit 8	14.39	177.43	605	585
Unit 9	13.36	213.95	594	522
Unit 10	13.11	138.03	585	515
Total	44.84	602.54		
Bhusawal				
Unit 3	3.42	56.76	160	130
Unit 4	9.60	128.79	435	285
Unit 5	11.00	175.32	480	435
Total	24.01	360.87		
Parli				
Unit 6	0.00	77.76	0	0
Unit 7	5.04	63.58	245	144
Unit 8	4.74	79.86	233	146
Total	9.77	221.20		
Chandrapur				
Unit 3	3.75	61.73	166	132
Unit 4	3.78	51.25	165	129
Unit 5	9.35	125.06	410	290
Unit 6	9.60	154.77	430	300
Unit 7	9.98	154.88	440	306
Unit 8	11.68	150.99	500	450
Unit 9	11.43	182.83	500	403
Total	59.57	881.50		
Paras				
Unit 3	5.23	80.64	228	205
Unit 4	5.31	83.76	237	140
Total	10.54	164.40		
Khaparkheda				
Unit 1	3.25	51.76	140	125
Unit 2	3.22	51.52	140	128
Unit 3	4.24	66.62	184	147
Unit 4	4.49	71.74	194	161
Unit 5	10.93	169.08	460	450
Total	26.14	410.71		
Nasik				
Unit 3	4.08	15.62	183	136
Unit 4	4.10	68.42	182	145
Unit 5	0.00	48.42	0	0
Total	8.18	132.45		
Uran				
All Units	5.49	98.17	254	208
Total	5.49	98.17		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.01	0.20	5	0
Total	0.01	0.20		
Koyna				
Stage 1-2	5.34	68.31	560	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	17.34	145.72	1012	213
Stage 3	5.32	47.22	320	80
Total	28.01	261.25		
Hydro				
KDPH	0.65	11.80	27	27
VTRNA	1.17	17.06	60	0
TILLARI	0.00	0.23	0	0
BHIRA T.R.	0.42	3.99	80	0
SMLHY_PTN	1.89	34.55	85	74
GHATGHAR	0.00	0.00	0	0
Total	4.13	67.62		
Wind				
Total	17.50	289.28	0	0
Total	17.50	289.28		
CPP				
APML(Mus)	67.95	862.30	0	0
JSWEL(Mus)	19.27	347.78	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	18.25	415.39	0	0
SWPGPL-Mus	10.77	164.91	0	0
Dhariwal	0.00	16.14	0	0
IEPL	5.36	84.79	271	175
Other(Mus)	4.01	88.02	0	0
Total	125.60	1979.34		
SOLAR				
Total	17.32	266.08	0	0
Total	17.32	266.08		
Tata				
Trombay 5	8.40	125.26	419	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.46	25.94	108	36
Trombay 7B	1.09	19.01	64	32
TATA Hydro	6.13	71.20	443	101
Trombay 8	4.74	66.68	229	128
Total	21.83	308.10		
AEML				
DTPS U-1&2	10.93	169.58	502	294
Total	10.93	169.58		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	183.03	2773.67	MSPGCL Total	220.67	3200.92
			MSPGCL Thml+Gas	188.52	2871.85	Koyna 1,2 & 4 Total	22.68	214.03
			MSPGCL Hydro	32.15	329.07	State Total	413.85	6213.30

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 17/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7455	1885	253	9593	1213	5840	0	0	7545	7478	-1583	22147	0	0	22147	3196	394	25737	49.98
2	7599	1786	253	9638	1126	5779	0	0	7535	7230	-1413	21984	0	0	21984	2977	376	25337	50.00
3	7687	1574	254	9515	1050	5739	0	0	7212	7041	-1363	21640	0	0	21640	2780	342	24762	50.02
4	7700	911	254	8865	1069	5703	0	0	7585	7573	-1355	21523	0	0	21523	2626	332	24481	49.99
5	7739	836	253	8828	978	5618	0	0	7777	7886	-1383	21574	0	0	21574	2553	353	24480	49.92
6	7720	1184	254	9158	935	5679	0	0	7755	7858	-1407	21858	0	0	21858	2543	365	24766	49.99
7	7702	685	253	8640	747	5496	0	197	8216	8362	-1582	21450	0	0	21450	2511	410	24371	49.97
8	7578	572	249	8399	598	5065	0	652	8719	8574	-1743	21106	0	0	21106	2633	439	24178	49.96
9	6976	1292	244	8512	477	4305	0	1289	8972	9046	-1973	21194	0	0	21194	2948	462	24604	49.96
10	7550	1213	234	8997	403	4183	0	1753	9212	9225	-2071	22022	0	0	22022	3288	468	25778	49.93
11	7610	1068	223	8901	384	4220	0	2177	9759	9571	-2322	22460	0	0	22460	3533	471	26464	49.97
12	7610	1120	212	8942	275	4050	0	2256	10012	9908	-2447	22516	0	1	22516	3642	468	26626	49.95
13	7465	1118	209	8792	322	4021	0	2188	10207	10222	-2413	22658	0	0	22658	3651	474	26783	49.94
14	7442	1021	209	8672	357	4109	0	2083	10005	10158	-2388	22536	0	0	22536	3583	455	26574	50.01
15	7560	1143	212	8915	415	5097	0	1944	9899	9595	-2317	23173	0	22	23173	3703	476	27352	49.93
16	7643	1148	214	9005	562	5632	0	1368	9395	9296	-2243	23138	0	56	23138	3784	482	27404	49.94
17	7696	1254	212	9162	709	5577	0	972	8686	8661	-2123	22473	0	8	22473	3720	485	26678	50.01
18	7770	1218	220	9208	774	5503	0	394	8431	8724	-1985	22114	0	11	22114	3564	504	26182	50.04
19	7806	1038	222	9066	891	5474	0	42	8697	8389	-1941	21434	0	0	21434	3348	487	25269	50.02
20	7780	1921	221	9922	971	5635	0	0	7806	7756	-1656	22156	0	0	22156	3309	472	25937	49.99
21	7750	2052	208	10010	879	5629	0	0	7423	7369	-1609	21806	0	0	21806	3255	472	25533	49.99
22	7739	2054	208	10001	829	5683	0	0	7276	7251	-1551	21768	0	0	21768	3190	445	25403	50.00
23	7722	2029	208	9959	786	5747	0	0	7496	7792	-1573	22277	288	0	22565	3218	434	26217	50.04
24	7735	2029	210	9974	755	5814	0	0	7640	7714	-1625	22201	450	0	22651	3273	431	26355	50.08
MUs	183.03	32.15	5.49	220.67	17.51	125.60	0.00	17.32	203.26	202.68	-44.07	529.21	0.74	0.10	529.95	76.83	10.49	617.27	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)ELR done at 132kV MIDC Nagar S/S due to overloading of 132kV MIDC nagar-Sonewadi line.2)FLS for load management after LTS is operated.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/May/2023

Position as on 6.30 Hrs of 18/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
IPP	RPL(AMT) U-4	270	01/05/2023	15:30		Continued.	Coal Shortage	
MSPGCL	Uran Unit 6	108	10/05/2023	02:00		Continued.	Zero Schedule.	
MSPGCL	Nasik Unit 5	210	13/05/2023	22:53		Continued.	Unit-05 subjected to Case IV Phase III Tolling immediately from 22:53 Hrs dt.13.05.2023	
MSPGCL	Parli Unit 6	250	15/05/2023	23:43		Continued.	Boiler Tube Leakage	18/05/2023
IPP	RPL(AMT) U-2	270	16/05/2023	23:00		Continued.	Ash Evacuation Problem.	19/05/2023
TPC-G	Trombay 7A	120	18/05/2023	00:15		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	18/05/2023	00:15		Continued.	Gas shortage	
MSPGCL	Koyna STG-IV Unit-2	250	18/05/2023	04:00	18/05/2023	06:51	Generator cooler cold air temperature high and synchronization problem.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 17/May/2023

Statement-VII

Position as on 6.30 Hrs of 18/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Tripping							
400KV TIE BAY (419) STATION T/F 3 @ RPL (AMT)-NANDGAONPETH	InterState	16/05/2023	06:21			PO	ST-3 Tie bay following work to be carried out:- 1. total 3 nos. bay CT testing work. 2. ST-3 tie bay relay testing work 3. ST-3 tie breaker testing work(DCRM , CRM and timing testing) 4. ST-3 Tie bay isolator
TIE BAY (412) of THAPTITANDA @ DEEPNAGAR	IntraState	15/05/2023	10:53	17/05/2023	20:51	PO	For servicing & overhauling of 400kv AREVA make THAPTITANDA Line Tie C.B. Mechanism
TIE BAY (408) OF RPL CKT-1 AND AKOLA-1 CKT-1 @ AKOLA 2	IntraState	17/05/2023	10:35	17/05/2023	13:50	PO	DGA Test of Current Transformer
TIE BAY - 405 OF 765/400kV 1500MVA ICT & FUTURE BAY @ AKOLA 2	IntraState	17/05/2023	16:03	17/05/2023	17:35	PO	DGA Test of Current Transformer
400 KV MAINBAY Outages/Tripping							
400KV MAIN BAY (419) STATION TF 3 @ RPL (AMT)-NANDGAONPETH	InterState	16/05/2023	06:21			PO	ST-3 (419bay) following work to be carried out 1. all three poles circuit breakers maintenance and testing work(DCRM,timing and CRM testing) 2. 3 nos. Bay CT tan testing work 3. 419 Bay protection relay testing work
400 KV LINE Outages/Tripping							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
CHANDRAPUR - BHADRAVATI CKT - 1	InterState	16/05/2023	07:42	17/05/2023	21:30	PO	Group Relay (Self-resetting) retrofitting works at GCR end. Line TLM Works.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
220 KV KORADI (400 KV) - BUTIBORI CKT	IntraState	12/05/2023	08:12	17/05/2023	13:50	HT	loop in loop out arrangement for 220 kv abhijeet- ambazari & koradi - butibori tss ckt. 1) removing of cp jumper at loc no.09 & 17. 2) at location no 17 loop in loop out arrangement to be done 3) at location no 09 loop in loop out arrangement to be done.
LONIKAND I - KOYNA STAGE-IV	IntraState	15/05/2023	08:58			PO	400kv CB O/H work by shifting on TBC
PARLI - KARJAT CKT - 1	IntraState	16/05/2023	20:58	17/05/2023	00:05	EO	between span no-123-124 Top Ph hanging of cotton cloth is found
AKOLA-NANDGAONPETH (RPL-AMT)	IntraState	17/05/2023	06:26	17/05/2023	19:44	PO	String replacement work on 400 kV Akola- Nandgaonpeth Line will be carried out by engaging agency which are detected punctured in PID testing.
THAPTI TANDA - AURANGABAD (WALUJ)	IntraState	17/05/2023	09:55	17/05/2023	19:05	PO	Broken Disc insulator replacement work and other annual maintenance work
BUS COUPLER @ NEW KOYNA	IntraState	17/05/2023	10:18	17/05/2023	20:01	PO	Diagnostic testing & Relay testing work , Routine maint. Work & Pre-Monsoon maintenance
PADGHE - NAGOTHANE CKT - 2	IntraState	17/05/2023	13:33	17/05/2023	19:51	PO	FOR STRING REPLACEMENT WORK

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 17/May/2023

Statement-VII

Position as on 6.30 Hrs of 18/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PADGHE - KALWA CKT - 1	IntraState	18/05/2023	00:19	18/05/2023	05:43	PO	1)Removing of Bunching work for ERS-3. Normalization of circuit. 2) Routine Maintenance & Insulator cleaning work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	25/04/2023	10:41	18/05/2023	02:23	PO	For termination of power cable
STATION TRANSFORMER - 3 @ NANDGAON PETH	IntraState	16/05/2023	06:21			PO	ST-3 transformer oil leakage arresting, maintenance , diagnostic testing, Metering CT and CVT testing and ST-3 transformer protection relay testing work. ST-3 transformer painting work.
400/220/33 KV 500 MVA ICT - 2 @ DHULE	IntraState	17/05/2023	10:19	17/05/2023	13:33	PO	Pre-monsoon activity work
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	17/05/2023	22:11	17/05/2023	22:59	HT	EMERGENCY H/T DUE TO HEAVY SPARKING ON Y-PH PG ISOLATOR
220 KV TBC Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	17/05/2023	09:29	17/05/2023	20:09	HT	H/T for load management
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
AMBAZARI-ABHIJEET	IntraState	12/05/2023	08:38	17/05/2023	14:07	HT	Loop in loop out arrangement for 220 kv abhijeet- ambazari & koradi - butibori tss ckt. 1) removing of cp jumper at loc no.09 & 17. 2) at location no 17 loop in loop out arrangement to be done 3) at location no 09 loop in loop out arrangement to be done.
KARAD - DASGAON	IntraState	16/05/2023	10:40			PO	For erection & stringing of In line narrow base multi circuit tower (Loc No.145) of new 220kV Karad -Koyana line.
MAIN BUS - 1 @ BOISAR II	IntraState	17/05/2023	00:17	17/05/2023	04:43	EO	1] 6 Nos. of Insulator String Replacement work due to poor PID values. Hot spot attending work :- 2] 220kV PGCIL line No-2 A bus isolator Y phase hotspot on Iso jaw(connected to A bus):-80°C 3] 220kV PGCIL line No-2 A bus isolator R phase hotspot on Iso Palm (connected to A bus):-87°C
ALEPHATA-PARGAON(KATHAPUR)	IntraState	17/05/2023	07:52	17/05/2023	18:24	HT	H/T for load management
BUTIBORI 3 - WARDHA	IntraState	17/05/2023	08:14	17/05/2023	13:10	HT	For diagnostic testing and routine maintainance work.
TALANDGE - SAWANTWADI	IntraState	17/05/2023	08:53	17/05/2023	19:05	PO	Cold washing of insulators.
OLD GCR PARLI - GIRWALI CKT - II	IntraState	17/05/2023	09:20	17/05/2023	11:40	HT	Routine maintainance work.
TALANDAGE - FIVE STAR MIDC 2	IntraState	17/05/2023	09:41	17/05/2023	16:58	PO	For disc insulator string cleaning by chemical method.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/May/2023

Statement-VII

Position as on 6.30 Hrs of 18/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NAGOTHANE - WADKHAL (GIS) CKT-2	IntraState	17/05/2023	09:43	17/05/2023	18:17	PO	Replacement of insulator, routine maintenance & emergency tree cutting work
WATHAR - MUDSHINGI 3 LINE	IntraState	17/05/2023	09:59	17/05/2023	16:08	HT	H/T for load management
PETH- MUDSHINGI 1 LINE	IntraState	17/05/2023	09:59	17/05/2023	16:08	HT	H/T for load management
KHAPERKHEDA - KALMESHVAR CKT	IntraState	17/05/2023	12:22	17/05/2023	15:02	HT	Relay testing work.
LOTEPARSHURAM- DASTURI LINE	IntraState	17/05/2023	12:30	17/05/2023	18:00	PO	1) For cold washing of Line insulator strings. 2) Replacement of R ph CT of 220KV Dasturi line having higher Tan-delta values at 220KV Lote s/s.
VANKUSWADE - AJINKYATARA	IntraState	17/05/2023	15:40	17/05/2023	19:50	PO	Cold line washing of insulator strings
220 KV DONDAICHA - DHULE (400 KV) CKT	IntraState	17/05/2023	16:18	17/05/2023	19:29	HT	Attending red hot of b phase wavetrap bottom which was found during thermovision and bay maintenance work.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/33 KV 50 MVA 1 PTR @ SHIRSUPHAL	IntraState	17/05/2023	08:02	17/05/2023	11:34	PO	Outage for premonsoon maintenance and quarterly maintenance work
220/132 KV 150 MVA ICT 2 @ EKLARE (GCR)	IntraState	17/05/2023	08:54	17/05/2023	15:03	PO	Premonsoon maintenance work.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	17/05/2023	10:00	17/05/2023	14:02	PO	Outage is required for Nitrogen fire fighting maintenance work
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KHOPOLI - BHIVPURI CKT - 1	IntraState	17/05/2023	05:31	17/05/2023	11:12	PO	R/M AND TESTING
BHIRA (T) - KHOPOLI 2	IntraState	17/05/2023	12:00	17/05/2023	19:40	PO	Project Work - Augmentation of OPGW communication link from 6 Core to 48 Core of Bhira Karanjade Link
BHIRA (T) - KHOPOLI 2	IntraState	18/05/2023	06:36			PO	Project Work - Augmentation of OPGW communication link from 6 Core to 48 Core of Bhira Karanjade Link

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage