

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Jun/2022 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	168.503	2803.202	1) Gujrat	-3.295	-98.788
2) Hydro	15.168	213.213	2) Madhya Pradesh	8.497	72.367
3) Gas	3.447	75.366	3) Chattisgarh	3.670	41.330
Total MSPGCL	187.118	3091.781	4) Maharashtra	164.782	2871.563
B) 1) APLM	71.582	1218.706	5) Goa (Amona)	-1.031	-16.345
2) JSWEL	16.436	296.446	Total	172.623	2870.127
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.999	576.792
4) RPL(AMT)	25.394	428.648	b) Mumbai Drawl	37.952	636.369
5) SWPGPL	9.362	143.126	c) MSEDCL Bilateral *	76.475	1198.375
6) Other IPP	11.585	240.580	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.999	576.584
C) 1) TPCL Thermal	14.033	259.818	Include PX	0.000	0.000
2) TPCL Hydro	4.303	82.187	Standby	0.000	0.209
3) TPCL Gas	1.898	28.771	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.477	182.930	1) MSEDCL	473.854	8098.526
D) STATE			2) Mumbai Discoms	69.663	1190.076
1) Thermal	328.372	5573.456	3) Other Discoms	9.372	160.236
(A1+C1+C4+(B1-B6))			TOTAL STATE	552.889	9448.838
2) Hydro (A2+C2)	19.471	295.400			
3) Gas (A3+B7+C3)	5.345	104.137			
4) Wind	17.472	443.015			
6) SOLAR	9.606	162.702			
TOTAL STATE	380.266	6578.710			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	7077	7012	7001	7002
MSPGCL Hydro	759	869	680	264
MSPGCL Gas	139	139	141	145
MSPGCL Total Generation	7975	8020	7822	7411
Central Sector Receipt	8631	8484	6285	6795
WIND	168	292	1490	687
CPP / IPP Thermal	4995	5418	6001	5651
CPP / IPP Gas	0	0	0	0
SOLAR	1234	1022	0	0
Exchange with Mumbai	-2020	-1981	-1407	-1184
MSEDCL DEMAND MET	20548	20856	19777	19046
Load Shedding	0	0	0	0
MSEDCL DEMAND	20548	20856	19777	19046
TPCL GENERATION	839	864	1075	594
AEML GENERATION	494	474	493	469
MUMBAI DEMAND	3353	3319	2975	2247
OTHER DISCOM DEMAND	435	399	414	314
STATE DEMAND MET	24336	24574	23166	21607
STATE DEMAND	24336	24574	23166	21607
Frequency (Hz)	50.00	50.00	49.97	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.16 Hz at 01:34 Hrs	49.77 Hz at 18:13 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/Jun/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.12	72.18	180	155
Unit 7	0.00	0.00	0	0
Unit 8	10.80	210.08	533	380
Unit 9	12.62	194.69	549	489
Unit 10	12.82	200.40	570	457
Total	40.36	677.35		
Bhusawal				
Unit 3	3.21	56.98	150	115
Unit 4	10.44	174.19	465	380
Unit 5	10.69	155.82	465	415
Total	24.34	386.99		
Parli				
Unit 6	5.58	82.97	250	170
Unit 7	5.19	74.23	238	155
Unit 8	3.15	53.17	135	125
Total	13.92	210.37		
Chandrapur				
Unit 3	3.08	49.57	130	115
Unit 4	2.96	50.98	129	118
Unit 5	8.56	144.43	370	340
Unit 6	9.17	155.73	405	355
Unit 7	0.00	113.41	0	0
Unit 8	11.01	182.67	480	423
Unit 9	10.86	132.89	466	440
Total	45.64	829.68		
Paras				
Unit 3	5.53	82.60	240	220
Unit 4	5.19	78.10	236	174
Total	10.72	160.70		
Khaparkheda				
Unit 1	3.28	54.01	155	115
Unit 2	3.65	59.36	155	145
Unit 3	4.19	70.25	183	160
Unit 4	0.00	13.16	0	0
Unit 5	11.31	183.08	480	450
Total	22.42	379.86		
Nasik				
Unit 3	3.72	64.69	163	130
Unit 4	3.78	49.75	168	142
Unit 5	3.60	43.80	168	126
Total	11.10	158.25		
Uran				
All Units	3.45	75.37	155	138
Total	3.45	75.37		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	4.66	0	0
Total	0.00	4.66		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.91	50.75	350	40
Stage 4	4.55	38.45	500	0
Stage 3	1.33	21.40	160	0
Total	8.79	110.60		
Hydro				
KDPH	0.00	7.95	0	0
VTRNA	0.00	0.00	0	0
TILLARI	0.44	3.26	58	0
BHIRA T.R.	0.16	4.61	77	0
SMLHY_PTN	5.28	80.36	231	202
GHATGHAR	0.50	1.78	129	0
Total	6.38	97.95		
Wind				
Total	17.47	443.02	0	0
Total	17.47	443.02		
CPP				
APML(Mus)	71.58	1218.71	0	0
JSWEL(Mus)	16.44	296.45	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.39	428.65	0	0
SWPGPL-Mus	9.36	143.13	0	0
Other(Mus)	11.58	240.58	0	0
Total	134.36	2327.51		
SOLAR				
Total	9.61	162.70	0	0
Total	9.61	162.70		
Tata				
Trombay 5	9.10	168.70	437	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.02	17.54	44	42
Trombay 7B	0.87	11.24	37	36
TATA Hydro	4.30	82.19	356	26
Trombay 8	4.93	91.12	230	145
Total	20.23	370.78		
AEMIL				
DTPS U-1&2	11.48	182.93	498	438
Total	11.48	182.93		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	168.50	2803.20	MSPGCL Total	187.12	3091.78
			MSPGCL Thml+Gas	171.95	2878.57	Koyna 1,2 & 4 Total	7.46	89.20
			MSPGCL Hydro	15.17	213.21	State Total	380.27	6578.71

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 17/Jun/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6994	446	143	7583	1261	5962	0	0	6020	6151	-1300	19324	0	19324	2850	333	22507	50.03
2	6914	448	144	7506	1020	5852	0	0	6017	6433	-1219	19252	0	19252	2643	340	22235	50.08
3	6947	628	153	7728	959	5853	0	0	6064	6143	-1181	19182	0	19182	2462	320	21964	50.04
4	6908	268	144	7320	931	5572	0	0	6556	6838	-1211	19146	0	19146	2326	304	21776	50.07
5	7002	264	145	7411	687	5651	0	0	6645	6795	-1184	19046	0	19046	2247	314	21607	50.00
6	7032	585	155	7772	489	5749	0	0	7043	6795	-1234	19230	0	19230	2286	341	21857	49.98
7	7093	1028	144	8265	334	5692	0	75	7201	7188	-1281	19905	0	19905	2331	368	22604	49.95
8	7122	777	144	8043	211	5573	0	276	7364	7736	-1475	19958	0	19958	2454	406	22818	50.02
9	7073	700	153	7926	170	5382	0	586	7823	7433	-1691	19374	0	19374	2749	432	22555	50.01
10	7152	710	141	8003	179	5066	0	997	7835	7943	-1784	19967	0	19967	3102	437	23506	50.01
11	6914	788	140	7842	156	4730	0	1169	8621	8421	-1994	19878	0	19878	3323	446	23647	49.99
12	7077	759	139	7975	168	4995	0	1234	8764	8631	-2020	20548	0	20548	3353	435	24336	50.00
13	7037	677	139	7853	198	5235	0	1290	8773	8382	-1971	20577	0	20577	3304	410	24291	49.99
14	7043	639	138	7820	241	5059	0	1217	8621	8337	-1858	20418	0	20418	3208	398	24024	50.02
15	7012	869	139	8020	292	5418	0	1022	8673	8484	-1981	20856	0	20856	3319	399	24574	50.00
16	6995	883	140	8018	411	5444	0	861	8643	8276	-1998	20595	0	20595	3382	417	24394	49.99
17	7042	900	149	8091	670	5668	0	547	7394	7291	-1924	19923	0	19923	3317	420	23660	49.97
18	7070	695	140	7905	1102	5662	0	283	7061	6780	-1779	19524	0	19524	3203	429	23156	49.97
19	7067	395	140	7602	1292	5799	0	49	6389	6318	-1536	19105	0	19105	3057	419	22581	49.96
20	7034	270	141	7445	1577	5948	0	0	6811	6565	-1495	19620	0	19620	3039	420	23079	50.00
21	7001	680	141	7822	1490	6001	0	0	6213	6285	-1407	19777	0	19777	2975	414	23166	49.97
22	6977	392	142	7511	1263	6005	0	0	6205	6374	-1462	19286	0	19286	2900	405	22591	49.99
23	6992	585	151	7728	1228	5999	0	0	6281	6487	-1427	19627	0	19627	2897	388	22912	49.91
24	7005	782	142	7929	1143	6044	0	0	6479	6537	-1540	19736	0	19736	2936	377	23049	49.98
MUs	168.50	15.17	3.45	187.12	17.47	134.36	0.00	9.61	173.50	172.62	-37.95	473.85	0.00	473.85	69.66	9.37	552.89	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 17/Jun/2022

Position as on 6.30 Hrs of 18/Jun/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Khaparkheda Unit 4	210	05/06/2022	00:07		Continued.	Annual Overhaul	20/07/2022
MSPGCL	Koyna STG-IV Unit-2	250	13/06/2022	00:00		Continued.	Commissioning and installation of New TSLG governor	30/06/2022
IPP	RPL(AMT) U-5	270	15/06/2022	00:00		Continued.	Annual Overhaul	25/07/2022
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	15/07/2022
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	
MSPGCL	Uran Unit 5	108	11/06/2022	14:29		Continued.	Gas shortage	
MSPGCL	Uran Unit A0	120	13/06/2022	00:25		Continued.	Gas shortage	
MSPGCL	Uran Unit 6	108	13/06/2022	00:25		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 7	500	15/06/2022	05:01		Continued.	Turbine Gland steam temperature not maintained	22/06/2022
MSPGCL	Chandrapur Unit 4	210	18/06/2022	00:05		Continued.	Ash handling problem.	20/06/2022
TPC-G	Trombay 7B	60	18/06/2022	03:55		Continued.	Gas shortage	
TPC-G	Trombay 7A	120	18/06/2022	04:12		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 6	500	18/06/2022	12:53		Continued.	Boiler Tube Leakage	
IPP	RPL(AMT) U-3	270	18/06/2022	16:50	18/06/2022	18:24	turbine overspeed relay operated	
MSPGCL	Parli Unit 6	250	18/06/2022	18:37		Continued.	Boiler Tube Leakage	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 18/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (409) OF FUTURE BAY AND ICT - 3 @ JEJURI	IntraState	17/06/2022	12:58	18/06/2022	21:29	PO	For stringing work from gantry at 400 kV jejuri s/s to L.N.1 of LILO on 400 kV Lonikand-Karad line for 400 kV jejuri s/s.
400 KV TBC Outages/Trippings							
BUS COUPLER @ CHAKAN	IntraState	18/06/2022	13:03	18/06/2022	16:05	EO	For attending Hotspots at Y phase 89 A PG Isolators IPS Tube L clamp of 400 KV Bus coupler bay.
400 KV MAINBAY Outages/Trippings							
MAIN BAY (410) OF FUTURE BAY @ JEJURI	IntraState	17/06/2022	13:00	18/06/2022	21:28	PO	For stringing work from gantry at 400 kV jejuri s/s to L.N.1 of LILO on 400 kV Lonikand-Karad line for 400 kV jejuri s/s.
400 KV LINE Outages/Trippings							
PARLI(MS) - PARLI (PG) CKT -1	InterState	17/06/2022	07:25	17/06/2022	20:38	EO	Rotary insulator of Y phase 29B isolator is broken & to be replaced. No outage of PGCIL circuit-1 is required. Both PGCIL circuit-1 & 2 will be in circuit. Only permission for 29A & 29B Main Bus-1 & 2 isolator operation / trials is required. 400kV PGCIL ckt-1 is on TBC.M/s Siemens representative is arriving for rectification of PG isolator problem
DHULE - KHANDWA CKT - 2	InterState	18/06/2022	02:15	18/06/2022	09:52	T	DP
DHULE - KHANDWA CKT - 1	InterState	18/06/2022	15:31	18/06/2022	20:22	HT	Emergency outage at Khandwa end
KORADI - BHILAI	InterState	18/06/2022	15:52		Continued.	HT	CT cable found broken
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	08/06/2022	16:32			HT	Load management
MAIN BUS - 2 @ KARAD	IntraState	17/06/2022	07:43	17/06/2022	15:39	PO	During PID testing of 400 kV Bus II gantry Disc Insulator strings in May-2022, it is observed that 03 Nos of Disc Insulator strings found faulty. Above faulty Disc Insulator strings are to be replaced by Outside
BABLESHWAR- AURANGABAD (WALUJ)	IntraState	17/06/2022	09:29	17/06/2022	19:11	PO	Chemical Cleaning of Insulator string and Routine Line maintenance work
400 KV WALUJ (400 KV) - BABHALESHWAR CKT	IntraState	17/06/2022	09:29	17/06/2022	19:11	PO	Routine Maintenance work & Diagnostic Testing
LONIKAND I -JEJURI	IntraState	17/06/2022	18:43	17/06/2022	19:32	T	TRIPPED ON DIST.PTROTECTION
KORADI - KHAPERKHEDA CKT - 2	IntraState	18/06/2022	13:16	18/06/2022	21:34	HT	H/T DUE TO HEAVY SPARKING AT KORADI END
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	IntraState	18/06/2022	19:17		Continued.	T	Distance Protection
400 KV ICT Outages/Trippings							
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	IntraState	06/06/2022	12:33			PO	For CB replacement work. ICT will be in service through TBC.
431 BAY OF 167 MVA SPARE ICT @ KORADI II	IntraState	16/06/2022	11:23			PO	1) Premonsoon maintenance work & 2) Routine Bay Maintenance.
400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	IntraState	17/06/2022	23:20	18/06/2022	04:22	EO	Attending DC leakage in NIFPS of ICT 2
400/220 KV 500MVA ICT - 4 @ KALWA	IntraState	18/06/2022	05:35	18/06/2022	08:20	PO	Premonsoon maintenance work. Premonsoon work still pending, outage proposed on dtd 05 & 12 June 2022 were disapproved.
500 MVA 400/220 KV ICT - II @ CHANDRAPUR 2	IntraState	18/06/2022	09:23	18/06/2022	13:58	PO	For premonsoon activities and allied bay maintenance work

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 18/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ CHANDRAPUR 2	InterState	17/06/2022	08:54	17/06/2022	23:13	PO	Diagnostic testing and allied bay maintenance work
220 KV LINE Outages/Trippings							
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	27/04/2022	12:21			EO	Shifting of 220kV GCR-BBLR-2 line on 220kV TBC bay.
PADGHE - TEMGHAR - 2	IntraState	15/06/2022	00:11			PO	Bunching of 220KV Padgha-Temghar -1 & 2 line at Loc no. 80 and jumper removing at Loc. no.80 & 81 for diversion of 220KV Padgha-Temghar 2 line bay to 220KV Padgha-Temghar-1 line bay at Padgha S/s by availing simultaneous outages on 220KV Padgha-Temghar -1 & 2 line.
BOISAR - VERSOVA	IntraState	15/06/2022	06:51			PO	Bunching on Tower no BTL 16, to facilitate Modification / relocation of existing tower no BTL 13 to BTL 15 for NHSRCL projectNote: Post bunching of line, the configuration of line will change as below:1.220 kV Dahanu - Virar and 220 kV Viraj - Versova. 2.MSETCL Boisar will be disconnected from the AEML Versova and MSETCL Viraj for a period of 10 days (i.e.from 15/06/2022 to 24/06/2022). 3.Normalization of bunching shall be carried out on 25/06/2022
BOISAR II - VIRAJ	IntraState	15/06/2022	07:06			PO	Bunching on Tower no BTL 16, to facilitate Modification / relocation of existing tower no BTL 13 to BTL 15 for NHSRCL projectNote: Post bunching of line, the configuration of line will change as below:1.220 kV Dahanu - Virar and 220 kV Viraj - Versova. 2.MSETCL Boisar will be disconnected from the AEML Versova and MSETCL Viraj for a period of 10 days (i.e.from 15/06/2022 to 24/06/2022). 3.Normalization of bunching shall be carried out on 25/06/2022
JAMBHUL - ANANDNAGAR	IntraState	17/06/2022	07:05	17/06/2022	11:29	PO	1)Routine Maintenance works 2)CT Capacitance & Tan Delta Test 3)Premonsoon Maintenance Work
DAHANU - GHODBUNDER CKT - 1	IntraState	17/06/2022	08:27	17/06/2022	20:38	PO	Project activity Modification / relocation of existing tower no LS 191 to 194 at Virar for DFCCIL project. Details of activity to be carried out: Re-stringing of conductors & OPGW cable.
BHAVEGHAR - ROMA	IntraState	17/06/2022	09:28	17/06/2022	17:58	PO	Replacement of PID Faulty insulator strings at loc.No10 (B-Ph),32 (Y-Ph),38(R-Ph),67(Y-Ph).
PAWAS - FINOLEX CKT - 1	IntraState	17/06/2022	10:05	17/06/2022	14:15	PO	For erection of 220kV (HV) CT's & Bus Isolator blade for 25MVA 220/33kV TF-I bay.
VITA - GHATNANDRE	IntraState	17/06/2022	10:10	17/06/2022	12:59	PO	For attending Hot spot of line bay CT & quarterly maintenance work.
NIWALI - PAWAS LINE	IntraState	17/06/2022	10:11	17/06/2022	15:01	PO	For erection of 220kV (HV) CT's & Bus Isolator blade for 25MVA 220/33kV TF-I bay.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 18/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TALANDAGE - FIVE STAR MIDC 1	IntraState	17/06/2022	10:13	17/06/2022	18:33	PO	For replacement of weak insulator strings observed in PID testing at tower loc. No. 11 (Y&B Ph.) & 1(R&B Ph)
NANDED CITY - PARVATI	IntraState	17/06/2022	10:27	17/06/2022	19:11	PO	CB Overhauling work
MALINAGAR - TEMBHURNI	IntraState	17/06/2022	10:42	17/06/2022	19:45	PO	Outage is required 1) For changing / replacement of faulty string at loc no. 74, 81, 82. 2) Disc Cleaning work from loc no. 70 to 82.
NAGOTHANE - POSCO	IntraState	17/06/2022	11:10	17/06/2022	16:20	PO	For extension of conductor near to CC at 220 kV POSCO end.
KHADKI- CENTURY ENKA	IntraState	17/06/2022	11:15	17/06/2022	19:20	PO	To attend Y ph auxiliary contact problem for spring charge
URAN - ONGC URAN	IntraState	17/06/2022	11:33	17/06/2022	19:38	EO	Breaker to Relay Panel Cable Replacement at Uran End.
APTA - TALOJA	IntraState	17/06/2022	16:08	17/06/2022	18:40	EO	To Attend hot spot on R-ph. CT
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	17/06/2022	17:26	17/06/2022	18:33	PO	Implementing of Line Differential Protection scheme by retrofitting of Line Differential Relays at both 400kV Lonikand-II and 400kV Lonikand-I end
WAGHIVALI - DHARAVI 8	IntraState	18/06/2022	00:04	18/06/2022	04:57	PO	FOR TWFL COMMISSIONING
DAHANU - GHODBUNDER CKT - 2	IntraState	18/06/2022	08:05	18/06/2022	20:22	PO	Project activity Modification / relocation of existing tower no LS 191 to 194 at Virar for DFCCIL project. Details of activity to be carried out: Re-stringing of conductors & OPGW cable.
TROMBAY - ANTOP HILL CKT - 2	IntraState	18/06/2022	08:19	18/06/2022	17:50	PO	CVT and Protection Testing AT TROMBAY
NEW KOYNA - NIWALI	IntraState	18/06/2022	09:45	18/06/2022	18:31	PO	For replacement of electro mechanical backup relay by numerical relay
MALEGAON-SATANA	IntraState	18/06/2022	09:58	18/06/2022	11:13	PO	Outage proposal for Quarterly maint. Work.
TALANDGE - SAWANTWADI	IntraState	18/06/2022	10:15	18/06/2022	13:25	PO	For fixing of repair Sleeve at loc No. 194-195
VITTAL SUGAR CO GEN (VSSK) - KARKAMBH	IntraState	18/06/2022	10:22	18/06/2022	18:38	PO	Outage is required for 1) For changing / replacement of faulty string at loc no. 114, 116, 117, 119, 121.
EKLAHARE (OCR) - PADGHE	IntraState	18/06/2022	12:20	18/06/2022	14:45	PO	For Bay maintenance & Diagnostic Testing work
KANDALGAON - BHIRA	IntraState	18/06/2022	12:55	18/06/2022	17:42	PO	Outage tree cutting work and other line maintenance work.
BORIVALI - BOISAR II LINE	IntraState	18/06/2022	14:40	18/06/2022	15:34	EO	1) Moisture ingress observed in CB mechanism box & same to be attended on priority to avoid CB false tripping. 2) 220KV BORIVALI - BOISAR II will be shifted to TBC & will be in service.
KARAD - KADEGAON	IntraState	18/06/2022	16:13	18/06/2022	19:45	EO	To attend hot spot at loc. Y phase CT P1 side & B phasae CT P2 side.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220/22 KV 50 MVA PTR 2 @ BHANDUP GIS	IntraState	17/06/2022	06:09	17/06/2022	08:42	PO	BUS BAR RELAY COMMISSIONING WORK.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 18/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/22 KV 50 MVA PTR 3 @ MAHAPE	IntraState	17/06/2022	08:57	17/06/2022	22:16	PO	Modification of Header and Flanges of Adiham make Advanced Transformer Oil Cooling system and connection of centralized monitoring system
220/33KV 25MVA PTR 1	IntraState	17/06/2022	10:00	17/06/2022	15:16	PO	For erection of 220kV (HV) CTs & Bus Isolator blade for 25MVA 220/33kV TF-I bay.
220/33KV 25MVA PTR 2	IntraState	17/06/2022	10:10	17/06/2022	15:16	PO	For erection of 220kV (HV) CTs & Bus Isolator blade for 25MVA 220/33kV TF-I bay.
220/132 KV 200 MVA ICT 1 @ BOISAR-II	IntraState	17/06/2022	10:59	17/06/2022	14:47	PO	Pre Monsoon Maintenance, Diagnostic work & Hot spot attending.
220/132 KV 100 MVA ICT 1	IntraState	17/06/2022	11:04	17/06/2022	19:15	PO	ICT 1 = Quarterly maintenance, oil leakage attending & oil top tan delta testing of ICT .
220/22 KV 50 MVA PTR 1 @ ANANDNAGAR	IntraState	17/06/2022	12:01	17/06/2022	12:46	PO	Pre-monsoon maintenance work
220/22 KV 50 MVA PTR 2 @ ANANDNAGAR	IntraState	17/06/2022	12:59	17/06/2022	13:49	PO	Pre-monsoon maintenance work
220/100 KV 200 MVA ICT 2 @ PADGHE	IntraState	17/06/2022	15:26	17/06/2022	18:48	EO	For replacement of 19 Core 2.5 sq mm Cable due to grounding.
220/22KV 50 MVA PTR - 3 @ AKP	IntraState	18/06/2022	08:18	18/06/2022	12:40	PO	LV R phase 2 nos. of faulty cable rejoint and testing work.
220/132kV 200MVA ICT-2 @ KOPARGAON	IntraState	18/06/2022	10:02	18/06/2022	18:30	PO	For Attending oil leakage of Rph HV Bushing turret gasket joint
220/33kV 50MVA TF-2 @ KOPARGAON	IntraState	18/06/2022	16:00	18/06/2022	20:41	PO	For attending oil Leakage from top plate of TF
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 18/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALYAN KALWA SALSETTE 1	IntraState	18/06/2022	09:06	18/06/2022	20:30	PO	THIRD PARTY WORK-DFCC LINE SHIFTING WORK AT LOC- 30

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage