

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Jul/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	141.726	2358.117	1) Gujrat	1.326	11.475
2) Hydro	7.477	108.692	2) Madhya Pradesh	-5.079	7.678
3) Gas	6.364	110.420	3) Chattisgarh	0.480	13.330
Total MSPGCL	155.567	2577.229	4) Maharashtra	158.435	2588.406
B) 1) APLM	52.485	952.905	5) Goa (Amona)	-1.983	-32.166
2) JSWEL	18.064	330.340	Total	153.179	2588.723
3) VIPL	0.000	0.000	a) Mumbai Schedule	30.809	596.494
4) RPL(AMT)	24.840	394.656	b) Mumbai Drawl	36.858	655.751
5) SWPGPL	11.611	197.389	c) MSEDCL Bilateral *	80.227	1541.489
6) Other IPP	9.701	204.074	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	30.809	596.494
C) 1) TPCL Thermal	10.808	197.440	Include PX	0.000	0.000
2) TPCL Hydro	4.997	81.693	Standby	0.000	0.000
3) TPCL Gas	4.139	66.361	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.192	164.078	1) MSEDCL	422.572	7373.755
D) STATE			2) Mumbai Discoms	65.994	1165.321
1) Thermal	278.427	4798.999	3) Other Discoms	11.939	194.049
(A1+C1+C4+(B1-B6))			TOTAL STATE	500.505	8733.125
2) Hydro	12.474	190.385			
3) Gas	10.503	176.781			
4) Wind	35.666	749.408			
6) SOLAR	10.256	228.831			
TOTAL STATE	347.326	6144.404			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6056	5145	6516	5646
MSPGCL Hydro	256	142	1199	179
MSPGCL Gas	264	262	263	268
MSPGCL Total Generation	6576	5549	7978	6093
Central Sector Receipt	7388	7372	6146	4832
WIND	1484	1888	1486	1517
CPP / IPP Thermal	5172	3747	5402	4962
CPP / IPP Gas	0	0	0	0
SOLAR	1160	1467	0	0
Exchange with Mumbai	-2188	-2128	-1419	-1150
MSEDCL DEMAND MET	19095	17418	19076	15877
Load Shedding	0	0	0	0
MSEDCL DEMAND	19095	17418	19076	15877
TPCL GENERATION	725	803	1220	705
AEML GENERATION	295	325	349	290
MUMBAI DEMAND	3208	3256	2988	2145
OTHER DISCOM DEMAND	497	477	517	377
STATE DEMAND MET	22800	21151	22581	18399
STATE DEMAND	22800	21151	22581	18399
Frequency (Hz)	50.04	49.99	49.94	49.93

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.1 Hz at 11.37 Hrs	49.82 Hz at 20.49 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.14	68.18	186	144
Unit 8	12.46	195.20	572	407
Unit 9	12.41	198.72	556	385
Unit 10	12.35	152.84	545	433
Total	41.36	614.94		
Bhusawal				
Unit 3	3.02	55.36	140	110
Unit 4	8.36	28.75	460	290
Unit 5	7.94	161.88	425	285
Total	19.31	245.99		
Parli				
Unit 6	3.68	65.45	192	128
Unit 7	3.74	64.83	187	140
Unit 8	3.89	64.02	221	139
Total	11.31	194.30		
Chandrapur				
Unit 3	3.27	46.25	152	126
Unit 4	3.33	56.15	157	130
Unit 5	6.85	130.86	330	255
Unit 6	0.00	114.78	0	0
Unit 7	6.71	112.38	311	245
Unit 8	8.66	152.85	425	284
Unit 9	9.37	106.01	475	288
Total	38.19	719.30		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.32	81.96	227	148
Total	4.32	81.96		
Khaparkheda				
Unit 1	3.12	54.06	145	115
Unit 2	3.43	65.02	173	114
Unit 3	0.00	50.62	0	0
Unit 4	3.84	49.67	185	126
Unit 5	10.25	177.87	480	290
Total	20.63	397.24		
Nasik				
Unit 3	2.92	31.34	169	0
Unit 4	3.68	40.36	175	126
Unit 5	0.00	32.68	0	0
Total	6.60	104.38		
Uran				
All Units	6.36	110.42	269	261
Total	6.36	110.42		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	1.14	20.18	310	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	1.53	19.10	610	0
Stage 3	1.00	16.66	160	0
Total	3.67	55.94		
Hydro				
KDPH	0.08	0.26	13	0
VTRNA	0.00	1.34	0	0
TILLARI	0.94	2.14	57	0
BHIRA T.R.	0.40	6.06	40	0
SMLHY_PTN	2.12	38.90	94	82
GHATGHAR	0.26	4.05	125	0
Total	3.81	52.75		
Wind				
Total	35.67	749.41	0	0
Total	35.67	749.41		
CPP				
APML(Mus)	52.48	952.90	0	0
JSWEL(Mus)	18.06	330.34	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.84	394.66	0	0
SWPGPL-Mus	11.61	197.39	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.62	90.13	220	168
Other(Mus)	1.84	35.41	0	0
JPL	3.23	78.54	137	131
Total	116.70	2079.36		
SOLAR				
Total	10.26	228.83	0	0
Total	10.26	228.83		
Tata				
Trombay 5	6.96	128.29	410	242
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	41.18	108	108
Trombay 7B	1.55	25.18	65	64
TATA Hydro	5.00	81.69	419	52
Trombay 8	3.85	69.15	234	131
Total	19.94	345.49		
AEML				
DTPS U-1&2	9.19	164.08	483	281
Total	9.19	164.08		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	141.73	2358.12	MSPGCL Total	155.57	2577.23
			MSPGCL Thml+Gas	148.09	2468.54	Koyna 1,2 & 4 Total	2.67	39.28
			MSPGCL Hydro	7.48	108.69	State Total	347.33	6144.40

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 17/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5870	180	267	6317	1469	4968	0	0	5588	5239	-1032	16500	0	0	16500	2466	461	19427	49.98
2	5848	180	268	6296	1579	4964	0	0	5656	5059	-1056	16407	0	0	16407	2280	435	19122	49.99
3	5646	179	268	6093	1517	4962	0	0	5745	4832	-1150	15856	0	0	15856	2145	398	18399	49.93
4	5555	179	268	6002	1321	4432	0	0	5718	5732	-1072	16010	0	0	16010	2050	405	18465	49.97
5	5976	253	268	6497	1165	4712	0	0	5957	5951	-969	16948	0	0	16948	2054	408	19410	49.99
6	6342	265	269	6876	1046	5293	0	0	6297	5834	-1025	17569	0	0	17569	2143	455	20167	50.03
7	6701	299	268	7268	1000	5383	0	54	6347	6188	-1031	18376	0	0	18376	2239	486	21101	50.00
8	6372	232	268	6872	1182	5276	0	258	7066	6846	-1298	18630	0	0	18630	2428	506	21564	49.95
9	6105	234	265	6604	1254	5073	0	488	7415	7508	-1599	18804	0	0	18804	2722	524	22050	49.96
10	6089	190	266	6545	1346	5166	0	820	7732	7787	-1948	19170	0	14	19170	3022	546	22738	49.98
11	6056	256	264	6576	1484	5172	0	1160	8001	7388	-2188	19070	0	25	19070	3208	522	22800	50.04
12	5411	109	262	5782	1617	4639	0	1319	8090	7466	-2176	18128	0	0	18128	3280	519	21927	50.04
13	5145	142	262	5549	1888	3747	0	1467	8128	7372	-2128	17393	0	0	17393	3256	502	21151	49.99
14	5024	160	263	5447	1953	3785	0	1439	7542	7045	-2118	17053	0	0	17053	3172	498	20723	50.00
15	5002	159	262	5423	2057	3987	0	1229	7423	7200	-2118	17281	0	0	17281	3177	497	20955	50.01
16	5037	163	261	5461	1924	4061	0	1004	7505	7475	-2100	17304	0	0	17304	3161	521	20986	50.01
17	5450	160	261	5871	1845	4276	0	688	7300	6873	-2044	16986	0	0	16986	3110	523	20619	49.98
18	5836	159	264	6259	1788	4620	0	284	7169	6819	-1897	17325	0	0	17325	3065	548	20938	49.97
19	6278	286	265	6829	1517	5220	0	46	6886	6494	-1704	17839	0	0	17839	2996	563	21398	50.01
20	6516	1199	263	7978	1486	5402	0	0	6384	6146	-1419	19052	0	0	19052	2988	541	22581	49.94
21	6504	1246	262	8012	1256	5430	0	0	5972	5579	-1212	18530	0	0	18530	2909	535	21974	49.89
22	6455	691	264	7410	1298	5403	0	0	5958	5431	-1132	17882	0	0	17882	2785	528	21195	49.98
23	6348	324	268	6940	1286	5370	0	0	5785	5493	-1121	17451	0	0	17451	2705	517	20673	49.95
24	6160	232	268	6660	1388	5360	0	0	5717	5422	-1321	17007	0	0	17007	2633	502	20142	49.96
MUs	141.73	7.48	6.36	155.57	35.67	116.70	0.00	10.26	161.38	153.18	-36.86	422.57	0.00	0.04	422.57	65.99	11.94	500.50	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR carried out due to 220KV BBLR CKT no. 1 & 2 overloading.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/Jul/2024

Position as on 6.30 Hrs of 18/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	PLC upgradation work	27/07/2024
MSPGCL	Koyna Unit 1	70	10/07/2024	08:00		Continued.	Governer replacement work.	07/08/2024
Total Capacity MSPGCL		400						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
IPP	Adani U-2	660	15/07/2024	00:00		Continued.	Annual Overhaul	07/08/2024
Total Capacity IPP		930						
Total Capacity PLANNED OUTAGE		1330						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Khaparkheda Unit 3	210	16/07/2024	01:53		Continued.	Boiler Tube Leakage	19/07/2024
MSPGCL	Chandrapur Unit 6	500	16/07/2024	03:28		Continued.	Boiler Tube Leakage	19/07/2024
Total Capacity MSPGCL		955						
IPP								
IPP	JPL Unit 1	150	15/07/2024	19:38		Continued.	Ash Conveyer problem	19/07/2024
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1425						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	13/07/2024	20:30		Continued.	No schedule	
MSPGCL	Uran Unit 6	108	16/07/2024	20:07		Continued.	Fuel gas pressure very low (Converted in to zero schedule 21:00 hrs dt.16.07.2024)	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/Jul/2024

Position as on 6.30 Hrs of 18/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		216						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		516						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	13/07/2024	17:03	17/07/2024	01:27	Some internal problem (UNDER TOLLING FROM 07:04HRS, FROM DT.14.07.2024)	
MSPGCL	Nasik Unit 5	210	16/07/2024	14:40		Continued.	Economizer Tube Leakage (Tolling from 01:27 hrs dtd 17.07.24)	
Total Capacity MSPGCL		420						
Total Capacity UNIT OUT ON TOLLING *		420						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 18/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
KARAD - SOLAPUR (PG)	InterState	15/07/2024	09:53			PO	Replacement of Complete Relay panel including replacement cables from Yard to Panel.
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	InterState	17/07/2024	10:10	17/07/2024	21:55	PO	For AMP
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	11/07/2024	11:57			HT	For load management
LONIKAND - JEJURI CKT - 1	IntraState	18/07/2024	08:21			PO	For Distace Protection Relay Retrofitting work. Work to be carried out by GE.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/06/2024	00:07			HT	H/T LV side only.
400/11kV STN-4B @ DEEPNAGAR	IntraState	13/07/2024	16:10			EO	For E/M for checking, cleaning and oil filtration work on STN-4B by M/s MSPGCL
400KV/21KV GT-2 @ TIRODA	IntraState	15/07/2024	09:02			PO	GT-2 Maitenance, testing and painting work. Main bay and Tie bay equipment maintenance work
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	IntraState	17/07/2024	17:02			PO	Transformer Oil Filtration Work of 400/7.6 KV 70 MVA Station Transformer 5A Bay at Generation End due to Ethylene Acetylene Gas generated as per DGA Report (Work will be carried out by 500 mW Generation Khaperkheda
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	18/07/2024	09:48				For cold welding and maintenance of 400/220/33 KV 315 MVA ICT-02
400 KV BR Outages/Trippings							
BUS REACTOR (125 MVAR) @ LAMBOTI	IntraState	17/07/2024	16:17	17/07/2024	18:11	EO	Fire detector trip alarm activated in NIFPS
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	17/06/2024	12:50			HT	For load management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 18/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
ALEPHATA-PARGAON(KATHAPUR)	IntraState	02/07/2024	14:56			HT	For controlling loading of Kharghar - Talegaon PG.
EKLAHARE (OCR) - PADGHE	IntraState	13/07/2024	17:30			HT	For load management
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	16/07/2024	09:25	17/07/2024	06:07	HT	H/T for load management
220 KV BEED - MANJARSUMBHA	IntraState	16/07/2024	13:50	17/07/2024	15:00	T	Tripped, While taking battery capacity test by agency at Beed end only.
GADCHANDUR - GRACE	IntraState	17/07/2024	09:20	17/07/2024	11:22	PO	Diagnostic testing work.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	17/07/2024	10:03			HT	HT for Load Management
URAN - APTA CKT - 1	IntraState	17/07/2024	10:32	17/07/2024	18:41	PO	"Replacement of damaged jumper at Loc no. 26, 64, Sparking near deadend at Loc no. 56, Main conductor strand broken near 1. Loc no. 6 - Polymer damaged. Loc no. 7 - Suspension clamp damaged.
HALKARNI - TILARI LINE	IntraState	17/07/2024	10:42	17/07/2024	18:27	EO	Attending gas leakage from 220kV CB
ADLABS - PEDAMBE	IntraState	17/07/2024	11:11	17/07/2024	18:00	EO	For repairing of all cross arm at loc no. 95 & 98.
PEDAMBE-KALAMBANI(TSS)	IntraState	17/07/2024	11:42	17/07/2024	18:05	EO	For repairing of all cross arm at loc no. 95 & 98.
PHURSUNGI-PARVATI	IntraState	17/07/2024	23:23	18/07/2024	04:03	PO	Double jumpering at loc. no. 104(R, B) loc no. 20(B) , fixing of pilot suspension clamp and replacement of SSN string with hardware at loc no. 01 phase
BOISAR II - VIRAJ	IntraState	17/07/2024	23:53	18/07/2024	04:14	T	Y ph PT burst at Viraj ss
DAHANU - VIRAJ	IntraState	18/07/2024	00:00	18/07/2024	04:46	T	Y ph Bus PT burst at Viraj ss
NEW KOYNA - PEDAMBE	IntraState	18/07/2024	08:50			EO	To attend R Phase line side isolator to CT conductor Red hotspot.
TILLARI - AMONA LINE	IntraState	18/07/2024	09:25			EO	Replacement of Faulty Distance Protection Relay at Tillari end by testing team
PHALTAN MIDC - WALCHANDNAGAR	IntraState	18/07/2024	10:18			PO	1.Quarterly Maintenance Work 2.Relay Testing Work
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
220/132 KV 100 MVA ICT 1	IntraState	12/07/2024	13:35			PO	Augmentation of 220/132kV 100MVA to 220/132kV 200MVA
220/100 KV 100 MVA ICT 1 @ KANDALGAON	IntraState	15/07/2024	05:28			T	Differential Protection
220/110 KV 100 MVA PTR 1 @ BIDRI	IntraState	17/07/2024	15:10	17/07/2024	21:10	HT	Tripped on PRV
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	17/07/2024	11:32	17/07/2024	15:35	PO	For routine maintenance work

