

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Oct/2022 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	123.438	2009.570	1) Gujrat	9.869	177.590
2) Hydro	11.394	137.200	2) Madhya Pradesh	4.220	114.312
3) Gas	2.168	37.765	3) Chattisgarh	5.490	91.800
Total MSPGCL	137.000	2184.535	4) Maharashtra	148.792	2736.548
B) 1) APML	61.995	878.285	5) Goa (Amona)	-1.737	-21.877
2) JSWEL	13.081	266.739	Total	166.634	3098.373
3) VIPL	0.000	0.000	a) Mumbai Schedule	34.968	562.760
4) RPL(AMT)	25.184	392.528	b) Mumbai Drawl	39.639	619.289
5) SWPGPL	8.140	123.487	c) MSEDCL Bilateral *	63.810	1137.075
6) Other IPP	9.239	128.624	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.968	562.748
C) 1) TPCL Thermal	11.025	170.129	Include PX	0.000	0.000
2) TPCL Hydro	4.075	67.840	Standby	0.000	0.012
3) TPCL Gas	3.826	41.184	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.228	160.111	1) MSEDCL	387.686	6656.403
D) STATE			2) Mumbai Discoms	67.793	1058.530
1) Thermal	261.330	4129.473	3) Other Discoms	9.499	156.284
(A1+C1+C4+(B1-B6))			TOTAL STATE	464.978	7871.217
2) Hydro (A2+C2)	15.469	205.040			
3) Gas (A3+B7+C3)	5.994	78.949			
4) Wind	6.371	198.707			
6) SOLAR	9.180	160.698			
TOTAL STATE	298.344	4772.867			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5013	5606	5757	4706
MSPGCL Hydro	226	1015	1908	197
MSPGCL Gas	89	89	89	92
MSPGCL Total Generation	5328	6710	7754	4995
Central Sector Receipt	8077	6841	6227	5978
WIND	296	239	153	339
CPP / IPP Thermal	4626	5421	5880	4664
CPP / IPP Gas	0	0	0	0
SOLAR	1200	54	0	0
Exchange with Mumbai	-2008	-1781	-1527	-1225
MSEDCL DEMAND MET	17080	17050	18051	14444
Load Shedding	0	0	0	0
MSEDCL DEMAND	17080	17050	18051	14444
TPCL GENERATION	821	940	1151	610
AEML GENERATION	498	470	499	307
MUMBAI DEMAND	3327	3191	3177	2142
OTHER DISCOM DEMAND	439	434	436	307
STATE DEMAND MET	20846	20675	21664	16893
STATE DEMAND	20846	20675	21664	16893
Frequency (Hz)	49.99	49.88	49.94	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 13:04 Hrs	49.75 Hz at 17:54 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/Oct/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.71	28.12	195	115
Unit 7	0.00	0.00	0	0
Unit 8	0.00	123.66	0	0
Unit 9	11.25	51.92	515	392
Unit 10	9.16	165.04	402	345
Total	24.12	368.73		
Bhusawal				
Unit 3	0.00	32.53	0	0
Unit 4	8.08	136.02	425	275
Unit 5	9.14	141.24	450	275
Total	17.22	309.79		
Parli				
Unit 6	4.14	69.06	230	150
Unit 7	3.68	57.04	220	122
Unit 8	3.43	44.67	159	136
Total	11.24	170.77		
Chandrapur				
Unit 3	0.88	49.32	155	0
Unit 4	3.13	46.16	158	121
Unit 5	6.71	114.31	315	235
Unit 6	7.17	123.44	360	270
Unit 7	4.28	121.07	302	0
Unit 8	8.46	47.12	446	283
Unit 9	8.18	143.87	420	278
Total	38.82	645.30		
Paras				
Unit 3	4.86	69.39	226	178
Unit 4	0.00	0.00	0	0
Total	4.86	69.39		
Khaparkheda				
Unit 1	2.54	48.09	115	90
Unit 2	2.70	48.06	145	85
Unit 3	3.23	58.01	147	124
Unit 4	3.08	54.45	155	105
Unit 5	9.20	136.64	490	275
Total	20.76	345.25		
Nasik				
Unit 3	0.00	25.32	0	0
Unit 4	3.24	52.77	165	105
Unit 5	3.18	22.24	160	104
Total	6.42	100.34		
Uran				
All Units	2.17	37.76	93	88
Total	2.17	37.76		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.60	10.09	25	25
Total	0.60	10.09		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.38	34.93	460	30
Stage 4	3.41	28.96	944	0
Stage 3	1.25	15.77	240	0
Total	7.03	79.66		
Hydro				
KDPH	0.77	4.93	36	18
VTRNA	0.00	1.82	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.26	4.60	70	0
SMLHY_PTN	2.38	32.78	116	0
GHATGHAR	0.36	3.32	125	0
Total	3.76	47.45		
Wind				
Total	6.37	198.71	0	0
Total	6.37	198.71		
CPP				
APML(Mus)	62.00	878.28	0	0
JSWEL(Mus)	13.08	266.74	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.18	392.53	0	0
SWPGPL-Mus	8.14	123.49	0	0
Other(Mus)	9.24	128.62	0	0
Total	117.64	1789.66		
SOLAR				
Total	9.18	160.70	0	0
Total	9.18	160.70		
Tata				
Trombay 5	7.52	107.27	454	267
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.35	23.02	108	56
Trombay 7B	1.48	18.16	65	48
TATA Hydro	4.08	67.84	376	29
Trombay 8	3.50	62.86	189	130
Total	18.93	279.15		
AEMIL				
DTPS U-1&2	9.23	160.11	499	291
Total	9.23	160.11		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	123.44	2009.57	MSPGCL Total	137.00	2184.54
			MSPGCL Thml+Gas	125.61	2047.34	Koyna 1,2 & 4 Total	5.78	63.88
			MSPGCL Hydro	11.39	137.20	State Total	298.34	4772.87

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 17/Oct/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4828	197	92	5117	373	4702	0	0	6098	5913	-1491	14256	0	14256	2473	358	17087	49.99
2	4640	196	93	4929	320	4544	0	0	6086	6262	-1335	14391	0	14391	2275	329	16995	49.99
3	4706	197	92	4995	339	4664	0	0	5891	5978	-1225	14444	0	14444	2142	307	16893	49.99
4	4748	191	93	5032	356	4660	0	0	5935	5969	-1147	14578	0	14578	2051	292	16921	50.01
5	4994	237	93	5324	322	4713	0	0	5937	6132	-1127	15048	0	15048	2029	316	17393	50.00
6	5367	479	93	5939	324	5138	0	0	5976	6186	-1182	16060	0	16060	2122	345	18527	49.95
7	5394	565	93	6052	379	5405	0	25	6817	6710	-1250	16925	0	16925	2253	396	19574	49.94
8	5269	580	92	5941	349	5391	0	285	7243	7282	-1410	17422	0	17422	2430	416	20268	50.03
9	5214	276	91	5581	287	5150	0	641	7580	7670	-1691	17211	0	17211	2762	427	20400	50.05
10	5176	240	91	5507	355	4640	0	971	7825	7898	-1795	17145	0	17145	3100	431	20676	49.97
11	5013	226	89	5328	296	4626	0	1200	8166	8077	-2008	17080	0	17080	3327	439	20846	49.99
12	4670	414	89	5173	276	4209	0	1279	8381	8278	-2126	16669	0	16669	3408	420	20497	49.99
13	4728	251	88	5067	216	4004	0	1322	7846	7930	-2101	16018	0	16018	3381	420	19819	49.98
14	4764	201	88	5053	159	4085	0	1278	8037	7862	-2177	15846	0	15846	3244	414	19504	49.99
15	4819	195	88	5102	179	4142	0	1064	8353	8049	-2275	15845	0	15845	3306	416	19567	49.95
16	4848	206	89	5143	135	4459	0	747	8220	8117	-2246	15928	0	15928	3335	427	19690	49.99
17	5363	261	89	5713	133	4840	0	314	7621	7601	-2091	16071	0	16071	3281	439	19791	49.92
18	5606	1015	89	6710	239	5421	0	54	7013	6841	-1781	17050	0	17050	3191	434	20675	49.88
19	5757	1908	89	7754	153	5880	0	0	6393	6227	-1527	18051	0	18051	3177	436	21664	49.94
20	5751	1721	88	7560	243	5793	0	0	6215	6331	-1442	18047	0	18047	3117	438	21602	50.03
21	5800	765	88	6653	260	5547	0	0	6835	6461	-1598	16902	0	16902	2987	421	20310	50.00
22	5511	357	89	5957	249	5292	0	0	6911	6866	-1622	16348	0	16348	2869	394	19611	50.02
23	5470	357	91	5918	264	5354	0	0	6348	6004	-1529	15612	0	15612	2800	399	18811	50.01
24	5002	364	91	5457	165	4980	0	0	6451	5985	-1463	14740	0	14740	2733	384	17857	50.00
MUs	123.44	11.39	2.17	137.00	6.37	117.64	0.00	9.18	168.18	166.63	-39.64	387.69	0.00	387.69	67.79	9.50	464.98	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/Oct/2022

Position as on 6.30 Hrs of 18/Oct/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	22/10/2022
MSPGCL	Paras Unit 4	250	21/09/2022	00:08		Continued.	Annual Overhaul	22/10/2022
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	15/10/2022
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
MSPGCL	Uran Unit 5	108	27/09/2022	17:11		Continued.	Gas shortage	
IPP	RPL(AMT) U-5	270	06/10/2022	21:33		Continued.	Furnace Pressure High	15/10/2022
MSPGCL	Nasik Unit 3	210	08/10/2022	20:05		Continued.	PA FAN 3B motor replacement work Unit # 3 Nashik is under tolling from 08:00 hrs of 10/10/2022 & is available (as PA FAN 3B work is completed)	
MSPGCL	Uran Unit B0	120	09/10/2022	11:53		Continued.	TURBINE PROTECTION OPERATED	18/10/2022
MSPGCL	Uran Unit 8	108	09/10/2022	12:30		Continued.	BOILER PROBLEM	18/10/2022
IPP	JSW (J) U1	300	11/10/2022	02:40		Continued.	No Schedule	
MSPGCL	Koradi Unit 8	660	12/10/2022	18:53	18/10/2022	01:58	Boiler Tube Leakage	16/10/2022
MSPGCL	Koyna Unit 5	80	15/10/2022	07:40		Continued.	NEEDLE REPLACEMENT WORK	
IPP	SWPGPL U-4	135	16/10/2022	14:55		Continued.	Lube oil Pressure Low due to AOP tripping	
MSPGCL	Chandrapur Unit 7	500	16/10/2022	20:01	17/10/2022	07:42	TURBINE GLAND SEALING PROBLEM	17/10/2022
MSPGCL	Chandrapur Unit 3	210	17/10/2022	07:28		Continued.	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 18/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	15/10/2022	20:10	17/10/2022	01:48	PO	To carry out following test on Pole -1 Y phase Converter transformer as per OEM recommendation 1.Ratio Test 2.Tan Delta of A-B1B2 Winding 3.DFRA Test 4.Winding Resistance 5.Measurement IR & PI of AB1-B2 winding 6.Core Insulation Measurement
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	18/10/2022	01:15	18/10/2022	04:22	EO	Emergency Outage on HVDC Pole-2 2 BASE FILTER for attending RED HOT at pole-2 base filter Z21-Z2 B-PH AND Z21-Z1 R-PH at jumper connecting to Capacitor bushing.
400 KV TIEBAY Outages/Trippings							
TIE BREAKER (411) OF KORADI CKT 1 AND STATION TF-2 @ NANDGAONPETH	InterState	13/10/2022	11:42			EO	SF6 Gas Replenishment in Tie breaker (411) due to low SF6 Gas Alarm is coming intermittently and Density Monitor level is showing near alarm value.
MAIN BAY (412) OFAKOLA -1 CKT-2 @ AKOLA 2	IntraState	17/10/2022	09:35	17/10/2022	17:00	PO	Annual Maintenance of Bay Equipment
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Trippings							
KARAD - LONIKAND I	IntraState	10/10/2022	09:28			PO	1. Errection of 315A & 316 in line tower. 2. Loc no. 315 to 315A S/C stringing. 3. Loc no. 315A to 33(D/C LILO tower) stringing. 4. Loc No. 316 to 33(D/C LILO tower) stringing. 5. Dismantling of existing in line tower at loc no 316.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	11/10/2022	08:52			HT	H/T FOR LOAD MANAGEMENT
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	17/10/2022	08:25	17/10/2022	20:44	PO	Replacement of damaged/broken spacer at critical locations
CHANDRAPUR 2 - DHARIWAL CKT - 2	IntraState	17/10/2022	08:27	17/10/2022	09:38	T	Tripped only at remote end with 410 Main breaker in ON condition at Chandrapur2 end.
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	17/10/2022	19:37	17/10/2022	20:44	T	Tripped due to overvoltage
KALWA - KHARGHAR	IntraState	17/10/2022	21:17	18/10/2022	00:49	EO	R ph wave trap fitting rod broken at Kalwa end & wave trap hanging on only two rod.
400 KV ICT Outages/Trippings							
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	IntraState	17/10/2022	09:07	17/10/2022	18:15	PO	Routine maint. Work
400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR	IntraState	17/10/2022	09:40	17/10/2022	19:11	PO	1. TCIV replacement work. 2. Quarterly Maintenance work. 3. Annual Testing work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 18/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/20 KV 300 MVA ICT - 1 @ KORADI	IntraState	17/10/2022	10:24	17/10/2022	19:49	PO	For follwing works:- 1) Measurement of Bushing tan delta. 2)SFRA test of ICT 3) DFRA test of ICT & 4)Measurement of IR value of bushing & M/s CTR representative plan to come at S/Stn for inspection ICT-1.
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ CHANDRAPUR 2	InterState	17/10/2022	10:35	17/10/2022	19:21	PO	LV testing and hot oil circulation of 125MVAR, 400KVBus Reactor in presence of OEM TBEA engineer
220 KV LINE Outages/Trippings							
BOISAR - VERSOVA	IntraState	06/10/2022	08:15	17/10/2022	17:48	PO	Bunching of lines at location no.SS 82 to facilitate the following project work: NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223. DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
DAHANU - VERSOVA	IntraState	06/10/2022	08:22	17/10/2022	17:58	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
EKLAHARE (OCR) - PADGHE	IntraState	08/10/2022	22:52			HT	For load management
PEDHAMBE ONI LINE	IntraState	16/10/2022	17:44	17/10/2022	18:20	T	Distance Protection
ACCIL - APTA	IntraState	17/10/2022	07:41			PO	Attending hot spot at Loc No. 537, 568, 542 & Apta S/Sn Gantry
BOISAR - VERSOVA	IntraState	17/10/2022	07:41	17/10/2022	17:48	PO	De-bunching of lines at location no. SS 82 post completion of all relocation activities for NHSRCL and DFCCIL Project work.
DAHANU - VERSOVA	IntraState	17/10/2022	07:41	17/10/2022	17:58	PO	De-bunching of lines at location no. SS 82
TALANDGE - BIDRI	IntraState	17/10/2022	08:15	17/10/2022	16:01	PO	Insulator Cleaning
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	17/10/2022	08:39	17/10/2022	22:06	HT	H/T FOR LOAD MANAGEMENT
WARDHA (PG) - BADNERA	IntraState	17/10/2022	10:06	17/10/2022	19:21	PO	i)Disc replacement work , ii) Diagnostic Testing &Routine Maintenance work.
PETH- MUDSHINGI 1 LINE	IntraState	17/10/2022	10:11	17/10/2022	16:03	PO	Quarterly Maintenance & Diagnostic testing work.
PARLI (OLD GCR) - PARLI (PG) CKT 2	IntraState	17/10/2022	10:24	17/10/2022	20:23	PO	AMP work line terminal equipment
URAN - SEZ JNPT	IntraState	17/10/2022	11:33	17/10/2022	17:43	PO	Replacement of flashover polymer insulator at Loc no. 7 (Top phase)
EKLAHARE (OCR) - PADGHE	IntraState	17/10/2022	12:27	17/10/2022	18:17	PO	1. Erection of 4 nos. of Monopole tower 2. Stringing of 9 Span 3. Stringing of OPGW 2.5 KM

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 18/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
GHATGHAR - JINDAL	IntraState	17/10/2022	13:06	17/10/2022	18:17	PO	1. Erection of 4 nos. of Monopole tower 2. Stringing of 9 Span 3. Stringing of OPGW 2.5 KM
JEJURI - BARAMATI	IntraState	17/10/2022	14:39	17/10/2022	16:41	EO	For attending Hot spot on R -PH 29B isolator by shifting line on TBC
APTA - KALWA	IntraState	17/10/2022	15:32			EO	For attending R-ph CT leakage of 50MVA T/F No.1 by shifting the T/F on TBC. However, 220KV Apta Line is already on TBC at Kalwa S/stn. Therefore, it is necessary to shift the Apta-Kalwa Line on its own breaker.
NEW KOYNA - NIWALI	IntraState	17/10/2022	16:50			T	Tripped on dist Protection
GHATGHAR - BAPGAON	IntraState	17/10/2022	18:03	17/10/2022	19:05	T	Tripped on Dist. Protection
TEMGHAR - KALWA	IntraState	18/10/2022	01:05			EO	To attend hot spot at Loc No. 10, 15, 28, 34, 36 & 39.
VITA - MIRAJ	IntraState	18/10/2022	09:11			PO	String Replacement work at Loc No.109 R ph & 102 B Ph
BORIVALI - TARAPUR	IntraState	18/10/2022	09:21			PO	Conductor replacement work under Scheme from Loc No.19-28 (Yph & Bph).
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132KV 100MVA PTR 1 @ KHAREPATAN	IntraState	22/09/2022	16:35			T	ICT bursted
220/100 KV 200 MVA ICT 2 @ TALOJA	IntraState	17/10/2022	10:23	17/10/2022	15:50	PO	CTR Testing & Maintenance work
220/33 KV 50 MVA PTR 1 @ MALEGAON	IntraState	17/10/2022	16:50	17/10/2022	17:24	PO	For parallel integration of newly installed 220/33 V 50MVA TF No.3 with PTR in 220kV Bus bar Scheme.
110 KV LINE Outages/Trippings							
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
KHOPOLI - BHOKARPADA	IntraState	17/10/2022	08:06			PO	Attending to Line side isolator closing problem at Khopoli

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage