

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Dec/2021 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	146.362	2258.267	1) Gujrat	-4.756	-116.873
2) Hydro	9.327	128.131	2) Madhya Pradesh	1.889	15.853
3) Gas	5.697	77.575	3) Chattisgarh	5.940	96.510
Total MSPGCL	161.386	2463.973	4) Maharashtra	128.836	2301.652
B) 1) APML	66.514	1005.040	5) Goa (Amona)	-1.940	-29.583
2) JSWEL	14.318	242.259	Total	129.969	2267.559
3) VIPL	0.000	0.000	a) Mumbai Schedule	24.711	431.007
4) RPL(AMT)	26.462	439.974	b) Mumbai Drawl	27.121	459.697
5) SWPGPL	8.213	131.738	c) MSEDCL Bilateral *	57.337	808.282
6) Other IPP	39.971	620.637	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	24.711	431.007
C) 1) TPCL Thermal	6.502	142.703	Include PX	0.000	1.590
2) TPCL Hydro	4.434	75.268	Standby	0.000	0.000
3) TPCL Gas	3.887	51.153	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.838	164.368	1) MSEDCL	422.558	6788.796
D) STATE			2) Mumbai Discoms	51.782	893.185
1) Thermal	318.180	5004.986	3) Other Discoms	10.045	166.442
(A1+C1+C4+(B1-B6))			TOTAL STATE	484.385	7848.423
2) Hydro	13.761	203.399			
(A2+C2)					
3) Gas	9.584	128.728			
(A3+B7+C3)					
4) Wind	6.415	150.362			
6) SOLAR	6.476	93.393			
TOTAL STATE	354.416	5580.868			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 24 Hrs
MSPGCL Thermal	6674	6435	6378	4907
MSPGCL Hydro	976	691	311	313
MSPGCL Gas	238	233	228	244
MSPGCL Total Generation	7888	7359	6917	5464
Central Sector Receipt	6653	6686	5544	4691
WIND	145	90	199	407
CPP / IPP Thermal	7126	6728	7034	5681
CPP / IPP Gas	0	0	0	0
SOLAR	858	987	0	0
Exchange with Mumbai	-1467	-1594	-1076	-1085
MSEDCL DEMAND MET	12577	12503	10279	7842
Load Shedding	0	0	0	0
MSEDCL DEMAND	12577	12503	10279	7842
TPCL GENERATION	750	668	974	385
AEML GENERATION	386	388	498	421
MUMBAI DEMAND	2603	2650	2548	1891
OTHER DISCOM DEMAND	392	352	379	333
STATE DEMAND MET	23806	22906	21166	17049
STATE DEMAND	23806	22906	21166	17049
Frequency (Hz)	49.94	49.97	50.02	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.21 Hz at 14.05 Hrs	49.76 Hz at 10.17 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/Dec/2021

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.64	61.32	185	115
Unit 7	0.00	0.00	0	0
Unit 8	13.98	234.05	656	360
Unit 9	13.88	99.92	645	438
Unit 10	12.58	224.39	589	380
Total	44.08	619.68		
Bhusawal				
Unit 3	3.51	27.10	170	120
Unit 4	8.78	146.83	425	280
Unit 5	8.71	145.91	420	280
Total	21.00	319.84		
Parli				
Unit 6	4.21	13.02	230	149
Unit 7	0.00	5.89	0	0
Unit 8	4.11	49.30	219	150
Total	8.32	68.20		
Chandrapur				
Unit 3	3.67	28.39	170	122
Unit 4	3.56	51.27	165	120
Unit 5	8.25	74.32	380	285
Unit 6	7.49	124.75	360	261
Unit 7	7.08	135.54	320	272
Unit 8	9.40	156.76	414	365
Unit 9	9.30	158.72	409	347
Total	48.75	729.75		
Paras				
Unit 3	4.32	72.90	223	136
Unit 4	4.35	75.10	216	136
Total	8.67	147.99		
Khaparkheda				
Unit 1	0.00	24.87	0	0
Unit 2	0.00	25.46	0	0
Unit 3	0.00	27.06	0	0
Unit 4	0.00	20.47	0	0
Unit 5	9.01	163.59	420	273
Total	9.01	261.45		
Nasik				
Unit 3	3.32	21.88	187	115
Unit 4	0.00	33.17	0	0
Unit 5	3.22	56.30	192	117
Total	6.54	111.35		
Uran				
All Units	5.70	77.58	250	224
Total	5.70	77.58		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.25	1.98	35	0
Total	0.25	1.98		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.82	40.24	340	35
Stage 4	2.17	15.04	387	0
Stage 3	1.11	12.87	160	0
Total	6.10	68.14		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	0.06	0	0
TILLARI	0.41	4.91	58	0
BHIRA T.R.	0.28	4.50	77	0
SMLHY_PTN	2.54	50.52	109	103
GHATGHAR	0.00	0.00	0	0
Total	3.22	59.99		
Wind				
Total	6.42	150.36	0	0
Total	6.42	150.36		
CPP				
APML(Mus)	66.51	1005.04	0	0
JSWEL(Mus)	14.32	242.26	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	26.46	439.97	0	0
SWPGPL-Mus	8.21	131.74	0	0
Other(Mus)	39.97	620.64	0	0
Total	155.48	2439.65		
SOLAR				
Total	6.48	93.39	0	0
Total	6.48	93.39		
Tata				
Trombay 5	6.50	120.90	428	250
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.40	30.67	117	70
Trombay 7B	1.49	20.48	67	53
Trombay 8	0.00	21.80	0	0
TATA Hydro	4.43	75.27	424	0
Total	14.82	269.12		
AEMIL				
DTPS U-1&2	9.84	164.37	498	349
Total	9.84	164.37		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	146.36	2258.27	MSPGCL Total	161.39	2463.97
			MSPGCL Thml+Gas	152.06	2335.84	Koyna 1,2 & 4 Total	5.00	55.27
			MSPGCL Hydro	9.33	128.13	State Total	354.42	5580.87

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 17/Dec/2021

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	5164	146	238	5548	492	5619	0	0	4996	4908	-957	15311	0	15311	1750	299	17360	50.04
2	5083	140	245	5468	501	5643	0	0	4874	4740	-836	15236	0	15236	1639	280	17155	50.04
3	5176	146	232	5554	451	5634	0	0	4886	4827	-791	15391	0	15391	1568	284	17243	50.07
4	5443	150	233	5826	417	5602	0	0	4843	4935	-735	15772	0	15772	1516	273	17561	50.07
5	5800	239	250	6289	421	5606	0	0	4834	4884	-728	16175	0	16175	1517	297	17989	50.04
6	6262	185	240	6687	411	6200	0	0	4961	5024	-810	17196	0	17196	1612	316	19124	50.04
7	6609	150	250	7009	387	6777	0	3	5013	5051	-780	18101	0	18101	1736	346	20183	50.03
8	6742	666	243	7651	342	7110	0	109	5199	5086	-860	19078	0	19078	1919	360	21357	49.98
9	6632	568	242	7442	280	7115	0	386	5615	5707	-1067	19494	0	19494	2196	369	22059	49.97
10	6573	819	250	7642	225	7086	0	655	6209	6126	-1297	20054	0	20054	2431	383	22868	49.92
11	6674	976	238	7888	145	7126	0	858	6677	6653	-1467	20811	0	20811	2603	392	23806	49.94
12	6554	492	235	7281	135	6846	0	1004	7209	6733	-1597	20040	0	20040	2660	362	23062	50.00
13	6435	691	233	7359	90	6728	0	987	6663	6686	-1594	19904	0	19904	2650	352	22906	49.97
14	6408	513	240	7161	72	6672	0	949	6632	6439	-1504	19446	0	19446	2514	343	22303	50.04
15	6431	400	226	7057	66	6813	0	777	6590	6274	-1521	19102	0	19102	2508	364	21974	50.04
16	6531	493	224	7248	67	7087	0	509	6235	5943	-1398	19093	0	19093	2506	363	21962	50.03
17	6569	470	225	7264	67	6971	0	208	5902	5383	-1275	18250	0	18250	2494	368	21112	50.04
18	6472	205	235	6912	117	7043	0	31	5305	5015	-996	17736	0	17736	2499	386	20621	50.02
19	6378	311	228	6917	199	7034	0	0	5591	5544	-1076	18239	0	18239	2548	379	21166	50.02
20	6388	578	234	7200	244	6713	0	0	5208	5129	-1188	17719	0	17719	2482	379	20580	50.00
21	6329	153	243	6725	278	6579	0	0	4525	4296	-1165	16339	0	16339	2331	374	19044	50.01
22	5584	210	236	6030	245	5994	0	0	5105	4871	-1206	15556	0	15556	2190	378	18124	50.02
23	5218	313	233	5764	354	5799	0	0	5126	5024	-1188	15399	0	15399	2022	354	17775	50.03
24	4907	313	244	5464	407	5681	0	0	5085	4691	-1085	14825	0	14825	1891	333	17049	50.02
MUs	146.36	9.33	5.70	161.39	6.41	155.48	0.00	6.48	133.28	129.97	-27.12	424.27	0.00	424.27	51.78	8.33	484.38	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 17/Dec/2021

Position as on 6.30 Hrs of 18/Dec/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna STG-IV Unit-4	250	22/11/2021	09:55		Continued.	Annual Overhaul	
TPC_G	Trombay 8	250	06/12/2021	00:00		Continued.	Annual Overhaul	02/01/2022
MSPGCL	Khaparkheda Unit 2	210	09/12/2021	01:49		Continued.	CHP coal feeding problem(Converted to Annual Overhaul 00:00Hrs Dt. 18.12.2021)	
MSPGCL	Koyna Unit 2	70	15/12/2021	08:20	17/12/2021	12:35	Needle O/H and P.M.Work	
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	02/09/2021	08.41		Continued.	Turbine vibrations high.	
MSPGCL	Uran Unit A0	120	10/09/2021	01.54		Continued.	Turbine bearing Vabration high	
MSPGCL	Ghatghar Unit-2	125	10/11/2021	23:55		Continued.	Static frequency controller disconnecting switch short circuit problem	10/03/2022
MSPGCL	Ghatghar Unit-1	125	10/11/2021	23:55		Continued.	Static frequency controller disconnecting switch short circuit problem	10/03/2022
IPP	JSW (J) U2	300	19/11/2021	01:26		Continued.	No schedule.	
MSPGCL	Uran Unit 6	108	02/12/2021	07:45		Continued.	Gas shortage	
MSPGCL	Khaparkheda Unit 4	210	08/12/2021	21:00		Continued.	CHP coal feeding problem	
MSPGCL	Khaparkheda Unit 3	210	09/12/2021	00:01		Continued.	CHP coal feeding problem	
MSPGCL	Khaparkheda Unit 1	210	09/12/2021	00:56		Continued.	CHP coal feeding problem	
MSPGCL	Nasik Unit 4	210	11/12/2021	21:22		Continued.	withdrawn against case 4 to dhariwal	
MSPGCL	Parli Unit 7	250	15/12/2021	16:30		Continued.	Boiler Tube Leakage	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 17/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 18/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Tripping							
MAIN BAY (402) OF KHADKA CKT - 2 @ DEEPNAGAR	IntraState	17/12/2021	10:48	17/12/2021	14:15	PO	MAIN CB DCRM TESTING WITH TIMING WORK
400 KV LINE Outages/Tripping							
DHULE - SSNNL CKT - 2	InterState	18/12/2021	08:39	18/12/2021	15:40	PO	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
AKOLA - KHADKA (BHUSAWAL)	IntraState	11/12/2021	09:34		Continued.	PO	for replacement of 400 KV Damage Main Bus (1&2) section of Akola & Aurangabad bay
JAIGAD - KARAD CKT - 1	IntraState	16/12/2021	23:43	17/12/2021	09:53	HT	over voltage
JAIGAD - KARAD CKT - 2	IntraState	17/12/2021	21:43	17/12/2021	09:53	HT	over voltage.
DHULE - BABLESHWAR - II	IntraState	18/12/2021	13:14	18/12/2021	19:21	EO	Loc no 218, earth wire stringing of Dhule Bblr 2
JAIGAD - KARAD CKT - 1	IntraState	18/12/2021	21:07		Continued.	HT	HAND TRIPPED DUE TO OVER VOLTAGE
400 KV ICT Outages/Tripping							
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	IntraState	17/12/2021	08:10	17/12/2021	21:57	PO	For R&M work and diagnostic testing work and MTAMC related work
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	17/12/2021	11:01	17/12/2021	17:42	PO	In DGA rising trend of gases was observed. Outage required for taking SFRA and other testings.
220 KV MAINBAY Outages/Tripping							
BUS SECTION - 3 @ TEMGHAR	IntraState	17/12/2021	10:15	17/12/2021	18:04	PO	For Padgha 1 bay stringing work and bus isolator alignment work
BUS SECTION - 2 @ WASHALA	IntraState	18/12/2021	11:06	18/12/2021	15:20	PO	To Attend hot spot &, replacement of R phase Bus to Isolator Jumper Clamp & Nut Bolt of 220 KV Raymond Line.
BUS SECTINLISER @ PEGASUS	IntraState	18/12/2021	12:40	18/12/2021	16:15	PO	For annual testing, DT & maintenance work
220 KV LINE Outages/Tripping							
NALASOPARA - BOISAR PG	InterState	17/12/2021	09:24	17/12/2021	18:45	PO	For safety purpose for the scheme of Replacement of ALL phase conductor of 220kv Boisar - PGCIL line no.02 at loc. No.18 & PGCIL Gantry, & 13 - 14
NALASOPARA - BOISAR PG	InterState	18/12/2021	05:56	18/12/2021	23:50	PO	For safety purpose for the scheme of Replacement of TOP phase conductor of 220kv Boisar - PGCIL line no.02 at loc. No. 07 - 01.
PADGHA - TEMGHAR - 1	IntraState	30/11/2021	10:51		Continued.	HT	line work
KALWA - TFIPL	IntraState	08/12/2021	08:13	18/12/2021	19:41	PO	For carrying out jumpering at Loc. 48 to LILO Loc. No 01 to form 220 KV Kharghar Tiffil Borivali TAP Line during the period 07.12.2021 to 09.12.2021.
CHINCHWAD- PARVATI	IntraState	08/12/2021	18:01		Continued.	HT	air leakage in CB
DAHANU - VERSOVA	IntraState	10/12/2021	13:58		Continued.	PO	NHSRCL Project activityModification / relocation of existing tower no SS 221 & SS 222. Details of activity to be carried out:1. De-stringing of existing conductors & OPGW cable.2. Dismantling of existing tower.3. Erection of Monopoles.4. Re-stringing of conductors & OPGW cable.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 18/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR - VERSOVA	IntraState	10/12/2021	14:07		Continued.	PO	NHSRCL Project activity Modification / relocation of existing tower no SS 221 & SS 222. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Dismantling of existing tower. 3. Erection of Monopoles. 4. Re-stringing of conductors & OPGW cable.
KARAD - KADEGAON	IntraState	16/12/2021	09:10	17/12/2021	01:20	PO	For retrofitting of Distance relay.
ONGC PANVEL - TSS PANVEL	IntraState	17/12/2021	05:56	17/12/2021	19:10	T	tripped on dist. protn
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	17/12/2021	10:18	17/12/2021	18:37	PO	209L Bay AMP Works
PHALTAN MIDC - CSSK BHAVANI NAGAR	IntraState	17/12/2021	11:00	17/12/2021	15:45	PO	For replacement of PU relay and quarterly maintenance work
LONAND-PHALTAN MIDC	IntraState	17/12/2021	11:00	17/12/2021	15:35	PO	For C & tan delta testing
APTA - TALOJA	IntraState	17/12/2021	11:06	17/12/2021	16:59	PO	Providing of missing earthwire at Loc.No.638-639 and 640 to 641 in Taloja MIDC area
KARAD - OGALEWADI CKT 2	IntraState	17/12/2021	12:19	17/12/2021	20:13	EO	AR Configuration of Siemens make 7SA522 Distance protection Relay
PHALTAN MIDC - CSSK BHAVANI NAGAR	IntraState	17/12/2021	16:16	17/12/2021	18:27	EO	For testing of B Ph CT as MFM showing 30% load current of B Ph
BOISAR II - BOISAR (PG) CKT - 1	IntraState	18/12/2021	05:27	18/12/2021	12:53	PO	For safety purpose for the scheme of Replacement of TOP phase conductor of 220kv Boisar - PGCIL line no.02 at loc. No. 07 & 01.
KALWA - MULUND 2	IntraState	18/12/2021	07:58	18/12/2021	10:05	PO	CT Tan delta testing work.
HALKARNI-MAHALAXMI LINE	IntraState	18/12/2021	08:21	18/12/2021	18:10	PO	Work to be carried out at Mahalaxmi end, 1.Auto-reclose relay configuration & testing 2.Bay maintenance
NERLE - DASGAON	IntraState	18/12/2021	10:00	18/12/2021	18:15	PO	CT Tan delta testing, CRM, CB timing test, faulty MFM replacement & maintenance work
SATANA - GANGAPUR	IntraState	18/12/2021	10:38	18/12/2021	13:20	PO	Outage for attending Red hot spot R-phase toward Satana at loc no 85.(Temp.182deg c)
RAYMOND - WASHALA	IntraState	18/12/2021	11:04	18/12/2021	15:20	PO	To Attend hot spot &, replacement of R phase Bus to Isolator Jumper Clamp & Nut Bolt of 220 KV Raymond Line
TROMBAY - MULUND	IntraState	18/12/2021	12:07	18/12/2021	15:00	PO	CT Tan delta testing work.
HINJEWADI 2 - PEGASUS	IntraState	18/12/2021	12:40	18/12/2021	19:38	PO	For annual testing, DT & maintenance work
PARANDA-BARSHI	IntraState	18/12/2021	12:55	18/12/2021	13:55	PO	CT Tan delta Testing work.
BOISAR II - BOISAR (PG) CKT - 2	IntraState	18/12/2021	14:48		Continued.	PO	Removing of Bunching on PG-BSR LINE NO.02 at loc. No. 17 and replacement of existing conductor with HTLS at loc. No. 18 -17.
KHARGHAR - BORIVALI CKT - 2	IntraState	18/12/2021	15:53	18/12/2021	20:00	EO	For carry out the De-bunching work at Loc. No 48 to LILO Loc. No 01 of Tiffil S/St it will form 220 KV Kharghar Borivali and 220 KV Kalwa Tiffil Line (Normal Line).
132 KV PARANDA (220 KV) - KHARDA	IntraState	18/12/2021	16:40	18/12/2021	17:20	PO	CT Tan-delta Testing Work
BOISAR II - TARAPUR	IntraState	18/12/2021	17:35		Continued.	HT	HAND TRIPPED DUE TO OVER LOADONG OF BOISAR LINES

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 18/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
URAN - APTA 3	IntraState	18/12/2021	19:16	18/12/2021	22:40	HT	EMERGENCY HAND TRIPPED DUE TO HEAVY SPARKING ON B-PHASE C.T AT APTA END
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/10/2020	07:39			PO	FOR CRP PANEL REPLACEMENT
220/132KV 100 MVA ICT NO 2 @ MAGARPATTA	IntraState	01/12/2021	14:32			PO	Replacement of existing 100 MVA ICT 02 by new 200 MVA ICT 02
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kv K'gaon S/s
220 / 110 / 23kv 250 MVA ICT 3 @ SALSETTE	IntraState	17/12/2021	07:30	18/12/2021	17:40	PO	NGT AND CRP PANEL REPLACEMENT
220/33 KV 50 MVA PTR 2 @ SONKAR	IntraState	17/12/2021	08:53	17/12/2021	16:50	PO	Diagnostic testing work Tan delta of CT, winding, bushing CB & CRM, Timing PI of transformer, IR values of LA, CT, CB OLTC overhauling by agency RM work
220/22KV 50 MVA PTR - 3 @ AKP	IntraState	17/12/2021	09:12	17/12/2021	11:45	PO	Hot Spot attending work (Hotspot at Y ph LV Bushing of 50MVA T/F III)
220/22 KV 50 MVA PTR 3 @ KOLSHET	IntraState	17/12/2021	09:40	17/12/2021	17:13	PO	1) Diagnostic work (Bushings ,CT, Winding Tan delta test ,Excitation Test, SFRA Test, DFR Test, PI measurement test etc.) 2) 22 KV Bus , line Isolator servicing & alignment 3) 22KV bus and bay maintenance 4) Hot spot attending work 5) Relay testing work 6) RMW work 7) Earth pit repairing work
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	17/12/2021	10:39	18/12/2021	17:59	PO	For Overhauling work of OLTC due to high acetylene content in OLTC tank and main tank.
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	17/12/2021	10:39	18/12/2021	17:59	PO	For Overhauling work of OLTC due to high acetylene content in OLTC tank and main tank.
220/33KV 50MVA TF NO.1 @ SAYNE	IntraState	17/12/2021	13:00	17/12/2021	16:40	PO	quarterly maintenance
220/22 KV 25 MVA PTR 2 @ KANDALGAON	IntraState	17/12/2021	14:52	17/12/2021	18:46	EO	Dismantling of 50 MVA 220/22 KV T/F no:01
220/132KV 100 MVA ICT 2@ PETH	IntraState	18/12/2021	10:02	18/12/2021	13:20	PO	LV B Ph CT oil leakage attending work
220/132 KV 200 MVA ICT 2 @ RAYMOND	IntraState	18/12/2021	10:30	18/12/2021	20:30	PO	OLTC overhauling work of ICT 2
220/22 KV 25 MVA PTR 2 @ WASHALA	IntraState	18/12/2021	10:50	18/12/2021	16:30	PO	To Attend hot spot &, replacement of R phase Bus to Isolator Jumper Clamp & Nut Bolt of 220 KV Raymond Line.
220 KV BUSBAR Outages/Trippings							
MAIN BUS SECTION - 2 @ BARAMATI AGRO	IntraState	18/12/2021	21:05		Continued.	EO	for new consumer transformer bay charging &220 kv Main bus isolator jumpering

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage