

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/Feb/2022 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	158.546	2791.373	1) Gujrat	-7.204	-149.581
2) Hydro	19.374	261.233	2) Madhya Pradesh	5.180	96.171
3) Gas	10.512	141.460	3) Chattisgarh	5.600	120.860
Total MSPGCL	188.432	3194.066	4) Maharashtra	153.180	2548.741
B) 1) APLM	56.715	1179.744	5) Goa (Amona)	-1.298	-25.009
2) JSWEL	14.875	258.490	Total	155.458	2591.182
3) VIPL	0.000	0.000	a) Mumbai Schedule	22.000	347.229
4) RPL(AMT)	24.929	497.978	b) Mumbai Drawl	24.480	397.592
5) SWPGPL	9.038	149.920	c) MSEDCL Bilateral *	73.393	1232.759
6) Other IPP	41.191	728.240	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	22.000	347.009
C) 1) TPCL Thermal	9.982	171.492	Include PX	0.000	0.000
2) TPCL Hydro	4.192	66.246	Standby	0.000	0.220
3) TPCL Gas	4.350	65.553	H) ENERGY CATERED (MUs)		
4) AEML Thermal	6.748	154.751	1) MSEDCL	472.425	8374.616
D) STATE			2) Mumbai Discoms	49.751	855.635
1) Thermal	322.024	5931.988	3) Other Discoms	8.382	149.113
(A1+C1+C4+(B1-B6))			TOTAL STATE	530.558	9379.364
2) Hydro (A2+C2)	23.566	327.479			
3) Gas (A3+B7+C3)	14.862	207.013			
4) Wind	7.374	169.985			
6) SOLAR	7.275	151.716			
TOTAL STATE	375.101	6788.181			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 24 Hrs
MSPGCL Thermal	6398	6370	6761	6127
MSPGCL Hydro	2028	1358	829	336
MSPGCL Gas	431	425	441	437
MSPGCL Total Generation	8857	8153	8031	6900
Central Sector Receipt	8027	8227	5964	5551
WIND	433	230	105	453
CPP / IPP Thermal	6203	6118	6292	5473
CPP / IPP Gas	0	0	0	0
SOLAR	958	1117	0	0
Exchange with Mumbai	-1392	-1409	-1181	-949
MSEDCL DEMAND MET	22842	22188	18949	17221
Load Shedding	0	0	0	0
MSEDCL DEMAND	22842	22188	18949	17221
TPCL GENERATION	911	839	934	574
AEML GENERATION	283	282	280	281
MUMBAI DEMAND	2586	2530	2395	1804
OTHER DISCOM DEMAND	374	374	391	325
STATE DEMAND MET	25802	25092	21735	19350
STATE DEMAND	25802	25092	21735	19350
Frequency (Hz)	49.95	50.01	50.00	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.2 Hz at 06:03 Hrs	49.81 Hz at 21:06 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 18/Feb/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.10	66.94	175	160
Unit 7	0.00	0.00	0	0
Unit 8	14.19	250.38	603	556
Unit 9	12.28	237.62	570	450
Unit 10	12.68	227.61	565	484
Total	43.25	782.56		
Bhusawal				
Unit 3	3.18	58.20	145	115
Unit 4	4.14	22.54	455	0
Unit 5	10.04	179.12	435	395
Total	17.36	259.85		
Parli				
Unit 6	3.98	71.63	202	0
Unit 7	3.99	71.36	180	133
Unit 8	3.81	68.48	180	139
Total	11.78	211.47		
Chandrapur				
Unit 3	4.36	42.64	189	140
Unit 4	4.01	34.31	179	140
Unit 5	3.66	139.19	390	0
Unit 6	0.00	120.17	0	0
Unit 7	8.90	147.96	400	330
Unit 8	11.31	189.23	480	453
Unit 9	9.81	179.83	422	393
Total	42.05	853.34		
Paras				
Unit 3	5.29	85.73	256	144
Unit 4	5.09	81.55	238	143
Total	10.38	167.28		
Khaparkheda				
Unit 1	3.33	57.34	150	120
Unit 2	3.62	28.48	160	120
Unit 3	4.19	67.38	196	130
Unit 4	4.02	58.30	185	130
Unit 5	11.17	188.76	490	450
Total	26.32	400.25		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.74	61.97	184	121
Unit 5	3.67	54.66	184	118
Total	7.41	116.63		
Uran				
All Units	10.51	141.46	465	413
Total	10.51	141.46		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.14	3.92	40	0
Total	0.14	3.92		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.14	45.33	440	35
Stage 4	5.60	50.21	999	0
Stage 3	2.07	20.93	320	0
Total	10.82	116.47		
Hydro				
KDPH	0.43	11.48	18	18
VTRNA	0.79	13.19	60	0
TILLARI	0.52	8.18	58	0
BHIRA T.R.	0.22	3.56	77	0
SMLHY_PTN	6.58	98.58	280	265
GHATGHAR	0.01	9.79	12	0
Total	8.56	144.76		
Wind				
Total	7.37	169.98	0	0
Total	7.37	169.98		
CPP				
APML(Mus)	56.72	1179.74	0	0
JSWEL(Mus)	14.88	258.49	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.93	497.98	0	0
SWPGPL-Mus	9.04	149.92	0	0
Other(Mus)	41.19	728.24	0	0
Total	146.75	2814.37		
SOLAR				
Total	7.28	151.72	0	0
Total	7.28	151.72		
Tata				
Trombay 5	6.69	106.69	377	255
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.75	40.04	115	113
Trombay 7B	1.60	25.51	67	66
TATA Hydro	4.19	66.25	383	0
Trombay 8	3.29	64.80	184	131
Total	18.52	303.29		
AEML				
DTPS U-1&2	6.75	154.75	283	280
Total	6.75	154.75		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	158.55	2791.37	MSPGCL Total	188.43	3194.07
			MSPGCL Thml+Gas	169.06	2932.83	Koyna 1,2 & 4 Total	8.74	95.54
			MSPGCL Hydro	19.37	261.23	State Total	375.10	6788.18

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 18/Feb/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6330	332	448	7110	247	5509	0	0	5699	5765	-768	17545	0	17545	1626	318	19489	49.98
2	6438	326	440	7204	282	5670	0	0	5691	5537	-660	17752	0	17752	1516	281	19549	50.01
3	6562	388	449	7399	355	5697	0	0	5733	5383	-586	17979	0	17979	1441	269	19689	50.01
4	6437	339	460	7236	364	5651	0	0	5673	5814	-550	18253	0	18253	1405	262	19920	50.01
5	6684	367	441	7492	393	5838	0	0	5683	5638	-566	18511	0	18511	1420	284	20215	50.03
6	6867	548	450	7865	398	6151	0	0	5940	5904	-677	19328	0	19328	1531	313	21172	50.01
7	6947	1190	452	8589	469	6302	0	2	5619	5615	-633	20004	0	20004	1725	340	22069	50.00
8	6950	1884	451	9285	504	6305	0	101	5802	6017	-611	21242	0	21242	1888	359	23489	49.99
9	6870	1632	440	8942	370	6331	0	375	6553	6656	-879	21424	0	21424	2236	371	24031	50.03
10	6792	1568	445	8805	369	6355	0	710	7310	7359	-1195	22038	0	22038	2472	364	24875	49.94
11	6398	2028	431	8857	433	6333	0	958	8071	8027	-1392	22842	0	22842	2586	374	25802	49.95
12	6374	1885	427	8686	317	6288	0	1066	7951	8086	-1477	22591	0	22591	2634	375	25600	50.02
13	6370	1358	425	8153	230	6244	0	1117	8207	8227	-1409	22188	0	22188	2530	374	25092	50.01
14	6538	647	425	7610	179	6231	0	1041	8272	8142	-1315	21525	0	21525	2366	363	24254	50.02
15	6633	501	413	7547	188	6284	0	888	8352	8081	-1320	21290	0	21290	2352	378	24020	49.98
16	6667	485	415	7567	136	6317	0	667	8259	8040	-1325	21025	0	21025	2375	377	23777	49.95
17	6820	447	415	7682	171	6371	0	267	7289	7233	-1304	20048	0	20048	2390	372	22810	50.01
18	6851	414	447	7712	174	6397	0	80	6320	6379	-1194	19150	0	19150	2371	398	21919	50.01
19	6735	449	419	7603	110	6402	0	3	5901	6051	-1092	18684	0	18684	2372	393	21449	50.02
20	6761	829	441	8031	105	6421	0	0	5973	5964	-1181	18949	0	18949	2395	391	21735	50.00
21	6755	469	442	7666	310	6358	0	0	5862	5117	-1199	17877	0	17877	2258	375	20510	50.00
22	6415	475	434	7324	385	6014	0	0	5702	5354	-1136	17568	0	17568	2112	373	20053	49.99
23	6225	477	465	7167	432	5688	0	0	5625	5519	-1062	17391	0	17391	1947	353	19691	49.98
24	6127	336	437	6900	453	5591	0	0	5783	5551	-949	17221	0	17221	1804	325	19350	50.01
MUs	158.55	19.37	10.51	188.43	7.37	146.75	0.00	7.27	157.27	155.46	-24.48	472.43	0.00	472.43	49.75	8.38	530.56	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Feb/2022

Position as on 6.30 Hrs of 19/Feb/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 5	80	20/12/2021	08:40		Continued.	Annual Overhaul	
MSPGCL	Nasik Unit 3	210	26/01/2022	20:26		Continued.	Annual Overhaul	
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	02/09/2021	08.41		Continued.	Turbine vibrations high.	
IPP	Adani U-3	660	13/02/2022	15:16		Continued.	Due to APH-B hot PA below leakage.	
IPP	JSW (J) U4	300	14/02/2022	16:08		Continued.	No Schedule	
IPP	RPL(AMT) U-3	270	16/02/2022	00:00		Continued.	Coal Shortage	
MSPGCL	Chandrapur Unit 6	500	16/02/2022	23:20		Continued.	Turbine bearing Vabration high	
MSPGCL	Bhusawal Unit 4	500	17/02/2022	13:24	18/02/2022	12:40	Turbine bearing Vabration high	18/02/2022
MSPGCL	Chandrapur Unit 5	500	18/02/2022	10:00	19/02/2022	21:12	secondary air heater rotor problem	
MSPGCL	Parli Unit 6	250	18/02/2022	22:13	19/02/2022	02:28	Furnace Pressure High	
TPC-G	Trombay 5	500	19/02/2022	10:06		Continued.	Boiler Tube Leakage	
MSPGCL	Nasik Unit 5	210	19/02/2022	10:31	19/02/2022	15:02	stator water resistivity low	
MSPGCL	Koyna Unit 9	80	19/02/2022	10:50		Continued.	Stator Earth Fault	
MSPGCL	Parli Unit 6	250	19/02/2022	22:56		Continued.	Coal feeding problem	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 18/Feb/2022

Statement-VII

Position as on 6.30 Hrs of 19/Feb/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Tripping							
TIE BAY (415) OF YELWAN CKT - 1 @ AKOLA	IntraState	18/02/2022	10:30	18/02/2022	14:30	PO	Routine maintenance and testing work
400 KV MAINBAY Outages/Tripping							
400 KV MAIN BUS - 2 @ 400 KV KHAPARKHEDA 2	InterState	19/02/2022	09:20	19/02/2022	18:45	EO	Replacement of Male & Female Contact of B Ph 89 A Bus Isolator of 400 kV 125 MVAR Bus Reactor Bay 408
400 KV LINE Outages/Tripping							
KORADI 2-WARDHA (PG)	InterState	18/02/2022	20:59	19/02/2022	05:07	EO	Heavy sparking observed twice at night and temperature on the connector side is observed above 100 deg cel . Hence emergency outage applied.
THAPTI TANDA - WALUJ	IntraState	01/02/2022	13:01			PO	TOWER HEIGHT RAISING FOR MUMBAI -NAGPUR SAMRUDDHI HIGHWAY CROSSING . DISMANTLING OF LOC 155(DA+0) AND 156(DA+0) .ERECTION OF NEW TOWERS AT LOC 155(DD+9) AND LOC 156(DD+9) RESTRINGING FROM LOC 155 TO 156.
DEEPNAGAR - THAPTI TANDA	IntraState	01/02/2022	13:11			PO	TOWER HEIGHT RAISING FOR MUMBAI -NAGPUR SAMRUDDHI HIGHWAY CROSSING . DISMANTLING OF LOC 155(DA+0) AND 156(DA+0) .ERECTION OF NEW TOWERS AT LOC 155(DD+9) AND LOC 156(DD+9) RESTRINGING FROM LOC 155 TO 156.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	04/02/2022	14:43			HT	H/T TO CONTROL 400KV TALEGAON PG -CHAKAN LINE LOADING.
TIRORA - WARORA CKT - 1	IntraState	18/02/2022	08:36	18/02/2022	20:10	PO	Annual maintenance of line
TIRORA - WARORA CKT - 2	IntraState	18/02/2022	08:38	18/02/2022	20:13	PO	Auto reclosure off
TBC @ NEW KOYNA	IntraState	18/02/2022	10:15	18/02/2022	17:30	PO	For insulator replacement towards scheme
KORADI-NANDGAONPETH (RPL)	IntraState	18/02/2022	11:48	18/02/2022	21:39	PO	retrofitting of line reactor trip Relay under MTAMC Project
BABHALESHWAR - PADGHE CKT - 2	IntraState	18/02/2022	12:07	18/02/2022	19:14	PO	Line maintenance work Replacement of PID faulty insulators and CT, CB relay testing work, quarterly maintenance work
LONIKAND 2 - KARJAT CKT - 2	IntraState	19/02/2022	08:35	19/02/2022	10:45	PO	DT/Line Maintenance.
NEW KOYNA - STAGE IV CKT - 2	IntraState	19/02/2022	10:01			PO	C.B. Overhauling work Shitting on TBC
BABHALESHWAR - PADGHE CKT- 1	IntraState	19/02/2022	11:26	19/02/2022	12:38	PO	Line maintenance work Replacement of PID faulty insulators and CT, CB relay testing work, quarterly maintenance work
BABHALESHWAR - PADGHE CKT- 1	IntraState	19/02/2022	11:26	19/02/2022	12:38		Tightening and Chemical cleaning are very necessary for avoiding the flashover of insulator string specially in hilly area of Naneghat/Manikdoh/Bota location and Potgaon forest Area.
400 KV ICT Outages/Tripping							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 18/Feb/2022

Statement-VII

Position as on 6.30 Hrs of 19/Feb/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	IntraState	18/02/2022	17:25	18/02/2022	19:28	EO	outage on 501MVA,400/220/33kV ICT-I (Main bay 430 & Tie Bay 429, 220KV Bay 205) for attending hot spot at Bph T clamp on IPS tube connected between isolator 429-89B & 430-89A.
220 KV LINE Outages/Trippings							
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
GHODBUNDER - MSETCL BOISAR	IntraState	04/02/2022	13:40	18/02/2022	04:24	T	TRIPPED ON DIST.PROTN.
GOREGAON - AAREY CKT - 2	IntraState	15/02/2022	09:20			PO	Under MMRC Line Diversion scheme for Metro-3 project 220kV Outdoor termination of 220kV AEML Aarey and overhead connection at MMRC pylon yard .
TALANDAGE - FIVE STAR MIDC 1	IntraState	17/02/2022	09:36	19/02/2022	18:58	PO	Online TBC shiting of CB for overhauling work
ALKUD - MENDHEGIRI CKT - 1	IntraState	17/02/2022	10:50		Continued.	PO	Line maintenance work by M/s Suzlon
TROMBAY - SALSETTE CKT - 1	IntraState	17/02/2022	23:07	18/02/2022	05:24	PO	P40 Stub Column Shuttering and Deshuttering work
TROMBAY SALSETTE LINE-2	IntraState	17/02/2022	23:12	18/02/2022	05:29	PO	P40 Stub Column Shuttering and Deshuttering work
GHODBUNDER - MSETCL BOISAR	IntraState	17/02/2022	23:45	18/02/2022	04:22	EO	Cable termination jumpers on CTT tower no. 241 are required to be made through to establish connection between AEML Ghodbunder and MSETCL Boisar after completion of soak test of faulty cable.
BORIVALI - BOISAR II LINE	IntraState	17/02/2022	23:46	18/02/2022	01:55	EO	Safety purpose for Cable termination jumpers on CTT tower no. 241 are required to be made through to establish connection between AEML Ghodbunder and MSETCL Boisar
DAHANU - GHODBUNDER CKT - 2	IntraState	18/02/2022	06:11	18/02/2022	22:44	PO	Project activity Modification of existing tower no LS 191 to 194 at Virar for DFCCIL project. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Re-stringing of conductors & OPGW cable
WADA - BHAVEGHAR	IntraState	18/02/2022	08:25	18/02/2022	13:14	PO	For all Diagnostic testing and Routine Maintenance Work at 220 kV Wada SS.
MAIN BUS - 1 @ AAREY	IntraState	18/02/2022	09:11	18/02/2022	10:49	PO	Metro Line-3 project work R phase jumper to be removed of 220kV AEML Aarey to Goregaon Line-2 for making working clearance
BORIVALI - TARAPUR	IntraState	18/02/2022	09:16			PO	1. Dismantling of existing loc.no. 37, erection proposed on loc.37a & 38a. 2.Railway crossing stringing between loc.no.36 & 37a-38a-38
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 2	IntraState	18/02/2022	09:30	18/02/2022	18:30	PO	Line side equipments AMP
BOISAR II - TARAPUR	IntraState	18/02/2022	09:33			PO	1. Dismantling of existing loc.no. 37, erection proposed on loc.37a & 38a. 2.Railway crossing stringing between loc.no.36 & 37a-38a-38

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Feb/2022

Statement-VII

Position as on 6.30 Hrs of 19/Feb/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
URAN - APTA 4	IntraState	18/02/2022	10:04	18/02/2022	17:03	PO	For repeating R Ph CT Tan Delta testing due to high tan D
MIRAJ - MHAISHAL	IntraState	18/02/2022	10:06	18/02/2022	15:37	PO	For relay testing work at 220 KV Miraj S/Stn
APTA - KALWA	IntraState	18/02/2022	11:03	18/02/2022	17:48	PO	Diagnostic Testing work (CT C & Tan delta and maintenance work)
NAGOTHANE - POSCO	IntraState	18/02/2022	11:20	18/02/2022	18:40	PO	1) Replacement of damaged insulator string at Loc.no.52B R,Y B Ph (Nagothane side),41A R,Y ph,23A R ph,25A R ph,9A-R ph, Cold cleaning of insulators and other line maintenance work.
MALEGAON - SAYNE	IntraState	18/02/2022	17:40	18/02/2022	20:12	PO	quarterly bay maintenance work & Rph wave trap jump bottom site red hot(103degree) attending work.
JEJURI - BARAMATI	IntraState	18/02/2022	21:38	19/02/2022	00:17	PO	Annual CT Tan delta testing work
TROMBAY SALSETTE LINE-2	IntraState	18/02/2022	22:23	19/02/2022	06:16	PO	P40 Stub Column Shuttering and Deshuttering work
TROMBAY - SALSETTE CKT - 1	IntraState	18/02/2022	23:05	19/02/2022	06:15	PO	P40 Stub Column Shuttering and De-shuttering work
KALWA SALSETTE - 4	IntraState	19/02/2022	06:40	19/02/2022	09:08	PO	EMERGENCY TREE TRIMMING
DAHANU - GHODBUNDER CKT - 1	IntraState	19/02/2022	08:06		Continued.	PO	Project activity Modification of existing tower no LS 191 to 194 at Virar for DFCCIL project. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Re-stringing of conductors & OPGW cable.
URAN - APTA CKT - 1	IntraState	19/02/2022	09:11	19/02/2022	16:50	PO	Top gantry rusting repairing work.
EKLAHARE (GCR) - GHATGHAR	IntraState	19/02/2022	10:01	19/02/2022	13:36	PO	Diagnostic Testing work and bay maintenance
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132KV 100 MVA ICT NO 2 @ MAGARPATTA	IntraState	01/12/2021	14:32			PO	Replacement of existing 100 MVA ICT 02 by new 200 MVA ICT 02
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	IntraState	20/12/2021	22:45			T	Tripped on Differrential protection and Declare faulty
MAIN BUS PT @ MAHAPE	IntraState	18/02/2022	09:17	18/02/2022	12:17	PO	220 KV MAIN BUS PT MEGGER, TAN DELTA TESTING AND ROUTINE MAINTENANCE WORK FOR BUS ISOLATORS AND R&M WORK FOR TF-2 by availing outage on 220KV Main Bus section-2
PT-1 @ KHADKI	IntraState	18/02/2022	10:04	18/02/2022	12:04	PO	Half yearly maintenance work & diagnostic testing work
220/22 KV 50 MVA PTR 2 @ KAMBA	IntraState	18/02/2022	10:15	18/02/2022	16:40	PO	OLTC OVERHAULING, AND HOT SPOTATTENDING, BAY MAINTAINANCE
220/132-110KV 100MVA PTR 2 @ WATHAR	IntraState	18/02/2022	10:24	18/02/2022	19:55	PO	Important and urgent (emergency works) of arresting oil leakage from tertairy Winding Box side Quarterly maint. Works
220/33 KV 50 MVA PTR 1 @ BHENDA	IntraState	18/02/2022	10:41	18/02/2022	16:04	PO	Diagnostic testing ,Bushng CT tan delta ,Winding resistance ,HV CT tan delta ,Relay testing and Quarterly maintenance work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Feb/2022

Statement-VII

Position as on 6.30 Hrs of 19/Feb/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PT-2 @ KHADKI	IntraState	18/02/2022	12:08	18/02/2022	12:48	PO	Half yearly maintenance work & diagnostic testing work.
220/33 KV 50 MVA PTR 2 @ BHENDA	IntraState	18/02/2022	16:09	18/02/2022	20:18	PO	Diagnostic testing ,Bushing CT tan delta ,Winding resistance ,HV CT tan delta ,Relay testing and Quarterly maintenance work.
220/22 KV 50 MVA PTR 2 @ LONIKAND	IntraState	18/02/2022	19:45	18/02/2022	20:00	EO	Hotspot on 29A Isolator B Ph
220/33KV 125 MVA TF 4 @ GHODBUNDER	IntraState	19/02/2022	09:08	19/02/2022	20:04	PO	Testing of Auto restoration scheme for 33kV Boards under 33kV AIS to GIS project work.
220/22 KV 50 MVA PTR 1 @ BHANDUP GIS	IntraState	19/02/2022	09:44	19/02/2022	18:05	PO	DIAGNOSTIC TEST TAN DELTA OF BUSHING ,SFRA ,PI
220/132-110KV 100MVA PTR 1@WATHAR	IntraState	19/02/2022	10:42	19/02/2022	17:17	PO	Quarterly maintenance work and oil leakage arresting works.
220 KV BUSBAR Outages/Trippings							
GIS BUS - 1 @ KARANJADE	IntraState	15/02/2022	08:59			PO	BUS-1 EXTENSION FOR REACTOR CONNECTION
BUS SECTION-2 @ MAHAPE	IntraState	18/02/2022	09:20	18/02/2022	12:19	PO	220 KV MAIN BUS PT MEGGER, TAN DELTA TESTING AND ROUTINE MAINTENANCE WORK FOR BUS ISOLATORS AND R&M WORK FOR TF-2.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage