

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/Mar/2022 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	156.753	2798.974	1) Gujrat	0.809	-116.658
2) Hydro	19.906	402.510	2) Madhya Pradesh	9.326	172.524
3) Gas	5.878	67.314	3) Chattisgarh	4.560	96.920
Total MSPGCL	182.537	3268.798	4) Maharashtra	159.145	2972.236
B) 1) APLM	59.719	1315.056	5) Goa (Amona)	-1.417	-22.816
2) JSWEL	16.520	358.340	Total	172.423	3102.206
3) VIPL	0.000	0.000	a) Mumbai Schedule	27.989	510.222
4) RPL(AMT)	25.647	454.568	b) Mumbai Drawl	29.540	554.021
5) SWPGPL	6.340	105.749	c) MSEDCL Bilateral *	84.414	1769.660
6) Other IPP	35.473	714.862	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	27.989	510.089
C) 1) TPCL Thermal	11.867	235.110	Include PX	0.000	5.604
2) TPCL Hydro	2.081	88.246	Standby	0.000	0.133
3) TPCL Gas	3.054	22.740	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.306	160.157	1) MSEDCL	482.917	8909.874
D) STATE			2) Mumbai Discoms	55.848	1060.274
1) Thermal	321.625	6142.816	3) Other Discoms	8.501	157.323
(A1+C1+C4+(B1-B6))			TOTAL STATE	547.266	10127.471
2) Hydro (A2+C2)	21.987	490.756			
3) Gas (A3+B7+C3)	8.932	90.054			
4) Wind	13.714	159.783			
6) SOLAR	8.585	141.856			
TOTAL STATE	374.843	7025.265			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	6620	6622	6293	6659
MSPGCL Hydro	307	309	795	325
MSPGCL Gas	216	216	286	269
MSPGCL Total Generation	7143	7147	7374	7253
Central Sector Receipt	8178	8050	6440	6780
WIND	559	439	584	940
CPP / IPP Thermal	5923	5927	5641	5774
CPP / IPP Gas	0	0	0	0
SOLAR	1123	1187	0	0
Exchange with Mumbai	-1263	-1355	-1131	-1536
MSEDCL DEMAND MET	21300	21017	18536	18860
Load Shedding	0	0	0	0
MSEDCL DEMAND	21300	21017	18536	18860
TPCL GENERATION	632	596	816	608
AEML GENERATION	296	329	424	380
MUMBAI DEMAND	2191	2280	2371	2524
OTHER DISCOM DEMAND	363	378	372	351
STATE DEMAND MET	23854	23675	21279	21735
STATE DEMAND	23854	23675	21279	21735
Frequency (Hz)	49.98	49.95	50.00	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 17.04 Hrs	49.76 Hz at 09.05 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 18/Mar/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.80	74.67	165	140
Unit 7	0.00	0.00	0	0
Unit 8	14.12	245.35	604	532
Unit 9	12.82	238.10	574	500
Unit 10	10.62	182.57	495	393
Total	41.36	740.70		
Bhusawal				
Unit 3	1.46	40.13	150	0
Unit 4	10.80	162.81	490	400
Unit 5	0.41	41.52	285	0
Total	12.68	244.46		
Parli				
Unit 6	4.26	81.86	193	149
Unit 7	0.00	66.38	0	0
Unit 8	3.64	59.90	172	143
Total	7.90	208.14		
Chandrapur				
Unit 3	1.24	45.68	165	0
Unit 4	3.90	71.04	177	120
Unit 5	8.35	135.09	374	290
Unit 6	9.02	87.52	407	295
Unit 7	8.34	160.40	393	300
Unit 8	10.93	143.89	471	429
Unit 9	10.70	186.15	466	419
Total	52.47	829.78		
Paras				
Unit 3	4.58	95.68	214	143
Unit 4	4.57	94.12	215	136
Total	9.15	189.79		
Khaparkheda				
Unit 1	3.54	61.12	155	140
Unit 2	3.62	63.72	155	140
Unit 3	3.44	62.67	202	57
Unit 4	4.39	72.56	188	170
Unit 5	11.19	191.31	485	450
Total	26.17	451.38		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.87	73.50	195	121
Unit 5	3.17	61.23	152	115
Total	7.04	134.73		
Uran				
All Units	5.88	67.31	300	172
Total	5.88	67.31		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.03	3.19	22	0
Total	0.03	3.19		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	4.00	89.08	500	35
Stage 4	6.52	136.82	1000	0
Stage 3	2.50	48.06	320	0
Total	13.02	273.95		
Hydro				
KDPH	0.43	12.10	18	18
VTRNA	0.00	0.00	0	0
TILLARI	0.00	1.68	0	0
BHIRA T.R.	0.26	5.08	80	0
SMLHY_PTN	6.16	106.51	270	248
GHATGHAR	0.00	0.00	0	0
Total	6.86	125.37		
Wind				
Total	13.71	159.78	0	0
Total	13.71	159.78		
CPP				
APML(Mus)	59.72	1315.06	0	0
JSWEL(Mus)	16.52	358.34	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.65	454.57	0	0
SWPGPL-Mus	6.34	105.75	0	0
Other(Mus)	35.47	714.86	0	0
Total	143.70	2948.58		
SOLAR				
Total	8.58	141.86	0	0
Total	8.58	141.86		
Tata				
Trombay 5	7.68	158.30	392	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.77	13.42	102	55
Trombay 7B	1.29	9.32	63	45
TATA Hydro	2.08	88.25	288	13
Trombay 8	4.19	76.81	238	131
Total	17.00	346.10		
AEML				
DTPS U-1&2	9.31	160.16	501	289
Total	9.31	160.16		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	156.75	2798.97	MSPGCL Total	182.54	3268.80
			MSPGCL Thml+Gas	162.63	2866.29	Koyna 1,2 & 4 Total	10.53	225.89
			MSPGCL Hydro	19.91	402.51	State Total	374.84	7025.26

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 18/Mar/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6815	2103	221	9139	423	6491	0	0	7089	7163	-1271	21629	0	21629	2759	316	24704	49.95
2	6644	2105	230	8979	388	6355	0	0	7265	7334	-1126	21605	0	21605	2564	325	24494	49.94
3	6574	2097	232	8903	415	6210	0	0	7474	7371	-1133	21493	0	21493	2389	273	24155	50.00
4	6646	1862	232	8740	509	6221	0	0	7624	7453	-1041	21594	0	21594	2274	288	24156	50.00
5	6668	1628	242	8538	563	6219	0	0	7757	7603	-980	21641	0	21641	2210	302	24153	49.99
6	6686	1597	243	8526	772	6421	0	0	7450	7391	-1041	21765	0	21765	2198	304	24267	50.02
7	6667	1357	232	8256	801	6451	0	19	7268	7036	-982	21233	0	21233	2173	348	23754	50.04
8	6659	560	233	7452	642	6419	0	194	7682	7239	-968	20613	0	20613	2113	365	23091	50.04
9	6563	347	172	7082	587	6154	0	540	6793	6702	-1058	19641	0	19641	2131	366	22138	49.98
10	6269	614	190	7073	606	5850	0	884	7020	7361	-1103	20306	0	20306	2154	365	22825	49.92
11	6245	418	227	6890	676	5901	0	1115	7652	7874	-1206	20872	0	20872	2163	378	23413	49.99
12	6620	307	216	7143	559	5923	0	1123	7865	8178	-1263	21300	0	21300	2191	363	23854	49.98
13	6622	309	216	7147	439	5927	0	1187	8270	8050	-1355	21017	0	21017	2280	378	23675	49.95
14	6557	312	224	7093	343	5890	0	1161	8317	7993	-1377	20730	0	20730	2303	373	23406	49.99
15	6442	312	275	7029	384	5783	0	926	8195	7937	-1395	20283	0	20283	2344	381	23008	49.98
16	6450	582	275	7307	397	5690	0	792	7849	8021	-1448	20362	0	20362	2398	397	23157	50.00
17	6552	301	266	7119	368	5825	0	460	7629	7086	-1376	19091	0	19091	2323	391	21805	50.04
18	6273	307	274	6854	508	5670	0	162	7096	6633	-1237	18189	0	18189	2253	401	20843	50.06
19	6002	331	266	6599	558	5540	0	22	6418	6296	-1147	17476	0	17476	2252	392	20120	50.05
20	6293	795	286	7374	584	5641	0	0	6190	6440	-1131	18536	0	18536	2371	372	21279	50.00
21	6752	392	268	7412	679	5808	0	0	5972	5721	-1284	17972	0	17972	2403	364	20739	49.96
22	6457	406	289	7152	750	5735	0	0	6196	5984	-1425	17819	0	17819	2451	377	20647	49.91
23	6659	325	269	7253	940	5774	0	0	6391	6780	-1536	18860	0	18860	2524	351	21735	50.01
24	6638	539	300	7477	823	5801	0	0	6844	6777	-1657	18890	0	18890	2627	331	21848	50.00
MUs	156.75	19.91	5.88	182.54	13.71	143.70	0.00	8.59	174.31	172.42	-29.54	482.92	0.00	482.92	55.85	8.50	547.27	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Mar/2022

Position as on 6.30 Hrs of 19/Mar/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Nasik Unit 3	210	26/01/2022	20:26		Continued.	Annual Overhaul	
MSPGCL	Koyana Unit 6	80	18/03/2022	07:30	19/03/2022	21:10	Needle O/H and P.M.Work	
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	17/02/2022	21:55		Continued.	SFC HEAVY FAULT	
MSPGCL	Uran Unit A0	120	21/02/2022	21:57	18/03/2022	13:39	Gas shortage	
IPP	SWPGPL U-4	135	25/02/2022	16:47		Continued.	Turbine Vibration	
IPP	RPL(AMT) U-1	270	07/03/2022	02:39		Continued.	Generator Protection operated. (from 15/03/2022 due to coal shortage)	
MSPGCL	Ghatghar Unit-2	125	11/03/2022	01:25		Continued.	TRIPPED ON SFC HEAVY FAULT WHILE TAKING ON PUMPING MODE.(PUMPING TRIAL CARRIED OUT SUCCESSFULLY FROM 20:35HRS TO 22:35HRS DT.10/03/22)	
MSPGCL	Chandrapur Unit 3	210	11/03/2022	08:43	18/03/2022	08:50	WITHDRAWN FOR ATTENDING HPCV-I STEAM LEAKAGE WORK	
MSPGCL	Uran Unit 5	108	14/03/2022	00:00		Continued.	Gas shortage	
MSPGCL	Bhusawal Unit 3	210	15/03/2022	19:38	18/03/2022	12:07	Coal Shortage	
MSPGCL	Parli Unit 7	250	15/03/2022	23:10		Continued.	Furnace Pressure High	
IPP	Adani U-3	660	16/03/2022	11:54	19/03/2022	12:07	Primary Duct Leakage	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	
MSPGCL	Bhusawal Unit 5	500	18/03/2022	01:26		Continued.	bottom ash clinker formation	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Mar/2022

Position as on 6.30 Hrs of 19/Mar/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Chandrapur Unit 3	210	18/03/2022	14:30	18/03/2022	17:37	HIGH PRESSURE HEATER LEVEL VERY HIGH	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 18/Mar/2022

Statement-VII

Position as on 6.30 Hrs of 19/Mar/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	12/03/2022	15:01			T	Pole-2 tripped at Padghe end. Black smoke observed near pole 2, B phase converter transformer's 3A bushing - turret. Fire looked external and it was extinguished in 10-15 minutes using fire tenders and fire hydrant
400 KV LINE Outages/Trippings							
CHANDRAPUR - BHADRAVATI CKT - 3	InterState	18/03/2022	16:13	18/03/2022	18:52	T	Tripped on distance protection
CHANDRAPUR 2 - WARORA CKT-1	IntraState	18/03/2022	16:18	18/03/2022	19:38	T	Y-B ph 23 KA 9.9 Km from Chandrapur 2 end
BABHALESHWAR - PADGHE CKT - 2	IntraState	19/03/2022	14:21	19/03/2022	15:24	T	174 KM 1.9 KA B-ph-- BBLR 7 KM 13KA B-ph---Padghe
KOLHAPUR (TALANDGE) - ALKUD	IntraState	19/03/2022	16:26	19/03/2022	17:46	T	PDR
KARAD - TALANDGE CKT - 1	IntraState	19/03/2022	17:13	19/03/2022	21:19	T	tripped on over vtg
NEW KOYNA-KARAD CKT - 2	IntraState	19/03/2022	18:01	19/03/2022	18:45	T	LBB Operated on bus 2
JAIGAD - KARAD CKT - 2	IntraState	19/03/2022	18:01	19/03/2022	18:50	T	LBB Operated on bus 2
400 KV ICT Outages/Trippings							
400/220/33 KV 600 MVA ICT - 4 @ PADGHE	IntraState	18/03/2022	10:04	18/03/2022	16:57	PO	1) Bph IV Bushing leakage attending work 2) Hot Spot on YPh ,Bph IV bushing 120,110deg resp 3) Hot Spot C bus Rph PG isolator and B bus YPh PH isolator 110,100deg resp.
400/220/33 KV 315MVA ICT - 1 @ CHAKAN	IntraState	18/03/2022	11:29	18/03/2022	17:25	EO	The 89A R ph Isolator Rotary Insulator is Damaged and Isolator Scissor Is contact Gap is Created So Heavy Sparking is occurred and due to Rotary Insulator is Damaged its operation is not possible So same will be opened through Hot Line Team , Rotary Replacement Work
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	18/03/2022	17:56	18/03/2022	21:07	PO	FOR REPLACEMENT OF MV SIDE "R" PH. LINE ISOLATOR JAW WITH ALIGNMENT WORK.
400/220 KV 315MVA ICT - 2 @ KARAD	IntraState	19/03/2022	18:01	19/03/2022	18:39	T	LBB Operated on bus 2
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	19/03/2022	18:01	19/03/2022	18:36	T	LBB Operated on bus 2
400/220/33 KV 315MVA ICT - 3 @ KARAD	IntraState	19/03/2022	18:01	19/03/2022	18:01	T	LBB Operated on bus 2
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	19/03/2022	18:40	19/03/2022	20:22	EO	For retrofitting of Isolator rod of 220kV Ph. Line Isolator of 220kV side.
220 KV MAINBAY Outages/Trippings							
MAIN BUS @BELWANDI	IntraState	19/03/2022	10:24	19/03/2022	18:22	PO	For busbar protection testing of 220kV bus
220 KV LINE Outages/Trippings							
JEUR - SOLAPUR PG	InterState	19/03/2022	11:39	19/03/2022	12:08	T	Tripped from Jeur end only.
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	CABLE FAULT
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	08/03/2022	06:06	18/03/2022	08:14	T	Distance Protection
KHARGHAR - NERUL	IntraState	18/03/2022	00:22	18/03/2022	04:34	EO	Replacement of wavetrap
KHARGHAR - NERUL	IntraState	18/03/2022	00:22	18/03/2022	04:34	HT	Emergency outage
JEJURI - BARAMATI	IntraState	18/03/2022	06:09	18/03/2022	09:34	HT	HT for Load Management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Mar/2022

Statement-VII

Position as on 6.30 Hrs of 19/Mar/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LONAND-BARAMATI	IntraState	18/03/2022	06:09	18/03/2022	09:34	HT	HT for Load Management
ADLABS - PEDAMBE	IntraState	18/03/2022	06:15	18/03/2022	09:52	EO	For replacement of damaged insulator strings at loc no. 92
ADLABS - PEDAMBE	IntraState	18/03/2022	06:15	18/03/2022	09:52	EO	For replacement of damaged DSN middle phase string at loc no.92.
TROMBAY - ANTOP HILL CKT - 1	IntraState	18/03/2022	08:12	18/03/2022	08:39	EO	Coconut tree in vicinity of 220kV Trombay-Antop Hill#1 for tree trimming
COLOURCHEM - TEMGHAR	IntraState	18/03/2022	09:10	18/03/2022	11:35	EO	For Hot spot attending work on B-Phase CT
PEDHAMBE ONI LINE	IntraState	18/03/2022	10:48	18/03/2022	13:17	EO	For checking and attending Breaker Pole Discrepancy circuit .
BUS SECTION BREAKER	IntraState	18/03/2022	13:21	18/03/2022	13:43	EO	for raising Sf6 gas pressure in 220 KV bus coupler-3 due to low sf6 gas pressure
220KV MALEGAON - DHULE	IntraState	18/03/2022	14:50	18/03/2022	17:11	EO	Attending Heavy Red Hot at B-phase CT (line side)
GHODBUNDER - GORAI	IntraState	18/03/2022	16:40	18/03/2022	18:52	T	Differential protection R and Y ph
VILE BHAGAD - KANDHALGAON	IntraState	18/03/2022	18:12	18/03/2022	18:12	EO	A t loc n-01,R-ph conductor strands found partially opened near Jumper Cone To be attended.
MALEGAON-SATANA	IntraState	19/03/2022	09:17	19/03/2022	12:26	PO	Outage proposal for the replacement of faulty disc insulators found in PLD testing at various locations.
MUMEWADI -HALKARNI 1 LINE	IntraState	19/03/2022	10:332	19/03/2022	15:43	PO	Tan Delta Testing of CT & bay equipment maintenance work
NERLE - PEDAMBE	IntraState	19/03/2022	11:12	19/03/2022	16:35	PO	Annual Relay testing & maintenance work
BABHALESHWAR - UTECH SUGAR	IntraState	19/03/2022	14:20	19/03/2022	14:56	T	LTS operated
BABLESHWAR- ALEPHATA CKT - 1	IntraState	19/03/2022	14:20	19/03/2022	15:36	T	Its operated
MUDSHINGI - CHIKODI	IntraState	19/03/2022	17:34		Continued.	T	Distance protection, Rain, Lightening, Storm reported, B-ph to Earth, 5.98 KAm, 22.5 KM
TALANDAGE - CHIKODI	IntraState	19/03/2022	23:18		Continued.	HT	FOR SAFETY PURPOSE DUE TO MULTI CKT TOWER .220KV MUSHINGI-CHIKODI IS UNDER B/DN.
220 KV ICT Outages/Trippings							
220 / 110 / 22KV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	IntraState	20/12/2021	22:45			T	Tripped on Diferential protection and Declare faulty
220/132 KV 100 MVA ICT 1 @ LONIKAND 2	IntraState	01/03/2022	18:17			T	Differential Protection
220 / 110 / 22kv 250MVA ICT 1 @ BORIVALI (TATA)	IntraState	17/03/2022	12:30			PO	Shifting to new GIS
220/132 KV 150 MVA ICT 3 @ EKLAHRE (OCR)	IntraState	18/03/2022	11:28	18/03/2022	13:26	PO	Bay Maintenance work along with LV CT oil leakage checking & attend
220/22 KV 50 MVA PTR 1 @ TEMGHAR	IntraState	18/03/2022	11:58	18/03/2022	13:05	EO	For Hot spot attending work on 50MVA Tr.1 LV bus Isolator jaw (130deg. C)
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	IntraState	19/03/2022	11:34	19/03/2022	17:01	PO	Excavation work of foundation of isolator through JCB and Refilling of muroom towards below ICT isolator. For civil work safety reason ICT will be kept off
220/22 KV 50 MVA PTR 1 @ PADGHE	IntraState	19/03/2022	14:18	19/03/2022	17:24	EO	for oil top-up due to low oil level
220 KV BUSBAR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Mar/2022

Statement-VII

Position as on 6.30 Hrs of 19/Mar/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS @ BELEWADI	IntraState	19/03/2022	10:19	19/03/2022	18:22	PO	For busbar protection testing of 220kV bus
132 KV LINE Outages/Trippings							
AHMADNAGAR - KEDGAON -I	IntraState	19/03/2022	10:51	19/03/2022	12:26	PO	Attending the oil leakage of 132KV Y-Phase CT of 132KV Kedgaon Ckt-I
110 KV LINE Outages/Trippings							
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.
BHIRA - KHOPOLI	IntraState	18/03/2022	08:27	18/03/2022	19:02	HT	emergency outage

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage