

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/May/2016 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.177	2306.423	1) Gujrat	-8.003	-62.892
2) Hydro	5.324	195.667	2) Madhya Pradesh	7.019	236.721
3) Gas	10.422	183.185	3) Chattisgarh	5.970	113.040
Total MSPGCL	160.923	2685.275	4) Maharashtra Net	120.535	1799.683
B) 1) APML	12.869	646.077	5) Goa (Amona)	-0.856	-10.852
2) JSWEL	27.280	490.034	6) TAPS 1&2 Injection	3.500	30.665
3) VIPL	13.710	231.732	7) RGPPL Injection	11.640	208.012
4) RPL(AMT)	27.072	281.669	8) Pench (MS)	0.030	0.665
5) WPCL	2.807	52.539	9) Pench (Excess)	-0.030	-0.665
6) Other IPP	4.818	95.645	Total	139.775	2313.712
C) 1) TPCL Thermal	17.496	282.333	a) Mumbai Schedule	27.664	450.012
2) TPCL Hydro	3.670	51.108	b) Mumbai Drawl	32.677	540.384
3) TPCL Gas	3.837	72.604	c) MSEDCL Bilateral *	35.566	577.301
4) R-INFRA Thermal	11.686	200.904	Include PX	0.000	-4.896
D) STATE			d) Mumbai Bilateral *	27.664	450.012
1) Thermal	262.915	4587.356	Include PX	3.108	41.204
(A1+C1+C4+(B1-B6))			Include Standby	0.000	0.000
2) Hydro	8.994	246.775	H) ENERGY CATERED (MUs)		
3) Gas	14.259	255.789	1) MSEDCL	380.687	6520.902
4) Wind	22.904	240.742	2) Mumbai Discoms	69.366	1147.303
6) SOLAR	1.206	23.861	TOTAL STATE	450.053	7668.205
TOTAL STATE	310.278	5354.523			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	6411	6374	5425	6316
MSPGCL Hydro	786	381	84	82
MSPGCL Gas	430	427	427	445
MSPGCL Total Generation	7627	7182	5936	6843
Central Sector Receipt	6119	5918	6149	5154
WIND	605	910	1404	628
CPP / IPP	3912	3873	3364	3918
SOLAR	138	150	0	33
Exchange with Mumbai	-1606	-1633	-1444	-863
MSEDCL DEMAND MET	16795	16400	15409	15713
Load Shedding	0	0	13	0
MSEDCL DEMAND	16795	16400	15422	15713
TPCL GENERATION	1221	1287	1102	905
R-INFRA GENERATION	497	507	504	512
MUMBAI DEMAND	3324	3427	3050	2280
STATE DEMAND MET	20119	19827	18459	17993
STATE DEMAND	20119	19827	18472	17993
Frequency (Hz)	49.95	49.94	49.95	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.39 Hz at 17.31 Hrs	49.76 Hz at 14.17 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 18/May/2016

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 5	3.26	6.48	145	120
Unit 6	0.00	0.00	0	0
Unit 7	3.98	17.67	175	145
Unit 8	13.01	168.04	585	495
Total	20.25	192.19		
Bhusawal				
Unit 2	3.32	40.12	150	135
Unit 3	3.95	71.19	180	160
Unit 4	11.60	189.42	500	365
Unit 5	11.65	186.16	500	360
Total	30.52	486.90		
Parli				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Total	0.00	0.00		
Chandrapur				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Unit 3	4.19	78.42	191	152
Unit 4	4.34	77.67	190	160
Unit 5	10.61	129.14	460	360
Unit 6	10.46	187.28	465	365
Unit 7	6.16	151.22	417	0
Total	35.77	623.73		
Paras				
Unit 3	5.64	100.49	254	188
Unit 4	5.92	101.26	255	206
Total	11.56	201.75		
Khaparkheda				
Unit 1	3.78	62.62	165	135
Unit 2	3.71	71.06	170	130
Unit 3	4.45	72.62	190	160
Unit 4	4.31	60.68	192	161
Unit 5	11.97	171.78	505	427
Total	28.22	438.77		
Nasik				
Unit 3	4.21	76.36	195	155
Unit 4	3.05	74.36	195	0
Unit 5	4.18	76.31	192	161
Total	11.44	227.03		
Uran				
All Units	10.42	183.18	445	424
Total	10.42	183.18		

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
PENCH (MS)				
Pench (MS)	0.03	0.66	23	0
Total	0.03	0.66		
Koyna				
Stage 1-2	1.74	64.21	375	40
Stage 4	0.64	62.32	250	0
Stage 3	0.72	28.85	80	0
Total	3.09	155.38		
Hydro				
KDPH	0.51	9.11	22	21
VTRNA	0.00	0.29	0	0
TILLARI	0.30	5.53	61	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.20	2.82	80	0
RNGR+BHTSA	0.15	2.79	9	0
BHANDARDRA	0.22	2.31	37	0
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.20	3.35	9	8
GHATGHAR	0.66	14.10	125	0
Total	2.23	40.29		
Wind				
Total	22.90	240.74	0	0
Total	22.90	240.74		
CPP				
APML(Mus)	12.87	646.08	0	0
JSWEL(Mus)	27.28	490.03	0	0
VIPL(Mus)	13.71	231.73	0	0
RPLAMT(Mus)	27.07	281.67	0	0
WPCL(Mus)	2.81	52.54	0	0
Other(Mus)	4.82	95.64	0	0
Total	88.56	1797.70		
SOLAR				
Total	1.21	23.86	0	0
Total	1.21	23.86		
Tata				
Trombay 5	11.54	178.07	498	427
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.47	46.28	112	91
Trombay 7B	1.37	26.33	63	29
Trombay 8	5.96	104.26	252	245
TATA Hydro	3.67	51.11	430	73
Total	25.00	406.04		
R-INFRA				
1-2	11.69	200.90	513	249
Total	11.69	200.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
Chandrapur 8	0.00	0.00	MSPGCL Thermal	145.18	2306.42	MSPGCL Total	160.92	2685.28
Chandrapur 9	0.00	1.92	MSPGCL Thml+Gas	155.60	2489.61	Koyna 1,2 & 4 Total	2.38	126.53
Koradi 9	7.42	134.14	MSPGCL Hydro	5.32	195.67	State Total	310.28	5354.52
Parli 8	0.00	0.00						

State Load Despatch Center,Airoli (MSETCL)
Hourly Load Data As on 18/May/2016

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP	SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS													
1	6510	493	433	7436	876	3804	0	5767	5700	-1627	16189	46	16235	2787	19022	49.88
2	6495	191	444	7130	847	3848	0	5604	5531	-1301	16055	40	16095	2554	18649	49.99
3	6452	164	443	7059	677	3814	0	5465	5360	-1052	15858	0	15858	2415	18273	50.00
4	6318	149	433	6900	716	3599	0	5398	5502	-907	15810	0	15810	2306	18116	50.01
5	6271	149	442	6862	727	3595	0	5425	5700	-842	16042	0	16042	2249	18291	50.01
6	6273	103	445	6821	653	3589	0	5453	6027	-903	16187	0	16187	2254	18441	49.99
7	6295	74	444	6813	644	3825	11	5485	5488	-811	15970	0	15970	2212	18182	50.01
8	6316	82	445	6843	628	3918	33	5557	5154	-863	15713	0	15713	2280	17993	49.98
9	6305	197	444	6946	532	3931	91	5801	5716	-1226	15990	0	15990	2652	18642	49.96
10	6365	707	430	7502	492	3940	140	5981	6049	-1449	16674	0	16674	2941	19615	49.95
11	6411	786	430	7627	605	3912	138	6051	6119	-1606	16795	0	16795	3324	20119	49.95
12	6390	575	435	7400	821	3887	159	6144	6027	-1601	16693	0	16693	3397	20090	49.96
13	6374	381	427	7182	910	3873	150	6174	5918	-1633	16400	0	16400	3427	19827	49.94
14	6288	124	427	6839	949	3704	149	6109	6086	-1585	16142	0	16142	3344	19486	49.96
15	6238	303	432	6973	944	3673	142	6136	6283	-1658	16357	0	16357	3432	19789	49.88
16	6064	140	425	6629	1115	3926	91	6156	6221	-1630	16352	0	16352	3433	19785	49.91
17	5760	98	425	6283	1291	3738	68	6077	6094	-1613	15861	0	15861	3375	19236	49.94
18	5140	83	424	5647	1330	3372	27	5917	5753	-1663	14466	0	14466	3244	17710	49.99
19	4953	79	436	5468	1454	3326	7	5765	5647	-1481	14421	0	14421	3048	17469	50.03
20	5425	84	427	5936	1404	3364	0	5961	6149	-1444	15409	13	15422	3050	18472	49.95
21	5619	84	436	6139	1187	3446	0	5937	5945	-1373	15344	13	15357	2987	18344	49.91
22	5621	80	430	6131	1385	3462	0	5865	5634	-1412	15200	5	15205	2911	18116	49.84
23	5659	85	430	6174	1337	3481	0	5914	5819	-1519	15292	0	15292	2894	18186	49.97
24	5635	113	435	6183	1380	3529	0	5799	5853	-1478	15467	0	15467	2850	18317	49.99
MUs	145.18	5.32	10.42	160.92	22.90	88.56	1.21	139.94	139.78	-32.68	380.69	0.12	380.80	69.37	450.17	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/May/2016

Position as on 6.30 Hrs of 19/May/2016

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown,(AOH for 06.03.2016 To 04.04.2016) Unit Test synch.07.04.2016 (12.03 To 12.30hrs)After overhaul	
CENT.SECTOR	Tarapur 2	160	10/09/2015	12.55		Continued.	Refuelling work	
MSPGCL	Koyna Unit 10	80	29/12/2015	08:00		Continued.	Annual Overhaul	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
IPP	Dhariwal	300	28/05/2014	02.27		Continued.	No schedule	
MSPGCL	Chandrapur Unit 1	210	28/08/2014	07:15		Continued.	Economic Shutdown.	
MSPGCL	Koradi Unit 6	210	20/03/2015	01.02		Continued.	Economic shutdown	
MSPGCL	Parli Unit 3	210	14/06/2015	12.58		Continued.	Water Shortage	
MSPGCL	Parli Unit 6	250	25/06/2015	15.03		Continued.	Water Shortage	
MSPGCL	Parli Unit 4	210	05/07/2015	18.45		Continued.	Water Shortage	
MSPGCL	Parli Unit 5	210	06/07/2015	14.55		Continued.	Water Shortage.	
MSPGCL	Parli Unit 7	250	08/07/2015	12.08		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit-8	500	10/11/2015	12.10		Continued.	Drum level low	
RGPL	Dabhol 3B	230	07/01/2016	17:51		Continued.	Change Over.	
MSPGCL	Chandrapur Unit 2	210	12/01/2016	04.47		Continued.	Boiler Tube Leakage	
CPP	WPCL U-1	135	16/02/2016	17.09		Continued.	No Schedule	
IPP	WPCL U-2	135	29/02/2016	21.46		Continued.	Change over against Unit III	
MSPGCL	Koyna Unit 11	80	11/03/2016	13.53		Continued.	stator earth fault	
IPP	Adani U-3	660	20/04/2016	03.33		Continued.	Furnace Pressure High	
MSPGCL	Uran Unit 8	108	02/05/2016	14.47		Continued.	Gas shortage	
CPP	WPCL U-4	135	03/05/2016	00.00		Continued.	ESP Back Filter DP High	
IPP	Adani U-5	660	05/05/2016	23.09		Continued.	Due to Unavailblity of Water.	
RGPL	Dabhol 3X	290	07/05/2016	18.40		Continued.	Low Vaccum	
RGPL	Dabhol 3A	230	07/05/2016	18.44		Continued.	Low Vaccum	
IPP	Adani U-1	660	13/05/2016	22.53		Continued.	Water Shortage	
IPP	Adani U-2	660	15/05/2016	00.58		Continued.	Water Shortage	
RINFRA-G	REL Unit 1	250	17/05/2016	23.02	18/05/2016	01.20	Control Card Failure.	
MSPGCL	Chandrapur Unit 7	500	18/05/2016	15.41		Continued.	Boiler Tube Leakage	
MSPGCL	Nasik Unit 4	210	18/05/2016	17.00		Continued.	Boiler Validity Extension.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/May/2016

Statement-VII

Position as on 6.30 Hrs of 19/May/2016

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Raichur(PG)-Solapur(PG)- I	InterState	18/05/2016	17.07	18/05/2016	17.30	T	Distance Protection
Raichur(PG)-Solapur(PG)- II	InterState	18/05/2016	17.07	18/05/2016	17.45	T	Distance Protection
400 KV LINE Outages/Trippings							
Akola Aurangabad(PG) II	InterState	17/05/2016	09.54	18/05/2016	00.39	HT	For Safety Purpose.
Dhule Sar'Sarovar I	InterState	17/05/2016	18.09		Continued.	HT	Over Voltage
Padgha - Boisar (PG)	InterState	18/05/2016	08.50	18/05/2016	19.51	PO	Replacement of Insulator String.
Dabhol New koyna I	InterState	18/05/2016	12.20		Continued.	PO	Replacement of Porcelain Insulator String(RFC @ 20.03).
Kolhapur Solapur(PG) I	InterState	18/05/2016	15.30		Continued.	T	Distance Protection (RFC @ 19.37 hRS).
Dhule Sar'Sarovar I	InterState	18/05/2016	16.39		Continued.	HT	Over Voltage
Akola II - Taptitanda ckt-I	IntraState	27/04/2016	11.41		Continued.	PO	Dismantalling of Conductor Reorintation.
Padgha-HVDC(AC)-II	IntraState	15/05/2016	12.45		Continued.	PO	Attending Hot Spot & Shifted on TBC
Aurangabad - Aurangabad(PG) I	IntraState	17/05/2016	10.11	18/05/2016	00.32	PO	String Replacement Work.
karad -kolhapur-II	IntraState	17/05/2016	17.47	18/05/2016	08.57	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	17/05/2016	20.51	18/05/2016	09.31	HT	Over Voltage
Nagothane - Dabhol I	IntraState	18/05/2016	02.52	18/05/2016	10.50	T	Distance Protection
karad -kolhapur-I	IntraState	18/05/2016	16.12		Continued.	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	18/05/2016	17.42		Continued.	HT	Over Voltage
Karad - Jaigad - II	IntraState	18/05/2016	18.58	18/05/2016	20.46	HT	Over Voltage
Karad-Jaigad - I	IntraState	18/05/2016	20.38		Continued.	T	Distance Protection
Babhaleshwar - Padghe-I	IntraState	19/05/2016	01.48		Continued.	T	Distance Protection
400 KV ICT Outages/Trippings							
400/220 KV 500 MVA ICT- I @Warora	IntraState	06/05/2016	14.37		Continued.	PO	To Dismantle & Transport To Babhaleshwar.
400/220 KV 500 MVA ICT- II @Warora	IntraState	13/05/2016	14.39		Continued.	PO	For Dismanteling Of ICT-I
220 KV LINE Outages/Trippings							
Nasik Navsari I	InterState	16/05/2016	18.32		Continued.	HT	O/L of Interconnector betn. Nsk OCR & GCR
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
GIS Bhandup - Borivali	IntraState	11/01/2016	07.42		Continued.	PO	Tower Erection Work.
Padghe - Vasai	IntraState	24/01/2016	08.32		Continued.	PO	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
Bableshwar- Ranjangaon	IntraState	03/02/2016	07.12		Continued.	HT	To Control BBLSR ICT O/L
Bableshwar- Alephata	IntraState	19/03/2016	19.44		Continued.	HT	To control BBLSR ICT Loading
Pophali - Kdph	IntraState	17/05/2016	08.05	18/05/2016	18.05	PO	PM Work, Breaker Prblem @ KDPH End.
Khaparkheda-Kaulewada-I	IntraState	18/05/2016	00.27		Continued.	T	Distance Protection
Miraj - Mhaishal	IntraState	18/05/2016	03.34	18/05/2016	06.30	T	B Ph P T Burst.
220KV Main Bus @Miraj	IntraState	18/05/2016	03.34	18/05/2016	06.14	T	Bus Fault, B Ph P T Burst.
Vita - Miraj	IntraState	18/05/2016	03.34	18/05/2016	06.14	T	B Ph P T Burst.
Kadegaon-Miraj	IntraState	18/05/2016	03.34	18/05/2016	06.15	T	B Ph P T Burst.
Miraj - Ichalkaranji II	IntraState	18/05/2016	03.34	18/05/2016	06.30	T	B Ph P T Burst.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 18/May/2016

Statement-VII

Position as on 6.30 Hrs of 19/May/2016

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Kalwa Salsette III	IntraState	18/05/2016	06.44	18/05/2016	07.07	PO	Bird Nest Remove.
Parli 3(Old Gcr)- Girwali Ckt 4	IntraState	18/05/2016	07.29	18/05/2016	12.08	PO	Attending Hotspot on Bus Isolator.
Bus Coupler @ Butibori	IntraState	18/05/2016	07.42	18/05/2016	19.24	PO	Measurment of Tandelta of CT Breaker Timing.
Chinchwad-Hinjewadi I	IntraState	18/05/2016	09.36		Continued.	HT	To Control Urse Chinchwad Loading.
220KV Theur- NandedCity	IntraState	18/05/2016	09.51	18/05/2016	15.30	PO	Taken on TBC Replacement of Copper Rod.
Sawantwadi-Bidri	IntraState	18/05/2016	10.05	18/05/2016	17.58	PO	Cold Washing.
Talandge(400kv)- Sawantwadi(Insul	IntraState	18/05/2016	10.11	18/05/2016	18.18	PO	Cold Washing.
Vita - Pandharpur li Ckt-I	IntraState	18/05/2016	11.15	18/05/2016	18.05	PO	Quarterly Maintainance Work
Osmanabad - Solapur (Bale)	IntraState	18/05/2016	12.28	18/05/2016	19.05	PO	Midspan Conductor Joining Work.
Dhule - Malegaon	IntraState	18/05/2016	13.47	18/05/2016	16.39	T	Distance Protection
Dhule-Chalisgaon	IntraState	18/05/2016	14.19	18/05/2016	16.46	T	Distance Protection
Karad - Sadawagpur I	IntraState	18/05/2016	15.28	18/05/2016	16.03	T	Tripped @ Sadavagapur End Only
Waluj- Padegaon li	IntraState	18/05/2016	16.07	18/05/2016	16.37	T	Bus Bar Protection Operated as 220/132KV 100MVA ICT-1 HV Side B Ph CT Burst.
Waluj-Padegaon I	IntraState	18/05/2016	16.07	18/05/2016	22.44	T	Damage to R Ph CT Due to Bursting of B Ph CT of ICT-1.
Padegaon-Sawangi	IntraState	18/05/2016	16.07	18/05/2016	16.38	T	Bus Bar Protection Operated as 220/132KV 100MVA ICT-1 HV Side B Ph CT Burst.
Karad - Sadawagpur I	IntraState	18/05/2016	16.13		Continued.	T	Tripped @ Sadavagapur End Only
Lamboti - Pandharpur li	IntraState	18/05/2016	16.45	18/05/2016	18.05	PO	Battery Charger Work.
Salsette Borivli 2	IntraState	19/05/2016	03.15	19/05/2016	06.40	PO	Insulator Cleaning.
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/132kv 150MVA ICT-II @ Satana	IntraState	17/05/2016	10.15		Continued.	PO	Testing Work
220/66 Kv 50 Mva Bhel Ptr 1 @Wardha	IntraState	17/05/2016	17.05		Continued.	T	L V CB Burst of T/F-1.
220/132 Kv 100 Mva Bhel lct 1 @Padegaon	IntraState	18/05/2016	16.07		Continued.	T	Bus Bar Protection Operated as 220/132KV 100MVA ICT-1 HV Side B Ph CT Burst.
220/132 Kv 100 Mva Bhel lct 2 @Padegaon	IntraState	18/05/2016	16.07	18/05/2016	16.55	T	Bus Bar Protection Operated as 220/132KV 100MVA ICT-1 HV Side B Ph CT Burst.
132 KV LINE Outages/Trippings							
Chitegaon - Garware	IntraState	17/05/2016	21.11		Continued.	T	Due to Bursting of B Ph Line CT of Chitegaon Ckt.
Chalisgaon-Chalisgaon- 1	IntraState	17/05/2016	21.11		Continued.	T	Due to Bursting of Y Ph HV Side CT of 132/11 16 MVA T/F @ Chalisgaon S/S.
Savda -Raver	IntraState	18/05/2016	13.51	18/05/2016	14.06	T	Distance Protection
Waghala (Nanded2) - Tamsa	IntraState	18/05/2016	14.56	18/05/2016	15.16	T	Load Trimming Relay Operated.
Waghala (Nanded2) - Narsi	IntraState	18/05/2016	14.56	18/05/2016	15.13	T	Load Trimming Relay Operated.
Nanded - Umri II	IntraState	18/05/2016	14.56	18/05/2016	15.16	T	Load Trimming Relay Operated.
Waghala (Nanded2) - Umri 1	IntraState	18/05/2016	14.56	18/05/2016	15.15	T	Load Trimming Relay Operated.
110 KV LINE Outages/Trippings							
Jath-Sankh	IntraState	18/05/2016	16.15		Continued.	T	Tower Collapse.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage