

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/May/2023 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	176.169	2949.843	1) Gujrat	-2.253	-61.905
2) Hydro	30.356	359.425	2) Madhya Pradesh	8.889	124.401
3) Gas	4.496	102.669	3) Chattisgarh	4.390	94.960
Total MSPGCL	211.021	3411.937	4) Maharashtra	201.745	3637.871
B) 1) APML	73.788	936.084	5) Goa (Amona)	-1.542	-23.225
2) JSWEL	21.854	369.638	Total	211.229	3772.102
3) VIPL	0.000	0.000	a) Mumbai Schedule	40.554	701.336
4) RPL(AMT)	18.422	433.812	b) Mumbai Drawl	44.730	771.550
5) SWPGPL	10.811	175.721	c) MSEDCL Bilateral *	90.185	1714.036
6) Other IPP	9.448	198.403	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	40.468	701.248
C) 1) TPCL Thermal	13.526	205.466	Include PX	0.000	0.000
2) TPCL Hydro	7.548	78.747	Standby	0.086	0.089
3) TPCL Gas	0.014	44.972	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.643	180.227	1) MSEDCL	532.927	8926.428
D) STATE			2) Mumbai Discoms	76.461	1280.962
1) Thermal	334.661	5449.194	3) Other Discoms	10.109	186.278
(A1+C1+C4+(B1-B6))			TOTAL STATE	619.497	10393.668
2) Hydro (A2+C2)	37.904	438.172			
3) Gas (A3+B7+C3)	4.510	147.641			
4) Wind	14.908	304.192			
6) SOLAR	16.285	282.367			
TOTAL STATE	408.268	6621.566			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	7128	7343	7488	7197
MSPGCL Hydro	250	1398	2046	620
MSPGCL Gas	210	212	114	213
MSPGCL Total Generation	7588	8954	9648	8030
Central Sector Receipt	10373	9669	8180	9009
WIND	372	409	498	626
CPP / IPP Thermal	5106	5767	5682	5336
CPP / IPP Gas	0	0	0	0
SOLAR	2195	1299	0	640
Exchange with Mumbai	-2407	-2243	-1709	-1807
MSEDCL DEMAND MET	22765	23402	21838	21403
Load Shedding	0	0	0	0
MSEDCL DEMAND	22765	23402	21838	21403
TPCL GENERATION	755	1032	1084	523
AEML GENERATION	493	496	478	296
MUMBAI DEMAND	3655	3771	3271	2626
OTHER DISCOM DEMAND	462	452	462	431
STATE DEMAND MET	26882	27626	25570	24460
STATE DEMAND	26882	27626	25570	24460
Frequency (Hz)	50.02	49.97	49.92	49.88

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.43 Hz at 01:19 Hrs	49.61 Hz at 14:39 Hrs	49.97	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 18/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.46	77.59	195	175
Unit 8	11.72	189.15	573	453
Unit 9	10.15	224.10	500	371
Unit 10	10.26	148.29	535	400
Total	36.58	639.12		
Bhusawal				
Unit 3	3.56	60.32	155	130
Unit 4	9.44	138.24	420	365
Unit 5	9.56	184.88	430	380
Total	22.56	383.43		
Parli				
Unit 6	2.00	79.76	244	0
Unit 7	5.34	68.92	248	151
Unit 8	5.00	84.86	231	149
Total	12.35	233.54		
Chandrapur				
Unit 3	3.89	65.62	168	149
Unit 4	3.76	55.01	160	153
Unit 5	9.71	134.77	410	385
Unit 6	9.49	164.26	415	360
Unit 7	9.92	164.80	440	347
Unit 8	11.51	162.50	493	462
Unit 9	11.62	194.44	500	467
Total	59.90	941.40		
Paras				
Unit 3	4.80	85.45	217	166
Unit 4	5.29	89.05	235	201
Total	10.10	174.50		
Khaparkheda				
Unit 1	3.18	54.93	140	125
Unit 2	3.27	54.78	141	129
Unit 3	4.36	70.98	185	173
Unit 4	4.64	76.39	196	191
Unit 5	10.90	179.98	460	439
Total	26.35	437.06		
Nasik				
Unit 3	4.20	19.81	183	165
Unit 4	4.15	72.56	179	169
Unit 5	0.00	48.42	0	0
Total	8.34	140.79		
Uran				
All Units	4.50	102.67	213	112
Total	4.50	102.67		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.07	0.26	39	0
Total	0.07	0.26		
Koyna				
Stage 1-2	7.76	76.07	545	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	14.07	159.79	1010	0
Stage 3	4.38	51.60	320	0
Total	26.21	287.46		
Hydro				
KDPH	0.64	12.43	27	27
VTRNA	1.10	18.15	60	0
TILLARI	0.00	0.23	0	0
BHIRA T.R.	0.47	4.46	80	0
SMLHY_PTN	1.88	36.43	83	72
GHATGHAR	0.00	0.00	0	0
Total	4.08	71.71		
Wind				
Total	14.91	304.19	0	0
Total	14.91	304.19		
CPP				
APML(Mus)	73.79	936.08	0	0
JSWEL(Mus)	21.85	369.64	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	18.42	433.81	0	0
SWPGPL-Mus	10.81	175.72	0	0
Dhariwal	0.00	16.14	0	0
IEPL	5.59	90.39	271	197
Other(Mus)	3.86	91.87	0	0
Total	134.32	2113.66		
SOLAR				
Total	16.28	282.37	0	0
Total	16.28	282.37		
Tata				
Trombay 5	8.78	134.04	420	267
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.01	25.96	11	0
Trombay 7B	0.00	19.02	3	0
TATA Hydro	7.55	78.75	445	126
Trombay 8	4.74	71.43	238	129
Total	21.09	329.18		
AEML				
DTPS U-1&2	10.64	180.23	502	296
Total	10.64	180.23		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	176.17	2949.84	MSPGCL Total	211.02	3411.94
			MSPGCL Thml+Gas	180.66	3052.51	Koyna 1,2 & 4 Total	21.83	235.86
			MSPGCL Hydro	30.36	359.42	State Total	408.27	6621.57

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 18/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7602	2012	212	9826	909	5770	0	0	7836	7944	-1602	22465	0	14	22465	3170	382	26018	50.08
2	7359	1996	212	9568	893	5826	0	0	7706	8130	-1484	22585	0	2	22585	2965	347	25898	50.19
3	7357	1582	213	9152	831	5841	0	0	8061	7904	-1367	22027	0	0	22027	2761	335	25122	49.96
4	7320	916	211	8448	823	5753	0	0	8640	8529	-1366	21866	0	0	21866	2606	321	24792	49.87
5	7248	1472	212	8932	755	5661	0	0	7931	8196	-1433	21767	0	0	21767	2536	344	24648	49.97
6	7207	1626	210	9044	780	5829	0	0	8089	8366	-1527	22115	0	11	22115	2525	377	25016	50.02
7	7208	1402	211	8822	815	5547	0	156	8599	8348	-1611	21666	0	7	21666	2503	411	24580	49.95
8	7197	620	213	8030	626	5336	0	640	9073	9009	-1807	21403	0	0	21403	2626	431	24460	49.88
9	7062	494	207	7764	598	5096	0	1224	9314	9384	-2082	21524	0	38	21524	2946	460	24930	49.98
10	7130	338	213	7680	523	5285	0	1709	9559	9695	-2171	22262	0	49	22262	3280	460	26002	49.93
11	7138	244	207	7588	477	5224	0	2084	10076	9988	-2423	22488	0	86	22488	3551	451	26490	49.97
12	7128	250	210	7588	372	5106	0	2195	10315	10373	-2407	22765	0	131	22765	3655	462	26882	50.02
13	7168	582	210	7960	317	4989	0	2082	10391	10437	-2420	22925	0	24	22925	3664	440	27028	49.97
14	7208	220	211	7638	319	5295	0	1917	10280	10313	-2347	22697	0	0	22697	3603	439	26738	49.94
15	7283	820	210	8312	373	5608	0	1671	10243	9993	-2312	23197	0	0	23197	3691	449	27336	49.79
16	7343	1398	212	8954	409	5767	0	1299	9686	9669	-2243	23402	0	0	23402	3771	452	27626	49.97
17	7393	1348	210	8952	444	5709	0	894	9152	9095	-2126	22514	0	1	22514	3695	453	26662	50.00
18	7372	1550	208	9130	576	5712	0	364	8655	8822	-2041	22101	0	0	22101	3533	462	26096	50.04
19	7400	1490	139	9028	551	5438	0	50	8747	8576	-1862	21317	0	0	21317	3329	464	25110	50.03
20	7488	2046	114	9648	498	5682	0	0	8210	8180	-1709	21838	0	65	21838	3271	462	25570	49.92
21	7591	2044	112	9748	661	5759	0	0	7960	7573	-1617	21676	0	78	21676	3219	447	25342	50.02
22	7595	2042	114	9750	825	5947	0	0	7796	7365	-1567	21886	0	72	21886	3161	435	25482	49.99
23	7610	1896	112	9618	781	6041	0	0	7886	7957	-1580	22404	0	132	22404	3171	414	25988	49.90
24	7762	1966	113	9840	752	6102	0	0	7978	7383	-1626	22039	0	424	22039	3229	413	25680	49.97
MUs	176.17	30.36	4.50	211.02	14.91	134.32	0.00	16.28	212.18	211.23	-44.73	532.93	0.00	1.14	532.93	76.46	10.11	619.50	49.97

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

LTS operated & DLS done due to overloading of 220kv Jejuri-Lonand line

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/May/2023

Position as on 6.30 Hrs of 19/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Uran Unit 7	108	18/05/2023	18:14		Continued.	Gas shortage	
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
IPP	RPL(AMT) U-4	270	01/05/2023	15:30	18/05/2023	20:17	Coal Shortage	
MSPGCL	Uran Unit 6	108	10/05/2023	02:00		Continued.	Zero Schedule.	
MSPGCL	Nasik Unit 5	210	13/05/2023	22:53		Continued.	Unit-05 subjected to Case IV Phase III Tolling immediately from 22:53 Hrs dt.13.05.2023	
MSPGCL	Parli Unit 6	250	15/05/2023	23:43	18/05/2023	10:53	Boiler Tube Leakage	18/05/2023
IPP	RPL(AMT) U-2	270	16/05/2023	23:00		Continued.	Ash Evacuation Problem.	19/05/2023
TPC-G	Trombay 7A	120	18/05/2023	00:15		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	18/05/2023	00:15		Continued.	Gas shortage	
MSPGCL	Koyana STG-IV Unit-2	250	18/05/2023	04:00	18/05/2023	06:51	Generator cooler cold air temperature high and synchronization problem.	
MSPGCL	Khaparkheda Unit 4	210	19/05/2023	05:56		Continued.	Boiler Tube Leakage	
MSPGCL	Parli Unit 6	250	19/05/2023	07:40		Continued.	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/May/2023

Statement-VII

Position as on 6.30 Hrs of 19/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY - 701 OF 765/400KV 1500MVA ICT @ AKOLA 2	IntraState	18/05/2023	15:44	18/05/2023	17:03	PO	DGA Test of Current Transformer
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY (419) STATION T/F 3 @ RPL (AMT)-NANDGAONPETH	InterState	16/05/2023	06:21			PO	ST-3 Tie bay following work to be carried out:- 1. total 3 nos. bay CT testing work. 2. ST-3 tie bay relay testing work 3.ST-3 tie breaker testing work(DCRM , CRM and timing testing) 4.ST-3 Tie bay isolator
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY (419) STATION TF 3 @ RPL (AMT)-NANDGAONPETH	InterState	16/05/2023	06:21			PO	ST-3 (419bay) following work to be carried out 1. all three poles circuit breakers maintenance and testing work(DCRM,timing and CRM testing) 2. 3 nos. Bay CT tan testing work 3. 419 Bay protection relay testing work
MAIN BAY - 406 OF FUTURE BAY @ AKOLA 2	IntraState	18/05/2023	12:52	18/05/2023	14:18	PO	DGA Test of Current Transformer
MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	18/05/2023	17:16			PO	For servicing & overhauling of 400kv AREVA make KDK CKT-1 Main C.B. Mechanism
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
DHULE - SSNNL CKT - 1	InterState	18/05/2023	09:00	18/05/2023	16:37	PO	For Replacement of missing hardware i.e. corona ring & Tightening of loose Hardware. 400 KV Dhule-SSNNL CKT 2 A/R switch will be kept on non Auto mode.
PUNE(GIS) - TALEGAON(PG) CKT - 4	InterState	18/05/2023	19:09			T	Tripped on distance protection
PUNE(GIS) - TALEGAON(PG) CKT - 3	InterState	18/05/2023	19:09			T	Tripped on distance protection
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
LONIKAND I - KOYNA STAGE-IV	IntraState	15/05/2023	08:58			PO	400kv CB O/H work by shifting on TBC
PADGHE - KALWA CKT - 1	IntraState	18/05/2023	00:19	18/05/2023	05:43	PO	1)Removing of Bunching work for ERS-3. Normalization of circuit. 2) Routine Maintenance & Insulator cleaning work
JAIGAD - KARAD CKT - 2	IntraState	18/05/2023	09:33	18/05/2023	18:59	PO	B-PH CVT Leakage attending and washing work
DEEPNAGAR - THAPTI TANDA	IntraState	18/05/2023	09:39	18/05/2023	19:34	PO	Disc insulator replacement work and other annual maintenance work
DHULE- - BABLESHWAR CKT - 2	IntraState	18/05/2023	17:48	18/05/2023	18:55	HT	DHULE- DIST PROT Z1 R PH D= 52.8 KM IF= 4.16 KA BBLSR- R PH D=107 KM IF=2.8 KA.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	25/04/2023	10:41	18/05/2023	02:23	PO	For termination of power cable

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/May/2023

Statement-VII

Position as on 6.30 Hrs of 19/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
STATION TRANSFORMER - 3 @ NANDGAON PETH	IntraState	16/05/2023	06:21			PO	ST-3 transformer oil leakage arresting, maintenance , diagnostic testing, Metering CT and CVT testing and ST-3 transformer protection relay testing work. ST-3 transformer painting work.
400/220/33 KV 500 MVA ICT - 3 @ DHULE	IntraState	18/05/2023	09:47			PO	RRS scheme work and pre-monsoon activity
400/220/33 KV 500 MVA ICT - 2 @ NANDED	IntraState	18/05/2023	11:02	18/05/2023	16:55	PO	Premonsoon Maintenance of ICT
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	18/05/2023	11:08	18/05/2023	20:38	PO	For Pre-Monsoon Maintenance & Testing work
400 KV BR Outages/Trippings							
400kv BHUSAWAL S/S	IntraState	18/05/2023	17:16			HT	For servicing & overhauling of 400kv areva make kdk ckt-1 main c.b. mechanism.
220 KV MAINBAY Outages/Trippings							
220 KV BUS SECTION - I	IntraState	18/05/2023	10:58	18/05/2023	16:51	HT	Erection & alignment of 220 kv pt bay-1 isolator blades.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
KARAD - DASGAON	IntraState	16/05/2023	10:40			PO	For erection & stringing of In line narrow base multi circuit tower (Loc No.145) of new 220kv Karad -Koyana line.
PUSAD-GHATODI	IntraState	18/05/2023	09:18	18/05/2023	19:16	HT	In view of 220kv wardha(pg)-pusad outage.
PUSAD - HINGOLI	IntraState	18/05/2023	09:22	18/05/2023	19:08	HT	For outage on pusad wardha pg ckt.
ONGC URAN - JNPT	IntraState	18/05/2023	09:33	18/05/2023	19:20	PO	For Replacement of bus isolator by DISCOM.
PARGAON(KATHAPUR)-LONIKAND	IntraState	18/05/2023	10:01	18/05/2023	19:00	PO	To carryout the Work of 220kV Line Re-Orientation work by Inter-Changing R,Y,B Ph Conductors of both 220kV Kathapur-Lonikand II & 220kV Ranjangaon-Lonikand I Line at Double Ckt Tower Loc No 372.
PUSAD - WARDHA (PG)	IntraState	18/05/2023	10:02	18/05/2023	19:05	PO	Maintenance work
RANJANGAON-LONIKAND	IntraState	18/05/2023	10:20	18/05/2023	19:11	PO	To carryout the Work of 220kV Line Re-Orientation work by Inter-Changing R,Y,B Ph Conductors of both 220kV Kathapur-Lonikand II & 220kV Ranjangaon-Lonikand I Line at Double Ckt Tower Loc No 372.
LONAND-PHALTAN MIDC	IntraState	18/05/2023	11:12	18/05/2023	17:26	PO	Quarterly maintenance work & Annual relay testing work.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/33 KV 50 MVA 2 PTR @ SHIRSUPHAL	IntraState	18/05/2023	08:04	18/05/2023	11:15	PO	Outage for premonsoon maintenance and quarterly maintenance work
220/132 KV 100 MVA ICT 1 @ LONIKAND 2	IntraState	18/05/2023	08:45	18/05/2023	14:32	PO	DT & Half yearly maintenance

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/May/2023

Statement-VII

Position as on 6.30 Hrs of 19/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 100 MVA ICT 1	IntraState	18/05/2023	08:57	18/05/2023	11:40	HT	Diagnostic testing of hv, lv bay & premonsoon maintenance work.
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	18/05/2023	09:05	18/05/2023	11:30	PO	Pre monsoon maintenance work
220/22 KV 50 MVA PTR 3 @ CHAKAN	IntraState	18/05/2023	09:57	18/05/2023	18:43	PO	For Pre-monsoon preventive maintenance work and Diagnostic Testing.
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	IntraState	18/05/2023	10:25	18/05/2023	12:25	PO	Outage is required for Nitrogen fire fighting maintenance work
220/132KV 100MVA ICT 2 @ KATHAPUR	IntraState	18/05/2023	10:52	18/05/2023	18:58	PO	Replacement of HV side 220kV B ph CT due to high Tan Delta value and Half yearly maintenance work
220/132KV 100MVA ICT-1 @ WALCHANDNAGAR	IntraState	18/05/2023	14:10	18/05/2023	16:45	PO	Pre monsoon maintenance.
220/132 KV 200 MVA ICT 1	IntraState	18/05/2023	16:31	18/05/2023	20:05	HT	For pre-monsoon maintenance work and sfra testing work by mobile testing unit, nasik.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
SOLAPUR 2(BALE)-NALDURG	IntraState	18/05/2023	16:01	18/05/2023	20:25	HT	Fixing of bird diverters.
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
BHIRA (T) - KHOPOLI 2	IntraState	18/05/2023	06:36	18/05/2023	18:53	PO	Project Work - Augmentation of OPGW communication link from 6 Core to 48 Core of Bhira Karanjade Link

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage