

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/Dec/2021 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	142.755	2401.022	1) Gujrat	-4.649	-121.522
2) Hydro	5.104	133.235	2) Madhya Pradesh	2.196	18.049
3) Gas	5.668	83.243	3) Chattisgarh	6.170	102.680
Total MSPGCL	153.527	2617.500	4) Maharashtra	127.654	2429.306
B) 1) APML	65.098	1070.138	5) Goa (Amona)	-1.621	-31.204
2) JSWEL	14.062	256.321	Total	129.750	2397.309
3) VIPL	0.000	0.000	a) Mumbai Schedule	24.034	455.041
4) RPL(AMT)	26.252	466.226	b) Mumbai Drawl	25.719	485.416
5) SWPGPL	8.135	139.873	c) MSEDCL Bilateral *	57.349	865.631
6) Other IPP	40.500	661.137	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	24.034	455.041
C) 1) TPCL Thermal	6.317	149.020	Include PX	0.000	1.590
2) TPCL Hydro	3.682	78.950	Standby	0.000	0.000
3) TPCL Gas	3.048	54.201	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.041	175.409	1) MSEDCL	421.574	7210.370
D) STATE			2) Mumbai Discoms	49.808	942.993
1) Thermal	314.160	5319.146	3) Other Discoms	9.813	176.255
(A1+C1+C4+(B1-B6))			TOTAL STATE	481.195	8329.618
2) Hydro (A2+C2)	8.786	212.185			
3) Gas (A3+B7+C3)	8.716	137.444			
4) Wind	12.654	163.016			
6) SOLAR	7.128	100.521			
TOTAL STATE	351.444	5932.312			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 2 Hrs
MSPGCL Thermal	6726	6420	6416	4981
MSPGCL Hydro	363	214	204	154
MSPGCL Gas	242	228	230	239
MSPGCL Total Generation	7331	6862	6850	5374
Central Sector Receipt	6434	6588	5618	4597
WIND	402	225	504	517
CPP / IPP Thermal	7205	6701	6903	5645
CPP / IPP Gas	0	0	0	0
SOLAR	922	1049	0	0
Exchange with Mumbai	-1337	-1483	-1137	-820
MSEDCL DEMAND MET	13190	12771	10781	9789
Load Shedding	0	0	0	0
MSEDCL DEMAND	13190	12771	10781	9789
TPCL GENERATION	653	546	822	386
AEML GENERATION	501	462	499	433
MUMBAI DEMAND	2491	2491	2458	1639
OTHER DISCOM DEMAND	370	341	379	263
STATE DEMAND MET	23448	22433	21196	16952
STATE DEMAND	23448	22433	21196	16952
Frequency (Hz)	50.01	50.00	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 06.03 Hrs	49.83 Hz at 07.51 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 18/Dec/2021

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.54	64.86	175	115
Unit 7	0.00	0.00	0	0
Unit 8	12.96	247.01	612	368
Unit 9	12.83	112.76	595	368
Unit 10	12.13	236.52	556	362
Total	41.47	661.15		
Bhusawal				
Unit 3	3.32	30.41	175	120
Unit 4	9.20	156.04	465	280
Unit 5	9.00	154.90	445	280
Total	21.52	341.35		
Parli				
Unit 6	4.39	17.40	249	155
Unit 7	0.00	5.89	0	0
Unit 8	4.31	53.61	218	147
Total	8.70	76.90		
Chandrapur				
Unit 3	3.67	32.06	170	125
Unit 4	3.38	54.65	163	120
Unit 5	8.33	82.65	380	300
Unit 6	7.32	132.07	325	266
Unit 7	6.52	142.06	309	250
Unit 8	8.97	165.73	424	275
Unit 9	8.40	167.11	404	275
Total	46.59	776.34		
Paras				
Unit 3	4.43	77.33	227	135
Unit 4	4.27	79.37	212	141
Total	8.70	156.69		
Khaparkheda				
Unit 1	0.00	24.87	0	0
Unit 2	0.00	25.46	0	0
Unit 3	0.00	27.06	0	0
Unit 4	0.00	20.47	0	0
Unit 5	9.11	172.70	450	280
Total	9.11	270.56		
Nasik				
Unit 3	3.38	25.26	199	120
Unit 4	0.00	33.17	0	0
Unit 5	3.29	59.60	191	115
Total	6.67	118.02		
Uran				
All Units	5.67	83.24	249	223
Total	5.67	83.24		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.22	2.20	43	0
Total	0.22	2.20		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.32	41.56	155	40
Stage 4	0.24	15.28	124	0
Stage 3	0.16	13.03	80	0
Total	1.72	69.86		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	0.06	0	0
TILLARI	0.41	5.31	58	0
BHIRA T.R.	0.32	4.82	77	0
SMLHY_PTN	2.66	53.18	115	105
GHATGHAR	0.00	0.00	0	0
Total	3.39	63.38		
Wind				
Total	12.65	163.02	0	0
Total	12.65	163.02		
CPP				
APML(Mus)	65.10	1070.14	0	0
JSWEL(Mus)	14.06	256.32	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	26.25	466.23	0	0
SWPGPL-Mus	8.14	139.87	0	0
Other(Mus)	40.50	661.14	0	0
Total	154.05	2593.70		
SOLAR				
Total	7.13	100.52	0	0
Total	7.13	100.52		
Tata				
Trombay 5	6.32	127.22	294	252
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.76	32.43	113	62
Trombay 7B	1.29	21.77	67	50
Trombay 8	0.00	21.80	0	0
TATA Hydro	3.68	78.95	367	0
Total	13.05	282.17		
AEML				
DTPS U-1&2	11.04	175.41	501	361
Total	11.04	175.41		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	142.76	2401.02	MSPGCL Total	153.53	2617.50
			MSPGCL Thml+Gas	148.42	2484.26	Koyna 1,2 & 4 Total	1.56	56.83
			MSPGCL Hydro	5.10	133.24	State Total	351.44	5932.31

State Load Despatch Center,Airoli (MSETCL)
Hourly Load Data As on 18/Dec/2021

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4738	197	238	5173	468	5593	0	0	4893	4933	-934	14943	0	14943	1750	290	16983	49.99
2	4981	154	239	5374	517	5645	0	0	4766	4597	-820	15050	0	15050	1639	263	16952	50.01
3	5154	150	247	5551	569	5644	0	0	4792	4554	-757	15298	0	15298	1562	263	17123	50.07
4	5327	161	236	5724	613	5629	0	0	4763	4396	-711	15377	0	15377	1513	274	17164	50.06
5	5575	152	249	5976	646	5678	0	0	4832	5020	-742	16286	0	16286	1511	292	18089	50.06
6	5967	157	239	6363	645	5947	0	0	5098	5299	-771	17173	0	17173	1584	310	19067	50.04
7	6470	158	240	6868	646	6672	0	9	4916	4857	-633	18084	0	18084	1694	335	20113	50.01
8	6645	271	249	7165	565	7226	0	120	5027	4826	-711	18846	0	18846	1820	345	21011	49.95
9	6750	199	237	7186	438	7228	0	417	5653	5584	-944	19536	0	19536	2055	373	21964	50.01
10	6739	253	234	7226	493	7218	0	704	6288	6209	-1221	20258	0	20258	2298	371	22927	50.00
11	6726	363	242	7331	402	7205	0	922	6448	6434	-1337	20587	0	20587	2491	370	23448	50.01
12	6594	283	230	7107	340	7091	0	1097	6760	6446	-1436	20285	0	20285	2526	360	23171	50.01
13	6420	214	228	6862	225	6701	0	1049	6749	6588	-1483	19601	0	19601	2491	341	22433	50.00
14	6213	217	236	6666	188	6275	0	1042	6865	7070	-1514	19395	0	19395	2356	332	22083	50.03
15	6303	211	225	6739	171	6520	0	904	6806	6732	-1428	19304	0	19304	2357	334	21995	50.00
16	6442	218	223	6883	192	6963	0	565	6460	6235	-1297	19171	0	19171	2373	370	21914	50.00
17	6526	272	223	7021	230	7132	0	258	5803	5330	-1159	18443	0	18443	2356	369	21168	50.03
18	6392	323	235	6950	325	6793	0	41	5393	5308	-1052	18002	0	18002	2367	363	20732	50.01
19	6416	204	230	6850	504	6903	0	0	5784	5618	-1137	18359	0	18359	2458	379	21196	50.02
20	6460	187	233	6880	609	7099	0	0	5228	4519	-1194	17538	0	17538	2402	375	20315	50.03
21	5619	199	242	6060	783	6269	0	0	4943	4530	-1169	16106	0	16106	2263	367	18736	50.04
22	4858	230	234	5322	860	5659	0	0	5352	5272	-1160	15600	0	15600	2119	353	18072	50.03
23	4725	181	234	5140	1054	5557	0	0	5278	4762	-1064	15116	0	15116	1973	333	17422	50.02
24	4715	150	245	5110	1171	5400	0	0	5180	4631	-1045	14935	0	14935	1849	332	17116	50.02
MUs	142.75	5.10	5.67	153.53	12.65	154.05	0.00	7.13	134.08	129.75	-25.72	423.29	0.00	423.29	49.81	8.10	481.19	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Dec/2021

Position as on 6.30 Hrs of 19/Dec/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna STG-IV Unit-4	250	22/11/2021	09:55		Continued.	Annual Overhaul	
TPC_G	Trombay 8	250	06/12/2021	00:00		Continued.	Annual Overhaul	02/01/2022
MSPGCL	Khaparkheda Unit 2	210	09/12/2021	01:49		Continued.	CHP coal feeding problem(Converted to Annual Overhaul 00:00Hrs Dt. 18.12.2021)	
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	02/09/2021	08.41		Continued.	Turbine vibrations high.	
MSPGCL	Uran Unit A0	120	10/09/2021	01.54		Continued.	Turbine bearing Vabration high	
MSPGCL	Ghatghar Unit-2	125	10/11/2021	23:55		Continued.	Static frequency controller disconnecting switch short circuit problem	10/03/2022
MSPGCL	Ghatghar Unit-1	125	10/11/2021	23:55		Continued.	Static frequency controller disconnecting switch short circuit problem	10/03/2022
IPP	JSW (J) U2	300	19/11/2021	01:26		Continued.	No schedule.	
MSPGCL	Uran Unit 6	108	02/12/2021	07:45		Continued.	Gas shortage	
MSPGCL	Khaparkheda Unit 4	210	08/12/2021	21:00		Continued.	CHP coal feeding problem	
MSPGCL	Khaparkheda Unit 3	210	09/12/2021	00:01		Continued.	CHP coal feeding problem	
MSPGCL	Khaparkheda Unit 1	210	09/12/2021	00:56		Continued.	CHP coal feeding problem	
MSPGCL	Nasik Unit 4	210	11/12/2021	21:22		Continued.	withdrawn against case 4 to dhariwal	
MSPGCL	Parli Unit 7	250	15/12/2021	16:30	19/12/2021	22:21	Boiler Tube Leakage	
MSPGCL	Uran Unit 5	108	19/12/2021	11:25	19/12/2021	23:03	TO ATTEND GAS LEAKAGE WORK	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 18/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 19/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	18/12/2021	08:39	18/12/2021	15:40	PO	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work.400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
AKOLA - KHADKA (BHUSAWAL)	IntraState	11/12/2021	09:34		Continued.	PO	for replacement of 400 KV Damage Main Bus (1&2) section of Akola & Aurangabad bay
DHULE- - BABLESHWAR - II	IntraState	18/12/2021	13:14	18/12/2021	19:21	EO	Loc no 218, earth wire stringing of Dhule Bblr 2
JAIGAD - KARAD CKT - 1	IntraState	18/12/2021	21:07	19/12/2021	10:44	HT	HAND TRIPPED DUE TO OVER VOLTAGE
NAGOTHANE - DABHOL CKT - 2	IntraState	19/12/2021	20:40		Continued.	EO	To replace Rph broken string at loc no.230
JAIGAD - KARAD CKT - 2	IntraState	19/12/2021	22:10		Continued.	HT	HT FOR OVERVOLTAGE
220 KV MAINBAY Outages/Trippings							
BUS SECTION - 2 @ WASHALA	IntraState	18/12/2021	11:06	18/12/2021	15:20	PO	To Attend hot spot &, replacement of R phase Bus to Isolator Jumper Clamp & Nut Bolt of 220 KV Raymond Line.
BUS SECTINLISER @ PEGASUS	IntraState	18/12/2021	12:40	18/12/2021	16:15	PO	For annual testing, DT & maintenance work
220 KV LINE Outages/Trippings							
NALASOPARA - BOISAR PG	InterState	18/12/2021	05:56	18/12/2021	23:50	PO	For safety purpose for the scheme of Replacement of TOP phase conductor of 220kv Boisar - PGCIL line no.02 at loc. No. 07 - 01.
PADGHA - TEMGHAR - 1	IntraState	30/11/2021	10:51		Continued.	HT	line work
KALWA - TFIPL	IntraState	08/12/2021	08:13	18/12/2021	19:41	PO	For carrying out jumpering at Loc. 48 to LILO Loc. No 01 to form 220 KV Kharghar Tiffil Borivali TAP Line during the period 07.12.2021 to 09.12.2021.
CHINCHWAD- PARVATI	IntraState	08/12/2021	18:01		Continued.	HT	air leakage in CB
DAHANU - VERSOVA	IntraState	10/12/2021	13:58	19/12/2021	01:50	PO	NHSRCL Project activityModification / relocation of existing tower no SS 221 & SS 222. Details of activity to be carried out:1. De-stringing of existing conductors & OPGW cable.2. Dismantling of existing tower.3. Erection of Monopoles.4. Re-stringing of conductors & OPGW cable.
BOISAR - VERSOVA	IntraState	10/12/2021	14:07	19/12/2021	02:48	PO	NHSRCL Project activity Modification / relocation of existing tower no SS 221 & SS 222. Details of activity to be carried out: 1. De-stringing of existing conductors & OPGW cable. 2. Dismantling of existing tower. 3. Erection of Monopoles. 4. Re-stringing of conductors & OPGW cable.
BOISAR II - BOISAR (PG) CKT - 1	IntraState	18/12/2021	05:27	18/12/2021	12:53	PO	For safety purpose for the scheme of Replacement of TOP phase conductor of 220kv Boisar - PGCIL line no.02 at loc. No. 07 & 01.
KALWA - MULUND 2	IntraState	18/12/2021	07:58	18/12/2021	10:05	PO	CT Tan delta testing work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 19/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
HALKARNI-MAHALAXMI LINE	IntraState	18/12/2021	08:21	18/12/2021	18:10	PO	Work to be carried out at Mahalaxmi end, 1.Auto-reclose relay configuration & testing 2.Bay maintenance
NERLE - DASGAON	IntraState	18/12/2021	10:00	18/12/2021	18:15	PO	CT Tan delta testing, CRM, CB timing test, faulty MFM replacement & maintenance work
SATANA - GANGAPUR	IntraState	18/12/2021	10:38	18/12/2021	13:20	PO	Outage for attending Red hot spot R-phase toward Satana at loc no 85.(Temp.182deg c)
RAYMOND - WASHALA	IntraState	18/12/2021	11:04	18/12/2021	15:20	PO	To Attend hot spot &, replacement of R phase Bus to Isolator Jumper Clamp & Nut Bolt of 220 KV Raymond Line
TROMBAY - MULUND	IntraState	18/12/2021	12:07	18/12/2021	15:00	PO	CT Tan delta testing work.
HINJEWADI 2 - PEGASUS	IntraState	18/12/2021	12:40	18/12/2021	19:38	PO	For annual testing, DT & maintenance work
PARANDA-BARSHI	IntraState	18/12/2021	12:55	18/12/2021	13:55	PO	CT Tan delta Testing work.
BOISAR II - BOISAR (PG) CKT - 2	IntraState	18/12/2021	14:48	19/12/2021	01:14	PO	Removing of Bunching on PG-BSR LINE NO.02 at loc. No. 17 and replacement of existing conductor with HTLS at loc. No. 18 -17.
KHARGHAR - BORIVALI CKT - 2	IntraState	18/12/2021	15:53	18/12/2021	20:00	EO	For carry out the De-bunching work at Loc. No 48 to LILO Loc. No 01 of Tiffil S/St it will form 220 KV Kharghar Borivali and 220 KV Kalwa Tiffil Line (Normal Line).
132 KV PARANDA (220 KV) - KHARDA	IntraState	18/12/2021	16:40	18/12/2021	17:20	PO	CT Tan-delta Testing Work
BOISAR II - TARAPUR	IntraState	18/12/2021	17:35	19/12/2021	01:30	HT	HAND TRIPPED DUE TO OVER LOADONG OF BOISAR LINES
URAN - APTA 3	IntraState	18/12/2021	19:16	18/12/2021	22:40	HT	EMERGENCY HAND TRIPPED DUE TO HEAVY SPARKING ON B-PHASE C.T AT APTA END
KARANJADE - WAGHIVALI 7	IntraState	19/12/2021	02:45	19/12/2021	06:09	HT	HT FOR OVERVOLTAGE
BORIVALI - TARAPUR	IntraState	19/12/2021	08:56	19/12/2021	20:54	PO	Outage required for safety purpose as Kamba-Vasai line is passing on loc no. 204. The network rearrangement is for DFCCIL work of Temporary shifting of existing of 100kV D/C padgha -Vasai Line between loc no. 85-93 on existing line corridor of D/C 220kV PadghaNalasopara-Vasai Tap line and 220kV Kamba Vasai Line between location no 8 to 14.
BORIVALI - BOISAR (PG)	IntraState	19/12/2021	09:18			PO	1) 220kV PGCIL (Boisar)- Borivali line tapping will be done to 220kV Kamba-Vasai line at loc no. 204. After that 220KV PGCIL-Vasai Line will be charged at 18:00 Hrs on 19.12.2021 & it will be in service till 30.01.2022 for 43 days. 2) This work is required for DFCCIL work of Temporary shifting of existing of 100kV D/C padgha -Vasai Line between loc no. 85-93 on existing line corridor of D/C 220kV PadghaNalasopara-Vasai Tap line and 220kV Kamba Vasai Line between location no 8 to 14.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 18/Dec/2021

Statement-VII

Position as on 6.30 Hrs of 19/Dec/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KANDALGAON - SONA ALLOYS	IntraState	19/12/2021	09:52	19/12/2021	17:30	PO	For replacement of polymer insulators by AF Long rod insulators
SALSETTE - SAHAR CKT	IntraState	19/12/2021	12:03	19/12/2021	16:57	PO	WORK IN VICINITY
132 KV KURDUWADI - PARANDA (220 KV) CKT	IntraState	19/12/2021	13:20	19/12/2021	14:05	PO	CT Tan delta Testing work.
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/10/2020	07:39			PO	FOR CRP PANEL REPLACEMENT
220/132KV 100 MVA ICT NO 2 @ MAGARPATTA	IntraState	01/12/2021	14:32			PO	Replacement of existing 100 MVA ICT 02 by new 200 MVA ICT 02
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220 / 110 / 23kv 250 MVA ICT 3 @ SALSETTE	IntraState	17/12/2021	07:30	18/12/2021	17:40	PO	NGT AND CRP PANEL REPLACEMENT
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	17/12/2021	10:39	18/12/2021	17:59	PO	For Overhauling work of OLTC due to high acetylene content in OLTC tank and main tank.
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	17/12/2021	10:39	18/12/2021	17:59	PO	For Overhauling work of OLTC due to high acetylene content in OLTC tank and main tank.
220/132KV 100 MVA ICT 2@ PETH	IntraState	18/12/2021	10:02	18/12/2021	13:20	PO	LV B Ph CT oil leakage attending work
220/132 KV 200 MVA ICT 2 @ RAYMOND	IntraState	18/12/2021	10:30	18/12/2021	20:30	PO	OLTC overhauling work of ICT 2
220/22 KV 25 MVA PTR 2 @ WASHALA	IntraState	18/12/2021	10:50	18/12/2021	16:30	PO	To Attend hot spot &, replacement of R phase Bus to Isolator Jumper Clamp & Nut Bolt of 220 KV Raymond Line.
220 / 11 KV 200 MVA GT @ BHIRA (T)	IntraState	19/12/2021	06:40	19/12/2021	18:07	PO	ATTENDING A PHASE CT RELACEMENT
220 KV BUSBAR Outages/Trippings							
MAIN BUS SECTION - 2 @ BARAMATI AGRO	IntraState	18/12/2021	21:05	19/12/2021	01:01	EO	for new consumer transformer bay charging & 220 kv Main bus isolator jumpering

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage