

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 19/Feb/2024 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	162.522	3095.087	1) Gujrat	3.042	-16.721
2) Hydro	6.985	145.142	2) Madhya Pradesh	8.848	98.962
3) Gas	7.012	127.554	3) Chattisgarh	4.190	71.800
Total MSPGCL	176.519	3367.783	4) Maharashtra	175.302	3346.644
B) 1) APML	63.821	1243.320	5) Goa (Amona)	-1.902	-32.884
2) JSWEL	25.814	461.726	Total	189.480	3467.801
3) VIPL	0.000	0.000	a) Mumbai Schedule	31.821	555.185
4) RPL(AMT)	31.326	597.358	b) Mumbai Drawl	33.879	633.785
5) SWPGPL	12.229	234.135	c) MSEDCL Bilateral *	86.944	1599.974
6) Other IPP	47.803	912.445	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	31.821	555.183
C) 1) TPCL Thermal	10.349	161.199	Include PX	0.000	0.000
2) TPCL Hydro	2.754	61.706	Standby	0.000	0.003
3) TPCL Gas	3.926	62.741	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.863	183.994	1) MSEDCL	528.243	9903.819
D) STATE			2) Mumbai Discoms	59.771	1103.318
1) Thermal	362.727	6889.264	3) Other Discoms	10.497	198.387
(A1+C1+C4+(B1-B6))			TOTAL STATE	598.511	11205.524
2) Hydro	9.739	206.848			
(A2+C2)					
3) Gas	10.938	190.295			
(A3+B7+C3)					
4) Wind	8.859	155.817			
6) SOLAR	16.768	295.606			
TOTAL STATE	409.031	7737.830			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6914	6408	7174	6435
MSPGCL Hydro	677	467	304	185
MSPGCL Gas	289	280	288	304
MSPGCL Total Generation	7880	7155	7766	6924
Central Sector Receipt	9636	9312	7974	6640
WIND	238	259	468	317
CPP / IPP Thermal	7787	7179	8163	7058
CPP / IPP Gas	0	0	0	0
SOLAR	2024	2347	1	0
Exchange with Mumbai	-1829	-1773	-1402	-931
MSEDCL DEMAND MET	25262	24015	22492	19663
Load Shedding	0	0	0	0
MSEDCL DEMAND	25262	24015	22492	19663
TPCL GENERATION	726	749	997	577
AEML GENERATION	369	500	372	320
MUMBAI DEMAND	2924	3022	2771	1828
OTHER DISCOM DEMAND	473	464	478	345
STATE DEMAND MET	28660	27501	25741	21836
STATE DEMAND	28660	27501	25741	21836
Frequency (Hz)	50.10	49.95	50.03	50.04

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 08.00 Hrs	49.68 Hz at 14.33 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 19/Feb/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.99	83.46	190	135
Unit 8	15.07	275.47	658	586
Unit 9	14.00	251.33	613	555
Unit 10	14.73	254.19	639	574
Total	47.79	864.45		
Bhusawal				
Unit 3	3.62	66.40	185	120
Unit 4	0.00	120.58	0	0
Unit 5	10.85	163.71	500	315
Total	14.46	350.70		
Parli				
Unit 6	4.12	80.06	240	140
Unit 7	4.06	78.00	245	140
Unit 8	4.25	80.04	249	145
Total	12.42	238.10		
Chandrapur				
Unit 3	3.39	62.81	150	125
Unit 4	1.30	64.17	144	0
Unit 5	8.79	159.62	440	278
Unit 6	1.07	36.19	280	0
Unit 7	9.20	137.94	479	290
Unit 8	9.96	179.66	434	349
Unit 9	11.25	204.90	485	347
Total	44.94	845.30		
Paras				
Unit 3	5.71	104.56	250	220
Unit 4	5.92	107.58	257	201
Total	11.63	212.14		
Khaparkheda				
Unit 1	3.94	72.70	185	145
Unit 2	4.40	22.46	206	132
Unit 3	4.08	76.14	181	141
Unit 4	0.00	74.88	0	0
Unit 5	11.60	207.13	495	460
Total	24.03	453.31		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.93	68.10	189	122
Unit 5	3.31	62.99	154	113
Total	7.24	131.09		
Uran				
All Units	7.01	127.55	304	277
Total	7.01	127.55		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.02	1.29	23	0
Total	0.02	1.29		
Koyna				
Stage 1-2	1.14	32.92	75	45

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	1.18	14.60	417	0
Stage 3	0.82	11.17	160	0
Total	3.14	58.69		
Hydro				
KDPH	0.86	16.42	36	36
VTRNA	0.16	3.35	60	0
TILLARI	0.42	3.10	62	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.37	53.04	109	90
GHATGHAR	0.00	9.26	0	0
Total	3.82	85.16		
Wind				
Total	8.86	155.82	0	0
Total	8.86	155.82		
CPP				
APML(Mus)	63.82	1243.32	0	0
JSWEL(Mus)	25.81	461.73	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.33	597.36	0	0
SWPGPL-Mus	12.23	234.14	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.57	105.30	268	196
Other(Mus)	39.47	758.88	0	0
JPL	2.76	48.26	126	107
Total	180.99	3448.98		
SOLAR				
Total	16.77	295.61	0	0
Total	16.77	295.61		
Tata				
Trombay 5	6.82	154.01	368	258
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.43	37.79	108	81
Trombay 7B	1.50	24.95	65	57
TATA Hydro	2.75	61.71	357	13
Trombay 8	3.53	7.19	211	130
Total	17.03	285.65		
AEML				
DTPS U-1&2	8.86	183.99	500	309
Total	8.86	183.99		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	162.52	3095.09	MSPGCL Total	176.52	3367.78
			MSPGCL Thml+Gas	169.53	3222.64	Koyna 1,2 & 4 Total	2.32	47.52
			MSPGCL Hydro	6.98	145.14	State Total	409.03	7737.83

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 19/Feb/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6420	195	297	6912	269	7099	0	0	7081	6947	-1194	19635	0	0	19635	2149	398	22182	49.99
2	6519	190	300	7009	341	7159	0	0	6958	6762	-1073	19836	0	0	19836	2010	362	22208	50.03
3	6494	182	303	6979	349	7134	0	0	6886	6502	-1009	19602	0	0	19602	1895	352	21850	50.04
4	6435	185	304	6924	317	7058	0	0	6817	6640	-931	19663	0	0	19663	1828	345	21836	50.04
5	6663	185	304	7152	332	7130	0	0	6883	6962	-929	20266	0	0	20266	1831	381	22478	50.01
6	6984	189	304	7477	310	7650	0	0	7036	6955	-990	21028	0	0	21028	1903	374	23305	49.96
7	7134	337	304	7775	304	8163	0	0	7213	6984	-1006	21829	0	0	21829	2018	391	24238	50.01
8	7265	371	297	7933	266	8274	0	194	7565	7603	-1101	22745	0	0	22745	2202	425	25371	50.08
9	7117	393	303	7813	187	8206	0	836	8173	8513	-1361	23748	0	15	23748	2492	445	26686	50.07
10	7199	348	292	7839	209	8165	0	1477	8962	8856	-1621	24460	0	20	24460	2761	465	27686	50.04
11	6914	677	289	7880	238	7787	0	2024	9700	9636	-1829	25262	0	143	25262	2924	473	28660	50.10
12	6598	714	283	7595	236	7265	0	2281	9957	9566	-1848	24628	0	89	24628	3069	467	28164	50.04
13	6408	467	280	7155	259	7179	0	2347	9856	9312	-1773	24015	0	35	24015	3022	464	27501	49.95
14	6109	280	278	6667	280	6976	0	2360	9588	9277	-1710	23405	0	21	23405	2866	445	26716	50.05
15	6375	171	278	6824	467	6952	0	2075	9607	9077	-1731	23202	0	50	23202	2877	462	26541	49.81
16	6427	235	277	6939	479	7171	0	1703	9611	9104	-1681	23221	0	48	23221	2916	494	26631	49.95
17	6863	239	277	7379	548	7474	0	1048	9007	8878	-1664	23193	0	10	23193	2880	470	26543	50.00
18	7069	264	283	7616	508	8025	0	387	8155	7867	-1750	22158	0	5	22158	2811	496	25464	49.99
19	7055	329	287	7671	472	7941	0	35	7847	7707	-1561	21778	0	0	21778	2781	488	25046	49.99
20	7174	304	288	7766	468	8163	0	1	7921	7974	-1402	22492	0	0	22492	2771	478	25741	50.03
21	6700	202	293	7195	455	7657	0	0	7597	7429	-1501	20763	0	0	20763	2625	473	23860	50.04
22	6752	174	296	7222	475	7458	0	0	7359	7194	-1485	20397	0	0	20397	2482	467	23346	50.01
23	7053	175	297	7525	555	7486	0	0	7147	6818	-1394	20531	0	0	20531	2374	458	23364	49.96
24	6795	179	298	7272	535	7420	0	0	7109	6917	-1335	20386	0	0	20386	2284	423	23093	49.92
MUs	162.52	6.98	7.01	176.52	8.86	180.99	0.00	16.77	194.04	189.48	-33.88	528.24	0.00	0.43	528.24	59.77	10.50	598.51	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1)ELR Carried out due to 132 kV BBLR To Rahuri Line Over Load-488Amp /98.05 MW
- 2)DLS implemented for AG feeders at 220kV Theur S/s

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 19/Feb/2024

Position as on 6.30 Hrs of 20/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	28/03/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	29/02/2024
MSPGCL	Nasik Unit 3	210	18/01/2024	16:56		Continued.	Tolling (Converted to Planned outage on dt 02.02.2024 for boiler & allied work.)	13/03/2024
MSPGCL	Chandrapur Unit 6	500	06/02/2024	00:01	19/02/2024	17:55	For Planned short shutdown and Airheater Basket replacement.	19/02/2024
Total Capacity MSPGCL		898						
CENT.SECTOR								
CENT.SECTOR	Tarapur 3	540	11/01/2024	21:45		Continued.	Annual Overhaul	29/02/2024
Total Capacity CENT.SECTOR		540						
Total Capacity PLANNED OUTAGE		1438						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	16/01/2024	20:29		Continued.	For open cycle No schedule from MSEDCL.	
MSPGCL	Bhusawal Unit 4	500	16/02/2024	02:54	20/02/2024	12:55	PA Fan problem	20/02/2024
MSPGCL	Khaparkhedda Unit 4	210	18/02/2024	14:16		Continued.	Boiler Tube Leakage	21/02/2024
MSPGCL	Chandrapur Unit 4	210	19/02/2024	09:58		Continued.	Boiler Tube Leakage	22/02/2024
MSPGCL	Ghatghar Unit-1	125	19/02/2024	18:30	20/02/2024	10:00	GM link fault.	
MSPGCL	Ghatghar Unit-2	125	19/02/2024	18:30	19/02/2024	20:15	GM link fault.	
MSPGCL	Parli Unit 8	250	20/02/2024	00:46	20/02/2024	05:37	Drum Level High	
MSPGCL	Ghatghar Unit-2	125	20/02/2024	17:15	20/02/2024	19:05	GM Link Fault	
MSPGCL	Ghatghar Unit-1	125	20/02/2024	17:15		Continued.	GM Link Fault	22/02/2024
MSPGCL	Khaparkhedda Unit 3	210	20/02/2024	23:37		Continued.	Boiler Tube Leakage	23/02/2024
Total Capacity MSPGCL		2108						
IPP								
IPP	JPL Unit 1	150	13/01/2024	01:00		Continued.	Due to low net sale realisation. (while rolling at 21.00hrs. dtd. 31/01/2024 tripped on high vibration during rolling)	25/02/2024
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling	01/04/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 19/Feb/2024

Position as on 6.30 Hrs of 20/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2578						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 20/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
TIRODA - KORADI 3 CKT - 2	IntraState	20/02/2024	21:54		Continued.	T	Tripped due to Main Bay Bph. CT burst at Tiroda S/S. Line is charged through Tie Bay at Tiroda S/S
400 KV MAINBAY Outages/Trippings							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
MAIN BAY - 406 OF 765/400kV ICT-2 @ EKTUNI	IntraState	20/02/2024	11:54	20/02/2024	15:48	PO	Testing and Diagnostic Testing work
400 KV LR Outages/Trippings							
400KV KORADI-BHILAI (Koradi end)	IntraState	15/02/2024	12:30		Continued.	PO	Overhauling of BHI CGL CB at Koradi SS, 400kv Koradi-Bhilai Line
400 KV LINE Outages/Trippings							
PADGHE - TARAPUR CKT - 2	InterState	12/02/2024	13:46			PO	1)H/t requires for replacement B Bus Conductor between 500MVA ICT-5 & 400kV Tarapur-II of Sec-I.
PADGHE - TARAPUR CKT - 1	InterState	12/02/2024	14:03			PO	Stringing of diversion work of 400kV Tarapur-Phadga
DHULE - SSNNL CKT - 1	InterState	15/02/2024	09:24			PO	Major Maintenance of GIS
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
PADGHE - KALWA CKT - 1	IntraState	11/02/2024	00:35			PO	For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar-Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata)
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/02/2024	06:42			HT	H/T for controlling loading of 400kV Talegaon-Chakan
CHANDRAPUR GCR - CHANDRAPUR HVDC - 2	IntraState	20/02/2024	03:32	20/02/2024	05:47	T	R-Ph,Pump overload indication operated
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	20/02/2024	04:27		Continued.	T	Distance Protection
220 KV CHANDRAPUR GCR (400 KV) - GRACE CKT	IntraState	20/02/2024	08:13	20/02/2024	14:21	PO	Replacement of 220KV CTs
DABHOL - NEW KOYNA CKT - 2	IntraState	20/02/2024	08:43	20/02/2024	18:50	PO	Cold Washing Work, Earthwire replacement, Diagnostic testing & Relay testing work , Routine maint. Work
BUS COUPLER @ DHULE	IntraState	20/02/2024	11:42	20/02/2024	16:24	PO	Routine Circuit Breaker DCRM & CT Testing & Maint of bay
PARLI-SOLAPUR (LAMBOTI)	IntraState	20/02/2024	20:37	20/02/2024	21:16	HT	Emergency outage for disconnection of Line Reactor at Parali end
PARLI - KARJAT CKT - 1	IntraState	20/02/2024	23:36	20/02/2024	23:58	HT	Emergency outage for disconnection of Line Reactor at Parali end
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 20/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
105 MVA SPARE ICT @ AKOLA	IntraState	04/02/2024	09:21			EO	for removal of 401 52 circuit breaker of spare ICT for replacement of 40952 B phase CB of Tie Bay 409
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	IntraState	10/02/2024	15:19			HT	H/T For LV side only
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	10/02/2024	18:31			HT	H/T For LV only.
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	12/02/2024	10:28			PO	Erection of CS Type Gantry Beam Structure for RRS Scheme of ICTs
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	20/02/2024	09:58	20/02/2024	20:00	PO	1. Maintenance of ICT 2. Measurement and alignment of Isolators 2. Bay routine maintenance work
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	20/02/2024	10:52	20/02/2024	18:49	PO	Rapid Restoration Scheme of ICTs
400/11.5KV STATION TRANSFORMER - 5 @ TIRORA	IntraState	20/02/2024	11:46			PO	Annual Maintenance & Testing Transformer. Annual maintenance of main bay and tie bay equipments.
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
220 KV LINE Outages/Trippings							
BAPGAON - KALWA	IntraState	31/12/2023	18:05		Continued.	T	Distance Protection, Line is charged from Bapgaon end only for soak test of repaired cable of said line.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	01/02/2024	10:07			PO	Outage required for PLCC, CVT & WT Foundation, Erection work at 220kV Navsari SS.
URAN - KHARGHAR 2	IntraState	14/02/2024	08:41			PO	For making LILO of 220kV cable at 220kV Ulwe GIS &Waghiwali & Retrofitting of "DIFF" relay at 400kV KHARGHAR s/s.
220KV KARJAT-AHMEDNAGAR-CKT-1	IntraState	19/02/2024	08:55	19/02/2024	15:28	T	Tripped on Distance protection
GADCHANDUR - VIRUR-I	IntraState	19/02/2024	10:23	19/02/2024	18:00	HT	Diagnostic testing work.
BUS COUPLER @ VERSOVA	IntraState	19/02/2024	13:09	19/02/2024	17:53	PO	Annual maintenance of CB 552 and CT
MIRAJ - ICHALKARANJI	IntraState	19/02/2024	16:41	19/02/2024	19:07	PO	1)For load management , 220KV Miraj Circuit Kept off for 220KV Talandage Circuit-2
TALANDGE - ICHALKARANJI 2	IntraState	19/02/2024	16:45	19/02/2024	19:00	PO	1) For Quarterly bay maintenance work. 2) Attending hotspots
GHODBUNDER - GORAI	IntraState	20/02/2024	09:36	20/02/2024	19:35	PO	Outage required for MMRDA metro project-9 work.
AAREY - MSETCL BORIVALI CKT - 2	IntraState	20/02/2024	13:26	20/02/2024	16:55	PO	Annual Relay Testing by PAC, Kalwa
220KV ACCIL-NAGOTHANE LINE	IntraState	20/02/2024	14:36	20/02/2024	19:19	PO	Replacement of rusted D-sackle & suspension clamp nut bolt at Loc no. 447 & 448
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33KV 50MVA PTR 1 @ 5 STAR MIDC, KAGAL	IntraState	19/02/2024	10:10	19/02/2024	14:45	PO	for Testing work (WRM) on dt.19.02.2024 at 220 kV Five Star MIDC S/Stn.
220/132 KV 100 MVA ICT 2	IntraState	20/02/2024	09:06	20/02/2024	11:50	PO	Quarterly Maintenance work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 20/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/100 KV 200 MVA ICT 2 @ TALOJA	IntraState	20/02/2024	09:21	20/02/2024	21:30	PO	Diagnostic Testing Work and R&M work.
220/100 KV 100 MVA ICT 2 @ TAMBATI	IntraState	20/02/2024	10:45	20/02/2024	18:15	PO	100kV main Bus hot spot attending work & bay maintenace work.
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	20/02/2024	11:05			PO	1. Oil filtration Work 2. IED Commissioning & Installation work
220/132 KV 150 MVA PTR NO 7 @ CHINCHWAD	IntraState	20/02/2024	11:27	20/02/2024	16:36	PO	132KV LVCB overhauling work
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 1	IntraState	06/02/2024	19:55			PO	PROJECT WORK-Conductor replacement
TROMBAY PAREL 3 / CARNAC 2	IntraState	17/02/2024	10:35			PO	Project work for replacement of cable section
TROMBAY CARNAC 1 / 3	IntraState	17/02/2024	10:35			PO	Project work for replacement of cable section
BHIVPURI - AMBERNATH CKT - 1	IntraState	20/02/2024	01:47	20/02/2024	03:28	PO	PROJECT WORK-for new 400 kV Padghe Kharghar line conductor stringing.
NERAL - AMBERNATH	IntraState	20/02/2024	02:01	20/02/2024	03:28	PO	PROJECT WORK-for new 400 kV Padghe Kharghar line conductor stringing
100 KV LINE Outages/Trippings							
KALWA - SALSETTE CKT - 2	IntraState	18/02/2024	08:00		Continued.	PO	CB Pole OH work after shifting the eine on TBC

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage