

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 19/Mar/2025 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	175.604	3254.483	1) Gujrat	2.952	36.885
2) Hydro	31.283	415.664	2) Madhya Pradesh	15.250	238.916
3) Gas	5.678	101.910	3) Chattisgarh	4.760	85.640
Total MSPGCL	212.565	3772.057	4) Maharashtra	227.969	4191.278
B) 1) APML	67.694	1223.773	5) Goa (Amona)	-2.873	-51.589
2) JSWEL	18.804	450.730	Total	248.058	4501.130
3) VIPL	0.000	0.000	a) Mumbai Schedule	39.170	713.176
4) RPL(AMT)	31.359	585.713	b) Mumbai Drawl	43.982	778.468
5) SWPGPL	12.470	235.727	c) MSEDCL Bilateral *	137.048	2394.390
6) Other IPP	19.204	473.767	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	39.170	713.176
C) 1) TPCL Thermal	11.637	213.316	Include PX	0.000	0.000
2) TPCL Hydro	5.244	59.184	Standby	0.000	0.000
3) TPCL Gas	1.555	73.083	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.495	190.334	1) MSEDCL	586.367	10869.264
D) STATE			2) Mumbai Discoms	72.913	1314.372
1) Thermal	347.267	6627.843	3) Other Discoms	13.523	248.827
(A1+C1+C4+(B1-B6))			TOTAL STATE	672.803	12432.463
2) Hydro	36.527	474.848			
(A2+C2)					
3) Gas	7.233	174.993			
(A3+B7+C3)					
4) Wind	9.310	168.927			
6) SOLAR	24.408	484.735			
TOTAL STATE	424.745	7931.346			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6670	7493	7929	7606
MSPGCL Hydro	1873	1852	1637	545
MSPGCL Gas	231	223	252	234
MSPGCL Total Generation	8774	9568	9818	8385
Central Sector Receipt	10924	10802	9394	10201
WIND	160	354	740	275
CPP / IPP Thermal	5707	5998	6782	6569
CPP / IPP Gas	0	0	0	0
SOLAR	3039	1359	0	0
Exchange with Mumbai	-2453	-2373	-1513	-1233
MSEDCL DEMAND MET	25534	25100	24613	23754
Load Shedding	0	0	0	0
MSEDCL DEMAND	25534	25100	24613	23754
TPCL GENERATION	558	728	1221	674
AEML GENERATION	454	392	498	458
MUMBAI DEMAND	3465	3493	3232	2365
OTHER DISCOM DEMAND	617	608	608	443
STATE DEMAND MET	29616	29201	28453	26562
STATE DEMAND	29616	29201	28453	26562
Frequency (Hz)	50.01	49.99	49.96	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.28 Hz at 18:02 Hrs	49.77 Hz at 22:17 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 19/Mar/2025

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.03	72.55	178	126
Unit 8	13.67	260.71	602	527
Unit 9	14.02	257.20	612	515
Unit 10	13.58	246.08	605	535
Total	45.30	836.54		
Bhusawal				
Unit 3	1.44	53.14	150	0
Unit 4	10.01	184.38	495	280
Unit 5	9.44	145.08	465	280
Unit 6	14.85	108.08	660	425
Total	35.73	490.69		
Parli				
Unit 6	4.58	88.13	249	140
Unit 7	4.40	83.20	234	140
Unit 8	3.73	79.71	210	137
Total	12.71	251.05		
Chandrapur				
Unit 3	4.18	79.57	199	125
Unit 4	3.43	47.79	152	128
Unit 5	6.56	159.18	354	230
Unit 6	9.75	152.09	480	295
Unit 7	9.20	171.20	427	295
Unit 8	9.84	200.85	455	287
Unit 9	0.00	0.00	0	0
Total	42.96	810.69		
Paras				
Unit 3	5.23	95.76	238	162
Unit 4	4.75	93.02	232	152
Total	9.98	188.78		
Khaparkheda				
Unit 1	3.45	71.40	165	125
Unit 2	3.39	73.62	163	121
Unit 3	0.20	70.65	150	0
Unit 4	3.56	70.66	164	129
Unit 5	10.55	203.03	470	356
Total	21.14	489.36		
Nasik				
Unit 3	0.00	59.03	0	0
Unit 4	4.03	69.18	180	128
Unit 5	3.75	59.17	169	116
Total	7.78	187.37		
Uran				
All Units	5.68	101.91	257	223
Total	5.68	101.91		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.39	3.94	23	0
Total	0.39	3.94		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.59	52.64	470	40
Stage 4	17.10	194.42	1012	250
Stage 3	4.43	53.18	310	0
Total	25.12	300.23		
Hydro				
KDPH	0.86	15.72	36	36
VTRNA	0.53	8.56	60	0
TILLARI	0.43	8.03	61	0
BHIRA T.R.	0.32	2.71	40	0
SMLHY_PTN	3.28	74.33	145	130
GHATGHAR	0.74	6.09	125	0
Total	6.16	115.43		
Wind				
Total	9.31	168.93	0	0
Total	9.31	168.93		
CPP				
APML(Mus)	67.69	1223.77	0	0
JSWEL(Mus)	18.80	450.73	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.36	585.71	0	0
SWPGPL-Mus	12.47	235.73	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.89	111.80	271	154
Other(Mus)	10.01	279.62	0	0
JPL	3.31	82.35	147	130
Total	149.53	2969.71		
SOLAR				
Total	24.41	484.74	0	0
Total	24.41	484.74		
Tata				
Trombay 5	7.79	142.04	466	270
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.12	45.76	115	0
Trombay 7B	0.44	27.32	65	0
TATA Hydro	5.24	59.18	365	123
Trombay 8	3.84	71.28	222	130
Total	18.44	345.58		
AEML				
DTPS U-1&2	10.50	190.33	501	287
Total	10.50	190.33		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	175.60	3254.48	MSPGCL Total	212.56	3772.06
			MSPGCL Thml+Gas	181.28	3356.39	Koyna 1,2 & 4 Total	20.69	247.05
			MSPGCL Hydro	31.28	415.66	State Total	424.74	7931.35

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 19/Mar/2025

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7821	950	236	9007	392	6682	0	0	10275	10218	-1619	24166	0	0	24166	2847	514	27527	49.92
2	7758	714	235	8707	374	6656	0	0	10502	10464	-1463	24268	0	0	24268	2639	470	27377	49.94
3	7523	483	236	8242	307	6625	0	0	10595	10551	-1325	23935	0	0	23935	2476	465	26876	50.00
4	7606	545	234	8385	275	6569	0	0	10199	10201	-1233	23754	0	0	23754	2365	443	26562	50.02
5	7703	493	236	8432	307	6612	0	0	10331	10523	-1149	24268	0	0	24268	2323	458	27048	50.02
6	7664	802	236	8702	335	6667	0	0	10490	10438	-1139	24495	0	0	24495	2408	508	27411	50.01
7	7685	1227	236	9148	348	6654	0	56	10458	10272	-1222	24738	0	8	24738	2516	518	27772	50.00
8	7671	1669	237	9577	276	6534	0	502	9754	9624	-1397	24558	0	58	24558	2652	558	27768	49.98
9	6806	1901	232	8939	227	6016	0	1465	10074	10275	-1928	24405	0	49	24405	2958	589	27952	49.94
10	6917	1757	232	8906	198	5800	0	2353	10465	10357	-2180	24829	0	0	24829	3250	605	28684	49.98
11	6670	1873	231	8774	160	5707	0	3039	11337	10924	-2453	25534	0	27	25534	3465	617	29616	50.01
12	6316	1964	227	8507	193	5317	0	3322	11386	11271	-2681	25335	0	16	25335	3530	594	29459	49.98
13	6027	1608	228	7863	253	5116	0	3424	11237	11270	-2689	24635	0	19	24635	3528	602	28765	49.95
14	6264	1342	227	7833	273	5225	0	3267	10977	10825	-2614	24219	0	19	24219	3465	590	28274	49.99
15	6694	1320	225	8239	342	5405	0	2982	11146	10698	-2515	24548	0	18	24548	3548	603	28699	49.97
16	6833	1661	224	8718	306	5649	0	2161	11157	11035	-2495	24773	0	17	24773	3583	601	28957	49.92
17	7493	1852	223	9568	354	5998	0	1359	10807	10802	-2373	25100	0	11	25100	3493	608	29201	49.99
18	7728	1958	223	9909	393	6383	0	465	10192	10264	-2080	24696	0	7	24696	3417	638	28751	50.02
19	7790	1532	243	9565	623	6729	0	13	9577	9240	-1667	23866	0	0	23866	3244	637	27748	50.03
20	7929	1637	252	9818	740	6782	0	0	9598	9394	-1513	24613	0	0	24613	3232	608	28453	49.96
21	7657	982	254	8893	792	6561	0	0	9810	9762	-1572	23835	0	0	23835	3101	601	27537	50.01
22	7569	948	257	8774	667	6633	0	0	9608	9703	-1636	23552	0	0	23552	2997	589	27138	50.00
23	7746	1059	257	9062	609	6699	0	0	9457	9821	-1505	24121	0	0	24121	2943	565	27629	49.94
24	7734	1006	257	8997	566	6512	0	0	10034	10126	-1534	24125	0	0	24125	2933	542	27600	49.99
MUs	175.60	31.28	5.68	212.57	9.31	149.53	0.00	24.41	249.47	248.06	-43.98	586.37	0.00	0.25	586.37	72.91	13.52	672.80	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)ELR carried out due to 132 kV BBLR-Rahuri line overload & overloading of 25 MVA 132/33kV T/F-1 & T/F-2 at 132kV Wadzire S/Stn.

2)Due to overloading of 400kV Chakan-Talegaon Line.

Maximum Demand scenario for the date 19/Mar/2025		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
29616 MW	25534 MW	3583 MW
11 Hrs	11 Hrs	16 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 19/Mar/2025

Position as on 6.30 Hrs of 20/Mar/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	31/03/2025
MSPGCL	Chandrapur Unit 9	500	11/01/2025	18:55		Continued.	Generator Protection operated	30/04/2025
MSPGCL	Uran Unit 7	108	04/03/2025	14:15		Continued.	Turbine bearing vibration high	20/03/2025
MSPGCL	Uran Unit A0	120	16/03/2025	20:37		Continued.	Rotor earth fault	20/03/2025
MSPGCL	Bhusawal Unit 3	210	17/03/2025	08:48	19/03/2025	12:14	Boiler Tube Leakage	21/03/2025
MSPGCL	Uran Unit 6	108	17/03/2025	22:05	19/03/2025	18:21	Tripped on Boiler Protection.	20/03/2025
MSPGCL	Nasik Unit 3	210	18/03/2025	17:42	20/03/2025	01:11	Flame Failure	21/03/2025
MSPGCL	Khaparkheda Unit 3	210	19/03/2025	01:26		Continued.	Boiler Tube Leakage	20/03/2025
MSPGCL	Chandrapur Unit 5	500	20/03/2025	00:00		Continued.	Suspected BTL.	24/03/2025
MSPGCL	Nasik Unit 3	210	20/03/2025	03:20	20/03/2025	06:22	HP heater level high false tripping	
MSPGCL	Chandrapur Unit 6	500	20/03/2025	05:36		Continued.	Drum level low	
Total Capacity MSPGCL		2801						
TPC-G								
TPC-G	Trombay 7B	60	18/03/2025	16:05	19/03/2025	16:42	Poor gas quality	
TPC-G	Trombay 7A	120	18/03/2025	16:19	19/03/2025	13:32	Poor gas quality	
Total Capacity TPC-G		180						
IPP								
IPP	JSW (J) U1	300	12/03/2025	14:30		Continued.	Turbine Vibration	30/03/2025
IPP	JPL Unit 1	150	18/03/2025	22:28		Continued.	High turbine thrust bearing temperature.	20/03/2025
IPP	Adani U-2	660	20/03/2025	00:28		Continued.	APH-B Secondary air bellow leakage.	24/03/2025
Total Capacity IPP		1110						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2025
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	05/04/2025
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		4411						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	20/03/2025	07:50		Continued.	Zero schedule given by	

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 19/Mar/2025

Position as on 6.30 Hrs of 20/Mar/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							MSEDCL.	
Total Capacity MSPGCL		108						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		108						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 19/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 20/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Tripping							
400KV TIE BAY (420) STATION T/F 3 @ RPL (AMT)-NANDGAONPETH	InterState	18/03/2025	08:37			PO	Outage required for Tie Bay -420 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.
400 KV MAINBAY Outages/Tripping							
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	InterState	08/03/2025	10:44			T	WINDING TEMP TRIPPED, MTR OPTD.
400KV MAIN BAY (419) STATION TF 3 @ RPL (AMT)-NANDGAONPETH	InterState	18/03/2025	08:27			PO	Outage required for main Bay - 419 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.
MAIN BAY - 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2 AND KOLHAPUR -MS - 400KV - BUS 1 AT KOLHAPUR-MS - 400KV	InterState	19/03/2025	09:50	19/03/2025	17:24	PO	Main Bay AMP work
MAIN BAY - 400KV-TIRODA-WARORA-1 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	InterState	19/03/2025	10:13	19/03/2025	16:50	PO	Annual Maintenance of Bay Equipment at Warora SS.
220KV BUS COUPLER	IntraState	19/03/2025	10:29	19/03/2025	13:07	PO	Diagnostic testing & allied bay maintenance work
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
DHULE - SSNNL CKT - 2	InterState	04/12/2024	12:04			EO	400kv Dhule SSNNL-2 line CB as hydraulic operated CB mechanism oil pressure is 310bar & not building up so it is requested to give permission for shifting of 400KV Dhule SSNNL-2 line load shifting to 400KV TBC urgently & attending same.
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	19/03/2025	14:21	19/03/2025	17:21	HT	Emergency outage by PG
PADGHE - TARAPUR CKT - 1	InterState	19/03/2025	15:25	19/03/2025	16:49	T	distance protection
220KV KORADI II (400KV)-BUTIBORI 3 CKT I	IntraState	01/10/2024	13:10			HT	H/T From Butibori 3 end
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	12/03/2025	18:02	20/03/2025	04:12	HT	for load management
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	13/03/2025	01:15	20/03/2025	04:43	HT	load management
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
105 MVA SPARE ICT @ CHAKAN	IntraState	26/02/2025	10:59			PO	Long Duration outage required for Rapid restoration scheme work of ICT at 400KV Chakan s/sn
STATION TRANSFORMER - 3 @ NANDGAON PETH	IntraState	18/03/2025	08:27			PO	Outage required for Station Transformer-3 OLTC Overhauling, Oil Filtration, testing, protection checking, relay testing & maintenance.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 20/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	18/03/2025	11:59	20/03/2025	22:04	PO	For Servicing and Overhauling of 400kV 89A R-Y-B phase PG Isolator scissors of ICT-II bay by replacement of spare parts. (ICT-II will be in service via 400kV TBC.)
400/220/33 KV 167 MVA SPARE ICT @ WALUJ	IntraState	19/03/2025	10:17	19/03/2025	15:10	PO	Diagnostic Testing and Routine Maintenance work.
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	19/03/2025	11:50	19/03/2025	16:26	EO	Emergency work on 400/220/33KV 315MVA ICT-2 For attending hotspot on B Phase IV side bushing clamp (94.3°C).
400 KV BUSBAR Outages/Trippings							
PUNE-GIS - 400KV - BUS 1	InterState	19/03/2025	07:08	19/03/2025	21:44	PO	For HV test and PD measurement
220 KV TIEBAY Outages/Trippings							
TBC @ KARKAMB	IntraState	19/03/2025	12:00	19/03/2025	15:00	PO	Outage is required for Quarterly Maintenance
BUS SECTIONALIZER BAY (HYBRID PASS) - 1 BAY @ CHINCHWAD	IntraState	20/03/2025	10:27			PO	Replacement of 220kV P.T Bay isolator
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
BUS COUPLER @ TALANDGE	IntraState	14/03/2025	15:12			PO	220kV Circuit breaker overhauling work will be done by agency
BUS COUPLER @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A bus insulator replacement work
220 KV MAIN BUS - 1 @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A Bus insulators replacement work under scheme. following bay will be transfer on B Bus by TBC Shifting 1) 220KV side ICT-3 2)220KV Pedhambe 3)220KV Lote 4) 220KV side 25 MVA T/F-II 5) 220KV side ICT-2
BUS COUPLER @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A bus insulator replacement work
220KV BUS COUPLER @ 220KV BEED	IntraState	19/03/2025	09:47	19/03/2025	12:09	PO	CT CB Testing work & Quarterly maintenance work
220 KV BUS COUPLER	IntraState	19/03/2025	10:31	19/03/2025	11:44	PO	CT Tan delta testing work
220 KV LINE Outages/Trippings							
PRINT HOUSE - NAVI MUMBAI (PG)	InterState	05/12/2024	23:09			EO	1) For bunching at TL no 678/1 with 220kV Kalwa-Panchanand line to provide 2nd source to Panchanand & Taloja s/stn. 2)For opening jumpers at TL no 678/1.
BALE - SOLAPUR (PG)	InterState	16/03/2025	09:34			PO	For increasing dielectric�strength of 220KV Tuljapur-Bale line at� cut points by adding disc insulators in DTN string
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection.
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	IntraState	01/10/2024	13:11			HT	H/T From Koradi 2 end
KALWA - PANCHANAND	IntraState	17/10/2024	12:10			EO	For providing bunching at Loc. No. 691 by fixing T clamps & jumper connections to provide 2nd source to 220kV Taloja.
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 20/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
TROMBAY - DHARAVI 9	IntraState	19/01/2025	18:38			EO	Attending hotspot on BS-3
SAKI (AEML) - SAKI (TATA) CKT - 1	IntraState	21/01/2025	15:26			HT	fire caught near Marve bridge
SAKI (AEML) - SAKI (TATA) CKT - 2	IntraState	21/01/2025	15:26			HT	Fire Caught near Marve Bridge
220KV TULJAPUR-BALE CKT	IntraState	03/03/2025	00:45			T	TULJAPUR: D/P,Z1,B PH,33KM, CB CLOSED AT BALE END.
PUSAD-GHATODI	IntraState	10/03/2025	19:47			HT	IN VIEW OF OUTAGE ON PUSAD-WARDHA PG-CKT.
220kV REL Life Science (GIS) - NASIK-1	IntraState	13/03/2025	09:38			HT	H/T for load management.
HINJAWADI I- CHINCHWAD	IntraState	17/03/2025	05:51	19/03/2025	15:39	HT	Load management.
EKLAHARE (OCR) - PADGHE	IntraState	17/03/2025	11:58			HT	HT for load mgmt
YEOTMAL- PUSAD	IntraState	18/03/2025	11:54	19/03/2025	18:50	PO	Shifting of line from ERS to new inline towers at Loc no.182 B monopole & 183 under ORC work for the work of diversion of 220kV Deoli-Pusad line for Wardha-Yavatmal-Nanded railway line crossing.
MALEGAON-SATANA	IntraState	19/03/2025	00:21	19/03/2025	18:26	HT	For load management.
ALEPHATA-PARGAON(KATHAPUR)	IntraState	19/03/2025	06:18	19/03/2025	23:24	HT	Load management
BHIRA - KARANJADE 7	IntraState	19/03/2025	06:27	19/03/2025	12:18	PO	TREE TRIMMING
MIDC BUTIBORI -VIPL LINE-4	IntraState	19/03/2025	10:50	19/03/2025	19:00	PO	Testing of CT, CVT and relays outage will be availed by M/S VIPL
THEUR-PHURSUNGI CKT I	IntraState	19/03/2025	12:12	19/03/2025	18:34	EO	1) Replacement of flashover SSN string Rph at Lo. no. 32 2) Cold washing of disc insulators.
220 KV AMRAVATI - KARANJA CKT	IntraState	19/03/2025	12:14	19/03/2025	15:12	T	Distance protection
BEED-PATODA CKT	IntraState	19/03/2025	13:13	19/03/2025	15:14	PO	CT/CB testing work and quarterly maintenance work
CHIKHALI-JALNA I	IntraState	19/03/2025	14:06	19/03/2025	16:19	PO	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi line
CHIKHALI-JALNA II	IntraState	19/03/2025	14:06	19/03/2025	00:41	PO	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line Ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi line
BOMBAY DYEING - SAHARA	IntraState	19/03/2025	14:18	19/03/2025	15:32	T	distance protection
KANDALGAON - PIRANGUT	IntraState	19/03/2025	15:00	19/03/2025	15:45	T	distance protection
HINJAWADI I- CHINCHWAD	IntraState	19/03/2025	15:51			HT	Load management
KARAD -MUDSHINGI CKT- 4	IntraState	19/03/2025	16:56	19/03/2025	17:39	T	distance protection
MIRAJ - ICHALKARANJI	IntraState	19/03/2025	18:03	19/03/2025	22:57	PO	For cold line cleaning of line insulators from TL No 64 to 72
LAMBOTI - KARKAMB	IntraState	19/03/2025	18:20	19/03/2025	22:25	PO	Retrofitting of Distance relay
TALANDGE - ICHALKARANJI 2	IntraState	19/03/2025	19:03			EO	For attending hotspot at TL No 8, Yph (133C)
KHARGHAR - SONKHAR	IntraState	19/03/2025	23:29	20/03/2025	08:02	PO	Removing of jumper of 220kV Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 20/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KHARGHAR - NET MAGIC GIS	IntraState	19/03/2025	23:39	20/03/2025	03:43	PO	Outage is required for safety purpose during following work on 220kv Kharghar-Sonkhar Line:Removing of jumper of 220kv Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.
KHARGHAR - BORIVALI CKT - 2	IntraState	19/03/2025	23:45	20/03/2025	03:35	PO	Outage is required for safety purpose during following work on 220kv Kharghar-Sonkhar Line:Removing of jumper of 220kv Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.
MALEGAON-SATANA	IntraState	20/03/2025	04:01			HT	Load management
CHIKHALI-JALNA II	IntraState	20/03/2025	14:06	20/03/2025	00:41	PO	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line Ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi line
220 KV ICT Outages/Trippings							
220/22KV 50MVA PTR 3 @ BHOSARI 2	IntraState	24/07/2024	23:02			T	Tripped due to caught fire.
220/132 KV 150 MVA PTR NO 7 @ CHINCHWAD	IntraState	11/11/2024	03:05			T	Bucholz Protection
220/132 KV 80 MVA ICT 1 @ HINGANGHAT	IntraState	19/02/2025	12:45			HT	H/T Due to end of expected life of paper insulation of ICT
220/132KV 100 MVA ICT 2 @ HINGOLI	IntraState	19/03/2025	11:22	19/03/2025	18:04	EO	Oil leakage attending work
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	IntraState	19/03/2025	12:09	19/03/2025	16:04	PO	LV B Ph CT Oil Leakage attending Work
220/132KV 150MVA ICT - 1 @ MALINAGAR	IntraState	19/03/2025	14:15	19/03/2025	22:32	PO	Outage is required for For ICT testing and HV back up relay replcement by solapur testing team
220/132 KV 200 MVA ICT 2 @ AHMEDNAGAR	IntraState	19/03/2025	14:23	19/03/2025	17:51	EO	For attending oil leakage from Buchholz relay, Breather and HV Bushings.
220/132KV 100MVA ICT -1 @ LONI DEOKAR	IntraState	19/03/2025	14:25	19/03/2025	16:50	PO	Outage on ICT-01 for Annual relay testing.
PT BAY @ CHINCHWAD	IntraState	20/03/2025	10:22			PO	Replacement of 220kV PT Bay Isolator
220 KV BUSBAR Outages/Trippings							
BUS SECTION - 4 (7M5) @ CHINCHWAD	IntraState	20/03/2025	10:35			PO	Replacement of 220kV PT Bay isolator, PTR No.02 Bus Isolator & R Y B Phase C.T
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	12/02/2025	19:12			HT	System Constraints H/T at Pench End.
CHAKAN- CHINCHWAD- BAJAJ AUTO CHAKAN TAP	IntraState	16/10/2024	07:02			HT	For Load Management
132 KV PATHRI-MAJALGAON CKT	IntraState	06/01/2025	13:05			HT	After completion of outage on 132kv patri parbhani ckt
132 KV BADNAPUR - HYOSUNG (STERLIGHT) CKT	IntraState	14/02/2025	17:01			T	B - R PH, Z2, 2.56 KA, 26 KM. H - R PH, 3 KA, 700 MTR.
132 KV UJANI - BASSK	IntraState	18/03/2025	13:10			T	Distance protection.
132 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 20/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
132/33 KV 50 MVA PTR 2 @ DONDAICHA	IntraState	15/11/2024	11:40			T	Tripped on Buchholz alarm
132/33 KV 25 MVA PTR 2	IntraState	18/03/2025	17:58	19/03/2025	11:30	T	Diff opted, LV CT heavy leakage

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage