

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 19/Jun/2022 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	144.289	3105.401	1) Gujrat	-5.661	-109.412
2) Hydro	9.929	237.897	2) Madhya Pradesh	6.989	84.547
3) Gas	3.420	82.232	3) Chattisgarh	3.140	46.780
Total MSPGCL	157.638	3425.530	4) Maharashtra	168.162	3223.244
B) 1) APLM	61.487	1349.488	5) Goa (Amona)	-0.615	-17.894
2) JSWEL	14.561	326.017	Total	172.015	3227.265
3) VIPL	0.000	0.000	a) Mumbai Schedule	30.571	642.607
4) RPL(AMT)	25.310	478.974	b) Mumbai Drawl	31.543	706.336
5) SWPGPL	9.317	161.786	c) MSEDCL Bilateral *	87.473	1368.279
6) Other IPP	11.981	264.091	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	30.571	642.398
C) 1) TPCL Thermal	13.560	286.713	Include PX	0.000	0.000
2) TPCL Hydro	1.707	87.270	Standby	0.000	0.209
3) TPCL Gas	0.000	29.093	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.946	205.016	1) MSEDCL	449.846	9023.471
D) STATE			2) Mumbai Discoms	57.756	1314.429
1) Thermal	291.451	6177.486	3) Other Discoms	8.947	178.316
(A1+C1+C4+(B1-B6))			TOTAL STATE	516.549	10516.216
2) Hydro (A2+C2)	11.636	325.167			
3) Gas (A3+B7+C3)	3.420	111.325			
4) Wind	29.762	495.704			
6) SOLAR	8.265	179.268			
TOTAL STATE	344.534	7288.950			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	6051	6102	6184	6140
MSPGCL Hydro	920	490	304	298
MSPGCL Gas	128	138	141	143
MSPGCL Total Generation	7099	6730	6629	6581
Central Sector Receipt	8051	7908	5737	6190
WIND	462	468	2044	1856
CPP / IPP Thermal	4841	5432	5255	5252
CPP / IPP Gas	0	0	0	0
SOLAR	1080	1138	0	0
Exchange with Mumbai	-1375	-1350	-1236	-1520
MSEDCL DEMAND MET	19749	19916	18031	17994
Load Shedding	0	0	0	0
MSEDCL DEMAND	19749	19916	18031	17994
TPCL GENERATION	634	646	780	589
AEML GENERATION	470	491	493	364
MUMBAI DEMAND	2479	2487	2509	2473
OTHER DISCOM DEMAND	409	410	398	365
STATE DEMAND MET	22637	22813	20938	20832
STATE DEMAND	22637	22813	20938	20832
Frequency (Hz)	49.99	50.14	50.00	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.36 Hz at 13.07 Hrs	49.66 Hz at 10.53 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 19/Jun/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.65	79.94	180	135
Unit 7	0.00	0.00	0	0
Unit 8	12.48	235.36	551	459
Unit 9	11.22	217.88	489	423
Unit 10	11.75	225.04	518	450
Total	39.10	758.24		
Bhusawal				
Unit 3	3.03	62.76	145	110
Unit 4	10.07	195.04	460	325
Unit 5	10.26	176.69	460	320
Total	23.36	434.49		
Parli				
Unit 6	0.00	87.03	0	0
Unit 7	4.13	82.76	227	140
Unit 8	3.09	59.45	135	125
Total	7.22	229.24		
Chandrapur				
Unit 3	3.11	55.85	131	128
Unit 4	0.00	51.00	0	0
Unit 5	8.28	159.91	368	310
Unit 6	0.00	160.48	0	0
Unit 7	0.00	113.41	0	0
Unit 8	11.00	204.44	480	410
Unit 9	10.38	153.96	461	359
Total	32.77	899.05		
Paras				
Unit 3	4.84	92.73	230	150
Unit 4	4.94	88.15	230	163
Total	9.78	180.88		
Khaparkheda				
Unit 1	3.42	60.87	150	125
Unit 2	2.98	65.56	135	115
Unit 3	4.16	78.64	188	144
Unit 4	0.00	13.16	0	0
Unit 5	10.86	204.84	475	385
Total	21.42	423.08		
Nasik				
Unit 3	3.66	72.20	176	124
Unit 4	3.65	57.18	184	125
Unit 5	3.34	51.04	168	118
Total	10.65	180.42		
Uran				
All Units	3.42	82.23	154	128
Total	3.42	82.23		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	4.66	0	0
Total	0.00	4.66		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.97	54.75	365	40
Stage 4	1.09	43.81	315	0
Stage 3	0.35	23.91	80	0
Total	3.41	122.46		
Hydro				
KDPH	0.34	8.35	19	8
VTRNA	0.00	0.00	0	0
TILLARI	0.46	4.17	58	0
BHIRA T.R.	0.15	4.94	40	0
SMLHY_PTN	5.57	91.18	242	221
GHATGHAR	0.00	2.13	0	0
Total	6.52	110.77		
Wind				
Total	29.76	495.70	0	0
Total	29.76	495.70		
CPP				
APML(Mus)	61.49	1349.49	0	0
JSWEL(Mus)	14.56	326.02	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.31	478.97	0	0
SWPGPL-Mus	9.32	161.79	0	0
Other(Mus)	11.98	264.09	0	0
Total	122.66	2580.36		
SOLAR				
Total	8.26	179.27	0	0
Total	8.26	179.27		
Tata				
Trombay 5	8.80	186.20	429	269
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	17.72	0	0
Trombay 7B	0.00	11.38	0	0
TATA Hydro	1.71	87.27	254	0
Trombay 8	4.76	100.51	224	142
Total	15.27	403.08		
AEMIL				
DTPS U-1&2	10.95	205.02	499	339
Total	10.95	205.02		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	144.29	3105.40	MSPGCL Total	157.64	3425.53
			MSPGCL Thml+Gas	147.71	3187.63	Koyna 1,2 & 4 Total	3.06	98.56
			MSPGCL Hydro	9.93	237.90	State Total	344.53	7288.95

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 19/Jun/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6247	355	145	6747	1592	5761	0	0	7087	7315	-1549	19525	0	19525	2815	341	22681	50.04
2	6291	281	153	6725	1303	5423	0	0	7597	7398	-1572	18953	0	18953	2622	324	21899	49.96
3	6317	299	144	6760	1141	5664	0	0	7236	7137	-1495	18918	0	18918	2407	289	21614	49.96
4	6184	379	145	6708	925	5203	0	0	7610	7774	-1499	18825	0	18825	2290	286	21401	50.02
5	6244	715	145	7104	641	5493	0	0	7197	7295	-1400	18820	0	18820	2233	313	21366	50.00
6	6243	370	154	6767	499	5609	0	0	8403	7978	-1404	19123	0	19123	2218	326	21667	49.97
7	6192	359	144	6695	455	5630	0	75	8647	7872	-1116	19249	0	19249	2188	362	21799	49.99
8	6133	279	141	6553	470	5681	0	300	7917	7243	-1044	18809	0	18809	2196	394	21399	49.98
9	5995	561	139	6695	547	4989	0	613	7502	7755	-1118	19081	0	19081	2271	400	21752	50.03
10	6000	723	138	6861	654	4841	0	828	7686	7133	-1215	18703	0	18703	2370	399	21472	49.97
11	5991	640	146	6777	556	4778	0	1052	8093	7813	-1300	19265	0	19265	2422	411	22098	49.80
12	6051	920	128	7099	462	4841	0	1080	8175	8051	-1375	19749	0	19749	2479	409	22637	49.99
13	6102	490	138	6730	468	5432	0	1138	8099	7908	-1350	19916	0	19916	2487	410	22813	50.14
14	5974	366	137	6477	644	5300	0	1115	8029	6903	-1148	18906	0	18906	2416	385	21707	50.20
15	5655	353	137	6145	1032	4769	0	926	8723	7812	-1105	19200	0	19200	2381	379	21960	50.01
16	5326	377	139	5842	1795	4505	0	640	8526	8114	-1248	19245	0	19245	2396	403	22044	50.04
17	5424	370	141	5935	2199	4349	0	317	7557	7368	-1254	18515	0	18515	2392	399	21306	50.09
18	5479	310	139	5928	2320	4314	0	152	6486	6556	-1179	17683	0	17683	2354	408	20445	49.96
19	5797	296	149	6242	2204	4371	0	29	6058	6411	-1197	17643	0	17643	2379	417	20439	49.97
20	6072	295	140	6507	2191	4680	0	0	6283	6124	-1223	17873	0	17873	2469	406	20748	49.98
21	6184	304	141	6629	2044	5255	0	0	5753	5737	-1236	18031	0	18031	2509	398	20938	50.00
22	6135	295	142	6572	1818	5225	0	0	6259	5893	-1422	17733	0	17733	2483	353	20569	49.94
23	6140	298	143	6581	1856	5252	0	0	6468	6190	-1520	17994	0	17994	2473	365	20832	50.02
24	6113	294	152	6559	1946	5291	0	0	6634	6235	-1574	18085	0	18085	2506	372	20963	50.02
MUs	144.29	9.93	3.42	157.64	29.76	122.66	0.00	8.27	178.03	172.02	-31.54	449.85	0.00	449.85	57.76	8.95	516.55	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 19/Jun/2022

Position as on 6.30 Hrs of 20/Jun/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Khaparkheda Unit 4	210	05/06/2022	00:07		Continued.	Annual Overhaul	20/07/2022
MSPGCL	Koyna STG-IV Unit-2	250	13/06/2022	00:00		Continued.	Commissioning and installation of New TSLG governor	30/06/2022
IPP	RPL(AMT) U-5	270	15/06/2022	00:00		Continued.	Annual Overhaul	25/07/2022
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	15/07/2022
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	
MSPGCL	Uran Unit 5	108	11/06/2022	14:29		Continued.	Gas shortage	
MSPGCL	Uran Unit A0	120	13/06/2022	00:25		Continued.	Gas shortage	
MSPGCL	Uran Unit 6	108	13/06/2022	00:25		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 7	500	15/06/2022	05:01		Continued.	Turbine Gland steam temperature not maintained	22/06/2022
MSPGCL	Chandrapur Unit 4	210	18/06/2022	00:05		Continued.	Ash handling problem.	20/06/2022
TPC-G	Trombay 7B	60	18/06/2022	03:55		Continued.	Gas shortage	
TPC-G	Trombay 7A	120	18/06/2022	04:12		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 6	500	18/06/2022	12:53		Continued.	Boiler Tube Leakage	21/06/2022
MSPGCL	Parli Unit 6	250	18/06/2022	18:37		Continued.	Boiler Tube Leakage	
MSPGCL	Koradi Unit-10	660	20/06/2022	12:00		Continued.	BOILER UNSTABLE CONDITION.	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
MAIN BAY (431) OF 167 MVA SPARE ICT @ KORADI II	IntraState	16/06/2022	11:23			PO	1) Premonsoon maintenance work & 2) Routine Bay Maintenance.
400 KV LINE Outages/Trippings							
KORADI - BHILAI	InterState	18/06/2022	15:52	19/06/2022	00:01	HT	CT cable found broken
KALWA - TALEGAON (PG)	InterState	19/06/2022	06:21	19/06/2022	18:50	PO	1) Cold line cleaning, Chemical cleaning of Insulators and addition jumpuring work by fire wedge connector. 2) Additional work to replace existing disc type insulator strings with Anti fog long rod insulator in D/C portion.
DHULE - SSNNL CKT - 2	InterState	20/06/2022	09:46			PO	Replacement of damaged earthwire, replacement of PID suspicious disc insulator strings and other routine maintenance work. 400kV SSNNL Ckt-1 A/R switch will be kept on non auto mode.
WARORA - WARDHA (PG)	InterState	20/06/2022	10:10			PO	1. Tower Erection of loc. No. 01 under 400 kV Wardha-Warora line. 2. Connecting 400kV Warora (MSETCL) to 400kV Warora (PGCIL)
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	08/06/2022	16:32			HT	Load management
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	IntraState	18/06/2022	19:17	20/06/2022	06:55	T	Distance Protection
TBC @ NEW KOYNA	IntraState	20/06/2022	09:26			PO	Routine maint. Work
WARORA - IEPL	IntraState	20/06/2022	09:58			PO	1. De-stringing and Connecting 400kV IEPL-Warora through new towers. 2. Connecting Horizontal Jumper and covert 400kV IEPL Ckt to 400kV IEPL-PGCIL Deoli Ckt (Temporary Arrangemet for next 10 Days)
400 KV ICT Outages/Trippings							
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	IntraState	06/06/2022	12:33			PO	For CB replacement work. ICT will be in service through TBC.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:13	T	220KV Bus Fault at Padghe
400/220/33 KV 315 MVA ICT - 2 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:08	T	220KV Bus Fault at Padghe
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:30	T	220KV Bus Fault at Padghe
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:06	T	220KV Bus Fault at Padghe
400/220/33 KV 315 MVA ICT - 2 @ WALUJ	IntraState	19/06/2022	15:38	19/06/2022	16:47	EO	To close 89L R-ph (ICT-2 HV) to proper position (Tilted to opening side due to stormy winds)
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	19/06/2022	19:15	20/06/2022	02:56	EO	"For attending 220kV side Y phase Stub Bus Hot spot attending work." "
500 MVA 400/220 KV ICT - I @ CHANDRAPUR 2	IntraState	20/06/2022	09:11			PO	For premonsoon activities and allied bay maintenance work
220 KV MAINBAY Outages/Trippings							
.220 KV BUS-1 PT BAY @ KARAD I-220 KV	IntraState	20/06/2022	10:11			PO	Testing of PT
.220 KV BUS-2 PT BAY @ KARAD I-220 KV	IntraState	20/06/2022	12:08			PO	Testing of PT
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	27/04/2022	12:21			EO	Shifting of 220kV GCR-BBLR-2 line on 220kV TBC bay.
PADGHE - TEMGHAR - 2	IntraState	15/06/2022	00:11			PO	Bunching of 220KV Padgha-Temghar -1 & 2 line at Loc no. 80 and jumper removing at Loc. no.80 & 81 for diversion of 220KV Padgha-Temghar 2 line bay to 220KV Padgha-Temghar-1 line bay at Padgha S/s by availing simultaneous outages on 220KV Padgha-Temghar -1 & 2 line.
BOISAR - VERSOVA	IntraState	15/06/2022	06:51			PO	Bunching on Tower no BTL 16, to facilitate Modification / relocation of existing tower no BTL 13 to BTL 15 for NHSRCL projectNote: Post bunching of line, the configuration of line will change as below:1.220 kV Dahanu - Virar and 220 kV Viraj - Versova. 2.MSETCL Boisar will be disconnected from the AEML Versova and MSETCL Viraj for a period of 10 days (i.e.from 15/06/2022 to 24/06/2022). 3.Normalization of bunching shall be carried out on 25/06/2022
BOISAR II - VIRAJ	IntraState	15/06/2022	07:06			PO	Bunching on Tower no BTL 16, to facilitate Modification / relocation of existing tower no BTL 13 to BTL 15 for NHSRCL projectNote: Post bunching of line, the configuration of line will change as below:1.220 kV Dahanu - Virar and 220 kV Viraj - Versova. 2.MSETCL Boisar will be disconnected from the AEML Versova and MSETCL Viraj for a period of 10 days (i.e.from 15/06/2022 to 24/06/2022). 3.Normalization of bunching shall be carried out on 25/06/2022
SALSETTE - SAHAR CKT	IntraState	19/06/2022	06:27	19/06/2022	09:01	PO	REPAIR TO SLEEVE ON C PHASE CONDUCTOR IN SPAN - 27-28
TROMBAY CARNAC - 5	IntraState	19/06/2022	09:17	19/06/2022	15:42	PO	FOR CVT AND PROTECTION TESTING AT TROMBAY
PADGHE - PAL DOMBIVALI	IntraState	19/06/2022	13:08	19/06/2022	14:17	T	220KV Bus Fault at Padghe
BUS - A @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:06	T	220KV Bus Fault at Padghe
PADGHE - JAMBHUL 1	IntraState	19/06/2022	13:08	19/06/2022	14:17	T	220KV Bus Fault at Padghe
PANDHARPUR - MALINAGAR	IntraState	19/06/2022	16:28	19/06/2022	19:27	PO	Outage is required for For changing / replacement of faulty string at loc no. 37, 38, 48 and 51.
BHIRA - KARANJADE 8	IntraState	20/06/2022	00:41			PO	ATTENDING HOT SPOT ON LINE GOD AT BHIRA
NAGOTHANE - IPCL	IntraState	20/06/2022	10:36			PO	For emergency tree cutting work
ADLABS - PEDAMBE	IntraState	20/06/2022	12:15			PO	Outage tree cutting work and other line maintenance work.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220/100 KV 200 MVA ICT 2 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:14	T	220KV Bus Fault at Padghe
220/100 KV 200 MVA ICT 3 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:15	T	220KV Bus Fault at Padghe

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jun/2022

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:18	T	220KV Bus Fault at Padghe
220/22 KV 50 MVA PTR 1 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	18:50	T	220KV Bus Fault at Padghe
220/22 KV 50 MVA PTR 2 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:20	T	220KV Bus Fault at Padghe
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	19/06/2022	13:08	19/06/2022	14:16	T	220KV Bus Fault at Padghe
110 KV LINE Outages/Trippings							
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage