

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 19/Jun/2023 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	170.670	3024.178	1) Gujrat	-0.211	-38.791
2) Hydro	7.608	258.634	2) Madhya Pradesh	11.335	102.619
3) Gas	4.901	92.381	3) Chattisgarh	3.260	56.440
Total MSPGCL	183.179	3375.193	4) Maharashtra	212.563	3960.925
B) 1) APML	74.412	1277.236	5) Goa (Amona)	-1.367	-26.393
2) JSWEL	24.152	455.913	Total	225.580	4054.800
3) VIPL	0.000	0.000	a) Mumbai Schedule	43.459	815.395
4) RPL(AMT)	19.244	524.390	b) Mumbai Drawl	47.477	895.568
5) SWPGPL	10.716	199.633	c) MSEDCL Bilateral *	143.601	2231.017
6) Other IPP	7.239	102.024	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.459	815.208
C) 1) TPCL Thermal	12.114	242.451	Include PX	0.000	0.000
2) TPCL Hydro	5.221	103.660	Standby	0.000	0.187
3) TPCL Gas	2.227	34.123	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.919	175.599	1) MSEDCL	539.408	9913.274
D) STATE			2) Mumbai Discoms	76.958	1451.401
1) Thermal	328.466	6001.424	3) Other Discoms	11.006	202.743
(A1+C1+C4+(B1-B6))			TOTAL STATE	627.372	11567.418
2) Hydro (A2+C2)	12.829	362.294			
3) Gas (A3+B7+C3)	7.128	126.504			
4) Wind	37.245	714.591			
6) SOLAR	16.124	307.805			
TOTAL STATE	401.792	7512.618			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6976	7040	7224	7141
MSPGCL Hydro	395	161	343	229
MSPGCL Gas	194	193	203	215
MSPGCL Total Generation	7565	7394	7770	7585
Central Sector Receipt	10151	11251	8953	8703
WIND	1290	1452	1852	1577
CPP / IPP Thermal	5319	5554	6028	5710
CPP / IPP Gas	0	0	0	0
SOLAR	2006	1443	0	0
Exchange with Mumbai	-2482	-2421	-1723	-1600
MSEDCL DEMAND MET	23346	24178	22390	21622
Load Shedding	0	0	0	0
MSEDCL DEMAND	23346	24178	22390	21622
TPCL GENERATION	728	890	1157	645
AEML GENERATION	487	490	415	328
MUMBAI DEMAND	3697	3801	3295	2573
OTHER DISCOM DEMAND	503	495	490	353
STATE DEMAND MET	27546	28474	26175	24548
STATE DEMAND	27546	28474	26175	24548
Frequency (Hz)	50.00	49.99	50.06	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 18.03 Hrs	49.77 Hz at 06.16 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 19/Jun/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.68	88.29	200	190
Unit 8	13.99	187.11	603	567
Unit 9	13.13	170.36	564	533
Unit 10	12.51	244.71	540	502
Total	44.31	690.48		
Bhusawal				
Unit 3	3.42	43.41	150	130
Unit 4	10.82	191.79	480	425
Unit 5	10.98	205.36	475	445
Total	25.22	440.56		
Parli				
Unit 6	5.13	88.48	242	151
Unit 7	4.58	88.07	248	108
Unit 8	0.00	71.84	0	0
Total	9.71	248.38		
Chandrapur				
Unit 3	3.35	56.47	155	110
Unit 4	3.66	57.53	156	147
Unit 5	0.00	0.00	0	0
Unit 6	9.29	150.30	410	290
Unit 7	9.84	172.16	432	374
Unit 8	12.03	207.81	510	489
Unit 9	11.87	212.63	500	485
Total	50.06	856.90		
Paras				
Unit 3	4.82	93.50	213	187
Unit 4	5.40	77.58	238	208
Total	10.22	171.08		
Khaparkheda				
Unit 1	2.24	54.18	110	70
Unit 2	2.67	54.74	131	70
Unit 3	3.64	65.72	184	127
Unit 4	3.46	74.57	166	123
Unit 5	11.26	206.76	480	460
Total	23.28	455.98		
Nasik				
Unit 3	0.00	10.09	0	0
Unit 4	4.02	76.07	179	149
Unit 5	3.86	74.63	167	146
Total	7.88	160.79		
Uran				
All Units	4.90	92.38	218	192
Total	4.90	92.38		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.14	1.97	21	0
Total	0.14	1.97		
Koyna				
Stage 1-2	1.87	65.47	275	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	81.22	0	0
Stage 3	0.27	33.71	80	0
Total	2.14	180.39		
Hydro				
KDPH	0.19	5.65	8	8
VTRNA	1.12	21.49	60	0
TILLARI	0.00	1.47	0	0
BHIRA T.R.	0.26	6.21	77	0
SMLHY_PTN	2.83	39.19	123	113
GHATGHAR	0.92	2.27	125	0
Total	5.33	76.27		
Wind				
Total	37.24	714.59	0	0
Total	37.24	714.59		
CPP				
APML(Mus)	74.41	1277.24	0	0
JSWEL(Mus)	24.15	455.91	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	19.24	524.39	0	0
SWPGPL-Mus	10.72	199.63	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.38	60.53	270	198
Other(Mus)	1.86	41.50	0	0
Total	135.76	2559.20		
SOLAR				
Total	16.12	307.80	0	0
Total	16.12	307.80		
Tata				
Trombay 5	8.03	158.91	439	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.25	18.94	108	35
Trombay 7B	0.98	15.18	64	33
TATA Hydro	5.22	103.66	390	61
Trombay 8	4.08	83.54	234	131
Total	19.56	380.23		
AEML				
DTPS U-1&2	9.92	175.60	499	309
Total	9.92	175.60		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	170.67	3024.18	MSPGCL Total	183.18	3375.19
			MSPGCL Thml+Gas	175.57	3116.56	Koyna 1,2 & 4 Total	1.87	146.69
			MSPGCL Hydro	7.61	258.63	State Total	401.79	7512.62

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 19/Jun/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7135	398	212	7745	1858	6073	0	0	8305	8198	-1799	21664	0	0	21664	3097	411	25172	50.02
2	7144	354	213	7711	1770	6067	0	0	8296	8440	-1747	21860	0	0	21860	2878	381	25119	49.95
3	7153	343	215	7711	1681	6049	0	0	8328	8515	-1668	21914	0	0	21914	2707	374	24995	50.01
4	7141	229	215	7585	1577	5710	0	0	8638	8703	-1600	21622	0	0	21622	2573	353	24548	50.01
5	7187	229	216	7632	1555	5750	0	0	8991	8837	-1564	21837	0	0	21837	2505	373	24715	49.99
6	7151	229	218	7598	1666	5874	0	4	9543	9120	-1549	22313	0	0	22313	2546	400	25259	49.96
7	7298	309	213	7820	1501	5769	0	159	9086	9176	-1618	22368	0	0	22368	2568	439	25375	49.92
8	7255	383	214	7852	1716	5449	0	549	8656	8953	-1825	22235	0	0	22235	2692	459	25386	49.98
9	7175	380	202	7757	1965	5248	0	1081	8646	8983	-2146	22401	0	0	22401	3017	487	25905	49.98
10	7050	550	193	7793	1597	4848	0	1539	8689	8919	-2254	21951	0	0	21951	3369	491	25811	49.96
11	7093	466	192	7751	1431	5113	0	1916	9218	9540	-2399	22848	0	0	22848	3607	504	26959	49.98
12	6976	395	194	7565	1290	5319	0	2006	9728	10151	-2482	23346	0	1	23346	3697	503	27546	50.00
13	6919	199	192	7310	1224	5413	0	2108	10119	10186	-2455	23301	0	7	23301	3678	485	27464	50.07
14	6903	162	194	7259	1276	5144	0	2041	10070	10275	-2419	23106	0	11	23106	3610	470	27186	50.00
15	6956	167	195	7318	1173	5493	0	1811	10416	10782	-2486	23607	0	14	23607	3740	484	27831	50.02
16	7040	161	193	7394	1452	5554	0	1443	10364	11251	-2421	24178	0	9	24178	3801	495	28474	49.99
17	7011	178	193	7382	1419	5532	0	955	10386	10750	-2345	23184	0	12	23184	3727	509	27420	50.01
18	7137	226	198	7561	1523	5716	0	449	9952	10419	-2322	22827	0	4	22827	3560	519	26906	50.03
19	7127	283	197	7607	1660	5774	0	63	9820	9716	-2245	22061	0	0	22061	3344	514	25919	50.13
20	7224	343	203	7770	1852	6028	0	0	8946	8953	-1723	22390	0	0	22390	3295	490	26175	50.06
21	7112	373	206	7691	1758	5798	0	0	8602	8879	-1591	22052	0	0	22052	3225	483	25760	49.97
22	7151	368	210	7729	1597	5992	0	0	8127	8493	-1563	21765	0	0	21765	3192	483	25440	50.03
23	7174	428	210	7812	1393	6022	0	0	8103	8979	-1578	22167	0	0	22167	3233	461	25861	50.01
24	7158	455	213	7826	1311	6028	0	0	9096	9362	-1678	22410	0	0	22410	3297	439	26146	50.03
MUs	170.67	7.61	4.90	183.18	37.24	135.76	0.00	16.12	220.12	225.58	-47.48	539.41	0.00	0.06	539.41	76.96	11.01	627.37	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) LTS Operated 132Kv Rahuri Line & 132Kv BBLR To Rahuri Line Overloaded.2) At 132kv Shirwal s/stn, LTS command received from 132kv Kamthadi /st due to overloading of 132 kv Kamthadi Phursungi line.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 19/Jun/2023

Position as on 6.30 Hrs of 20/Jun/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	15/07/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/06/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyana STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Nasik Unit 3	210	08/06/2023	11:40		Continued.	Tolling Agreement with IEPL synchronised at 9:19 Hrs	
IPP	RPL(AMT) U-5	270	16/06/2023	06:45		Continued.	Ash Conveyer problem	21/06/2023
MSPGCL	Ghatghar Unit-2	125	19/06/2023	07:43	19/06/2023	19:30	Runner Upper seal temperature high.	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
MAIN BAY (412) OF EKTUNI CKT - 2 @ TAPTITANDA	IntraState	19/06/2023	12:33		Continued.	PO	Circuit Breaker Overhauling by M/s CGL
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
KHADKA- DEEPNAGAR CKT 2	IntraState	25/05/2023	10:02			PO	Servicing &overhauling of 400kv areva make kdk ckt-2 main c.b. mechanism.
TBC 2 @ CHANDRAPUR	IntraState	12/06/2023	08:48			PO	Replacement of problematic old BHEL make 400kV quad break CB of TBC-2 bay with new siemens ltd make 400kV Quad CB.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	14/06/2023	12:55			HT	TO CONTROL LINE LOADING
PADGHE - NAGOTHANE CKT - 1	IntraState	15/06/2023	11:17	20/06/2023	20:30	PO	1. Stringing of 6 Nos of spans between location nos 310-313. 2. Disnmantling of 2 nos of Lattice towers
BABHALESHWAR - PADGHE CKT - 2	IntraState	18/06/2023	22:08	19/06/2023	06:06	PO	Routine Line maintenance and Insulator cleaning work
KARAD - TALANDGE CKT - 2	IntraState	19/06/2023	05:09	19/06/2023	09:00	PO	Line maint work. Quarterly maintenance work
CHANDRAPUR 2 - WARORA CKT-1	IntraState	20/06/2023	08:50	20/06/2023	15:48	PO	For replacement of Faulty PID disc insulator if found in PID testing
DHULE- - BABLESHWAR CKT - 1	IntraState	20/06/2023	13:25	20/06/2023	21:52	PO	Routine Line maintenance and Insulator cleaning work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	19/06/2023	07:31	19/06/2023	13:48	PO	1. Measurement of tandelta of bushing. 2. Measurement of CB timing, CRM & DCRM. 3. Premonsoon maintenance work. 4. Bay routine maintenance work.
400/220/33 KV 500MVA ICT - 2 @ KORADI 2	IntraState	19/06/2023	09:19	19/06/2023	17:06	PO	1) Arrangement & fabrication of Copper flat strip for neutral connection of ICT-II under RRS project work.
400/220/20 KV 100 MVA SPARE BHEL ICT @ KORADI	IntraState	19/06/2023	09:37	19/06/2023	21:53	PO	Bushings TAN Delta, Winding resistance, LBB relay testing
400/220/33KV SPARE ICT @ KORADI 2	IntraState	19/06/2023	12:22	19/06/2023	16:12	PO	1) Trials of 86 relay operation of Spare ICT to trip ICT-II Circuit Breaker, for RRS project. On dtd. 19.06.2023. 2) Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project. On dtd. 20.06.2023.
400/220/33KV 315MVA ICT - 3 @ LONIKAND	IntraState	19/06/2023	22:32	20/06/2023	01:39	PO	Pre-mansoon maintenance activity
400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR	IntraState	20/06/2023	03:15	20/06/2023	05:04	PO	Pre monsoon maintenance
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	IntraState	20/06/2023	05:08	20/06/2023	07:55	PO	Pre monsoon maintenance

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	IntraState	20/06/2023	08:02	20/06/2023	12:57	PO	Premonsoon activities and bay maintenance work
400/220/33KV SPARE ICT @ KORADI 2	IntraState	20/06/2023	12:13	20/06/2023	17:53	PO	1) Trials of 86 relay operation of Spare ICT to trip ICT-II Circuit Breaker, for RRS project. On dtd. 19.06.2023. 2) Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project. On dtd. 20.06.2023.
220 KV MAINBAY Outages/Trippings							
220 KV WANI - PANDHARKAWDA CKT I BAY (TEST CHARGED)	IntraState	02/06/2023	10:10			HT	For rectification of punch points of 220kv wani- pandharkawada line ph-i line.
BUS SECTION - 2 @ BIDRI	IntraState	19/06/2023	09:53	19/06/2023	16:15	PO	Cold line insulator cleaning, Bus PT testing & QMW
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14			PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
KALWA - SALESETTE CKT - 5	IntraState	19/06/2023	09:37			PO	OPGW stringing in span AP 12 - AP 13.
VANKUSWADE - AJINKYATARA	IntraState	19/06/2023	13:07	19/06/2023	16:55	PO	CB Overhauling Work
TIFIL - KALWA	IntraState	19/06/2023	14:56	19/06/2023	16:27	EO	R_PHASE CT TESTING WORK TO IDENTIFY THE ¿METERING ISSUE¿AT TFIPL END (The current shown for R-phase is not matching with that at Kalwa end. Sometimes showing double current)
BOISAR II - BOISAR (PG) CKT - 2	IntraState	19/06/2023	21:40	19/06/2023	23:13	EO	Replacement of B-ph pilot string due to continuous sparking & abnormal sound at suspension clamp end. (Pilot string is connected with T point drop jumper) after shifting the line on TBC.
JEJURI (400 KV)-JEJURI- I	IntraState	20/06/2023	04:18	20/06/2023	04:59	T	Distance Protection
PALGHAR - NALASOPARA	IntraState	20/06/2023	05:00	20/06/2023	08:38	EO	Hot Spot attending work on220kv PalgharNallasopara Line at Loc No.204Bunching (B-Ph Nsp Side Temp- 127¿C),142 (R-Ph Nsp Side Temp71¿C), 108 (R-Ph Nsp Side Temp- 75¿C), 116(R-Ph Nsp Side Temp- 79¿C),82 Bunching(B-Ph Nsp Side Temp- 79¿C).

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 19/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PALGHAR - PANCHALI TSS	IntraState	20/06/2023	05:09	20/06/2023	08:01	EO	Outage is required for safety purpose during following work on 220KV Palghar-Nalasopara Line: Attending hot spot at loc. No.204Bunching (B-Ph Nsp Side Temp- 127°C),142 (R-Ph Nsp Side Temp- 71°C), 108 (R-Ph Nsp Side Temp- 75°C), 116 (R-Ph Nsp Side Temp- 79°C),82 Bunching (B-Ph Nsp Side Temp- 79°C),),84 (R-Ph Palghar Side Temp- 89°C).
POPHLI PEDHMBE LINE- 1	IntraState	20/06/2023	08:05	20/06/2023	08:05	EO	1."R" phase CT oil level at below minnum show on guage. 2. "Y" phase breaker to line sideisolator jumper stand found broken
BUTIBORI 3-PURTI	IntraState	20/06/2023	08:10	20/06/2023	11:42	EO	Diagnostic Testing work
220 KV PADEGAON -WALUJ CKT I	IntraState	20/06/2023	10:24	20/06/2023	17:33	PO	Diagnostic Testing work
MALHARPETH - KARAD	IntraState	20/06/2023	11:10	20/06/2023	13:23	PO	Fixing of repair sleeves between loc no.152-153
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	IntraState	20/06/2023	12:18	20/06/2023	15:56	EO	In view of tripping on date 17.6.2023, vertical patrolling carried out R Phase Flashover string observed same is to be replaced at location no. 97 by hot line unit
MIRAJ - MHAISHAL	IntraState	20/06/2023	15:38	20/06/2023	16:36	PO	Replacement of moisture release valve of HV CB (Y Ph Pole)
AAREY - AEML SAKI CKT - 2	IntraState	20/06/2023	20:13		Continued.	EO	Attending chattering sound from CB Cubicle of R-phase
220 KV ICT Outages/Tripping							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132KV 200 MVA ICT NO 1 @ MAGARPATTA	IntraState	19/06/2023	08:18	19/06/2023	17:06	PO	FOR all 03 nos. LV CT replacement & B Ph HV CT replacement work & twin conductor jumpering for LV CTs.
220/33KV 100MVA TF No.1 @ BOTHE	IntraState	19/06/2023	10:04	19/06/2023	14:23	PO	Relay Testing Work
220/132KV 200MVA ICT 1 @ JEUR	IntraState	19/06/2023	11:10	19/06/2023	15:05	EO	Outage is required for oil leakage from Yph LV CT of ICT No 1
220/33KV 100MVA TF No.2 @ BOTHE	IntraState	19/06/2023	14:28	19/06/2023	16:38	PO	Relay Testing Work
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	IntraState	20/06/2023	10:13	20/06/2023	14:05	PO	Outage is required for Tan delta testing
220/33 KV 50MVA T/F - 2 @ MIRAJ	IntraState	20/06/2023	10:21	20/06/2023	13:55	PO	Replacement of moisture release valve of HV CB (Y Ph Pole)
220/132-110 KV 200MVA ICT - 3 @ OGLEWADI	IntraState	20/06/2023	11:07	20/06/2023	15:12	PO	CB Overhauling Work
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	20/06/2023	14:10	20/06/2023	19:07	PO	Outage is required for Oil leakage attending work
132 KV LINE Outages/Tripping							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Tripping							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALWA KALYAN	IntraState	18/06/2023	21:47	19/06/2023	05:20	PO	Tower foundation work under vicinity of line at loc. 156A (Bullet Train Project)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 20/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI - CHEMBUR	IntraState	19/06/2023	05:25	19/06/2023	09:24	PO	Attending 110 kV Wag Chembur line damaged C Phase conductor in span 52 - 53

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage