

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Mar/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	163.533	3230.818	1) Gujrat	1.396	91.231
2) Hydro	7.397	177.406	2) Madhya Pradesh	8.932	242.823
3) Gas	6.896	134.964	3) Chattisgarh	6.810	90.050
Total MSPGCL	177.826	3543.188	4) Maharashtra	182.126	3485.286
B) 1) APLM	71.561	1229.873	5) Goa (Amona)	-1.892	-36.400
2) JSWEL	26.590	530.432	Total	197.372	3872.990
3) VIPL	0.000	0.000	a) Mumbai Schedule	34.285	591.205
4) RPL(AMT)	25.310	565.828	b) Mumbai Drawl	38.327	665.613
5) SWPGPL	12.284	235.208	c) MSEDCL Bilateral *	94.615	1970.049
6) Other IPP	36.465	884.807	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.285	591.205
C) 1) TPCL Thermal	10.680	215.818	Include PX	0.000	0.000
2) TPCL Hydro	5.132	82.573	Standby	0.000	0.000
3) TPCL Gas	3.390	70.284	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.158	179.542	1) MSEDCL	530.497	10608.140
D) STATE			2) Mumbai Discoms	65.687	1213.825
1) Thermal	354.581	7072.326	3) Other Discoms	11.032	215.603
(A1+C1+C4+(B1-B6))			TOTAL STATE	607.216	12037.568
2) Hydro	12.529	259.979			
(A2+C2)					
3) Gas	10.286	205.248			
(A3+B7+C3)					
4) Wind	14.175	270.120			
6) SOLAR	18.273	344.507			
TOTAL STATE	409.844	8152.180			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6457	7103	7204	6969
MSPGCL Hydro	227	336	722	176
MSPGCL Gas	284	275	277	302
MSPGCL Total Generation	6968	7714	8203	7447
Central Sector Receipt	8845	8915	9116	6913
WIND	1278	88	102	814
CPP / IPP Thermal	6552	7374	7492	7441
CPP / IPP Gas	0	0	0	0
SOLAR	2250	1090	3	0
Exchange with Mumbai	-2084	-1973	-1599	-1101
MSEDCL DEMAND MET	23327	22690	22801	21150
Load Shedding	0	0	0	0
MSEDCL DEMAND	23327	22690	22801	21150
TPCL GENERATION	809	927	987	594
AEML GENERATION	327	311	407	301
MUMBAI DEMAND	3220	3211	2993	1996
OTHER DISCOM DEMAND	482	518	516	364
STATE DEMAND MET	27029	26419	26310	23510
STATE DEMAND	27029	26419	26310	23510
Frequency (Hz)	50.02	49.93	50.01	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 18.03 Hrs	49.77 Hz at 15.47 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation, Maximum, Minimum for 20/Mar/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.52	75.16	195	160
Unit 8	15.03	270.46	660	549
Unit 9	14.24	185.15	654	562
Unit 10	0.00	189.91	0	0
Total	33.79	720.68		
Bhusawal				
Unit 3	3.64	68.68	185	120
Unit 4	0.00	188.08	0	0
Unit 5	11.02	142.64	495	335
Total	14.66	399.41		
Parli				
Unit 6	4.38	81.15	248	144
Unit 7	4.44	79.43	245	140
Unit 8	4.78	60.91	250	145
Total	13.60	221.49		
Chandrapur				
Unit 3	3.46	65.25	159	125
Unit 4	3.80	57.65	174	121
Unit 5	8.85	166.41	420	275
Unit 6	8.83	166.58	425	280
Unit 7	8.84	164.64	430	288
Unit 8	9.97	188.28	435	367
Unit 9	11.41	199.89	496	340
Total	55.16	1008.70		
Paras				
Unit 3	5.47	110.08	242	179
Unit 4	5.70	113.65	250	181
Total	11.18	223.72		
Khaparkheda				
Unit 1	3.88	74.18	175	135
Unit 2	4.26	79.16	195	155
Unit 3	4.05	76.41	178	150
Unit 4	3.94	80.28	184	142
Unit 5	11.30	209.81	495	435
Total	27.43	519.84		
Nasik				
Unit 3	3.85	10.06	180	117
Unit 4	3.86	71.30	184	119
Unit 5	0.00	55.61	0	0
Total	7.71	136.98		
Uran				
All Units	6.90	134.96	305	269
Total	6.90	134.96		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.16	1.98	53	0
Total	0.16	1.98		
Koyna				
Stage 1-2	2.04	37.34	220	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.56	28.29	244	0
Stage 3	0.49	14.95	208	0
Total	3.09	80.58		
Hydro				
KDPH	0.86	17.28	36	36
VTRNA	0.69	13.23	61	0
TILLARI	0.25	9.40	63	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.50	52.66	110	100
GHATGHAR	0.00	4.26	0	0
Total	4.31	96.83		
Wind				
Total	14.18	270.12	0	0
Total	14.18	270.12		
CPP				
APML(Mus)	71.56	1229.87	0	0
JSWEL(Mus)	26.59	530.43	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.31	565.83	0	0
SWPGPL-Mus	12.28	235.21	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.99	115.80	215	199
Other(Mus)	29.89	687.38	0	0
JPL	1.58	81.62	88	43
Total	172.21	3446.15		
SOLAR				
Total	18.27	344.51	0	0
Total	18.27	344.51		
Tata				
Trombay 5	7.19	142.12	372	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.03	42.71	108	49
Trombay 7B	1.36	27.58	65	44
TATA Hydro	5.13	82.57	404	100
Trombay 8	3.49	73.70	174	131
Total	19.20	368.68		
AEML				
DTPS U-1&2	8.16	179.54	494	284
Total	8.16	179.54		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	163.53	3230.82	MSPGCL Total	177.83	3543.19
			MSPGCL Thml+Gas	170.43	3365.78	Koyna 1,2 & 4 Total	2.60	65.63
			MSPGCL Hydro	7.40	177.41	State Total	409.84	8152.18

State Load Despatch Center, Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Mar/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6947	185	298	7430	586	7428	0	0	7617	7320	-1329	21021	0	0	21021	2390	414	23825	49.97
2	6989	186	300	7475	672	7441	0	0	7493	7088	-1258	21023	0	0	21023	2209	395	23627	49.98
3	7102	183	300	7585	765	7436	0	0	7326	6800	-1153	21057	0	0	21057	2090	376	23523	50.02
4	6969	176	302	7447	814	7441	0	0	7274	6913	-1101	21150	0	0	21150	1996	364	23510	50.02
5	7138	190	302	7630	1007	7419	0	0	7533	7199	-1091	21790	0	0	21790	1983	374	24147	50.00
6	7005	181	303	7489	1019	7409	0	1	8215	7931	-1147	22314	0	0	22314	2099	388	24801	50.01
7	7066	243	305	7614	1174	7395	0	30	8601	8435	-1213	23022	0	3	23022	2254	413	25689	50.02
8	6950	248	303	7501	952	7368	0	443	8298	8153	-1347	22599	0	1	22599	2446	471	25516	50.06
9	6472	269	300	7041	961	7038	0	1150	8091	8273	-1568	22402	0	0	22402	2745	493	25640	50.00
10	6535	249	289	7073	1209	6820	0	1775	8333	8354	-1811	22929	0	0	22929	3015	491	26435	49.97
11	6457	227	284	6968	1278	6552	0	2250	8924	8845	-2084	23327	0	6	23327	3220	482	27029	50.02
12	6226	257	275	6758	874	6428	0	2418	8792	8900	-1976	22932	0	10	22932	3295	470	26697	49.99
13	6101	400	270	6771	437	6515	0	2432	8626	8820	-1956	22557	0	12	22557	3252	462	26271	50.01
14	5872	345	269	6486	241	6474	0	2370	8602	8776	-1970	21897	0	6	21897	3131	480	25508	50.02
15	6344	295	270	6909	156	6625	0	2139	8830	8914	-1897	22359	0	7	22359	3200	487	26046	50.01
16	6637	270	273	7180	137	7129	0	1734	9142	8855	-2023	22498	0	8	22498	3247	514	26259	49.92
17	7103	336	275	7714	88	7374	0	1090	8949	8915	-1973	22690	0	1	22690	3211	518	26419	49.93
18	7176	675	276	8127	108	7347	0	421	8998	8933	-1902	22517	0	0	22517	3118	517	26152	50.04
19	7135	614	278	8027	76	7405	0	17	8722	8598	-1759	21838	0	0	21838	3006	526	25370	50.05
20	7204	722	277	8203	102	7492	0	3	9041	9116	-1599	22801	0	0	22801	2993	516	26310	50.01
21	7101	343	285	7729	232	7419	0	0	8648	8434	-1573	21741	0	0	21741	2867	500	25108	49.99
22	6952	341	287	7580	351	7415	0	0	8144	8142	-1594	21393	0	0	21393	2727	501	24621	50.02
23	7028	261	289	7578	414	7431	0	0	7977	7809	-1521	21270	0	0	21270	2623	441	24334	49.98
24	7024	201	286	7511	522	7409	0	0	8005	7849	-1482	21370	0	0	21370	2570	439	24379	49.98
MUs	163.53	7.40	6.90	177.83	14.17	172.21	0.00	18.27	200.18	197.37	-38.33	530.50	0.00	0.05	530.50	65.69	11.03	607.22	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

ELR carried out due to 132KV BBLR-Rahuri line overload..

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Mar/2024

Position as on 6.30 Hrs of 21/Mar/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	28/03/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	10/04/2024
MSPGCL	Nasik Unit 5	210	19/03/2024	17:40		Continued.	Withdrawn On Tolling.	
Total Capacity MSPGCL		398						
Total Capacity PLANNED OUTAGE		398						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-1	125	11/03/2024	18:40		Continued.	GM Link Fault	21/03/2024
MSPGCL	Uran Unit 6	108	12/03/2024	20:15		Continued.	For open cycle No schedule from MSEDCL.	
MSPGCL	Ghatghar Unit-2	125	14/03/2024	18:15		Continued.	GM Link Fault	21/03/2024
MSPGCL	Koradi Unit-10	660	17/03/2024	11:05		Continued.	Boiler Tube Leakage	21/03/2024
MSPGCL	Bhusawal Unit 4	500	19/03/2024	17:45		Continued.	Boiler Tube Leakage	21/03/2024
Total Capacity MSPGCL		1638						
IPP								
IPP	RPL(AMT) U-5	270	11/03/2024	03:00		Continued.	Air heater problem	23/03/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2228						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
IPP	JPL Unit 2	150	20/03/2024	00:00		Continued.	Non availability of schedule	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Mar/2024

Position as on 6.30 Hrs of 21/Mar/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity IPP		1138						
Total Capacity FORCED OUTAGE DUE TO NO PPA		1138						

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Mar/2024

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765/400kV 1500 MVA ICT-2 @ KORADI 3	IntraState	20/03/2024	09:17	20/03/2024	22:56	PO	Annual Maintenance of ICT at Koradi-III SS.
400 KV TIEBAY Outages/Trippings							
TIE BAY - 417 OF IEPL @ KORADI-2	IntraState	17/03/2024	12:19			PO	Overhauling of Circuit breaker
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	19/03/2024	12:23			PO	Major maintenance of GIS bay no.18
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
PADGHE - KALWA CKT - 1	IntraState	11/02/2024	00:35			PO	For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar-Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata)
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/02/2024	06:42			HT	H/T for controlling loading of 400kV Talegaon-Chakan
KHADKA - BABLESHWAR	IntraState	20/03/2024	05:34	20/03/2024	10:15	T	Line tripped on distance protection.
CHANDRAPUR - KHAPERKHEDA	IntraState	20/03/2024	08:28	20/03/2024	23:47	PO	1. Measurement of tandelta & capacitance of Line CVT. 2. Relay Testing work. 3. Bay routine maintenance work
BABHALESHWAR - PADGHE CKT-1	IntraState	20/03/2024	12:20	20/03/2024	14:07	T	Tripped on distance protection.
BABLESHWAR- AURANGABAD (WALUJ)	IntraState	20/03/2024	13:02	20/03/2024	18:16	T	Tripped on distance protection.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	IntraState	10/02/2024	15:19			HT	H/T For LV side only
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	10/02/2024	18:31			HT	H/T For LV only.
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	04/03/2024	11:26			PO	Internal inspection of 315 MVA ICT 02 by agency M/s Mahati Electrical.
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	IntraState	19/03/2024	23:47	20/03/2024	06:45	EO	Hotspot attending work on 220kV Y-Ph LV Bushing, Y-Ph C Bus PG Clamp & R-Ph A Bus PG Clamp
400/220/20 KV 300 MVA ICT - 1 @ KORADI	IntraState	20/03/2024	07:32	20/03/2024	18:10	PO	Physical dimension measurement of Tan delta point of bushing for T. M. S. unit under MTAMC project by representative of M/s Siemens.Attending oil leakage of Y Phase ICT-1 unit near radiator bank.
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
220 KV TBC Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 20/Mar/2024

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS COUPLER @ PHURSUNGI	IntraState	20/03/2024	11:05	20/03/2024	12:41	PO	Bay Half Yearly Maint. work, CT tan delta testing work
220 KV MAINBAY Outages/Trippings							
MAIN BUS SECTION BREAKER @ PEDAMBE	IntraState	20/03/2024	12:25	20/03/2024	13:07	T	tripped on overcurrent and earth fault indication
220KV AMALNER - JPL CKT 2	IntraState	20/03/2024	13:20	20/03/2024	19:23	HT	Hotspot of tower no-109, temperature is 145c.
220 KV LINE Outages/Trippings							
URAN - KHARGHAR 2	IntraState	14/02/2024	08:41			PO	For making LILO of 220kV cable at 220kV Ulwe GIS &Waghiwali & Retrofitting of "DIFF" relay at 400kV KHARGHAR s/s.
KARAD - DASGAON	IntraState	28/02/2024	18:03			PO	For Erection & Stringing of In-line narrow base multi circuit tower (Loc No.150,151 & 152) of New 220kV Karad-Koyana line
ALEPHATA-PARGAON(KATHAPUR)	IntraState	16/03/2024	01:34			HT	Hand Tripped
SAHARA-URSE	IntraState	19/03/2024	15:44	20/03/2024	17:41	EO	Earth wire snapped in between location 46-47 during OPGW work.
PADGHE - NALASOPARA - VASAI (T)	IntraState	20/03/2024	05:00	20/03/2024	08:05	PO	In r/o work of shifting /diversion of existing 220kV D/C Padghe-Nalasopara- Vasai tap line between loc.no. 57to 59 & 61 to 62 for M/s Rajprabha Developers Pvt. Ltd following work is proposed on 20.03.2024: 1) Jumper will be reconnected at Loc 56 & 63 of PADGHE - NALASOPARA - VASAI (T). 2) Jumper will be opened at Loc 56 & 63 of NALASOPARA - VASAI link line. 3) After opening & connecting jumpers at said locations, the line reorientaion will change & load of 220kV Vasai & Nalasopara will be fed from 400kV Padgha S/stn through bunching arrangement at Loc no.55 & this line will be charged at 08:00 am on same day and this line orientation will be in service for 2 days from 20.03.2024 to 21.03.2024. 4) After charging 220kV Nalasopara-Vasai link, line will be dead between Loc no. 56 to 63 from 20.03.2024 to 21.03.2024. 5) Cut-point formation over newly erected Tower at Loc no. 58 & 58B will be carried out and related de-stringing & stringing work will be carried out on one side of the circuit.
HINJAWADI I- CHINCHWAD	IntraState	20/03/2024	06:53	20/03/2024	22:41	HT	Hand Tripped
KANHAN-UMRED 1	IntraState	20/03/2024	08:16	20/03/2024	16:50	HT	De-stringing work between loc no kanhan gantry-i to exit loc no.157 of 220kv umred kanhan ckt-i tl 2.
MIDC CHANDRAPUR-GADCHANDUR	IntraState	20/03/2024	09:15	20/03/2024	17:12	HT	Diagnostic testing, isolator maintenance & routine maintenance work.
GHATGHAR - BAPGAON	IntraState	20/03/2024	10:05	20/03/2024	17:25	PO	Minor oil leakage attending work & CT Diagnostic testing work of R ph CT
TEMBHURNI - JEUR	IntraState	20/03/2024	10:38	20/03/2024	12:25	PO	Quarterly Maintenance
TEMBHURNI - JEUR	IntraState	20/03/2024	10:38	20/03/2024	12:25	PO	Quarterly Maintenance.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 20/Mar/2024

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHIKHALI-JALNA II	IntraState	20/03/2024	11:17			HT	Overhed stringing over loc no 12 of jalna chikhli for 220kv lilo line for 220kv nagewadi ss.
CHIKHALI-JALNA I	IntraState	20/03/2024	11:17			HT	Overhed stringing over loc no 12 of jalna chikhli for 220kv lilo line for 220kv nagewadi ss.
NERLE- POPHALI	IntraState	20/03/2024	12:28	20/03/2024	17:20	T	Tripped on distance protection.
220 KV ICT Outages/Trippings							
220/132KV 100MVA ICT 3 @ PANDHARPUR	IntraState	21/02/2024	10:23			PO	AUGUMENTATION OF ICT 3 FROM 100MVA ICT TO NEW 200MVA ICT
220/110 KV 155MVA ICT-1@ BHIRA (T)-220 KV	IntraState	05/03/2024	07:40			PO	ICI 1 overhauling , Testing ,CRP replacement of CPLR 1-2 ,ICT 1
220/100 KV 100 MVA ICT 1 @ JAMBHUL	IntraState	20/03/2024	09:30	20/03/2024	17:23	PO	Retrofitting of 1) Numerical Differential Relay 2) HV & LV Back Up Relay
220/132-110 KV 100MVA ICT 1 @ JATH	IntraState	20/03/2024	10:18	20/03/2024	13:21	PO	Diagnostic Test Work
PT - 2 @ PARVATI	IntraState	20/03/2024	11:15	20/03/2024	13:28	PO	For measurement of Tan delat value
220/132KV 100MVA ICT 1	IntraState	20/03/2024	11:33	20/03/2024	16:29	HT	Diagnostic testing work.
220/33KV 100MVA TF No.2 @ BOTHE	IntraState	20/03/2024	12:14			PO	Oil filtration of 220/33kv 100MVA T/F-II
220/132-110 KV 100MVA ICT 2 @ JATH	IntraState	20/03/2024	14:12	20/03/2024	17:19	PO	Diagnostic Testing Work
220/132 KV 100 MVA ICT 2	IntraState	20/03/2024	19:35	20/03/2024	21:40	HT	Attending hot spot on ict 2 lv isolator.
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
110 KV BUSBAR Outages/Trippings							
ZONE - 2 @ KALYAN	IntraState	21/03/2024	05:45	21/03/2024	06:51	PO	110KV Main Bus extension to the new 110KV Cap Bank MBS GOD A phase.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage