

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Mar/2025 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	176.928	3431.411	1) Gujrat	1.365	38.250
2) Hydro	26.558	442.222	2) Madhya Pradesh	13.991	252.907
3) Gas	6.394	108.304	3) Chattisgarh	5.010	90.650
Total MSPGCL	209.880	3981.937	4) Maharashtra	230.919	4422.197
B) 1) APLM	58.185	1281.958	5) Goa (Amona)	-2.760	-54.349
2) JSWEL	20.196	470.926	Total	248.525	4749.655
3) VIPL	0.000	0.000	a) Mumbai Schedule	38.454	751.630
4) RPL(AMT)	31.515	617.228	b) Mumbai Drawl	42.269	820.737
5) SWPGPL	12.521	248.248	c) MSEDCL Bilateral *	144.287	2538.678
6) Other IPP	19.551	493.318	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	38.454	751.630
C) 1) TPCL Thermal	12.457	225.773	Include PX	0.000	0.000
2) TPCL Hydro	3.733	62.917	Standby	0.000	0.000
3) TPCL Gas	4.097	77.180	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.123	200.457	1) MSEDCL	581.705	11450.969
D) STATE			2) Mumbai Discoms	72.679	1387.051
1) Thermal	341.476	6969.319	3) Other Discoms	13.616	262.443
(A1+C1+C4+(B1-B6))			TOTAL STATE	668.000	13100.463
2) Hydro	30.291	505.139			
3) Gas	10.491	185.484			
4) Wind	12.881	181.808			
6) SOLAR	24.336	509.071			
TOTAL STATE	419.475	8350.821			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	7249	7584	7917	7391
MSPGCL Hydro	850	1107	1962	516
MSPGCL Gas	264	258	269	280
MSPGCL Total Generation	8363	8949	10148	8187
Central Sector Receipt	10245	10822	9718	10511
WIND	585	303	512	710
CPP / IPP Thermal	5794	5863	6269	6096
CPP / IPP Gas	0	0	0	0
SOLAR	3060	2177	0	0
Exchange with Mumbai	-2150	-2279	-1557	-1343
MSEDCL DEMAND MET	25280	25208	24485	23710
Load Shedding	0	0	0	0
MSEDCL DEMAND	25280	25208	24485	23710
TPCL GENERATION	820	895	1203	643
AEML GENERATION	461	375	497	361
MUMBAI DEMAND	3431	3549	3257	2347
OTHER DISCOM DEMAND	617	627	605	451
STATE DEMAND MET	29328	29384	28347	26508
STATE DEMAND	29328	29384	28347	26508
Frequency (Hz)	50.01	49.96	50.01	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.2 Hz at 06.02 Hrs	49.65 Hz at 08.19 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 20/Mar/2025

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.10	76.66	176	163
Unit 8	12.69	273.40	576	446
Unit 9	13.89	271.10	608	554
Unit 10	12.79	258.87	560	510
Total	43.48	880.02		
Bhusawal				
Unit 3	3.44	56.59	155	125
Unit 4	11.06	195.44	495	305
Unit 5	10.16	155.24	455	290
Unit 6	14.63	122.71	616	592
Total	39.30	529.99		
Parli				
Unit 6	5.22	93.35	250	140
Unit 7	5.04	88.24	237	137
Unit 8	4.76	84.47	221	151
Total	15.02	266.06		
Chandrapur				
Unit 3	4.48	84.05	198	143
Unit 4	3.62	51.41	157	125
Unit 5	0.00	159.18	0	0
Unit 6	7.15	159.24	471	0
Unit 7	9.84	181.05	449	332
Unit 8	10.14	210.99	450	285
Unit 9	0.00	0.00	0	0
Total	35.22	845.92		
Paras				
Unit 3	5.18	100.94	244	181
Unit 4	4.55	97.57	221	150
Total	9.73	198.51		
Khaparkheda				
Unit 1	3.88	75.28	185	140
Unit 2	3.96	77.58	192	126
Unit 3	1.91	72.56	161	0
Unit 4	3.76	74.42	182	137
Unit 5	10.34	213.37	460	385
Total	23.85	513.21		
Nasik				
Unit 3	2.60	61.63	153	0
Unit 4	4.06	73.24	180	134
Unit 5	3.68	62.84	173	117
Total	10.33	197.71		
Uran				
All Units	6.39	108.30	323	215
Total	6.39	108.30		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.52	4.46	24	1
Total	0.52	4.46		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.61	56.24	510	40
Stage 4	13.47	207.89	1004	200
Stage 3	3.56	56.74	310	76
Total	20.64	320.88		
Hydro				
KDPH	0.86	16.58	36	36
VTRNA	0.59	9.14	61	0
TILLARI	0.44	8.47	62	0
BHIRA T.R.	0.30	3.01	40	0
SMLHY_PTN	3.33	77.66	166	130
GHATGHAR	0.39	6.48	125	0
Total	5.92	121.35		
Wind				
Total	12.88	181.81	0	0
Total	12.88	181.81		
CPP				
APML(Mus)	58.18	1281.96	0	0
JSWEL(Mus)	20.20	470.93	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.52	617.23	0	0
SWPGPL-Mus	12.52	248.25	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.11	117.91	268	224
Other(Mus)	9.67	289.29	0	0
JPL	3.77	86.12	214	136
Total	141.97	3111.68		
SOLAR				
Total	24.34	509.07	0	0
Total	24.34	509.07		
Tata				
Trombay 5	8.35	150.38	460	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.57	48.34	111	104
Trombay 7B	1.52	28.84	64	62
TATA Hydro	3.73	62.92	360	9
Trombay 8	4.11	75.39	217	126
Total	20.29	365.87		
AEML				
DTPS U-1&2	10.12	200.46	500	309
Total	10.12	200.46		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	176.93	3431.41	MSPGCL Total	209.88	3981.94
			MSPGCL Thml+Gas	183.32	3539.72	Koyna 1,2 & 4 Total	17.08	264.14
			MSPGCL Hydro	26.56	442.22	State Total	419.48	8350.82

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Mar/2025

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7490	777	256	8523	702	6247	0	0	10373	10433	-1568	23841	0	0	23841	2812	496	27149	49.94
2	7536	811	256	8603	692	6112	0	0	10424	10317	-1410	23846	0	0	23846	2624	468	26938	49.96
3	7437	690	258	8385	667	6124	0	0	10596	10606	-1390	23935	0	0	23935	2453	457	26845	49.94
4	7391	516	280	8187	710	6096	0	0	10322	10511	-1343	23710	0	0	23710	2347	451	26508	50.00
5	7439	1003	215	8657	698	6122	0	0	10200	10527	-1260	24275	0	0	24275	2296	469	27040	50.02
6	7278	1191	242	8711	755	6150	0	0	10268	10270	-1097	24288	0	0	24288	2387	501	27176	50.00
7	7052	2033	312	9397	757	6115	0	41	9724	10173	-1083	24850	0	4	24850	2531	550	27931	50.00
8	7145	1813	323	9281	619	6080	0	529	9994	9893	-1291	24551	0	9	24551	2641	560	27752	49.95
9	6789	1702	275	8766	585	5714	0	1414	9842	9784	-1751	23894	0	0	23894	2936	618	27448	49.92
10	6969	1260	270	8499	639	5453	0	2357	10208	10164	-2012	24480	0	0	24480	3216	620	28316	50.04
11	7249	850	264	8363	585	5794	0	3060	10662	10245	-2150	25280	0	11	25280	3431	617	29328	50.01
12	6616	883	262	7761	407	5267	0	3362	11041	11001	-2311	24875	0	20	24875	3525	612	29012	49.97
13	6442	782	253	7477	260	5148	0	3400	10850	10937	-2365	24239	0	17	24239	3502	618	28359	49.97
14	6559	536	256	7351	232	5077	0	3231	10990	10859	-2302	23850	0	18	23850	3410	598	27858	50.04
15	7125	842	255	8222	248	5197	0	2854	11009	11178	-2326	24764	0	14	24764	3494	609	28867	49.95
16	7584	1107	258	8949	303	5863	0	2177	11024	10822	-2279	25208	0	10	25208	3549	627	29384	49.96
17	7704	1192	261	9157	367	6063	0	1385	11215	10822	-2167	25011	0	15	25011	3498	616	29125	49.99
18	7773	1445	265	9483	423	6101	0	494	10708	10164	-1962	24073	0	9	24073	3396	630	28099	49.97
19	7818	1378	268	9464	397	6187	0	32	9864	10107	-1736	23838	0	0	23838	3275	613	27726	50.01
20	7917	1962	269	10148	512	6269	0	0	9785	9718	-1557	24485	0	0	24485	3257	605	28347	50.01
21	7864	1393	273	9530	605	6238	0	0	9296	9658	-1563	23870	0	0	23870	3138	598	27606	50.02
22	7879	706	272	8857	696	6186	0	0	9748	9710	-1686	23183	0	0	23183	3027	580	26790	49.99
23	7954	760	274	8988	553	6183	0	0	9841	10088	-1739	23509	0	0	23509	2960	564	27033	49.94
24	7918	926	277	9121	469	6182	0	0	10431	10538	-1921	23850	0	0	23850	2974	539	27363	49.96
MUs	176.93	26.56	6.39	209.88	12.88	141.97	0.00	24.34	248.41	248.53	-42.27	581.71	0.00	0.13	581.71	72.68	13.62	668.00	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)ELR carried out due to 132kv BBLR to Rahuri line due to over load.

Maximum Demand scenario for the date 20/Mar/2025		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
29384 MW	25280 MW	3549 MW
16 Hrs	11 Hrs	16 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 20/Mar/2025

Position as on 6.30 Hrs of 21/Mar/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	31/03/2025
MSPGCL	Chandrapur Unit 9	500	11/01/2025	18:55		Continued.	Generator Protection operated	30/04/2025
MSPGCL	Uran Unit 7	108	04/03/2025	14:15		Continued.	Turbine bearing vibration high	05/04/2025
MSPGCL	Uran Unit A0	120	16/03/2025	20:37	20/03/2025	07:18	Rotor earth fault	20/03/2025
MSPGCL	Nasik Unit 3	210	18/03/2025	17:42	20/03/2025	01:11	Flame Failure	21/03/2025
MSPGCL	Khaparkheda Unit 3	210	19/03/2025	01:26	20/03/2025	09:21	Boiler Tube Leakage	20/03/2025
MSPGCL	Chandrapur Unit 5	500	20/03/2025	00:00		Continued.	Suspected BTL.	24/03/2025
MSPGCL	Nasik Unit 3	210	20/03/2025	03:20	20/03/2025	06:22	HP heater level high false tripping	
MSPGCL	Chandrapur Unit 6	500	20/03/2025	05:36	20/03/2025	11:17	Drum level low	
Total Capacity MSPGCL		2483						
IPP								
IPP	JSW (J) U1	300	12/03/2025	14:30		Continued.	Turbine Vibration	30/03/2025
IPP	JPL Unit 1	150	18/03/2025	22:28	20/03/2025	10:45	High turbine thrust bearing temperature.	20/03/2025
IPP	Adani U-2	660	20/03/2025	00:28		Continued.	APH-B Secondary air bellow leakage.	24/03/2025
Total Capacity IPP		1110						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2025
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	05/04/2025
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		3913						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	20/03/2025	07:50		Continued.	Zero schedule given by MSEDCL.	
Total Capacity MSPGCL		108						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		108						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Mar/2025

Position as on 6.30 Hrs of 21/Mar/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765/400 KV 1500MVA ICT - 2 @ PUNE (GIS)	InterState	20/03/2025	04:28	21/03/2025	00:32	PO	for interconnection of Auxiliary bus with existing auxiliary bus
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY (420) STATION T/F 3 @ RPL (AMT)-NANDGAONPETH	InterState	18/03/2025	08:37			PO	Outage required for Tie Bay -420 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.
400 KV MAINBAY Outages/Trippings							
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	InterState	08/03/2025	10:44			T	WINDING TEMP TRIPPED, MTR OPTD.
400KV MAIN BAY (419) STATION TF 3 @ RPL (AMT)- NANDGAONPETH	InterState	18/03/2025	08:27			PO	Outage required for main Bay - 419 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.
MAIN BAY - 400KV-TIRODA- WARORA-2 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	InterState	20/03/2025	11:15	20/03/2025	17:20	PO	Annual Maintenance of Bay Equipment at Warora SS.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	04/12/2024	12:04			EO	400kv Dhule SSNNL-2 line CB as hydraulic operated CB mechanism oil pressure is 310bar & not building up so it is requested to give permission for shifting of 400KV Dhule SSNNL-2 line load shifting to 400KV TBC urgently & attending same.
PARLI (PG) - SOLAPUR(PG) CKT - II	InterState	20/03/2025	15:07	20/03/2025	21:35	PO	For annual maintenace work of Line Bay at Parli substation
220KV KORADI II (400KV)- BUTIBORI 3 CKT I	IntraState	01/10/2024	13:10			HT	H/T From Butibori 3 end
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	12/03/2025	18:02	20/03/2025	04:12	HT	for load management
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	13/03/2025	01:15	20/03/2025	04:43	HT	load management
KALWA - KHARGHAR	IntraState	20/03/2025	13:27			EO	To attend the Hotspot/ Heavy Sparking observed on B BUS,R phase PG isolator (via shifting of KALWA on TBC)
CHANDRAPUR - KHAPERKHEDA	IntraState	20/03/2025	13:48	20/03/2025	17:20	HT	Planned outage
NAGOTHANE - DABHOL CKT - 2	IntraState	20/03/2025	14:25	20/03/2025	18:56	T	Tripped on distance protection
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
105 MVA SPARE ICT @ CHAKAN	IntraState	26/02/2025	10:59			PO	Long Duration outage required for Rapid restoration scheme work of ICT at 400kv Chakan s/sn

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
STATION TRANSFORMER - 3 @ NANDGAON PETH	IntraState	18/03/2025	08:27			PO	Outage required for Station Transformer-3 OLTC Overhauling, Oil Filtration, testing, protection checking, relay testing & maintenance.
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	18/03/2025	11:59	20/03/2025	22:04	PO	For Servicing and Overhauling of 400kV 89A R-Y-B phase PG Isolator scissors of ICT-II bay by replacement of spare parts. (ICT-II will be in service via 400kV TBC.)
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	20/03/2025	11:40	20/03/2025	15:56	EO	Emergency work on 400/220/33KV 315MVA ICT-2 For attending hotspot on B Phase IV side bushing clamp (101 ₂ C).
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	IntraState	20/03/2025	23:16	21/03/2025	04:44	PO	CTR work -R phase TCIV : Resistor broken to be replace, Y ph TCIV : TCIV to replace due to internal leakage. Testing & Maintenance work. ICT-I & ICT-III will continue to remain in service
220 KV TIEBAY Outages/Trippings							
BUS SECTIONALIZER BAY (HYBRID PASS) - 1 BAY @ CHINCHWAD	IntraState	20/03/2025	10:27	20/03/2025	19:55	PO	Replacement of 220kV P.T Bay isolator
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
BUS COUPLER @ TALANDGE	IntraState	14/03/2025	15:12	20/03/2025	16:40	PO	220kV Circuit breaker overhauling work will be done by agency
BUS COUPLER @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A bus insulator replacement work
BUS COUPLER @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A bus insulator replacement work
BUS COUPLER @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A bus insulator replacement work
220 KV MAIN BUS - 1 @ NEW KOYNA	IntraState	18/03/2025	12:48			PO	A Bus insulators replacement work under scheme. following bay will be transfer on B Bus by TBC Shifting 1) 220KV side ICT-3 2)220KV Pedhambe 3)220KV Lote 4) 220KV side 25 MVA T/F-II 5) 220KV side ICT-2
220 KV LINE Outages/Trippings							
PRINT HOUSE - NAVI MUMBAI (PG)	InterState	05/12/2024	23:09			EO	1) For bunching at TL no 678/1 with 220kV Kalwa-Panchanand line to provide 2nd source to Panchanand & Taloja s/stn. 2)For opening jumpers at TL no 678/1.
BALE - SOLAPUR (PG)	InterState	16/03/2025	09:34	20/03/2025	18:15	PO	For increasing dielectric�strength of 220KV Tuljapur-Bale line at� cut points by adding disc insulators in DTN string
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection.
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	IntraState	01/10/2024	13:11			HT	H/T From Koradi 2 end
KALWA - PANCHANAND	IntraState	17/10/2024	12:10			EO	For providing bunching at Loc. No. 691 by fixing T clamps & jumper connections to provide 2nd source to 220kV Taloja.
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
TROMBAY - DHARAVI 9	IntraState	19/01/2025	18:38			EO	Attending hotspot on BS-3
SAKI (AEML) - SAKI (TATA) CKT - 1	IntraState	21/01/2025	15:26			HT	fire caught near Marve bridge
SAKI (AEML) - SAKI (TATA) CKT - 2	IntraState	21/01/2025	15:26			HT	Fire Caught near Marve Bridge
220KV TULJAPUR-BALE CKT	IntraState	03/03/2025	00:45			T	TULJAPUR: D/P,Z1,B PH,33KM, CB CLOSED AT BALE END.
PUSAD-GHATODI	IntraState	10/03/2025	19:47			HT	IN VIEW OF OUTAGE ON PUSAD-WARDHA PG-CKT.
220kV REL Life Science (GIS) - NASIK-1	IntraState	13/03/2025	09:38			HT	H/T for load management.
EKLAHARE (OCR) - PADGHE	IntraState	17/03/2025	11:58			HT	HT for load mgmt
CHIKHALI-JALNA II	IntraState	19/03/2025	14:06	20/03/2025	00:41	PO	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line Ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi line
HINJAWADI I- CHINCHWAD	IntraState	19/03/2025	15:51			HT	Load management
TALANDGE - ICHALKARANJI 2	IntraState	19/03/2025	19:03			EO	For attending hotspot at TL No 8, Yph (133C)
KHARGHAR - SONKHAR	IntraState	19/03/2025	23:29	20/03/2025	08:02	PO	Removing of jumper of 220kV Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.
KHARGHAR - NET MAGIC GIS	IntraState	19/03/2025	23:39	20/03/2025	03:43	PO	Outage is required for safety purpose during following work on 220kv Kharghar-Sonkhar Line:Removing of jumper of 220kV Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.
KHARGHAR - BORIVALI CKT - 2	IntraState	19/03/2025	23:45	20/03/2025	03:35	PO	Outage is required for safety purpose during following work on 220kv Kharghar-Sonkhar Line:Removing of jumper of 220kV Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.
MALEGAON-SATANA	IntraState	20/03/2025	04:01	20/03/2025	18:05	HT	Load management
132KV GIRWALI(220KV)-LATUR MIDC CKT	IntraState	20/03/2025	06:01	20/03/2025	06:23	T	Distance protection
ALEPHATA-PARGAON(KATHAPUR)	IntraState	20/03/2025	07:21	20/03/2025	20:06	HT	Load management
220 KV GIRWALI - MURUD CKT	IntraState	20/03/2025	11:44	20/03/2025	23:33	PO	Diagnostic testing and bay maintenance work, line side earth isolator alignment work.
PEDHAMBE ONI LINE	IntraState	20/03/2025	12:05	20/03/2025	19:35	PO	Replacement of faulty string found in PID
132 KV AKOLA (220 KV) - BALAPUR (220 KV) CKT	IntraState	20/03/2025	16:07	20/03/2025		HT	To rectify the hissing sound from CT
MALEGAON-SATANA	IntraState	21/03/2025	01:15			HT	Load management
220 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 21/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/22KV 50MVA PTR 3 @ BHOSARI 2	IntraState	24/07/2024	23:02			T	Tripped due to caught fire.
220/132 KV 150 MVA PTR NO 7 @ CHINCHWAD	IntraState	11/11/2024	03:05			T	Bucholz Protection
220/132 KV 80 MVA ICT 1 @ HINGANGHAT	IntraState	19/02/2025	12:45			HT	H/T Due to end of expected life of paper insulation of ICT
220/132 KV 200 MVA ICT 3 @ PADEGAON	IntraState	19/03/2025	10:01	20/03/2025	01:34	PO	OLTC Overhauling work
220/132 KV 200 MVA ICT 4 @ PADEGAON	IntraState	20/03/2025	10:04	20/03/2025	22:40	PO	OLTC Overhauling work
PT BAY @ CHINCHWAD	IntraState	20/03/2025	10:22	20/03/2025	19:55	PO	Replacement of 220kV PT Bay Isolator
200 MVA 220/132 KV ICT - III @ CHALISGAON	IntraState	20/03/2025	12:03	20/03/2025	12:40	EO	To Remove excess oil from OLTC oil tank
220/132 KV 100 MVA ICT 2 @ PUSAD	IntraState	20/03/2025	13:48	20/03/2025	17:20	PO	DC separation work
220 KV BUSBAR Outages/Trippings							
BUS SECTION - 4 (7M5) @ CHINCHWAD	IntraState	20/03/2025	10:35	20/03/2025	19:55	PO	Replacement of 220kV PT Bay isolator, PTR No.02 Bus Isolator & R Y B Phase C.T
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	12/02/2025	19:12			HT	System Constraints H/T at Pench End.
CHAKAN- CHINCHWAD- BAJAJ AUTO CHAKAN TAP	IntraState	16/10/2024	07:02			HT	For Load Management
132 KV PATHRI-MAJALGAON CKT	IntraState	06/01/2025	13:05			HT	After completion of outage on 132kv patri parbhani ckt
132 KV BADNAPUR - HYOSUNG (STERLIGHT) CKT	IntraState	14/02/2025	17:01			T	B - R PH, Z2, 2.56 KA, 26 KM. H - R PH, 3 KA, 700 MTR.
132 KV UJANI - BASSK	IntraState	18/03/2025	13:10			T	Distance protection.
132 KV ICT Outages/Trippings							
132/33 KV 50 MVA PTR 2 @ DONDAICHA	IntraState	15/11/2024	11:40			T	Tripped on Buchholz alarm
110 KV LINE Outages/Trippings							
WAGHIVALI - MANKHURD	IntraState	20/03/2025	22:14	21/03/2025	00:44	PO	PROJECT WORK-Making 110 kV Waghivali Chembur mankhurd three terminal line.
WAGHIVALI - CHEMBUR	IntraState	20/03/2025	22:19	21/03/2025	00:46	PO	PROJECT WORK-Making 110 kV Waghivali Chembur mankhurd three terminal line.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage