

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/May/2021 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	129.048	2443.438	1) Gujrat	1.797	-32.268
2) Hydro	24.199	440.093	2) Madhya Pradesh	11.158	216.781
3) Gas	0.000	159.666	3) Chattisgarh	4.500	106.730
Total MSPGCL	153.247	3043.197	4) Maharashtra	121.171	2608.162
B) 1) APLM	30.630	1144.094	5) Goa (Amona)	-0.625	-29.395
2) JSWEL	20.843	373.263	Total	138.001	2870.010
3) VIPL	0.000	0.000	a) Mumbai Schedule	28.125	492.176
4) RPL(AMT)	30.324	584.052	b) Mumbai Drawl	23.308	454.784
5) SWPGPL	6.236	129.221	c) MSEDCL Bilateral *	31.501	678.030
6) Other IPP	9.501	252.445	Include PX	0.530	72.300
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	28.125	492.176
C) 1) TPCL Thermal	16.833	296.085	Include PX	17.613	213.158
2) TPCL Hydro	5.767	81.226	Standby	0.000	0.000
3) TPCL Gas	0.000	70.751	H) ENERGY CATERED (MUs)		
4) AEML Thermal	6.009	208.322	1) MSEDCL	394.634	8503.066
D) STATE			2) Mumbai Discoms	51.917	1111.169
1) Thermal	249.424	5430.920	TOTAL STATE	446.551	9614.235
(A1+C1+C4+(B1-B6))					
2) Hydro	29.966	521.319			
(A2+C2)					
3) Gas	0.000	230.417			
(A3+B7+C3)					
4) Wind	21.220	421.444			
6) SOLAR	7.940	140.124			
TOTAL STATE	308.550	6744.224			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 22 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5519	5462	5658	5243
MSPGCL Hydro	645	1199	1093	697
MSPGCL Gas	0	0	0	0
MSPGCL Total Generation	6164	6661	6751	5940
Central Sector Receipt	6267	6123	5519	5166
WIND	802	641	1196	916
CPP / IPP Thermal	4155	3994	4209	4104
CPP / IPP Gas	0	0	0	0
SOLAR	840	650	0	0
Exchange with Mumbai	-1144	-1181	-871	-834
MSEDCL DEMAND MET	17084	16888	16804	15292
Load Shedding	0	0	0	0
MSEDCL DEMAND	17084	16888	16804	15292
TPCL GENERATION	904	1012	1118	688
AEML GENERATION	251	249	251	251
MUMBAI DEMAND	2299	2442	2240	1773
STATE DEMAND MET	19383	19330	19044	17064
STATE DEMAND	19383	19330	19044	17064
Frequency (Hz)	50.09	50.02	50.00	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.17 Hz at 09.25 Hrs	49.74 Hz at 05.37 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 20/May/2021

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	11.30	224.52	530	380
Unit 9	11.68	147.78	566	390
Unit 10	11.15	201.25	523	395
Total	34.14	573.55		
Bhusawal				
Unit 3	0.00	13.68	0	0
Unit 4	10.64	188.48	495	285
Unit 5	9.67	215.00	480	290
Total	20.30	417.16		
Parli				
Unit 6	0.00	17.62	0	0
Unit 7	0.00	24.02	0	0
Unit 8	0.00	26.80	0	0
Total	0.00	68.44		
Chandrapur				
Unit 3	2.99	52.01	135	73
Unit 4	0.00	0.00	0	0
Unit 5	9.59	133.56	420	295
Unit 6	9.20	181.87	410	290
Unit 7	0.00	0.00	0	0
Unit 8	11.41	165.56	490	461
Unit 9	10.54	160.45	451	428
Total	43.73	693.45		
Paras				
Unit 3	4.84	92.98	245	156
Unit 4	3.53	86.97	229	118
Total	8.37	179.95		
Khaparkheda				
Unit 1	2.50	52.13	120	85
Unit 2	0.00	0.00	0	0
Unit 3	4.08	76.80	195	140
Unit 4	1.40	53.34	190	0
Unit 5	10.75	177.67	495	410
Total	18.72	359.93		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.78	81.74	199	127
Unit 5	0.00	69.21	0	0
Total	3.78	150.95		
Uran				
All Units	0.00	159.67	0	0
Total	0.00	159.67		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.34	4.20	26	0
Total	0.34	4.20		
Koyana				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	5.03	94.76	495	35
Stage 4	9.89	155.02	1022	0
Stage 3	3.35	55.55	226	0
Total	18.27	305.33		
Hydro				
KDPH	0.70	15.06	29	29
VTRNA	0.89	17.44	60	0
TILLARI	0.52	10.17	58	0
BHIRA T.R.	0.28	4.28	80	0
SMLHY_PTN	3.54	83.09	155	139
GHATGHAR	0.00	4.72	0	0
Total	5.93	134.76		
Wind				
Total	21.22	421.44	0	0
Total	21.22	421.44		
CPP				
APML(Mus)	30.63	1144.09	0	0
JSWEL(Mus)	20.84	373.26	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	30.32	584.05	0	0
SWPGPL-Mus	6.24	129.22	0	0
Other(Mus)	9.50	252.44	0	0
Total	97.53	2483.08		
SOLAR				
Total	7.94	140.12	0	0
Total	7.94	140.12		
Tata				
Trombay 5	11.43	196.90	482	457
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	44.76	0	0
Trombay 7B	0.00	25.99	0	0
Trombay 8	5.41	99.18	229	223
TATA Hydro	5.77	81.23	457	0
Total	22.60	448.06		
AEMIL				
DTPS U-1&2	6.01	208.32	251	249
Total	6.01	208.32		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	129.05	2443.44	MSPGCL Total	153.25	3043.20
			MSPGCL Thml+Gas	129.05	2603.10	Koyna 1,2 & 4 Total	14.92	249.78
			MSPGCL Hydro	24.20	440.09	State Total	308.55	6744.22

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/May/2021

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	5247	1078	0	6325	857	4145	0	0	5546	5290	-921	15696	0	15696	2123	17819	50.02
2	5280	994	0	6274	938	4158	0	0	5405	5232	-833	15769	0	15769	1986	17755	49.99
3	5241	772	0	6013	933	4159	0	0	5310	5446	-793	15758	0	15758	1851	17609	50.01
4	5243	697	0	5940	916	4104	0	0	5282	5166	-834	15292	0	15292	1773	17064	50.02
5	5252	893	0	6145	933	4133	0	0	5279	5142	-779	15574	0	15574	1734	17308	50.01
6	5266	1442	0	6708	1041	4112	0	0	5442	5550	-809	16602	0	16602	1747	18349	49.92
7	5365	1822	0	7187	809	4102	0	70	5724	5823	-799	17192	0	17192	1751	18943	50.04
8	5416	1459	0	6875	830	4101	0	305	5840	5862	-859	17114	0	17114	1846	18960	50.06
9	5479	902	0	6381	728	4125	0	636	6025	5830	-1000	16700	0	16700	2061	18761	50.06
10	5519	645	0	6164	802	4155	0	840	6203	6267	-1144	17084	0	17084	2299	19383	50.09
11	5431	534	0	5965	791	4111	0	961	6342	6186	-1231	16783	0	16783	2438	19221	50.07
12	5115	619	0	5734	766	4030	0	1014	6446	6351	-1228	16667	0	16667	2485	19152	50.02
13	4895	845	0	5740	669	3843	0	1002	6505	6259	-1209	16304	0	16304	2470	18774	49.89
14	4954	964	0	5918	743	3478	0	980	6464	6550	-1184	16485	0	16485	2413	18898	49.98
15	4997	1239	0	6236	510	3681	0	839	6493	6754	-1203	16817	0	16817	2446	19263	49.99
16	5462	1199	0	6661	641	3994	0	650	6347	6123	-1181	16888	0	16888	2442	19330	50.02
17	5576	963	0	6539	764	4026	0	436	6025	5774	-1040	16499	0	16499	2377	18876	49.99
18	5522	1015	0	6537	937	4035	0	182	5683	5399	-840	16250	0	16250	2248	18498	50.01
19	5542	679	0	6221	940	4026	0	25	5479	5275	-806	15681	0	15681	2146	17827	50.05
20	5511	1302	0	6813	1102	4043	0	0	5401	5384	-798	16544	0	16544	2205	18749	49.98
21	5598	1290	0	6888	1141	4154	0	0	5443	4993	-844	16332	0	16332	2240	18572	49.95
22	5658	1093	0	6751	1196	4209	0	0	5695	5519	-871	16804	0	16804	2240	19044	50.00
23	5715	922	0	6637	1120	4294	0	0	5995	6016	-1006	17061	0	17061	2275	19336	50.04
24	5764	831	0	6595	1113	4316	0	0	5932	5811	-1096	16739	0	16739	2321	19060	50.02
MUs	129.05	24.20	0.00	153.25	21.22	97.53	0.00	7.94	140.31	138.00	-23.31	394.63	0.00	394.63	51.92	446.55	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/May/2021

Position as on 6.30 Hrs of 21/May/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Chandrapur Unit 4	210	16/03/2021	08.08		Continued.	Boiler Tube Leakage(converted to Capital overhaul)	
MSPGCL	Koyna Unit 6	80	22/04/2021	12.00		Continued.	UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021)	25/06/2021
AEML	AEML Unit 1	250	19/05/2021	09.52		Continued.	HP turbine replacement.	
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Nasik Unit 3	210	03/12/2020	06.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).	
MSPGCL	Koyna Unit 11	80	19/01/2021	10.05		Continued.	Tripped on stator earth fault (will not be available till dt.24.05.21)	
MSPGCL	Chandrapur Unit 7	500	20/02/2021	23.43		Continued.	Generator Earth Fault.	
IPP	JSW (J) U4	300	11/04/2021	03.02		Continued.	NO SCHEDULE.	
MSPGCL	Khaparkhedha Unit 2	210	15/04/2021	16.54		Continued.	Critical coal stock position	
MSPGCL	Koradi Unit 6	210	27/04/2021	19.59		Continued.	Zero Schedule.	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Parli Unit 6	250	04/05/2021	20.00		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Bhusawal Unit 3	210	04/05/2021	20.00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 7	250	05/05/2021	19.00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 8	250	06/05/2021	19.45		Continued.	Zero Schedule	
IPP	Adani U-4	660	16/05/2021	10.01		Continued.	Zero Schedule.	
IPP	Adani U-1	660	16/05/2021	17.57		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Uran Unit 5	108	17/05/2021	11.52		Continued.	Due to jerk	
IPP	Adani U-5	660	17/05/2021	12.05		Continued.	Zero schedule.	
IPP	SWPGPL U-3	135	17/05/2021	12.13	20/05/2021	19.36	Scrapper conveyer problem.	
MSPGCL	Nasik Unit 5	210	17/05/2021	12.50		Continued.	Zero schedule.	
MSPGCL	Uran Unit 8	108	17/05/2021	20.15		Continued.	Gas shortage	
MSPGCL	Uran Unit B0	120	17/05/2021	20.15		Continued.	Gas shortage	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/May/2021

Position as on 6.30 Hrs of 21/May/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 6	108	17/05/2021	22.59		Continued.	Gas shortage.	
MSPGCL	Uran Unit A0	120	17/05/2021	22.59		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	17/05/2021	23.29		Continued.	Gas shortage	
TPC-G	Trombay 7A	120	17/05/2021	23.50		Continued.	Gas shortage	
MSPGCL	Khaparkheda Unit 4	210	19/05/2021	01.36	20/05/2021	14.52	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/May/2021

Statement-VII

Position as on 6.30 Hrs of 21/May/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar II	InterState	20/05/2021	00.03	20/05/2021	06.56	HT	Over Voltage
Dhule Sar'Sarovar I	InterState	21/05/2021	00.13	21/05/2021	06.21	HT	Over Voltage
Kolhapur Solapur (PG) II	InterState	21/05/2021	07.40	21/05/2021	16.56	EO	To replace B bus B ph isolator hanger by Hot line unit.
Babhleshwar - RIPL(Nashik)	IntraState	18/03/2021	15.48		Continued.	PO	Hot spot attending.
Koradi-RattanIndia	IntraState	19/05/2021	05.55	20/05/2021	18.35	PO	Routine Maintenance Work
Khadka-Aurangabad (Waluj)	IntraState	19/05/2021	18.10	20/05/2021	10.21	HT	Over Voltage
Padghe - Nagothane - II	IntraState	20/05/2021	08.10	20/05/2021	20.39	PO	Chemical washing of Insulator
Padghe - Nagothane - II	IntraState	21/05/2021	08.32	21/05/2021	20.30	PO	Chemical washing of insulator.
Akola - Bhusawal	IntraState	21/05/2021	08.53	21/05/2021	18.48	PO	Replacement of R & Y Ph conductor of 400KV Deep-Waluj ckt (LOC No.18-19)at the crossing of 400KV KDK-Akola Ckt.
Deepnagar - Aurangabad	IntraState	21/05/2021	09.06	21/05/2021	18.48	PO	Replacement of faulty Dead & end & Mid Span joint.
Deepnagar Waluj 1	IntraState	21/05/2021	18.48		Continued.	T	Distance Protection
400 KV ICT Outages/Trippings							
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	IntraState	10/08/2020	09.58		Continued.	PO	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.(FTC DT 16/08/2021 At 14.42)
400/220/33 Kv 315 MVA ICT II @Chandrapur GCR	IntraState	20/05/2021	09.10	20/05/2021	21.13	PO	Checking the healthiness of ICT R Phase winding temperature
400/220 Kv 500 MVA ICT II @Lamboti	IntraState	20/05/2021	15.50	20/05/2021	16.20	EO	To attend Hot Spot
400/220/33 Kv 500 Mva Ict 3 @Dhule	IntraState	21/05/2021	16.04	21/05/2021	17.52	PO	pre-monsoon main. work.
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule(Charge from Mudshingi end only)
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule(Close at Chikodi end only)
Borivali - Tarapur	InterState	17/05/2021	16.32	20/05/2021	20.58	T	Distance Protection(18/05/2021 Trial failed 18:24).
Nalasopara-Boisar	IntraState	20/05/2021	08.50	20/05/2021	14.20	EO	safety purpose(outage on Boisar-Palghar line)
Deepnagar Khadaka 1	IntraState	20/05/2021	09.10	20/05/2021	13.45	PO	Replacement of Faulty Insulator Strings
New Koyna - Pophali-II	IntraState	20/05/2021	09.15	20/05/2021	23.00	EO	Tree Cutting
Uran - Apta IV	IntraState	20/05/2021	09.42	20/05/2021	18.38	PO	B Phase Breaker Pole replacement
Ghatghar - Bapgaon	IntraState	20/05/2021	09.45	20/05/2021	15.12	PO	B Phase wave trap jumper replacement
Bombay Dyeing - Sahara	IntraState	20/05/2021	10.10	20/05/2021	17.46	PO	Replacement of Flashover Poilet Disc Insulator
Trombay Dharavi 6	IntraState	20/05/2021	10.24	20/05/2021	15.24	PO	LA Replacement
Ghodbunder - Versova	IntraState	20/05/2021	11.26	20/05/2021	12.30	PO	Replacement of Polymer Insulator
Wada - Bhaveghar	IntraState	20/05/2021	13.07	20/05/2021	14.20	T	R Phase PT Burst at Bhaveghar
Roma-Bhavegar	IntraState	20/05/2021	13.07	20/05/2021	17.36	T	R Phase PT Burst at Bhavegar
Lamboti(solapur)-Karkamb	IntraState	20/05/2021	16.20	20/05/2021	16.38	EO	To attend Hot Spot
Boisar II - Tarapur	IntraState	20/05/2021	17.11	20/05/2021	19.52	EO	Removal of heavily rusted and strand cut earth wire
Trombay Dharavi 5	IntraState	21/05/2021	10.02	21/05/2021	15.09	PO	LA IR & Replacement work.
Kalmeshwar-Pandhurna	IntraState	21/05/2021	10.08	21/05/2021	17.55	PO	Line Maintenance work
Kharghar-Borivali ckt I	IntraState	21/05/2021	10.30	21/05/2021	19.10	PO	Retrofitting work of Earth isolator and R&M work.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 20/May/2021

Statement-VII

Position as on 6.30 Hrs of 21/May/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Mahad - Pedambe	IntraState	21/05/2021	10.45	21/05/2021	19.45	PO	For making LILO arrangement on 220kv Pedhambe-Mahad line for 200kv kalambani TSS.
Dahanu Ghodbunder Line 1	IntraState	21/05/2021	11.02	21/05/2021	16.36	PO	Shifting of OPGW works to its permanent alignment location - LS-12A-13-14
Hingoli- Girawali	IntraState	21/05/2021	11.15	21/05/2021	14.58	EO	Hot spot at Loc no 260 B-ph
Chandrapur GCR - Wani	IntraState	21/05/2021	13.45	21/05/2021	18.26	EO	Replacement of R Phase LA due to higher LCM
Goregaon Versova Line 2	IntraState	21/05/2021	14.52	21/05/2021	16.47	PO	Premonsoon maintenance of bay equipments
Dahanu Ghodbunder Line 2	IntraState	21/05/2021	16.45	21/05/2021	19.20	PO	Shifting of OPGW works to its permanent alignment location-LS-12A-13-14
Dondaicha- Shahada	IntraState	21/05/2021	18.12	21/05/2021	22.08	PO	Jumper replacement work.
Apta - Tambati	IntraState	21/05/2021	23.15		Continued.	T	Tripped at Tambati end only
220 KV ICT Outages/Trippings							
220/132 KV 150MVA ICT I @ Boisar	IntraState	17/05/2021	11.19		Continued.	T	ICT Failed due to internal fault.
220/22kv 100MVA T/F-II @ Nalasopara	IntraState	19/05/2021	22.30	20/05/2021	00.05	T	Differential protection
220/100 Kv 100 MVA ICT I @Vasai-II	IntraState	20/05/2021	09.30	20/05/2021	13.00	PO	Pre-Monsoon maintenance work
220/100 Kv 200 Mva ICT III @Kalwa	IntraState	20/05/2021	09.44	20/05/2021	12.55	EO	DC Earth Leakage
220/33kv 125 MVA Transformer 1 @Saki R/S	IntraState	20/05/2021	09.49	20/05/2021	11.04	PO	Pre-Monsoon maintenance work
220/33kv 125 MVA Transformer 2 @Saki R/S	IntraState	20/05/2021	11.51	20/05/2021	12.45	PO	Pre-Monsoon maintenance work
220/132 Kv 200MVA ICT II @Dhule	IntraState	20/05/2021	16.04	20/05/2021	16.52	PO	Pre-Monsoon Maintenance work
220/33kv 125 MVA Transformer 3 @Saki R/S	IntraState	21/05/2021	09.28	21/05/2021	12.29	PO	Premonsoon maintenance of transformer.
220/100 Kv 100 MVA ICT II @Vasai-II	IntraState	21/05/2021	10.06	21/05/2021	12.44	PO	Pre-monsoon Maintenance work.
220/33 Kv 100 Mva Areva Ptr 1 @Jamde	IntraState	21/05/2021	10.40	21/05/2021	11.55	PO	Premansoon maintenance work
220/33 Kv 100 Mva Alstom Ptr 2 @Jamde	IntraState	21/05/2021	12.02	21/05/2021	13.12	PO	Premansoon maintenance work
220/33 Kv 100 Mva Cgl Ptr 3 @Jamde	IntraState	21/05/2021	13.15	21/05/2021	16.54	PO	Premansoon maintenance work
220/132KV 100MVA ICT-II@Shivajinagar	IntraState	21/05/2021	15.21	21/05/2021	17.10	PO	Premonsoon maintenance work.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage