

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Jun/2023 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	172.476	3196.654	1) Gujrat	-0.551	-39.342
2) Hydro	6.247	264.881	2) Madhya Pradesh	12.475	115.094
3) Gas	4.997	97.378	3) Chattisgarh	3.660	60.100
Total MSPGCL	183.720	3558.913	4) Maharashtra	218.237	4179.162
B) 1) APML	75.704	1352.940	5) Goa (Amona)	-1.450	-27.843
2) JSWEL	23.658	479.571	Total	232.371	4287.171
3) VIPL	0.000	0.000	a) Mumbai Schedule	44.605	860.000
4) RPL(AMT)	19.248	543.638	b) Mumbai Drawl	48.218	943.786
5) SWPGPL	10.707	210.340	c) MSEDCL Bilateral *	147.850	2378.867
6) Other IPP	7.238	109.262	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	44.605	859.813
C) 1) TPCL Thermal	11.924	254.375	Include PX	0.000	0.000
2) TPCL Hydro	4.864	108.524	Standby	0.000	0.187
3) TPCL Gas	1.893	36.016	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.282	185.881	1) MSEDCL	545.544	10458.819
D) STATE			2) Mumbai Discoms	77.181	1528.582
1) Thermal	331.237	6332.661	3) Other Discoms	10.645	213.387
(A1+C1+C4+(B1-B6))			TOTAL STATE	633.370	12200.788
2) Hydro	11.111	373.405			
3) Gas	6.890	133.394			
4) Wind	35.906	750.497			
6) SOLAR	15.855	323.660			
TOTAL STATE	400.999	7913.617			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	7157	7075	7067	7222
MSPGCL Hydro	279	163	276	227
MSPGCL Gas	203	200	209	212
MSPGCL Total Generation	7639	7438	7552	7661
Central Sector Receipt	10895	11335	8988	9572
WIND	728	1486	2583	1316
CPP / IPP Thermal	5445	5477	5610	5765
CPP / IPP Gas	0	0	0	0
SOLAR	1958	1399	0	0
Exchange with Mumbai	-2490	-2466	-2002	-1611
MSEDCL DEMAND MET	23700	24210	22242	22363
Load Shedding	0	0	0	0
MSEDCL DEMAND	23700	24210	22242	22363
TPCL GENERATION	687	861	869	623
AEML GENERATION	494	473	418	371
MUMBAI DEMAND	3671	3800	3289	2605
OTHER DISCOM DEMAND	475	459	489	340
STATE DEMAND MET	27846	28469	26020	25308
STATE DEMAND	27846	28469	26020	25308
Frequency (Hz)	49.99	50.04	49.97	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.21 Hz at 18.03 Hrs	49.8 Hz at 06.09 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 20/Jun/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.60	92.89	200	180
Unit 8	14.17	201.28	611	543
Unit 9	13.76	184.12	602	516
Unit 10	12.44	257.15	535	503
Total	44.97	735.44		
Bhusawal				
Unit 3	3.28	46.69	145	125
Unit 4	11.32	203.12	485	455
Unit 5	11.41	216.78	495	445
Total	26.02	466.58		
Parli				
Unit 6	5.26	93.74	244	150
Unit 7	5.20	93.26	241	155
Unit 8	0.00	71.84	0	0
Total	10.46	258.85		
Chandrapur				
Unit 3	3.24	59.71	162	105
Unit 4	3.48	61.01	150	128
Unit 5	0.00	0.00	0	0
Unit 6	9.35	159.65	414	345
Unit 7	9.84	182.01	425	380
Unit 8	11.80	219.61	506	450
Unit 9	11.88	224.51	506	477
Total	49.59	906.49		
Paras				
Unit 3	4.37	97.87	200	156
Unit 4	4.82	82.39	217	172
Total	9.19	180.27		
Khaparkheda				
Unit 1	2.25	56.44	120	75
Unit 2	2.73	57.47	121	105
Unit 3	3.96	69.67	182	128
Unit 4	3.88	78.46	174	129
Unit 5	11.33	218.09	480	460
Total	24.14	480.12		
Nasik				
Unit 3	0.00	10.09	0	0
Unit 4	4.20	80.27	179	169
Unit 5	3.91	78.54	169	153
Total	8.11	168.90		
Uran				
All Units	5.00	97.38	216	197
Total	5.00	97.38		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.04	2.01	23	0
Total	0.04	2.01		
Koyna				
Stage 1-2	1.10	66.56	75	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	81.22	0	0
Stage 3	0.37	34.08	80	0
Total	1.47	181.86		
Hydro				
KDPH	0.19	5.84	8	8
VTRNA	1.18	22.66	60	0
TILLARI	0.10	1.57	45	0
BHIRA T.R.	0.24	6.45	77	0
SMLHY_PTN	2.80	41.99	121	113
GHATGHAR	0.23	2.50	125	0
Total	4.74	81.01		
Wind				
Total	35.91	750.50	0	0
Total	35.91	750.50		
CPP				
APML(Mus)	75.70	1352.94	0	0
JSWEL(Mus)	23.66	479.57	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	19.25	543.64	0	0
SWPGPL-Mus	10.71	210.34	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.37	65.90	269	197
Other(Mus)	1.86	43.36	0	0
Total	136.56	2695.75		
SOLAR				
Total	15.86	323.66	0	0
Total	15.86	323.66		
Tata				
Trombay 5	7.86	166.77	430	269
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.01	19.95	56	35
Trombay 7B	0.88	16.06	48	32
TATA Hydro	4.86	108.52	396	31
Trombay 8	4.06	87.60	225	128
Total	18.68	398.92		
AEML				
DTPS U-1&2	10.28	185.88	501	306
Total	10.28	185.88		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	172.48	3196.65	MSPGCL Total	183.72	3558.91
			MSPGCL Thml+Gas	177.47	3294.03	Koyna 1,2 & 4 Total	1.10	147.78
			MSPGCL Hydro	6.25	264.88	State Total	401.00	7913.62

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Jun/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7202	273	213	7688	1338	6033	0	0	9392	9507	-1639	22508	0	0	22508	3163	419	26090	49.98
2	7188	221	214	7623	1428	6018	0	0	9509	9532	-1660	22562	0	0	22562	2923	379	25864	50.00
3	7214	222	214	7650	1457	5968	0	0	9338	9370	-1619	22457	0	0	22457	2733	369	25559	49.95
4	7222	227	212	7661	1316	5765	0	0	9444	9572	-1611	22363	0	0	22363	2605	340	25308	49.98
5	7251	222	214	7687	1240	5874	0	0	9526	9767	-1617	22600	0	0	22600	2533	351	25484	49.99
6	7276	230	216	7722	1089	5884	0	2	9773	10213	-1639	22893	0	0	22893	2545	378	25816	49.96
7	7270	302	216	7788	1030	5756	0	162	9679	10087	-1674	22734	0	3	22734	2569	415	25718	49.94
8	7294	390	214	7898	927	5448	0	565	9236	9771	-1876	22285	0	0	22285	2710	448	25443	50.00
9	7263	380	208	7851	1056	5459	0	1157	9022	9659	-2117	22596	0	0	22596	3021	469	26086	50.01
10	7193	380	210	7783	915	5427	0	1582	9523	9882	-2234	22868	0	40	22868	3354	487	26709	49.97
11	7156	242	207	7605	861	5504	0	1905	10216	10285	-2347	23324	0	82	23324	3596	489	27409	49.99
12	7157	279	203	7639	728	5445	0	1958	10618	10895	-2490	23700	0	89	23700	3671	475	27846	49.99
13	7178	201	201	7580	909	5457	0	2001	10689	10764	-2475	23753	0	66	23753	3654	483	27890	50.00
14	7252	181	199	7632	987	5470	0	1907	10493	10450	-2447	23523	0	11	23523	3610	476	27609	50.02
15	7170	163	199	7532	1352	5426	0	1747	11154	10947	-2497	24055	0	13	24055	3722	452	28229	50.04
16	7075	163	200	7438	1486	5477	0	1399	11264	11335	-2466	24210	0	2	24210	3800	459	28469	50.04
17	7143	204	197	7544	2018	5453	0	959	10549	10493	-2388	23594	0	5	23594	3741	485	27820	50.03
18	7147	242	202	7591	2286	5571	0	426	9779	9476	-2453	22422	0	0	22422	3552	475	26449	50.05
19	7060	286	203	7549	2640	5670	0	85	9058	8571	-2242	21779	0	0	21779	3373	494	25646	50.04
20	7067	276	209	7552	2583	5610	0	0	9201	8988	-2002	22242	0	0	22242	3289	489	26020	49.97
21	7198	226	209	7633	2340	5894	0	0	8121	8329	-1758	21970	0	0	21970	3236	468	25674	49.96
22	7168	233	212	7613	2222	5957	0	0	7980	8063	-1652	21731	0	0	21731	3205	472	25408	50.04
23	7172	329	211	7712	1894	5997	0	0	7897	8365	-1633	21890	683	0	22573	3253	445	26271	50.00
24	7160	375	214	7749	1804	5992	0	0	7778	8050	-1682	21485	1115	0	22600	3323	428	26351	50.04
MUs	172.48	6.25	5.00	183.72	35.91	136.55	0.00	15.86	229.24	232.37	-48.22	545.54	1.80	0.31	547.34	77.18	10.64	635.17	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1)DLS done due to over loading of 400KV Chakan-Talegaon PG lines.
- 2)DLS done due to 132KV BBLR-Rahuri line overload.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Jun/2023

Position as on 6.30 Hrs of 21/Jun/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	15/07/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/06/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyana STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Nasik Unit 3	210	08/06/2023	11:40		Continued.	Tolling Agreement with IEPL synchronised at 9:19 Hrs	
IPP	RPL(AMT) U-5	270	16/06/2023	06:45		Continued.	Ash Conveyer problem	21/06/2023

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 21/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
MAIN BAY (412) OF EKTUNI CKT - 2 @ TAPTITANDA	IntraState	19/06/2023	12:33	21/06/2023	17:19	PO	Circuit Breaker Overhauling by M/s CGL
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
KHADKA- DEEPNAGAR CKT 2	IntraState	25/05/2023	10:02			PO	Servicing &overhauling of 400kv areva make kdk ckt-2 main c.b. mechanism.
TBC 2 @ CHANDRAPUR	IntraState	12/06/2023	08:48			PO	Replacement of problematic old BHEL make 400kV quad break CB of TBC-2 bay with new siemens ltd make 400kV Quad CB.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	14/06/2023	12:55			HT	TO CONTROL LINE LOADING
PADGHE - NAGOTHANE CKT - 1	IntraState	15/06/2023	11:17	20/06/2023	20:30	PO	1. Stringing of 6 Nos of spans between location nos 310-313. 2. Disnmantling of 2 nos of Lattice towers
CHANDRAPUR 2 - WARORA CKT-1	IntraState	20/06/2023	08:50	20/06/2023	15:48	PO	For replacement of Faulty PID disc insulator if found in PID testing
DHULE- - BABLESHWAR CKT - 1	IntraState	20/06/2023	13:25	20/06/2023	21:52	PO	Routine Line maintenance and Insulator cleaning work
CHANDRAPUR-PARLI CKT-3	IntraState	21/06/2023	13:17			PO	(1) Distance relay testing work. (2) Bay maintenance work. (3) Hardware tightning and fitting work.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33KV 315MVA ICT - 3 @ LONIKAND	IntraState	19/06/2023	22:32	20/06/2023	01:39	PO	Pre-monsoon maintenance activity
400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR	IntraState	20/06/2023	03:15	20/06/2023	05:04	PO	Pre monsoon maintenance
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	IntraState	20/06/2023	05:08	20/06/2023	07:55	PO	Pre monsoon maintenance
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	IntraState	20/06/2023	08:02	20/06/2023	12:57	PO	Premonsoon activities and bay maintenance work
400/220/33KV SPARE ICT @ KORADI 2	IntraState	20/06/2023	12:13	20/06/2023	17:53	PO	1) Trials of 86 relay operation of Spare ICT to trip ICT-II Circuit Breaker, for RRS project. On dtd. 19.06.2023. 2) Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project. On dtd. 20.06.2023.
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	IntraState	21/06/2023	12:06	21/06/2023	16:02	PO	PRE MANSOON MAINTENANCE WORK
220 KV MAINBAY Outages/Trippings							
220 KV WANI - PANDHARKAWDA CKT I BAY (TEST CHARGED)	IntraState	02/06/2023	10:10			HT	For rectification of punch points of 220kv wani- pandharkawada line ph-i line.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 21/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14			PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
KALWA - SALESETTE CKT - 5	IntraState	19/06/2023	09:37			PO	OPGW stringing in span AP 12 - AP 13.
JEJURI (400 KV)-JEJURI- I	IntraState	20/06/2023	04:18	20/06/2023	04:59	T	Distance Protection
PALGHAR - NALASOPARA	IntraState	20/06/2023	05:00	20/06/2023	08:38	EO	Hot Spot attending work on220kv PalgharNallasopara Line at Loc No.204Bunching (B-Ph Nsp Side Temp- 127℃C),142 (R-Ph Nsp Side Temp-71℃C), 108 (R-Ph Nsp Side Temp- 75℃C), 116(R-Ph Nsp Side Temp- 79℃C),82 Bunching(B-Ph Nsp Side Temp- 79℃C).
PALGHAR - PANCHALI TSS	IntraState	20/06/2023	05:09	20/06/2023	08:01	EO	Outage is required for safety purpose during following work on 220KV Palghar-Nalasopara Line: Attending hot spot at loc. No.204Bunching (B-Ph Nsp Side Temp- 127℃C),142 (R-Ph Nsp Side Temp- 71℃C), 108 (R-Ph Nsp Side Temp- 75℃C), 116 (R-Ph Nsp Side Temp- 79℃C),82 Bunching (B-Ph Nsp Side Temp- 79℃C),),84 (R-Ph Palghar Side Temp- 89℃C).
POPHLI PEDHMBE LINE- 1	IntraState	20/06/2023	08:05	20/06/2023	08:05	EO	1."R" phase CT oil level at below minimum show on guage. 2. "Y" phase breaker to line sideisolator jumper stand found broken
BUTIBORI 3-PURTI	IntraState	20/06/2023	08:10	20/06/2023	11:42	EO	Diagnostic Testing work
220 KV PADEGAON -WALUJ CKT I	IntraState	20/06/2023	10:24	20/06/2023	17:33	PO	Diagnostic Testing work
MALHARPETH - KARAD	IntraState	20/06/2023	11:10	20/06/2023	13:23	PO	Fixing of repair sleeves between loc no.152-153
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	IntraState	20/06/2023	12:18	20/06/2023	15:56	EO	In view of tripping on date 17.6.2023, vertical patrolling carried out R Phase Flashover string observed same is to be replaced at location no. 97 by hot line unit
MIRAJ - MHAISHAL	IntraState	20/06/2023	15:38	20/06/2023	16:36	PO	Replacement of moisture release valve of HV CB (Y Ph Pole)
AAREY - AEML SAKI CKT - 2	IntraState	20/06/2023	20:13	21/06/2023	07:06	EO	Attending chattering sound from CB Cubicle of R-phase
PARANDA-BARSHI	IntraState	21/06/2023	09:45	21/06/2023	13:49	PO	Outage is required for Quarterly Maintenance
KHARGHAR - KHANDESHWAR CKT - 1	IntraState	21/06/2023	09:50			PO	Tightning of conductor for Uran-Kharghar line at crossing location outage for Safety Purpose
KHARGHAR - KHANDESHWAR CKT - 2	IntraState	21/06/2023	09:59			PO	Tightening of conductor for Uran-Kharghar line at crossing location outage for safety purposed

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 21/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS @HALKARNI	IntraState	21/06/2023	10:14			PO	220kv Busbar Relay, Diagnostic Testing of 220KV PT, Lines Distance relay testing and Q.M. work of bus.
TROMBAY - KALWA	IntraState	21/06/2023	12:19	21/06/2023	15:19	T	Tripped on Distance Protection.
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	IntraState	20/06/2023	10:13	20/06/2023	14:05	PO	Outage is required for Tan delta testing
220/33 KV 50MVA T/F - 2 @ MIRAJ	IntraState	20/06/2023	10:21	20/06/2023	13:55	PO	Replacement of moisture release valve of HV CB (Y Ph Pole)
220/132-110 KV 200MVA ICT - 3 @ OGLEWADI	IntraState	20/06/2023	11:07	20/06/2023	15:12	PO	CB Overhauling Work
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	20/06/2023	14:10	20/06/2023	19:07	PO	Outage is required for Oil leakage attending work
220/132 KV 150 MVA ICT @ BOISAR-II	IntraState	21/06/2023	12:04			PO	Transformer oil filtration due to poor DGA result & Diagnostic testing.
220/132 KV 200 MVA ICT 2 @ BABHLESHWAR	IntraState	21/06/2023	17:00			PO	Bay equipment maintenance work.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KARANJADE - WAGHIVALI CKT - 2	IntraState	21/06/2023	10:50	21/06/2023	12:40	PO	For Protection Testing

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage