

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Jun/2024 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	141.300	3015.393	1) Gujrat	4.628	7.422
2) Hydro	4.815	172.607	2) Madhya Pradesh	0.389	19.160
3) Gas	6.636	136.172	3) Chattisgarh	0.850	40.520
Total MSPGCL	152.751	3324.172	4) Maharashtra	164.199	3767.967
B) 1) APLM	53.319	1112.276	5) Goa (Amona)	-1.392	-37.545
2) JSWEL	17.744	474.378	Total	168.674	3797.524
3) VIPL	0.000	0.000	a) Mumbai Schedule	41.049	868.754
4) RPL(AMT)	30.724	605.219	b) Mumbai Drawl	44.037	919.162
5) SWPGPL	12.115	241.792	c) MSEDCL Bilateral *	96.345	1670.513
6) Other IPP	12.533	284.552	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	41.049	868.701
C) 1) TPCL Thermal	11.679	257.134	Include PX	0.000	0.000
2) TPCL Hydro	4.973	108.515	Standby	0.000	0.053
3) TPCL Gas	4.136	81.492	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.895	166.128	1) MSEDCL	456.273	9467.078
D) STATE			2) Mumbai Discoms	72.720	1532.430
1) Thermal	287.309	6156.872	3) Other Discoms	11.523	232.665
(A1+C1+C4+(B1-B6))			TOTAL STATE	540.516	11232.173
2) Hydro	9.788	281.122			
(A2+C2)					
3) Gas	10.772	217.664			
(A3+B7+C3)					
4) Wind	47.472	466.054			
6) SOLAR	16.501	312.938			
TOTAL STATE	371.842	7434.650			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4963	5446	6616	5892
MSPGCL Hydro	213	115	375	185
MSPGCL Gas	286	280	278	294
MSPGCL Total Generation	5462	5841	7269	6371
Central Sector Receipt	7653	7814	7397	6042
WIND	2101	1841	1870	1844
CPP / IPP Thermal	4824	4879	5877	5341
CPP / IPP Gas	0	0	0	0
SOLAR	1963	1412	0	0
Exchange with Mumbai	-2346	-2196	-1971	-1164
MSEDCL DEMAND MET	19145	19068	19926	18065
Load Shedding	0	0	0	0
MSEDCL DEMAND	19145	19068	19926	18065
TPCL GENERATION	833	913	991	812
AEML GENERATION	295	358	307	304
MUMBAI DEMAND	3474	3467	3269	2280
OTHER DISCOM DEMAND	512	523	516	369
STATE DEMAND MET	23131	23058	23711	20714
STATE DEMAND	23131	23058	23711	20714
Frequency (Hz)	49.96	49.95	49.93	50.05

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.28 Hz at 13.02 Hrs	49.8 Hz at 14.42 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 20/Jun/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.27	82.79	188	140
Unit 8	13.21	271.13	615	382
Unit 9	12.02	238.24	559	373
Unit 10	12.47	253.54	580	390
Total	41.98	845.70		
Bhusawal				
Unit 3	3.12	30.20	155	120
Unit 4	0.00	151.03	0	0
Unit 5	9.83	190.76	495	290
Total	12.94	371.99		
Parli				
Unit 6	0.00	34.93	0	0
Unit 7	3.64	36.73	176	144
Unit 8	0.00	38.18	0	0
Total	3.64	109.84		
Chandrapur				
Unit 3	3.12	62.14	150	105
Unit 4	3.34	71.76	159	121
Unit 5	7.81	141.23	425	270
Unit 6	4.80	115.36	220	185
Unit 7	8.20	179.32	470	287
Unit 8	8.63	177.30	400	270
Unit 9	9.73	175.36	489	279
Total	45.63	922.48		
Paras				
Unit 3	4.76	92.49	232	143
Unit 4	3.09	10.52	234	0
Total	7.85	103.00		
Khaparkheda				
Unit 1	2.56	67.17	140	85
Unit 2	3.52	78.27	189	116
Unit 3	3.61	63.73	166	132
Unit 4	3.56	80.36	181	109
Unit 5	9.91	217.12	445	300
Total	23.17	506.65		
Nasik				
Unit 3	0.00	64.85	0	0
Unit 4	3.06	23.63	133	118
Unit 5	3.03	67.25	133	121
Total	6.09	155.73		
Uran				
All Units	6.64	136.17	294	175
Total	6.64	136.17		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	1.42	0	0
Total	0.00	1.42		
Koyna				
Stage 1-2	1.23	54.48	95	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	37.42	0	0
Stage 3	0.64	23.22	160	0
Total	1.87	115.12		
Hydro				
KDPH	0.00	2.96	0	0
VTRNA	0.75	14.18	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.34	1.82	40	0
SMLHY_PTN	1.85	34.32	80	74
GHATGHAR	0.00	4.21	0	0
Total	2.94	57.49		
Wind				
Total	47.47	466.05	0	0
Total	47.47	466.05		
CPP				
APML(Mus)	53.32	1112.28	0	0
JSWEL(Mus)	17.74	474.38	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	30.72	605.22	0	0
SWPGPL-Mus	12.12	241.79	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.69	109.66	265	194
Other(Mus)	1.64	70.60	0	0
JPL	5.20	104.29	260	152
Total	126.44	2718.22		
SOLAR				
Total	16.50	312.94	0	0
Total	16.50	312.94		
Tata				
Trombay 5	7.80	170.59	377	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	51.06	108	108
Trombay 7B	1.54	30.44	65	64
TATA Hydro	4.97	108.52	344	127
Trombay 8	3.88	86.54	176	130
Total	20.79	447.14		
AEML				
DTPS U-1&2	7.90	166.13	429	284
Total	7.90	166.13		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	141.30	3015.39	MSPGCL Total	152.75	3324.17
			MSPGCL Thml+Gas	147.94	3151.56	Koyna 1,2 & 4 Total	1.23	91.90
			MSPGCL Hydro	4.82	172.61	State Total	371.84	7434.65

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Jun/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6294	182	291	6767	1725	5699	0	0	6984	6677	-1613	18812	0	0	18812	2842	443	22097	49.97
2	5984	204	294	6482	1798	5395	0	0	6914	6847	-1488	18622	0	0	18622	2569	412	21603	50.01
3	5970	189	293	6452	1904	5498	0	0	6361	6361	-1247	18588	0	0	18588	2382	380	21350	50.00
4	5892	185	294	6371	1844	5341	0	0	6297	6042	-1164	18065	0	0	18065	2280	369	20714	50.05
5	5948	184	294	6426	1942	5389	0	0	6374	6370	-1164	18561	0	0	18561	2272	402	21235	50.05
6	6236	137	294	6667	2110	5690	0	0	6675	6685	-1229	19490	0	0	19490	2322	433	22245	50.01
7	6438	123	291	6852	2094	6123	0	149	6695	6368	-1319	19796	0	0	19796	2419	471	22686	49.95
8	5941	170	292	6403	2095	5193	0	666	6863	7002	-1550	19303	0	0	19303	2603	506	22412	49.99
9	5533	158	288	5979	2458	4844	0	1370	7203	6844	-1910	19080	0	0	19080	2924	505	22509	50.08
10	4856	202	287	5345	2350	4669	0	1741	7673	7591	-2184	19006	0	0	19006	3253	506	22765	49.98
11	4963	213	286	5462	2101	4824	0	1963	7619	7653	-2346	19145	0	0	19145	3474	512	23131	49.96
12	5019	144	195	5358	1891	4673	0	1956	8064	7866	-2361	18880	0	3	18880	3544	503	22927	50.02
13	5021	116	175	5312	1912	4537	0	1930	8260	7904	-2347	18747	0	1	18747	3520	501	22768	50.06
14	4975	126	269	5370	1638	4652	0	1998	8134	7695	-2246	18611	0	1	18611	3421	496	22528	50.11
15	5319	120	278	5717	1866	4848	0	1863	8135	7525	-2242	19056	0	2	19056	3461	521	23038	49.95
16	5446	115	280	5841	1841	4879	0	1412	7843	7814	-2196	19068	0	0	19068	3467	523	23058	49.95
17	5939	167	278	6384	2085	4983	0	891	7368	7154	-2096	18880	0	0	18880	3403	521	22804	49.97
18	6283	256	279	6818	1947	5086	0	494	7256	6673	-2070	18412	0	0	18412	3348	536	22296	49.97
19	6319	302	279	6900	2085	5349	0	68	7298	7283	-1987	19170	0	0	19170	3281	528	22979	49.93
20	6616	375	278	7269	1870	5877	0	0	7420	7397	-1971	19926	0	0	19926	3269	516	23711	49.93
21	6643	377	278	7298	1939	5904	0	0	7282	6975	-1956	19635	0	0	19635	3234	525	23394	50.01
22	6676	370	280	7326	2043	5798	0	0	7134	6583	-1840	19413	0	0	19413	3158	497	23068	50.05
23	6542	221	281	7044	1999	5646	0	0	6999	6652	-1778	19100	0	0	19100	3147	463	22710	50.02
24	6447	179	282	6908	1935	5538	0	0	6933	6713	-1733	18907	0	0	18907	3127	454	22488	49.99
MUs	141.30	4.82	6.64	152.75	47.47	126.43	0.00	16.50	173.78	168.67	-44.04	456.27	0.00	0.01	456.27	72.72	11.52	540.52	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR Carried out due to avoid Overloading of 50MVA 132/33KV TF-2 due to failure of 50MVA TF-1 at 132KV Newasa S/Stn.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 20/Jun/2024

Position as on 6.30 Hrs of 21/Jun/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 2	70	15/06/2024	07:10		Continued.	Govrner renovation	10/07/2024
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	06/07/2024
Total Capacity MSPGCL		570						
TPC-G								
TPC-G	Bhira PSU	150	19/06/2024	06:05	20/06/2024	18:27	for GT oil filtration work.	20/06/2024
Total Capacity TPC-G		150						
Total Capacity PLANNED OUTAGE		720						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Paras Unit 4	250	05/06/2024	03:59	20/06/2024	05:45	Fire in GT	19/06/2024
MSPGCL	Uran Unit 7	108	20/06/2024	11:23	20/06/2024	11:53	Under Excitation	
Total Capacity MSPGCL		603						
IPP								
IPP	JSW (J) U1	300	17/06/2024	07:25		Continued.	Condenser tube leakage.	22/06/2024
Total Capacity IPP		300						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1223						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Parli Unit 6	250	08/06/2024	21:13		Continued.	Zero Schedule by MSEDCL.	
MSPGCL	Parli Unit 8	250	09/06/2024	20:50		Continued.	Zero Schedule given by MSEDCL.	
MSPGCL	Uran Unit 6	108	17/06/2024	21:30		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by MSEDCL	
Total Capacity MSPGCL		716						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Jun/2024

Position as on 6.30 Hrs of 21/Jun/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		716						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	19/06/2024	17:30		Continued.	Case IV Tolling	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 21/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (703) BUS REACTOR @ AKOLA 2	IntraState	20/06/2024	11:15	20/06/2024	16:39	PO	Maintenance of bay equipment At Akola SS
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
MAIN BUS - 1 @ TALANDGE	IntraState	17/06/2024	20:36	20/06/2024	20:35	PO	Insulator cleaning work. 400kV PG Isolator alignment and maintenance work.
NAGOTHANE - DABHOL CKT - 2	IntraState	18/06/2024	03:15			T	Tripped on distance protection
FUTURE CKT - 1 @ WARORA	IntraState	20/06/2024	10:47	20/06/2024	17:09	PO	Relay testing work & routine maintenance work.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41			HT	HT for Load management
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	13/06/2024	10:11			PO	For work in vicinity for erection of scaffolding for installation of LA�s on 220KV Bays at KVTL Vikhroli (These Bays used for feeding 220/110kV, 250MVA, ICT-1 & ICT-2 of TPC Vikhroli).
400/220KV SPARE ICT @ JEJURI	IntraState	20/06/2024	08:44			PO	For RRS Trials work
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	20/06/2024	09:38	20/06/2024	21:07	PO	For RRS Trials work
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	IntraState	20/06/2024	10:12	20/06/2024	17:33	PO	Replacement of R ,Y ,B phase stub bus Jumper (Jack Bus) of ICT-II Bay above A bus.
400/220/33 KV 500 MVA ICT - 1 @ NANDED	IntraState	20/06/2024	10:49	20/06/2024	18:00	PO	DCRM of 403 CB.
105 MVA SPARE ICT @ AKOLA	IntraState	21/06/2024	07:15			PO	Diagnostic testing and routine maintenance work
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV MAIN BUS - 1 @ NEW KOYNA	IntraState	18/06/2024	15:40	20/06/2024	17:22	PO	Replacement of R ,Y ,B phase stub bus (Jack Bus) Conductor of 220 KV Pedhambe Bay & ICT-II Bay above A bus . By Transferring flowing bay to B bus with the help of TBC . 1) 220 KV side 315 MVA ICT3 (Not In OMS) 2) 220 KV Lote 3) 220 KV side 25 MVA T/F 2 4) 220 KV side 315 MVA ICT2 (not In OMS) 5) 220 KV Pedhambe

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 21/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS COUPLER @ NEW KOYNA	IntraState	18/06/2024	15:40	20/06/2024	17:22	PO	Replacement of R ,Y ,B phase stub bus (Jack Bus) Conductor of 220 KV Pedhambe Bay & ICT-II bay above A bus .
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
NTT - KALWA	IntraState	05/06/2024	00:20			PO	For carrying out the cable end termination work at Gigaplex for work of GIS s/stn of M/s Gigaplex s/stn (PGD) and opportunity outage for cable cutting work for work of 220kV GIS S/tn M/s NTT Global DC NAV2 Pvt Ltd.
EKLAHARE (OCR) - PADGHE	IntraState	10/06/2024	08:42	20/06/2024	14:38	HT	H/T for load management
TOPWORTH - KHANDESHWAR	IntraState	15/06/2024	14:24			PO	Making LILO of 220kV Khandeshwar - Topwarth line & 220kV Khandeshwar Panvel TSS line and commissioning of 220/33kV Timber Market GIS, Panvel
PANVEL TSS - KHANDESHWAR	IntraState	15/06/2024	14:30			PO	Making LILO of 220kV Khandeahwar Topwarth line & 220kV Khandeshwar - Panvel TSS line and commissioing of 220/33kV Timber Market GIS, Panvel
KARAD - OGALEWADI CKT 1	IntraState	17/06/2024	09:24	20/06/2024	19:01	PO	For Distance Relay Retrofitting and Relay Panel rewiring work.
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
URAN - APTA 3	IntraState	19/06/2024	18:57	20/06/2024	01:06	T	Distance Protection
PEDAMBE-KALAMBANI(TSS)	IntraState	19/06/2024	19:45	20/06/2024	04:18	HT	hotspot observed at B phase main bus isolator to breaker
220 KV WARORA - CHANDRAPUR (400 KV) CKT	IntraState	20/06/2024	07:55	20/06/2024	13:20	PO	FOR REPLACEMENT OF BURST Y-PH CC
EKLAHARE (OCR) - PADGHE	IntraState	20/06/2024	10:02	20/06/2024	14:38	PO	For replacement of flashover string at loc no.150
MAGAR PATTA CITY- SERUM	IntraState	20/06/2024	10:19	20/06/2024	19:20	PO	Annual Testing & Maintenance Work.
220 KV KARJAT-BELWANDI-CKT-1	IntraState	20/06/2024	10:40	20/06/2024	14:03	PO	Replacement of R ph flashover insu. String at loc 109 (Found during monkey patrolling and as line was AR on dt. 04.06.2024)
DAHANU - GHODBUNDER CKT - 2	IntraState	20/06/2024	11:07	20/06/2024	16:16	PO	Premonsoon Maintenance of Circuit Breaker

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 21/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KANDALGAON - PIRANGUT	IntraState	20/06/2024	11:41	20/06/2024	18:15	PO	Double jumpering work for attending hot spots & SSN to DSN at location nos. 118-120.
HALF MAIN BUS SECTION - 2 @ MAGARPATTA	IntraState	20/06/2024	12:04	20/06/2024	19:20	PO	220kV Main Bus Sec-2 isolator maintenance & 220kV Serum Line Bay maintenance, 220/22kV PTR 02 Bay Maintenance
MAIN BUS- A @ BAPGAON	IntraState	21/06/2024	03:50	21/06/2024	06:07	T	LBB Protection
GHATGHAR - BAPGAON	IntraState	21/06/2024	03:50			T	LBB Protection
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	21/06/2024	08:45			PO	Cold line washing of insulators
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	IntraState	18/06/2024	00:47			PO	for LA replacement
220/132 KV 200 MVA ICT 2 @ KAULEWADA	IntraState	20/06/2024	07:25	20/06/2024	10:21	PO	FOR PRE-MONSOON & ROUTINE MAINTENANCE WORK AT 220KV KAULEWADA S/S.
220/33KV 50MVA PTR 1 @ JEJURI	IntraState	20/06/2024	09:59	20/06/2024	13:48	PO	Diagnostic testing and maintenance work
220/132 KV 100MVA PTR NO 6 @CHINCHWAD	IntraState	20/06/2024	10:26	20/06/2024	16:25	PO	Dignostic Testing & Control cable Testing work
220/33 KV 25 MVA PTR 2 @ BIDRI	IntraState	20/06/2024	10:44	20/06/2024	15:05	PO	Relay Testing work. Maintenance work.
220/132 KV 100 MVA ICT 2 @ RANJANGAON	IntraState	20/06/2024	11:30	20/06/2024	16:20	PO	For Half yearly & General Bay maintenance work.
220/132 KV 100 MVA ICT - 1 @ ALEPHATA	IntraState	20/06/2024	13:53	20/06/2024	16:31	PO	For Pre monsoon maintenance work , CRM & general bay maintenance & fixing of WRI & OTI meters on clamp
220/33 KV 50MVA PTR 2 @ JEJURI	IntraState	20/06/2024	14:03	20/06/2024	16:30	PO	Diagnostic testing work
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	20/06/2024	15:00			PO	Retrofitting of Backup protection relay under project work
220/132 KV 100 MVA ICT - 2 @ ALEPHATA	IntraState	20/06/2024	16:34	20/06/2024	21:32	PO	For Pre monsoon maintenance work , CRM & general bay maintenance & fixing of WRI & OTI meters on clamp
220/22 KV 50 MVA PTR 1	IntraState	21/06/2024	03:50	21/06/2024	04:00	T	LBB Protection
220/33 KV 50MVA T/F - 2 @ MIRAJ	IntraState	21/06/2024	07:02			PO	Replacement of 220/33kV 50MVA T/F-2 Apex Make by 220/33kV 50MVA ABB Amke T/F
132 KV LINE Outages/Trippings							
132KV RENAPUR- TWENTY ONE SUGAR AT LATUR	IntraState	26/05/2024	16:19			T	TOWER COLLAPSED AT LOC.11.
PAITHAN - HYDRO PAITHAN	IntraState	20/06/2024	11:05	20/06/2024	17:35	T	132KV R PHASE PT BURST AT 132KV SWITCHYARD PAITHAN HPS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage