

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Jul/2023 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	113.553	2648.832	1) Gujrat	1.802	31.398
2) Hydro	6.400	138.300	2) Madhya Pradesh	-2.659	101.098
3) Gas	0.032	1.185	3) Chattisgarh	1.230	45.840
Total MSPGCL	119.985	2788.317	4) Maharashtra	157.977	3255.342
B) 1) APLM	46.614	1168.708	5) Goa (Amona)	-1.100	-21.120
2) JSWEL	20.312	395.017	Total	157.250	3412.558
3) VIPL	0.000	0.000	a) Mumbai Schedule	31.337	708.648
4) RPL(AMT)	24.344	464.809	b) Mumbai Drawl	35.611	775.095
5) SWPGPL	9.620	179.229	c) MSEDCL Bilateral *	94.463	1833.182
6) Other IPP	6.452	128.811	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	31.337	707.797
C) 1) TPCL Thermal	11.016	157.105	Include PX	0.000	0.000
2) TPCL Hydro	4.624	94.830	Standby	0.000	0.851
3) TPCL Gas	2.636	68.272	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.638	178.041	1) MSEDCL	409.940	8642.947
D) STATE			2) Mumbai Discoms	62.525	1273.345
1) Thermal	240.549	5320.552	3) Other Discoms	9.879	196.329
(A1+C1+C4+(B1-B6))			TOTAL STATE	482.344	10112.621
2) Hydro	11.024	233.130			
(A2+C2)					
3) Gas	2.668	69.457			
(A3+B7+C3)					
4) Wind	62.713	876.902			
6) SOLAR	8.140	200.020			
TOTAL STATE	325.094	6700.061			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 2 Hrs
MSPGCL Thermal	4602	4968	5027	4634
MSPGCL Hydro	353	246	536	151
MSPGCL Gas	0	0	31	0
MSPGCL Total Generation	4955	5214	5594	4785
Central Sector Receipt	7945	6854	6500	5458
WIND	2599	2537	2741	2616
CPP / IPP Thermal	4873	4294	5260	3999
CPP / IPP Gas	0	0	0	0
SOLAR	845	242	0	0
Exchange with Mumbai	-1999	-1760	-1248	-1102
MSEDCL DEMAND MET	18788	16944	18405	15402
Load Shedding	0	0	0	0
MSEDCL DEMAND	18788	16944	18405	15402
TPCL GENERATION	673	714	1149	687
AEML GENERATION	356	425	434	288
MUMBAI DEMAND	3028	2899	2831	2077
OTHER DISCOM DEMAND	430	437	442	354
STATE DEMAND MET	22246	20280	21678	17833
STATE DEMAND	22246	20280	21678	17833
Frequency (Hz)	50.01	50.04	50.00	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 18:02 Hrs	49.82 Hz at 20:15 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation, Maximum, Minimum for 20/Jul/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.16	71.72	150	105
Unit 8	5.59	192.47	558	0
Unit 9	11.22	240.26	531	377
Unit 10	0.00	111.14	0	0
Total	19.98	615.58		
Bhusawal				
Unit 3	2.97	57.65	135	105
Unit 4	8.38	192.34	440	275
Unit 5	8.24	200.20	485	185
Total	19.59	450.18		
Parli				
Unit 6	4.10	37.06	223	148
Unit 7	4.10	29.90	230	140
Unit 8	1.48	15.39	149	0
Total	9.69	82.35		
Chandrapur				
Unit 3	1.62	54.74	105	35
Unit 4	0.00	51.71	0	0
Unit 5	0.00	0.00	0	0
Unit 6	6.04	150.99	305	0
Unit 7	6.70	154.56	300	264
Unit 8	7.98	195.28	374	294
Unit 9	7.20	205.74	396	202
Total	29.53	813.02		
Paras				
Unit 3	4.04	78.39	192	143
Unit 4	3.61	87.21	171	135
Total	7.66	165.61		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	2.74	52.51	128	95
Unit 3	4.04	77.11	182	134
Unit 4	4.25	72.11	198	129
Unit 5	10.26	181.00	475	285
Total	21.29	382.72		
Nasik				
Unit 3	3.71	60.09	177	123
Unit 4	0.00	64.84	0	0
Unit 5	2.11	14.44	163	0
Total	5.82	139.37		
Uran				
All Units	0.03	1.18	31	0
Total	0.03	1.18		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.13	1.45	26	0
Total	0.13	1.45		
Koyna				
Stage 1-2	0.88	39.80	45	35

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	6.91	0	0
Stage 3	1.83	20.42	160	0
Total	2.72	67.14		
Hydro				
KDPH	0.00	0.14	0	0
VTRNA	0.00	0.64	0	0
TILLARI	0.00	1.16	0	0
BHIRA T.R.	0.46	8.67	80	0
SMLHY_PTN	2.78	54.28	124	111
GHATGHAR	0.31	4.82	125	0
Total	3.55	69.71		
Wind				
Total	62.71	876.90	0	0
Total	62.71	876.90		
CPP				
APML(Mus)	46.61	1168.71	0	0
JSWEL(Mus)	20.31	395.02	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.34	464.81	0	0
SWPGPL-Mus	9.62	179.23	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.21	103.12	270	176
Other(Mus)	1.25	25.70	0	0
Total	107.34	2336.57		
SOLAR				
Total	8.14	200.02	0	0
Total	8.14	200.02		
Tata				
Trombay 5	7.37	81.13	455	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.53	41.53	108	39
Trombay 7B	1.11	26.74	65	36
TATA Hydro	4.62	94.83	365	105
Trombay 8	3.65	75.97	215	128
Total	18.28	320.21		
AEML				
DTPS U-1&2	8.64	178.04	489	288
Total	8.64	178.04		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	113.55	2648.83	MSPGCL Total	119.98	2788.32
			MSPGCL Thml+Gas	113.58	2650.02	Koyna 1,2 & 4 Total	0.88	46.72
			MSPGCL Hydro	6.40	138.30	State Total	325.09	6700.06

State Load Despatch Center, Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Jul/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	4647	161	0	4808	2719	4294	0	0	5143	5113	-1123	15433	0	0	15433	2199	378	18010	49.94
2	4634	151	0	4785	2616	3999	0	0	5663	5458	-1102	15402	0	0	15402	2077	354	17833	49.98
3	4699	150	0	4849	2642	3968	0	0	5520	5419	-1016	15513	0	0	15513	1993	349	17855	49.98
4	4655	150	0	4805	2717	3977	0	0	5424	5429	-1020	15574	0	0	15574	1941	334	17849	49.99
5	4662	160	0	4822	2657	4147	0	0	5857	6006	-1034	16248	0	0	16248	1942	350	18540	49.98
6	4783	292	0	5075	2475	4595	0	0	6523	6529	-1118	17171	0	0	17171	2020	385	19576	50.00
7	4809	308	0	5117	2553	5161	0	47	7239	6971	-1186	18255	0	0	18255	2134	408	20797	50.00
8	4792	390	0	5182	2487	5163	0	287	7503	7444	-1479	18672	0	0	18672	2361	412	21445	49.99
9	4670	387	0	5057	2500	5194	0	531	7739	7696	-1741	18803	0	0	18803	2725	434	21962	50.00
10	4602	353	0	4955	2599	4873	0	845	8176	7945	-1999	18788	0	0	18788	3028	430	22246	50.01
11	4472	312	0	4784	2754	4102	0	933	8706	8219	-2202	18144	0	0	18144	3178	446	21768	49.98
12	4070	307	0	4377	2805	3770	0	1037	8578	8198	-2205	17551	0	0	17551	3163	431	21145	49.99
13	4103	174	0	4277	2687	3528	0	1040	7968	7814	-2163	16752	0	0	16752	3087	431	20270	49.99
14	4300	153	0	4453	2717	3634	0	1117	7211	7140	-2024	16620	0	0	16620	2955	417	19992	50.01
15	4489	174	0	4663	2597	3804	0	945	7190	7141	-2002	16733	0	0	16733	2937	415	20085	49.96
16	4713	199	0	4912	2705	3929	0	707	7032	6833	-1915	16733	0	0	16733	2934	438	20105	50.05
17	4936	238	0	5174	2684	3911	0	350	7017	7045	-1893	16826	0	0	16826	2902	445	20173	50.01
18	4968	246	0	5214	2537	4294	0	242	6962	6854	-1760	16944	0	0	16944	2899	437	20280	50.04
19	5010	349	0	5359	2773	4819	0	59	7134	6847	-1487	17908	0	0	17908	2864	462	21234	50.08
20	5027	536	31	5594	2741	5260	0	0	6744	6500	-1248	18405	0	0	18405	2831	442	21678	50.00
21	5149	500	1	5650	2649	5326	0	0	6016	5746	-1089	17848	0	0	17848	2748	434	21030	49.96
22	5245	329	0	5574	2568	5129	0	0	5526	5390	-1010	17227	0	0	17227	2630	424	20281	50.02
23	5104	200	0	5304	2250	5263	0	0	4940	4835	-937	16297	0	0	16297	2542	418	19257	49.98
24	5014	181	0	5195	2281	5202	0	0	4846	4678	-858	16095	0	0	16095	2435	403	18933	50.03
MUs	113.55	6.40	0.03	119.99	62.71	107.34	0.00	8.14	160.66	157.25	-35.61	409.94	0.00	0.00	409.94	62.53	9.88	482.34	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Jul/2023

Position as on 6.30 Hrs of 21/Jul/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Khaparkheda Unit 1	210	30/06/2023	00:18		Continued.	Annual Overhaul	24/07/2023
IPP	JSW (J) U3	300	07/07/2023	09:06		Continued.	Annual Overhaul	08/08/2023
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	COH	
MSPGCL	Koradi Unit-10	660	11/07/2023	00:45		Continued.	Capital Overhaul.	16/08/2023
MSPGCL	Koyna Unit 8	80	11/07/2023	08:05		Continued.	COH	
IPP	Adani U-1	660	16/07/2023	00:00		Continued.	Annual Overhaul	07/08/2023
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhauled.	05/10/2023
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/07/2023
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Uran Unit 8	108	24/06/2023	10:05		Continued.	Compressor Surge Protection	25/07/2023
MSPGCL	Uran Unit B0	120	24/06/2023	19:01		Continued.	On RR end bearing high vibrations	25/07/2023
MSPGCL	Nasik Unit 5	210	04/07/2023	18:00	20/07/2023	06:04	Generator Swapping : nashik Unit-3 sync 16:35 Hrs and tolling agreement with IEPL	
MSPGCL	Koradi Unit 8	660	16/07/2023	10:25	20/07/2023	11:02	Boiler Tube Leakage	
MSPGCL	Chandrapur Unit 4	210	18/07/2023	23:49		Continued.	Air heater problem	21/07/2023
MSPGCL	Nasik Unit 4	210	19/07/2023	10:50		Continued.	ID Fan Problem	21/07/2023
MSPGCL	Uran Unit 6	108	19/07/2023	21:11		Continued.	No schedule	
MSPGCL	Uran Unit 7	108	19/07/2023	21:27	20/07/2023	19:25	No schedule	
MSPGCL	Parli Unit 8	250	20/07/2023	00:02	20/07/2023	12:41	Drum level high.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Jul/2023

Position as on 6.30 Hrs of 21/Jul/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Chandrapur Unit 6	500	20/07/2023	22:29	21/07/2023	03:22	Furnace Pressure High	
IPP	SWPGPL U-3	135	21/07/2023	01:54		Continued.	Non-availability of linkage coal stock and due to continuous rains.	
MSPGCL	Nasik Unit 5	210	21/07/2023	05:00	21/07/2023	07:24	Boiler Tube Leakage	24/07/2023

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 21/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765KV/21KV GT - 1 @ TIRORA	IntraState	16/07/2023	10:20			PO	Annual Maintenance, Testing and Painting of Transformer. Annual maintenance of main bay and tie bay equipments.
500 KV TBC Outages/Trippings							
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	20/07/2023	22:54	21/07/2023	02:56	EO	To Attend The Hotspots
400 KV TIEBAY Outages/Trippings							
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV TBC Outages/Trippings							
BUS COUPLER @ CHAKAN	IntraState	20/07/2023	10:00	20/07/2023	20:54	EO	For repairing and overhauling of 89B 400kV PG Isolator.
400 KV MAINBAY Outages/Trippings							
GTR - 5 @ CHANDRAPUR	IntraState	06/07/2023	08:38			PO	1. Maintenance and alignment work of Bus-1, Bus-2 Aus. Bus And HCB Isolator. 2. Maintenance of CB, CT and Synch CVT.
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	21/07/2023	11:15			PO	Diagnostic testing of Circuit Breaker & Routine nut bolt tightening
400 KV LR Outages/Trippings							
400KV CHANDRAPUR 1-CHANDRAUR 2 CKT 2 (CHPR 1 1END)	IntraState	21/07/2023	12:36			PO	1. Replacement of 86 Relay under MTAMC project. 2. Bay maintenance work.
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	13/07/2023	08:03	20/07/2023	10:45	HT	H/T Due to load management.
KHADKA-AURANGABAD (WALUJ)	IntraState	19/07/2023	23:23	20/07/2023	07:08	HT	H/T FOR O/V
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	20/07/2023	10:55	20/07/2023	19:18	PO	401L AMP Work and For BHEL Insulator Replacement work.
LONIKAND I - KOYNA STAGE-IV	IntraState	21/07/2023	08:30			PO	29B & 29C isolator mechanism box replacement work
THAPTI TANDA - AURANGABAD (WALUJ)	IntraState	21/07/2023	10:21			PO	1) Replacement of PID faulty disc insulators 2) Maintenance of PG isolators 3) Diagnostic Testing and Routine maintenance
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	14/07/2023	12:08			PO	Ongoing work of Rapid Restoration Scheme (RRS) For spare ICT
400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	IntraState	16/07/2023	10:00	20/07/2023	15:26	PO	ABB Circuit Breaker Pole & Mechanism overhauling;HV CB DCRM/timing

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 21/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 315 MVA ICT - 2 @ PADGHE	IntraState	17/07/2023	13:04			PO	1.Replacement of HV CB under LES Scheme. 2.ICT will be in service through TBC.
400/220/20 KV 500MVA ICT - 1 @ KALWA	IntraState	19/07/2023	21:59	20/07/2023	01:52	T	TRIPPED ON PRV
400/220 KV 3X200 MVA ICT - 2 @ KALWA	IntraState	20/07/2023	01:57	20/07/2023	05:03	HT	Sparking observed on Neutral CT of 400/220KV ,600MVA ICT-2
400/220/33 KV 600 MVA ICT - 4 @ PADGHE	IntraState	21/07/2023	06:29	21/07/2023	06:32	PO	Hand tripping required only LV CB for interchanging the bus position of 600MVA ICT- 4 & 500MVA ICT-5.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	21/07/2023	06:37	21/07/2023	06:40	PO	Hand tripping required only LV CB for interchanging the bus position of 600MVA ICT- 4 & 500MVA ICT-5.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
DAHANU - VERSOVA	IntraState	10/07/2023	10:24			PO	Shifting of Lines on Newly constructed Towers for NHRCL Project Total Towers (04 nos) - SS 220, 223, 224 & 225 1. Bunching of lines will be done on Tower no 82. 2. Post bunching existing configuration of line will be changed as 220 kV Dahanu - Boisar Line.
BOISAR - VERSOVA	IntraState	10/07/2023	10:27			PO	Shifting of Lines on Newly constructed Towers for NHRCL Project. Total Towers (04 nos) - SS 220, 223, 224 & 225 1. Bunching of lines will be done on Tower no 82. 2. Post bunching existing configuration of line will be changed as 220 kV Dahanu - Boisar Line.
BOMBAY DYEING - SAHARA	IntraState	20/07/2023	06:14	20/07/2023	17:18	T	TRIPPED ON DISTANCE PROTECTION
KARAD - VITA CKT- 1	IntraState	20/07/2023	08:24	20/07/2023	10:13	PO	1.Jump Replacement Work at Loc no.01 2.String Replacement work at Loc No.61
TALANDGE - SAWANTWADI	IntraState	20/07/2023	09:18	20/07/2023	15:20	PO	Sawantwadi end relay testing work.
BABLESHWAR- ALEPHATA CKT - 1	IntraState	20/07/2023	11:07	20/07/2023	18:45	PO	220 Kv Babhaleshwar Alephata Ckt for attending the damage conductor at various cut point locations found in monkey patrolling of the line. 83 Y ph Alephata side, 82 B ph Alephata side, 74 R Y B ph BBLR side, 98 R ph alephata side . 131 R Y B PH Alephata side . 172 Y ph Alephata SIDE ,
WALCHANDNAGAR-LONI DEOKAR	IntraState	20/07/2023	11:20	20/07/2023	14:40	PO	The work of replacement of flashover string Y ph at Loc. No.52.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 21/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	20/07/2023	12:33	20/07/2023	15:07	PO	For cable detection work near proposed Metro Pier P3/7 & PP3/7. Digging work of side Pier PP3/7 of metro is neaby 220 kV cable & it is necessary to detect underground cable.
HINJEWADI 2 - HINJEWADI 3 CKT - 2	IntraState	20/07/2023	12:36	20/07/2023	15:08	PO	For cable detection work near proposed Metro Pier P3/7 & PP3/7. Digging work of side Pier PP3/7 of metro is neaby 220 kV cable & it is necessary to detect underground cable.
BHOSARI- BHOSARI 2	IntraState	20/07/2023	12:56	20/07/2023	13:19	T	Tripped from Bhosari 1 only
PHALTAN MIDC - SWARAJ CO GEN	IntraState	21/07/2023	10:13			PO	Hot Spot attending work at R Ph CT & B Ph line isolator palm.
VANKUSWADE - KDPH	IntraState	21/07/2023	11:40	21/07/2023	12:10	PO	Fixing of repair sleeves between Loc No.47-48 B Ph
PADGHE - TEMGHAR - 2	IntraState	21/07/2023	13:28			T	Tripped on distance protection
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/100 KV 200 MVA ICT 2 @ APTA	IntraState	15/07/2023	12:45	20/07/2023	09:52	EO	Attending the SF6 Gas leakage . Present SF6 gas pressure is 5.7
220/132 KV 200 MVA ICT - 1 @ HARANGUL	IntraState	20/07/2023	11:26	20/07/2023	13:05	PO	Earth Resistance Testing Work by Agency
220/33 KV 50MVA PTR - 1 @ KALWAN	IntraState	20/07/2023	11:30	20/07/2023	15:30	PO	Diagnostic testing and routine maintenance work
220/132 KV 100 MVA ICT 1 @ SAWANGI	IntraState	20/07/2023	11:37	20/07/2023	13:14	EO	Oil Top Up In TF Conservator Tank
220/132 KV 200 MVA ICT - 2 @ HARANGUL	IntraState	20/07/2023	13:14	20/07/2023	14:30	PO	Earth Resistance Testing Work by Agency.
220/100 KV 100 MVA ICT 2 @ VASAI II	IntraState	20/07/2023	13:56	20/07/2023	17:37	T	Tripped on PRV
220/22 KV 50 MVA PTR 3 @ CHAKAN	IntraState	20/07/2023	15:15	20/07/2023	21:59	PO	For Erection of Cooling fans along with support structures on civil Foundations.
220/33 KV 50MVA PTR - 2 @ KALWAN	IntraState	20/07/2023	15:50	20/07/2023	19:20	PO	Diagnostic testing and routine maintenance work
220/22 KV 25 MVA PTR 1 @ NAGOTHANE	IntraState	21/07/2023	12:58			T	HV CB SF6 leakage
220 KV BUSBAR Outages/Trippings							
AUXILIARY BUS @ PHALTAN MIDC-220 KV	IntraState	16/07/2023	10:02			PO	For Gantry replacement from AH type to AF type
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
AMBERNATH - KALYAN CKT - 1	IntraState	21/07/2023	11:22	21/07/2023	11:55	PO	Bird nest removal at loc. no 19,20.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage