

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 21/Jun/2024 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	149.046	3164.439	1) Gujrat	-0.395	7.027
2) Hydro	5.461	178.068	2) Madhya Pradesh	-0.071	19.089
3) Gas	6.768	142.940	3) Chattisgarh	1.940	42.460
Total MSPGCL	161.275	3485.447	4) Maharashtra	164.877	3932.844
B) 1) APLM	54.511	1166.787	5) Goa (Amona)	-1.290	-38.835
2) JSWEL	17.192	491.570	Total	165.061	3962.585
3) VIPL	0.000	0.000	a) Mumbai Schedule	42.869	911.623
4) RPL(AMT)	28.082	633.301	b) Mumbai Drawl	45.951	965.113
5) SWPGPL	12.042	253.834	c) MSEDCL Bilateral *	83.411	1753.923
6) Other IPP	13.294	297.846	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.869	911.571
C) 1) TPCL Thermal	11.349	268.483	Include PX	0.000	0.000
2) TPCL Hydro	4.790	113.305	Standby	0.000	0.053
3) TPCL Gas	4.138	85.630	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.336	175.464	1) MSEDCL	454.476	9921.555
D) STATE			2) Mumbai Discoms	75.564	1607.994
1) Thermal	294.852	6451.724	3) Other Discoms	11.538	244.202
(A1+C1+C4+(B1-B6))			TOTAL STATE	541.578	11773.751
2) Hydro	10.251	291.373			
(A2+C2)					
3) Gas	10.906	228.570			
(A3+B7+C3)					
4) Wind	44.973	511.027			
6) SOLAR	15.535	328.473			
TOTAL STATE	376.517	7811.167			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5251	5791	6903	6309
MSPGCL Hydro	424	202	236	182
MSPGCL Gas	286	277	286	281
MSPGCL Total Generation	5961	6270	7425	6772
Central Sector Receipt	7731	7741	7005	5857
WIND	2052	2167	1804	1943
CPP / IPP Thermal	4866	4549	5943	5140
CPP / IPP Gas	0	0	0	0
SOLAR	1877	1383	0	0
Exchange with Mumbai	-2320	-2476	-1932	-1443
MSEDCL DEMAND MET	19655	19104	19744	17901
Load Shedding	0	0	0	0
MSEDCL DEMAND	19655	19104	19744	17901
TPCL GENERATION	856	886	944	646
AEML GENERATION	455	483	320	301
MUMBAI DEMAND	3631	3845	3196	2390
OTHER DISCOM DEMAND	512	530	501	368
STATE DEMAND MET	23798	23479	23441	20659
STATE DEMAND	23798	23479	23441	20659
Frequency (Hz)	49.97	50.06	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.26 Hz at 13.03 Hrs	49.8 Hz at 10.10 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 21/Jun/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.21	87.00	186	135
Unit 8	13.65	284.77	615	433
Unit 9	13.48	251.71	614	441
Unit 10	13.02	266.56	600	450
Total	44.35	890.05		
Bhusawal				
Unit 3	3.23	33.43	170	120
Unit 4	0.00	151.03	0	0
Unit 5	9.66	200.42	485	295
Total	12.90	384.89		
Parli				
Unit 6	0.00	34.93	0	0
Unit 7	3.81	40.54	234	144
Unit 8	0.00	38.18	0	0
Total	3.81	113.65		
Chandrapur				
Unit 3	3.17	65.31	144	123
Unit 4	3.36	75.12	159	110
Unit 5	7.82	149.06	425	270
Unit 6	6.49	121.85	410	175
Unit 7	8.32	187.64	465	285
Unit 8	8.25	185.56	400	0
Unit 9	10.24	185.60	495	285
Total	47.65	970.14		
Paras				
Unit 3	4.56	97.04	222	140
Unit 4	5.18	15.69	248	152
Total	9.73	112.74		
Khaparkheda				
Unit 1	3.34	70.51	160	110
Unit 2	3.97	82.24	193	117
Unit 3	3.81	67.54	174	130
Unit 4	3.62	83.98	189	0
Unit 5	9.53	226.66	445	290
Total	24.28	530.93		
Nasik				
Unit 3	0.00	64.85	0	0
Unit 4	3.20	26.83	183	125
Unit 5	3.12	70.38	160	122
Total	6.32	162.06		
Uran				
All Units	6.77	142.94	288	274
Total	6.77	142.94		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	1.42	0	0
Total	0.00	1.42		
Koyna				
Stage 1-2	1.73	56.21	300	35

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	37.42	0	0
Stage 3	0.65	23.87	80	0
Total	2.38	117.50		
Hydro				
KDPH	0.00	2.96	0	0
VTRNA	0.79	14.96	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.34	2.16	40	0
SMLHY_PTN	1.95	36.28	87	76
GHATGHAR	0.00	4.21	0	0
Total	3.08	60.57		
Wind				
Total	44.97	511.03	0	0
Total	44.97	511.03		
CPP				
APML(Mus)	54.51	1166.79	0	0
JSWEL(Mus)	17.19	491.57	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	28.08	633.30	0	0
SWPGPL-Mus	12.04	253.83	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.79	115.45	266	193
Other(Mus)	1.62	72.23	0	0
JPL	5.88	110.17	267	223
Total	125.12	2843.34		
SOLAR				
Total	15.54	328.47	0	0
Total	15.54	328.47		
Tata				
Trombay 5	7.52	178.12	448	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	53.65	108	108
Trombay 7B	1.55	31.98	65	64
TATA Hydro	4.79	113.30	377	68
Trombay 8	3.82	90.37	224	131
Total	20.28	467.42		
AEML				
DTPS U-1&2	9.34	175.46	483	290
Total	9.34	175.46		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	149.05	3164.44	MSPGCL Total	161.28	3485.45
			MSPGCL Thml+Gas	155.81	3307.38	Koyna 1,2 & 4 Total	1.73	93.62
			MSPGCL Hydro	5.46	178.07	State Total	376.52	7811.17

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 21/Jun/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6431	186	280	6897	2115	5544	0	0	6675	6084	-1672	18532	0	0	18532	2959	436	21927	50.00
2	6123	184	280	6587	1973	5279	0	0	6514	6334	-1628	18139	0	0	18139	2687	406	21232	50.02
3	6198	183	281	6662	1987	5181	0	0	6135	5993	-1488	17956	0	0	17956	2487	379	20822	50.00
4	6309	182	281	6772	1943	5140	0	0	6108	5857	-1443	17901	0	0	17901	2390	368	20659	50.01
5	6389	183	282	6854	1767	5290	0	0	6338	6016	-1358	18154	0	0	18154	2359	415	20928	50.01
6	6759	282	285	7326	1503	5525	0	0	6652	6726	-1402	19250	0	0	19250	2399	428	22077	49.96
7	6831	197	286	7314	1437	6264	0	100	6672	6577	-1383	19846	0	0	19846	2489	463	22798	49.95
8	6453	161	288	6902	1340	5753	0	460	6968	6883	-1580	19261	0	0	19261	2672	497	22430	49.92
9	6403	271	287	6961	1596	5352	0	968	7143	6889	-1914	19322	0	0	19322	3021	530	22873	49.96
10	5983	165	287	6435	1906	4981	0	1511	7532	7429	-2183	19559	0	0	19559	3365	520	23444	50.01
11	5251	424	286	5961	2052	4866	0	1877	7749	7731	-2320	19655	0	0	19655	3631	512	23798	49.97
12	5463	247	284	5994	2150	4567	0	1984	7959	7765	-2437	19506	0	4	19506	3768	517	23791	50.04
13	5351	210	282	5843	2101	4532	0	2074	7841	7225	-2419	18836	0	4	18836	3775	520	23131	50.05
14	4974	204	275	5453	2141	4341	0	2002	7898	7631	-2354	18705	0	4	18705	3691	509	22905	50.04
15	5242	221	274	5737	2097	4325	0	1788	7998	7827	-2473	18766	0	2	18766	3790	535	23091	49.97
16	5791	202	277	6270	2167	4549	0	1383	7768	7741	-2476	19104	0	2	19104	3845	530	23479	50.06
17	6354	218	278	6850	2192	4572	0	918	7556	7061	-2339	18725	0	2	18725	3759	529	23013	49.99
18	6276	265	277	6818	2082	4764	0	384	7464	7357	-2187	18704	0	2	18704	3483	514	22701	49.97
19	6890	313	279	7482	2005	5328	0	86	7196	6917	-2195	19100	0	0	19100	3353	523	22976	50.00
20	7012	298	283	7593	1840	5843	0	0	7122	6599	-1918	19446	0	0	19446	3250	511	23207	49.98
21	6903	236	286	7425	1804	5943	0	0	7095	7005	-1932	19744	0	0	19744	3196	501	23441	50.02
22	6690	222	281	7193	1663	5546	0	0	6978	6740	-1791	18868	0	0	18868	3091	483	22442	50.00
23	6585	224	284	7093	1529	5702	0	0	6650	6588	-1586	18865	0	0	18865	3038	461	22364	50.02
24	6385	183	285	6853	1583	5934	0	0	6486	6086	-1473	18531	0	0	18531	3066	452	22049	50.03
MUs	149.05	5.46	6.77	161.27	44.97	125.12	0.00	15.53	170.50	165.06	-45.95	454.48	0.00	0.02	454.48	75.56	11.54	541.58	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR Carried out due to avoid Overloading of 50MVA 132/33KV TF-2 due to failure of 50MVA TF-1 at 132KV Newasa S/Stn.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 21/Jun/2024

Position as on 6.30 Hrs of 22/Jun/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 2	70	15/06/2024	07:10		Continued.	Govrner renovation	10/07/2024
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	06/07/2024
MSPGCL	Koyna Unit 10	80	20/06/2024	18:00		Continued.	For laying of Optical fiber cable from powerhouse to switchyard on overhead 220 KV EHV line	26/06/2024
MSPGCL	Koyna Unit 9	80	20/06/2024	18:00		Continued.	For laying of Optical fiber cable from powerhouse to switchyard on overhead 220 KV EHV line	26/06/2024
Total Capacity MSPGCL		730						
Total Capacity PLANNED OUTAGE		730						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Khaparkhedda Unit 4	210	21/06/2024	10:19	21/06/2024	13:25	Flame Failure	
MSPGCL	Chandrapur Unit 8	500	21/06/2024	22:59		Continued.	Boiler Tube Leakage	
Total Capacity MSPGCL		955						
IPP								
IPP	JSW (J) U1	300	17/06/2024	07:25		Continued.	Condenser tube leakage.	22/06/2024
IPP	RPL(AMT) U-1	270	21/06/2024	10:42		Continued.	ID Fan on high vibration.	
Total Capacity IPP		570						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1845						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Parli Unit 6	250	08/06/2024	21:13		Continued.	Zero Schedule by MSEDCL.	
MSPGCL	Parli Unit 8	250	09/06/2024	20:50		Continued.	Zero Schedule given by MSEDCL.	
MSPGCL	Uran Unit 6	108	17/06/2024	21:30		Continued.	Zero Schedule given by MSEDCL	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Jun/2024

Position as on 6.30 Hrs of 22/Jun/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by MSEDCL	
Total Capacity MSPGCL		716						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		716						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	19/06/2024	17:30		Continued.	Case IV Tolling	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 22/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
400KV NANDED(KUMBHARGAON)-PARLY CKT 2	InterState	21/06/2024	11:04	21/06/2024	20:37	PO	repairing of conductor strand at loc. 5,42,84,107
KORADI 2-WARDHA (PG)	InterState	21/06/2024	13:13	21/06/2024	19:23	HT	Replacement of flashovered insulator string at location no. 98 (rph) on 400kv koradi ii-wardha (pgcil) line.
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
NAGOTHANE - DABHOL CKT - 2	IntraState	18/06/2024	03:15			T	Tripped on distance protection
DHULE- - BABLESHWAR CKT - 2	IntraState	21/06/2024	09:56	21/06/2024	17:30	PO	Routine Line maintenance work
JAIGAD - KARAD CKT - 1	IntraState	22/06/2024	03:52	22/06/2024	09:30	HT	H/T on overvoltage
KHADKA-AURANGABAD (WALUJ)	IntraState	22/06/2024	03:54	22/06/2024	09:12	HT	H/T on overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41	22/06/2024	00:07	HT	HT for Load management
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220kv SPARE ICT @ JEJURI	IntraState	20/06/2024	08:44			PO	For RRS Trials work
105 MVA SPARE ICT @ AKOLA	IntraState	21/06/2024	07:15	21/06/2024	12:42	PO	Diagnostic testing and routine maintenance work
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
AIS 220KV BUS COUPLER @ GHODBUNDER	IntraState	21/06/2024	10:07	21/06/2024	11:29	PO	Premonsoon Maintenance of Circuit Breaker
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
NTT - KALWA	IntraState	05/06/2024	00:20			PO	For carrying out the cable end termination work at Gigaplex for work of GIS s/stn of M/s Gigaplex s/stn (PGD) and opportunity outage for cable cutting work for work of 220kv GIS S/tn M/s NTT Global DC NAV2 Pvt Ltd.
TOPWORTH - KHANDESHWAR	IntraState	15/06/2024	14:24			PO	Making LILO of 220kV Khandeshwar - Topwarth line & 220kV Khandeshwar Panvel TSS line and commissioning of 220/33kV Timber Market GIS, Panvel

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 22/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PANVEL TSS - KHANDESHWAR	IntraState	15/06/2024	14:30			PO	Making LILO of 220kV Khandeashwar Topwarth line & 220kV Khandeshwar - Panvel TSS line and commissioing of 220/33kV Timber Market GIS, Panvel
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
GHATGHAR - BAPGAON	IntraState	21/06/2024	03:50	21/06/2024	13:48	T	LBB Protection
MAIN BUS- A @ BAPGAON	IntraState	21/06/2024	03:50	21/06/2024	06:07	T	LBB Protection
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	21/06/2024	08:45	21/06/2024	19:15	PO	Cold line washing of insulators
KHAPARKHEDA - BUTIBORI 3	IntraState	21/06/2024	10:14	21/06/2024	12:00	HT	CB top pad nut bolt replacement works to be carried out.
PURTI-BHUGAON	IntraState	21/06/2024	10:17	21/06/2024	13:21	HT	Diagnostic testing and routine maintenance work at 220kv s/s bhugaon.Diagnostic testing and routine maintenance work at 220kv s/s bhugaon.
220KV CHITEGAON -SAWANGI CKT	IntraState	21/06/2024	10:48	21/06/2024	16:23	HT	Nut bolt tightening work.
BIDRI - SAWANTWADI	IntraState	21/06/2024	11:01	21/06/2024	12:32	PO	For replacement of faulty string found in PID
DAHANU - VERSOVA	IntraState	21/06/2024	11:41	21/06/2024	12:24	PO	Premonsoon Maintenance of Circuit Breaker
KARAD - WATHAR	IntraState	21/06/2024	11:43	21/06/2024	19:42	PO	For backfilling & leveling of excess soil at tower Loc No.200A of 220kV New Karad-Koyna line
MAHALAXMI - AMONA	IntraState	21/06/2024	13:49	21/06/2024	17:52	PO	For testing, configuration & putting in services Bus Bar protection relay
PUSAD - HINGOLI	IntraState	21/06/2024	19:11			T	Bus bar protn opted of bus section ii heavy rainfall reported.
BUS SECTION-5 @ TROMBAY (TATA)	IntraState	21/06/2024	23:55	22/06/2024	06:50	PO	220KV GT-6.2 29A GOD and CVT dismantling
PADGHE - TEMGHAR - 1	IntraState	22/06/2024	00:31			T	Tripped on distance protection
KANDALGAON - ONGC PANVEL	IntraState	22/06/2024	01:42			T	tripped on distance protection
PIRANGUT - HINJAWADI 2	IntraState	22/06/2024	09:15			PO	Work of stringing of conductor from New Monopole Loc. No. 154-155
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	IntraState	18/06/2024	00:47			PO	for LA replacement
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	20/06/2024	15:00	21/06/2024	20:17	PO	Retrofitting of Backup protection relay under project work
220/22 KV 50 MVA PTR 1	IntraState	21/06/2024	03:50	21/06/2024	04:00	T	LBB Protection
220/33 KV 50MVA T/F - 2 @ MIRAJ	IntraState	21/06/2024	07:02			PO	Replacement of 220/33kV 50MVA T/F-2 Apex Make by 220/33kV 50MVA ABB Amke T/F
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
132 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 22/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
132KV RENAPUR- TWENTY ONE SUGAR AT LATUR	IntraState	26/05/2024	16:19			T	TOWER COLLAPSED AT LOC.11.
110 KV LINE Outages/Trippings							
BHIRA (T) - KHOPOLI 2	IntraState	22/06/2024	08:00	22/06/2024	09:24	PO	CVT ,CT Protection testing

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage