

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 21/Jul/2024 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	118.082	2858.994	1) Gujrat	1.074	17.348
2) Hydro	5.362	136.718	2) Madhya Pradesh	-5.520	-16.017
3) Gas	6.290	135.771	3) Chattisgarh	0.010	13.820
Total MSPGCL	129.734	3131.483	4) Maharashtra	144.467	3196.318
B) 1) APLM	45.215	1145.962	5) Goa (Amona)	-1.915	-39.950
2) JSWEL	18.824	405.432	Total	138.116	3171.519
3) VIPL	0.000	0.000	a) Mumbai Schedule	28.961	721.213
4) RPL(AMT)	23.538	489.314	b) Mumbai Drawl	32.615	799.264
5) SWPGPL	8.685	241.912	c) MSEDCL Bilateral *	95.981	1919.117
6) Other IPP	11.166	248.076	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	28.961	721.213
C) 1) TPCL Thermal	11.433	243.807	Include PX	0.000	0.000
2) TPCL Hydro	3.878	100.259	Standby	0.000	0.000
3) TPCL Gas	4.117	82.807	H) ENERGY CATERED (MUs)		
4) AEML Thermal	4.448	191.743	1) MSEDCL	402.139	9046.418
D) STATE			2) Mumbai Discoms	56.491	1417.878
1) Thermal	241.391	5825.240	3) Other Discoms	11.592	241.256
(A1+C1+C4+(B1-B6))			TOTAL STATE	470.222	10705.552
2) Hydro	9.240	236.977			
(A2+C2)					
3) Gas	10.407	218.578			
(A3+B7+C3)					
4) Wind	60.876	981.386			
6) SOLAR	10.192	271.854			
TOTAL STATE	332.106	7534.035			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5067	4499	5532	4880
MSPGCL Hydro	284	131	244	178
MSPGCL Gas	262	262	260	262
MSPGCL Total Generation	5613	4892	6036	5320
Central Sector Receipt	6826	6485	5843	4540
WIND	2347	2607	2742	2366
CPP / IPP Thermal	4990	3594	5022	4504
CPP / IPP Gas	0	0	0	0
SOLAR	815	1498	0	0
Exchange with Mumbai	-1607	-1748	-1369	-819
MSEDCL DEMAND MET	18482	16872	17774	15532
Load Shedding	0	0	0	0
MSEDCL DEMAND	18482	16872	17774	15532
TPCL GENERATION	707	721	955	984
AEML GENERATION	176	156	210	222
MUMBAI DEMAND	2490	2625	2534	2025
OTHER DISCOM DEMAND	502	456	500	379
STATE DEMAND MET	21474	19953	20808	17936
STATE DEMAND	21474	19953	20808	17936
Frequency (Hz)	50.00	49.93	49.98	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.14 Hz at 07:57 Hrs	49.82 Hz at 20:59 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 21/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.20	81.80	153	123
Unit 8	9.79	238.02	503	353
Unit 9	10.44	242.30	474	366
Unit 10	11.54	187.65	546	380
Total	34.97	749.76		
Bhusawal				
Unit 3	3.08	67.78	140	120
Unit 4	0.00	37.56	0	0
Unit 5	8.34	194.98	475	310
Total	11.42	300.33		
Parli				
Unit 6	3.66	80.67	200	140
Unit 7	3.63	80.02	191	140
Unit 8	3.72	79.26	223	143
Total	11.01	239.95		
Chandrapur				
Unit 3	2.89	58.94	140	100
Unit 4	0.04	62.66	36	0
Unit 5	7.02	159.83	335	270
Unit 6	6.69	136.52	325	250
Unit 7	5.46	137.69	248	215
Unit 8	0.00	163.28	0	0
Unit 9	8.22	141.16	429	278
Total	30.32	860.08		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.10	98.46	207	153
Total	4.10	98.46		
Khaparkheda				
Unit 1	2.78	65.28	135	90
Unit 2	2.85	77.13	150	85
Unit 3	2.92	61.55	146	80
Unit 4	3.10	63.23	149	108
Unit 5	9.76	214.47	475	290
Total	21.41	481.65		
Nasik				
Unit 3	0.00	40.64	0	0
Unit 4	3.40	53.99	172	126
Unit 5	1.45	34.13	144	0
Total	4.86	128.76		
Uran				
All Units	6.29	135.77	264	260
Total	6.29	135.77		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	0.52	24.58	95	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	22.98	0	0
Stage 3	1.11	21.64	160	0
Total	1.63	69.19		
Hydro				
KDPH	0.00	0.44	0	0
VTRNA	0.23	1.57	60	0
TILLARI	0.99	5.72	44	40
BHIRA T.R.	0.34	7.56	40	0
SMLHY_PTN	2.18	47.46	94	82
GHATGHAR	0.00	4.77	0	0
Total	3.74	67.52		
Wind				
Total	60.88	981.39	0	0
Total	60.88	981.39		
CPP				
APML(Mus)	45.22	1145.96	0	0
JSWEL(Mus)	18.82	405.43	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	23.54	489.31	0	0
SWPGPL-Mus	8.68	241.91	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.59	108.84	223	168
Other(Mus)	1.37	40.95	0	0
JPL	5.20	98.28	271	181
Total	107.43	2530.70		
SOLAR				
Total	10.19	271.85	0	0
Total	10.19	271.85		
Tata				
Trombay 5	7.50	158.30	402	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.58	51.47	108	105
Trombay 7B	1.54	31.33	65	63
TATA Hydro	3.88	100.26	314	59
Trombay 8	3.94	85.51	225	131
Total	19.43	426.87		
AEML				
DTPS U-1&2	4.45	191.74	223	144
Total	4.45	191.74		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	118.08	2858.99	MSPGCL Total	129.73	3131.48
			MSPGCL Thml+Gas	124.37	2994.76	Koyna 1,2 & 4 Total	0.52	47.56
			MSPGCL Hydro	5.36	136.72	State Total	332.11	7534.04

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 21/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	4998	228	264	5490	2575	4650	0	0	5148	4959	-1140	16079	0	0	16079	2360	455	18894	49.97
2	4910	172	264	5346	2545	4767	0	0	4917	4547	-991	15784	0	0	15784	2196	430	18410	50.02
3	4915	178	263	5356	2472	4550	0	0	4921	4575	-880	15681	0	0	15681	2094	392	18167	49.99
4	4880	178	262	5320	2366	4504	0	0	4847	4540	-819	15510	0	0	15510	2025	401	17936	49.97
5	4944	177	262	5383	2408	4484	0	0	5294	4948	-814	16005	0	0	16005	1998	404	18407	49.95
6	5192	171	263	5626	2323	5022	0	0	5988	5409	-1155	16773	0	0	16773	2046	452	19271	50.05
7	5387	171	261	5819	2093	5123	0	41	6281	6171	-1241	17524	0	0	17524	2078	482	20084	50.02
8	5152	195	261	5608	2009	5040	0	236	6629	6487	-1335	17549	0	0	17549	2159	496	20204	50.03
9	5146	237	261	5644	1908	4956	0	491	6760	6764	-1424	17835	0	0	17835	2317	504	20656	50.02
10	5067	284	262	5613	2347	4990	0	815	7093	6826	-1607	18459	0	0	18459	2490	525	21474	50.00
11	4602	277	262	5141	2447	4358	0	1122	7716	7121	-1720	17970	0	0	17970	2617	499	21086	49.97
12	4553	230	262	5045	2547	4032	0	1331	7516	6997	-1699	17759	0	0	17759	2665	494	20918	50.01
13	4499	131	262	4892	2607	3594	0	1498	7394	6485	-1748	16849	0	0	16849	2625	479	19953	49.93
14	4508	134	263	4905	2482	3542	0	1447	6795	6167	-1658	16409	0	0	16409	2529	476	19414	49.94
15	4490	277	262	5029	2602	3846	0	1202	6664	6194	-1563	16837	0	0	16837	2417	473	19727	49.99
16	4474	349	263	5086	2435	3939	0	965	6764	6113	-1510	16531	0	0	16531	2369	497	19397	49.99
17	4735	313	262	5310	2600	4093	0	665	6463	5652	-1488	16333	0	0	16333	2333	499	19165	49.98
18	4830	248	261	5339	2691	4080	0	319	6719	6141	-1498	16545	0	0	16545	2338	527	19410	50.04
19	4968	274	261	5503	2810	4285	0	60	6764	6114	-1489	16738	0	0	16738	2405	545	19688	50.03
20	5532	244	260	6036	2742	5022	0	0	6325	5843	-1369	17752	0	0	17752	2534	522	20808	49.98
21	5336	252	262	5850	2888	5056	0	0	6080	5409	-1439	17241	0	0	17241	2539	523	20303	49.94
22	5003	252	260	5515	3024	4698	0	0	5608	5107	-1382	16446	0	0	16446	2501	516	19463	49.97
23	4950	229	263	5442	3102	4471	0	0	5065	4869	-1280	16099	0	0	16099	2461	505	19065	49.95
24	5011	161	264	5436	2853	4326	0	0	5021	4678	-1366	15432	0	0	15432	2395	495	18322	49.97
MUs	118.08	5.36	6.29	129.73	60.88	107.43	0.00	10.19	148.77	138.12	-32.61	402.14	0.00	0.00	402.14	56.49	11.59	470.22	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 21/Jul/2024

Position as on 6.30 Hrs of 22/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	PLC upgradation work	27/07/2024
MSPGCL	Chandrapur Unit 8	500	19/07/2024	11:42		Continued.	Annual Overhaul	
MSPGCL	Koyna Unit 3	70	20/07/2024	08:10		Continued.	Governor Replacement Work	02/08/2024
Total Capacity MSPGCL		900						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
IPP	Adani U-2	660	15/07/2024	00:00		Continued.	Annual Overhaul	07/08/2024
Total Capacity IPP		930						
Total Capacity PLANNED OUTAGE		1830						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Bhusawal Unit 4	500	19/07/2024	10:15		Continued.	Boiler Tube Leakage	22/07/2024
MSPGCL	Chandrapur Unit 4	210	20/07/2024	05:00	21/07/2024	23:00	Air heater problem	22/07/2024
MSPGCL	Nasik Unit 5	210	22/07/2024	07:20		Continued.	SOP discharge line pressure gauge line broken.	
Total Capacity MSPGCL		1165						
AEML								
AEML	AEML Unit 2	250	19/07/2024	23:01		Continued.	Boiler Tube Leakage	22/07/2024
Total Capacity AEML		250						
IPP								
IPP	SWPGPL U-4	135	20/07/2024	23:53		Continued.	Boiler Tube Leakage	23/07/2024
IPP	RPL(AMT) U-3	270	21/07/2024	22:23	22/07/2024	02:19	Loss of 220V DC	
IPP	RPL(AMT) U-3	270	22/07/2024	02:38	22/07/2024	05:41	Electrical protection	
IPP	RPL(AMT) U-3	270	22/07/2024	06:43		Continued.	Shaft vibration high	
Total Capacity IPP		945						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy	30/11/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Jul/2024

Position as on 6.30 Hrs of 22/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							ingress of debris from sea. The outage extended for repair and re-fueling.	
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2680						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	13/07/2024	20:30		Continued.	No schedule	
MSPGCL	Uran Unit 6	108	16/07/2024	20:07		Continued.	Fuel gas pressure very low (Converted in to zero schedule 21:00 hrs dt.16.07.2024)	
Total Capacity MSPGCL		216						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		516						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 5	210	16/07/2024	14:40	21/07/2024	11:50	Economizer Tube Leakage (Tolling from 01:27 hrs dtd 17.07.24)	
MSPGCL	Nasik Unit 3	210	20/07/2024	21:18		Continued.	ID Fan Motor Problem. (Tolling from 11:50 hrs dtd 21.07.24)	
Total Capacity MSPGCL		420						
Total Capacity UNIT OUT ON TOLLING *		420						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted generatior with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 22/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
KARAD - SOLAPUR (PG)	InterState	15/07/2024	09:53			PO	Replacement of Complete Relay panel including replacement cables from Yard to Panel.
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	11/07/2024	11:57			HT	For load management
KHADKA-AURANGABAD (WALUJ)	IntraState	20/07/2024	01:31			HT	H/T For voltage management.
PARLI - KARJAT CKT - 1	IntraState	21/07/2024	15:19	21/07/2024	20:49	PO	hardware tightening and cold washing
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/06/2024	00:07	21/07/2024	22:17	HT	H/T LV side only.
400KV/21KV GT-2 @ TIRODA	IntraState	15/07/2024	09:02			PO	GT-2 Maintenance, testing and painting work. Main bay and Tie bay equipment maintenance work
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	IntraState	17/07/2024	17:02			PO	Transformer Oil Filtration Work of 400/7.6 KV 70 MVA Station Transformer 5A Bay at Generation End due to Ethylene Acetylene Gas generated as per DGA Report (Work will be carried out by 500 mW Generation Khaperkheda
400220kv 167MVA SPARE ICT @ DEEPNAGAR	IntraState	20/07/2024	10:36	21/07/2024	01:43	PO	For commissioning of RRS scheme cold trial on 400/220 kv, 1X167 spare ICT unit will be charged as B-Phase with 400/220 kv 501 MVA ICT-1
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	20/07/2024	10:46	21/07/2024	01:14	PO	For commissioning of RRS scheme cold trial on 400/220 kv, 1X167 spare ICT unit will be charged as B-Phase for 400/220 kv 501 MVA ICT-1
400/220 KV 3X200 MVA ICT - 2 @ KALWA	IntraState	20/07/2024	17:02			T	Tripped due to Bph. LV Bushing of ICT bursted.
400 KV BUSBAR Outages/Trippings							
400KV MAIN BUS - 1 @ KORADI - 2	IntraState	21/07/2024	12:09	21/07/2024	20:55	PO	Routine Nut Bolt tightening & maintenance work & diagnostic testing of Bus CVT
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
BUS COUPLER @ SAKI (TATA)	IntraState	21/07/2024	10:02	21/07/2024	12:41	PO	R/M AND TESTING
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kv Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kv Bale-PGCIL arrangement will be changed from 220 kv PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 22/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	17/06/2024	12:50			HT	For load management
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
SAHARA-URSE	IntraState	20/07/2024	23:10	21/07/2024	07:19	HT	H/T For load Management of 220kV Urse-Talegaon Ambi ckt-1 Outage.
URSE - TALEGAON (AMBI) CKT 1	IntraState	20/07/2024	23:22	21/07/2024	07:15	PO	Replacement of insulator string detected faulty in PID testing work at various locations.
SAKI (AEML) - SAKI (TATA) CKT - 2	IntraState	21/07/2024	10:05	21/07/2024	12:30	PO	ISLANDING RELAY TESTING WITH LINE IN SERVICE
URSE - TALEGAON (AMBI) CKT 1	IntraState	21/07/2024	10:24	21/07/2024	11:55	EO	Line isolator alignment work at 220kV Talegaon SS.
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	21/07/2024	14:33	21/07/2024	20:05	T	Tripped on distance protection
ABHIJEET-WARDHA-1	IntraState	21/07/2024	17:24	21/07/2024	19:18	T	A/R SUCCESSFUL AT WARDHA END R PH Z13.41KA, 42KM AND TRIPPED ABHIJEET R PH Z2 2.1KA 42.78KM.
132 KV AMBAZARI-KARANJA CKT - II	IntraState	21/07/2024	20:59			HT	YPH, B PH, E/F, Z1,.7KM, IY=14.44KA, IB=16.06KM.
SAHARA-URSE	IntraState	21/07/2024	23:17	22/07/2024	05:31	HT	H/T For load Management of 220kV Urse-Talegaon Ambi ckt-2 Outage.
URSE - TALEGAON (AMBI) CKT 2	IntraState	21/07/2024	23:42	22/07/2024	05:28	PO	Replacement of insulator string detected faulty in PID testing work at various locations.
BABLESHWAR- ALEPHATA CKT - 1	IntraState	22/07/2024	01:03			HT	Handtripped for load managment on 400 KV TalegaonPG - Chakan line.
ADLABS - PEDAMBE	IntraState	22/07/2024	08:40			PO	Y Phase Line side isolator to C.T. conductor strand broken
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
220/132 KV 100 MVA ICT 1	IntraState	12/07/2024	13:35			PO	Augmentation of 220/132kV 100MVA to 220/132kV 200MVA at Babheshwar.
220/100 KV 100 MVA ICT 1 @ KANDALGAON	IntraState	15/07/2024	05:28			T	Differential Protection
220/132 KV 200 MVA ICT 2 @ AHMEDNAGAR	IntraState	18/07/2024	11:48	21/07/2024	19:12	PO	1) OLTC overhauling and arresting oil leakage from the OLTC diverter rod by replacement of gaskets .
220/22-22 KV 50 MVA PTR 2 @ COLOURCHEM	IntraState	18/07/2024	14:05			T	Tripped on differential protection.
200 MVA 220/132 KV ICT - III @ CHALISGAON	IntraState	19/07/2024	09:16	21/07/2024	18:29	HT	Emergency outage To attend Oil Leakage
220/33KV 100MVA PTR 1 @ GHATNANDRE	IntraState	22/07/2024	07:08	22/07/2024	08:45	PO	For checking 33kV Bushing turret CT earth connection
220/33KV 100MVA PTR 3 @ GHATNANDRE	IntraState	22/07/2024	08:50	22/07/2024	09:30	PO	For checking 33kV Bushing turret CT earth connection
220/33-33KV 100MVA TF- 2 @ ICHALKARANJI - II	IntraState	22/07/2024	09:26			PO	1) Back Up & Diff Relay Replacement work

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage