

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 21/Sep/2022 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	106.266	2367.473	1) Gujrat	10.051	193.054
2) Hydro	7.926	254.814	2) Madhya Pradesh	5.855	65.532
3) Gas	2.183	57.184	3) Chattisgarh	4.680	75.110
Total MSPGCL	116.375	2679.471	4) Maharashtra	150.005	3171.819
B) 1) APLM	58.803	1331.374	5) Goa (Amona)	-1.424	-25.219
2) JSWEL	16.932	381.677	Total	169.167	3480.296
3) VIPL	0.000	0.000	a) Mumbai Schedule	30.908	687.325
4) RPL(AMT)	16.947	343.237	b) Mumbai Drawl	34.996	757.416
5) SWPGPL	5.085	92.897	c) MSEDCL Bilateral *	59.715	1156.399
6) Other IPP	5.475	118.895	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	30.898	687.125
C) 1) TPCL Thermal	9.701	239.472	Include PX	0.000	0.000
2) TPCL Hydro	5.683	113.409	Standby	0.010	0.200
3) TPCL Gas	0.000	13.433	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.209	190.417	1) MSEDCL	380.627	8116.659
D) STATE			2) Mumbai Discoms	57.589	1314.148
1) Thermal	226.418	5065.442	3) Other Discoms	8.950	189.194
(A1+C1+C4+(B1-B6))			TOTAL STATE	447.166	9620.001
2) Hydro	13.609	368.223			
(A2+C2)					
3) Gas	2.183	70.617			
(A3+B7+C3)					
4) Wind	26.281	454.366			
6) SOLAR	9.508	181.056			
TOTAL STATE	277.999	6139.704			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4612	4783	5352	3872
MSPGCL Hydro	292	261	834	189
MSPGCL Gas	92	89	89	93
MSPGCL Total Generation	4996	5133	6275	4154
Central Sector Receipt	8232	7383	6700	5785
WIND	721	1271	1363	1237
CPP / IPP Thermal	4469	4392	5443	4020
CPP / IPP Gas	0	0	0	0
SOLAR	958	141	0	0
Exchange with Mumbai	-1926	-1720	-1357	-940
MSEDCL DEMAND MET	17036	16190	18023	13971
Load Shedding	0	0	0	0
MSEDCL DEMAND	17036	16190	18023	13971
TPCL GENERATION	568	633	851	600
AEML GENERATION	291	313	445	281
MUMBAI DEMAND	2785	2666	2653	1821
OTHER DISCOM DEMAND	414	410	401	285
STATE DEMAND MET	20235	19266	21077	16077
STATE DEMAND	20235	19266	21077	16077
Frequency (Hz)	50.02	49.93	50.02	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 13.05 Hrs	49.72 Hz at 14.42 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation, Maximum, Minimum for 21/Sep/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	39.35	0	0
Unit 7	0.00	0.00	0	0
Unit 8	9.67	209.22	455	370
Unit 9	2.60	2.60	375	0
Unit 10	10.15	212.54	469	375
Total	22.42	463.71		
Bhusawal				
Unit 3	2.70	44.92	135	100
Unit 4	8.76	172.80	470	285
Unit 5	0.00	37.41	0	0
Total	11.47	255.14		
Parli				
Unit 6	4.18	89.73	220	145
Unit 7	4.11	72.16	223	145
Unit 8	3.73	77.52	171	145
Total	12.02	239.40		
Chandrapur				
Unit 3	3.12	60.16	165	120
Unit 4	2.95	62.61	152	100
Unit 5	6.14	109.38	295	223
Unit 6	6.62	113.66	335	225
Unit 7	6.64	115.56	301	261
Unit 8	0.00	49.00	0	0
Unit 9	8.39	197.67	436	274
Total	33.86	708.03		
Paras				
Unit 3	4.68	91.33	225	135
Unit 4	0.01	86.15	11	0
Total	4.69	177.48		
Khaparkheda				
Unit 1	2.67	55.18	120	90
Unit 2	0.00	38.82	0	0
Unit 3	3.18	70.12	153	121
Unit 4	3.07	61.40	146	119
Unit 5	7.54	170.09	400	270
Total	16.46	395.61		
Nasik				
Unit 3	0.00	32.57	0	0
Unit 4	2.92	36.56	137	109
Unit 5	2.43	58.97	142	0
Total	5.34	128.10		
Uran				
All Units	2.18	57.18	93	88
Total	2.18	57.18		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.27	11.93	27	0
Total	0.27	11.93		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.44	47.86	340	35
Stage 4	0.72	40.11	450	0
Stage 3	0.59	23.37	160	0
Total	2.75	111.34		
Hydro				
KDPH	0.43	4.39	18	18
VTRNA	0.70	15.99	61	0
TILLARI	0.47	10.11	58	0
BHIRA T.R.	0.36	8.66	80	0
SMLHY_PTN	2.76	87.59	121	108
GHATGHAR	0.17	4.81	100	0
Total	4.90	131.55		
Wind				
Total	26.28	454.37	0	0
Total	26.28	454.37		
CPP				
APML(Mus)	58.80	1331.37	0	0
JSWEL(Mus)	16.93	381.68	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	16.95	343.24	0	0
SWPGPL-Mus	5.08	92.90	0	0
Other(Mus)	5.48	118.90	0	0
Total	103.24	2268.08		
SOLAR				
Total	9.51	181.06	0	0
Total	9.51	181.06		
Tata				
Trombay 5	6.48	161.22	314	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	8.68	0	0
Trombay 7B	0.00	4.76	0	0
TATA Hydro	5.68	113.41	404	127
Trombay 8	3.22	78.25	136	133
Total	15.38	366.31		
AEML				
DTPS U-1&2	7.21	190.42	445	281
Total	7.21	190.42		

* Infirm Power		
Particulars	Daily (Mus)	Monthly

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Thermal	106.27	2367.47
MSPGCL Thml+Gas	108.45	2424.66
MSPGCL Hydro	7.93	254.81

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Total	116.38	2679.47
Koyna 1,2 & 4 Total	2.16	87.96
State Total	278.00	6139.70

State Load Despatch Center, Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 21/Sep/2022

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4106	207	93	4406	1161	4299	0	0	5926	5709	-1035	14210	0	14210	2048	330	16588	49.98
2	3973	201	93	4267	1189	4245	0	0	5686	5543	-932	14004	0	14004	1920	308	16232	50.01
3	3872	189	93	4154	1237	4020	0	0	5656	5785	-940	13971	0	13971	1821	285	16077	49.97
4	3916	195	93	4204	1286	4135	0	0	5610	5854	-954	14235	0	14235	1773	290	16298	49.98
5	4092	199	93	4384	1180	4266	0	0	5838	6036	-921	14638	0	14638	1774	307	16719	49.99
6	4509	329	93	4931	1187	4505	0	0	6573	6710	-939	16074	0	16074	1890	320	18284	49.99
7	4629	192	92	4913	1175	4959	0	32	7524	7465	-1106	17079	0	17079	2063	359	19501	49.96
8	4525	189	92	4806	1031	4600	0	261	8596	8556	-1337	17527	0	17527	2261	390	20178	49.99
9	4617	229	92	4938	857	4477	0	613	8378	8459	-1676	17251	0	17251	2547	417	20215	50.02
10	4612	292	92	4996	721	4469	0	958	8386	8232	-1926	17036	0	17036	2785	414	20235	50.02
11	4330	308	92	4730	740	4183	0	1204	8302	8153	-2086	16521	0	16521	2933	403	19857	50.03
12	4005	279	90	4374	717	3968	0	1284	8336	8293	-2071	16177	0	16177	2943	388	19508	50.00
13	4051	282	90	4423	717	3808	0	1312	7762	7777	-2034	15602	0	15602	2876	401	18879	50.08
14	4002	319	89	4410	764	3667	0	1253	7338	7452	-1897	15255	0	15255	2709	394	18358	50.03
15	4005	400	90	4495	936	3527	0	1133	7711	7548	-1845	15392	0	15392	2696	402	18490	49.87
16	4125	372	88	4585	1119	3762	0	831	7514	7499	-1768	15625	0	15625	2694	404	18722	49.99
17	4403	283	90	4776	1260	4296	0	484	7397	7178	-1753	15835	0	15835	2671	405	18912	50.00
18	4783	261	89	5133	1271	4392	0	141	7645	7383	-1720	16190	0	16190	2666	410	19266	49.93
19	5311	1130	90	6531	1271	5020	0	2	6762	6357	-1526	17250	0	17250	2683	405	20338	49.92
20	5352	834	89	6275	1363	5443	0	0	6722	6700	-1357	18023	0	18023	2653	401	21077	50.02
21	5097	441	90	5628	1433	4543	0	0	7045	6943	-1380	16769	0	16769	2524	398	19691	50.03
22	5018	369	90	5477	1311	4314	0	0	6747	6624	-1310	16023	0	16023	2361	393	18777	50.04
23	4603	259	90	4952	1217	4158	0	0	6649	6584	-1272	15264	0	15264	2217	375	17856	50.05
24	4330	166	90	4586	1138	4186	0	0	6303	6328	-1211	14676	0	14676	2081	351	17108	50.05
MUs	106.27	7.93	2.18	116.37	26.28	103.24	0.00	9.51	170.41	169.17	-35.00	380.63	0.00	380.63	57.59	8.95	447.17	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Sep/2022

Position as on 6.30 Hrs of 22/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
MSPGCL	Koyna Unit 4	70	05/08/2022	17:20		Continued.	Generator winding differential protection	29/09/2022
MSPGCL	Koradi Unit 9	660	07/08/2022	14:53	21/09/2022	14:48	Boiler Tube Leakage (Converted to Annual Overhaul from 11.08.2022 for 45 Days)	26/09/2022
MSPGCL	Chandrapur Unit 8	500	06/09/2022	00:52		Continued.	COH	05/10/2022
MSPGCL	Koradi Unit 6	210	14/09/2022	14:35		Continued.	Tripped on Furnace Pressure High(converted to Overhaul)	03/10/2022
MSPGCL	Paras Unit 4	250	21/09/2022	00:08		Continued.	Annual Overhaul	16/10/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	30/09/2022
MSPGCL	Uran Unit B0	120	27/08/2022	15:26		Continued.	Gas shortage	
IPP	SWPGPL U-3	135	28/08/2022	19:04		Continued.	Boiler SSC chain broken problem.	30/09/2022
MSPGCL	Uran Unit 8	108	01/09/2022	00:00		Continued.	Gas shortage	
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
IPP	RPL(AMT) U-1	270	08/09/2022	11:58		Continued.	Furnace Pressure High(under coal shortage wef 18:00hrs of 10.09.22)	28/09/2022
MSPGCL	Uran Unit 5	108	11/09/2022	21:03		Continued.	Gas shortage	
TPC-G	Trombay 7A	120	14/09/2022	05:36		Continued.	Gas shortage	
TPC-G	Trombay 7B	60	14/09/2022	05:50		Continued.	Gas shortage	
IPP	SWPGPL U-4	135	14/09/2022	21:39		Continued.	ID Fan Problem	25/09/2022
MSPGCL	Khaparkheda Unit 2	210	17/09/2022	13:00		Continued.	wet coal	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Sep/2022

Position as on 6.30 Hrs of 22/Sep/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Nasik Unit 3	210	17/09/2022	23:59		Continued.	wet coal	
IPP	RPL(AMT) U-2	270	18/09/2022	13:44		Continued.	Bottom Ash Evacuation problem.	29/09/2022
MSPGCL	Bhusawal Unit 5	500	19/09/2022	22:30		Continued.	Boiler Tube Leakage	24/09/2022
MSPGCL	Nasik Unit 5	210	20/09/2022	23:00	21/09/2022	03:13	Flame Failure	
MSPGCL	Khaparkheda Unit 1	210	22/09/2022	09:09	22/09/2022	16:14	Furnace Pressure High	22/09/2022

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 21/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 22/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV TIEBAY Outages/Trippings							
TIE BAY - 705 OF EKTUNI-AKOLA II ckt-1 @ EKTUNI	IntraState	22/09/2022	10:54	22/09/2022	19:31	PO	Diagnostic Testing of CB & Routine Maintenance
400 KV TIEBAY Outages/Trippings							
TIE BAY (406) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	13/09/2022	21:00		Continued.	T	Reason awaited
417 TIE BAY OF ICT 1	IntraState	21/09/2022	12:23	21/09/2022	14:51	PO	CB diagnostic and CT diagnostic Testing
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Trippings							
KORADI 2-WARDHA (PG)	InterState	21/09/2022	08:55		Continued.	PO	Diversion of 400 kV Koradi-Wardha Line through 6 nos of Newly constructed tower of POWERGRID. Configuration of 400 kV Koradi Bays at Wardha shall remain the same. MSETCL 400 kV IEPL-Warora Line shall be in non- A/R Mode for safety precautions
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	04/09/2022	18:38	22/09/2022	10:10	T	Y Phase Ground Fault
KARAD - LONIKAND I	IntraState	20/09/2022	14:34	21/09/2022	08:47	HT	To control line loading in Mumbai system
KHADKA-AURANGABAD (WALUJ)	IntraState	21/09/2022	00:31	21/09/2022	08:24	HT	For controlling Over Voltage
AKOLA - KHADKA (BHUSAWAL)	IntraState	21/09/2022	08:58	21/09/2022	08:58	PO	For attending SF6 gas leakage problem from R Pole by OEM
KHADKA-AURANGABAD (WALUJ)	IntraState	21/09/2022	21:52	22/09/2022	09:12	HT	For Voltage control
LONIKAND I - KOYNA STAGE-IV	IntraState	22/09/2022	09:45	22/09/2022	17:40	PO	PID Faulty disc insulator replacement work & Cold line washing work
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	22/09/2022	11:16	22/09/2022	18:59	PO	Cold Line Washing work to be carried out in view of frequent tripping of line.
KHADKA-AURANGABAD (WALUJ)	IntraState	22/09/2022	19:39		Continued.	HT	HT for Overvoltage Control
400 KV ICT Outages/Trippings							
400/220/33 KV 500 MVA ICT - 3 @ DHULE	IntraState	21/09/2022	09:56	21/09/2022	21:47	PO	Routine Maint & testing work
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	21/09/2022	10:53	21/09/2022	17:35	PO	Post Monsoon Maintenance Work
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	22/09/2022	10:30	22/09/2022	21:40	PO	Annual bay Maintenance and Testing Work
400/220/33 KV 315 MVA ICT - 2 @ KORADI	IntraState	22/09/2022	11:41	22/09/2022	19:16	PO	Testing and commissioning work of New 400kV Siemens make CB for ICT-2 HV
220 KV MAINBAY Outages/Trippings							
BUS SETION - 2 @ KANDALGAON	IntraState	20/09/2022	07:48	21/09/2022	14:42	PO	For Replacing Single Bus to Twin Bus of 220 KV Bus section No. 02 & 220 KV HyBrid Pass No. 01 Overhauling Work.
MAIN BUS @ KARKAMB	IntraState	21/09/2022	10:25	21/09/2022	17:25	PO	Outage is required for Testing of 220 kv Busbar protection relay, tan delta of 220 kv PT & Quarterly maintenance of 220 KV Bus
BUS COUPLER @ BABHALESHWAR	IntraState	22/09/2022	11:53	22/09/2022	19:23	PO	Testing of BUS BAR Protection
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 22/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR - VERSOVA	IntraState	15/09/2022	10:39	21/09/2022	15:41	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
DAHANU - VERSOVA	IntraState	15/09/2022	11:00	21/09/2022	16:23	PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
EKLAHARE (OCR) - PADGHE	IntraState	19/09/2022	08:40		Continued.	HT	H/T TO CONTROL LINE LOADING OF BBLR
DAHANU - VERSOVA	IntraState	21/09/2022	08:30	21/09/2022	16:23	EO	Deunching of lines at location no.SS 82
BOISAR - VERSOVA	IntraState	21/09/2022	08:30	21/09/2022	15:41	EO	Debunching of lines at location no.SS 82
BIDRI - SAWANTWADI	IntraState	21/09/2022	09:23	21/09/2022	17:23		For CB timing & CRM testing
PARANDA-BARSHI	IntraState	21/09/2022	09:26	21/09/2022	12:57	PO	Outage is required for Quarterly Maintenance
HAMIDWADA - MUMEWADI	IntraState	21/09/2022	10:15	21/09/2022	13:29	PO	For TAN DELTA Testing of CT,Relay Testing & Bay equip.Maintenance Work.
KALMESHWAR-PANDHURNA	IntraState	21/09/2022	10:29	21/09/2022	23:06	PO	Diagnostic testing work and routine maintenance work
BELEWADI - MUMEWADI LINE	IntraState	21/09/2022	14:32	21/09/2022	18:04	PO	For TAN DELTA Testing of CT,Relay Testing & Bay equip.Maintenance Work.
KHARGHAR - NERUL	IntraState	21/09/2022	15:05	21/09/2022	19:28	EO	For hot spot attending at Loc. No. 2B, 3B, 4B & 5B.
JEJURI - BARAMATI	IntraState	21/09/2022	15:48	21/09/2022	18:38	EO	B Phase String Insulator Flashover Found at location no-18 CP .
MAHALAXMI - BACKBAY	IntraState	22/09/2022	00:34	22/09/2022	02:00	PO	FOR RELAY TESTING
TROMBAY - CARNAC - 7	IntraState	22/09/2022	08:43	22/09/2022	12:45	PO	for 220 KV breaker pole removal of Trombay Carnac-7
BUS SECTIONIZER @ BIDRI	IntraState	22/09/2022	09:00	22/09/2022	12:08	PO	For CB timing, CRM & tan delta testing work
MUMEWADI -HALKARNI 1 LINE	IntraState	22/09/2022	09:45	22/09/2022	13:28	PO	For TAN DELTA Testing of CT,Relay testing & Bay equip.Maintenance Work.
KARAD - NERLE	IntraState	22/09/2022	10:11	22/09/2022	17:09	PO	For attending hot spot at R ph wave trap Bottom palm(Temp-120degree),R ph 29D Isolator palm towards Cb side temp-126 degree. Also as per instructions of Hon ED(Operation),Demo is arranged for various testing kits by M/s MKS ,Bangaluru on 22.09.2022 at EHV PC O&M Zone, Karad
TALEGAON (AMBI)-TALEGAON (PG) CKT 1	IntraState	22/09/2022	13:22	22/09/2022	18:17	PO	Half yearly maintenance
BHIRA - KARANJADE 8	IntraState	22/09/2022	13:25	22/09/2022	16:39	PO	CVT and relay testing work at Bhira generating station

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Sep/2022

Statement-VII

Position as on 6.30 Hrs of 22/Sep/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MUMEWADI -HALKARNI 2 LINE	IntraState	22/09/2022	14:20	22/09/2022	17:22	PO	For TAN DELTA Testing of CT,Relay testing & Bay equip.Maintenance Work.
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33KV 25MVA TF NO.2 @ SAYNE	IntraState	15/09/2022	15:40		Continued.	PO	Work of Replacement of 220/33kv 25 MVA TF2 by 220/33kv 50MVA BHEL TF
220/132 KV 200 MVA ICT 1 @ EKLHARE(GCR)	IntraState	21/09/2022	09:40	21/09/2022	16:51	PO	Relay testing work
220/132-110KV 200MVA ICT 2 @ MIRAJ	IntraState	21/09/2022	10:00	22/09/2022	15:10	PO	OLTC Overhauling work
220/33 KV 125MVA TF-3 @ BORIVALI (AEML)	IntraState	21/09/2022	10:23	22/09/2022	01:08	PO	33kV Cable connection at TR-3 end and Sw. No. 10 & Stability test.
220/132 KV 100 MVA ICT 1 @ SOUTH SOLAPUR	IntraState	21/09/2022	11:30	21/09/2022	12:57	PO	Outage is required for Diagnostic testing work
220/33KV 50MVA PTR 1 @ KURKUMBH	IntraState	22/09/2022	09:05	22/09/2022	12:47	PO	RELAY TESTING & DIAGNOSTIC TESTING WORK.
220/33 KV 25MVA PTR NO 2 @ BHIGWAN	IntraState	22/09/2022	10:00	22/09/2022	13:09	PO	MAINTENANCE WORK
220/33KV 50MVA PTR -2 @ KURKUMBH	IntraState	22/09/2022	13:11	22/09/2022	16:45	PO	RELAY TESTING & DIAGNOSTIC TESTING WORK
220/132KV 100MVA PTR 2 @ KHAREPATAN	IntraState	22/09/2022	16:35		Continued.	T	ICT 1 bursted due to which cable of ICT 2 was also burnt
220/132KV 100MVA PTR 1 @ KHAREPATAN	IntraState	22/09/2022	16:35			T	ICT bursted
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage