

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 22/Mar/2025 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	165.822	3764.952	1) Gujrat	0.129	40.484
2) Hydro	27.116	497.495	2) Madhya Pradesh	13.805	282.408
3) Gas	6.599	121.467	3) Chattisgarh	6.590	102.840
Total MSPGCL	199.537	4383.914	4) Maharashtra	243.920	4903.949
B) 1) APLM	54.039	1387.395	5) Goa (Amona)	-2.525	-59.350
2) JSWEL	19.986	511.062	Total	261.919	5270.331
3) VIPL	0.000	0.000	a) Mumbai Schedule	42.314	835.587
4) RPL(AMT)	31.210	679.655	b) Mumbai Drawl	45.751	911.051
5) SWPGPL	12.311	272.799	c) MSEDCL Bilateral *	154.466	2851.447
6) Other IPP	19.294	532.388	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.314	835.587
C) 1) TPCL Thermal	9.857	245.897	Include PX	0.000	0.000
2) TPCL Hydro	4.028	71.913	Standby	0.000	0.000
3) TPCL Gas	4.081	85.269	H) ENERGY CATERED (MUs)		
4) AEML Thermal	4.718	212.543	1) MSEDCL	573.609	12599.042
D) STATE			2) Mumbai Discoms	68.435	1526.660
1) Thermal	317.237	7606.691	3) Other Discoms	13.112	288.944
(A1+C1+C4+(B1-B6))			TOTAL STATE	655.156	14414.646
2) Hydro (A2+C2)	31.144	569.408			
3) Gas (A3+B7+C3)	10.680	206.736			
4) Wind	7.177	200.419			
6) SOLAR	26.999	561.074			
TOTAL STATE	393.237	9144.328			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5775	7215	7670	7113
MSPGCL Hydro	1477	1432	1774	222
MSPGCL Gas	267	265	277	288
MSPGCL Total Generation	7519	8912	9721	7623
Central Sector Receipt	11544	11214	10644	11294
WIND	191	162	171	586
CPP / IPP Thermal	4952	5268	6234	5953
CPP / IPP Gas	0	0	0	0
SOLAR	3264	1664	0	0
Exchange with Mumbai	-2308	-2344	-1775	-1516
MSEDCL DEMAND MET	24576	24272	24419	23508
Load Shedding	0	0	0	0
MSEDCL DEMAND	24576	24272	24419	23508
TPCL GENERATION	646	667	1101	643
AEML GENERATION	179	178	221	156
MUMBAI DEMAND	3133	3189	3097	2315
OTHER DISCOM DEMAND	586	604	576	432
STATE DEMAND MET	28295	28065	28092	26255
STATE DEMAND	28295	28065	28092	26255
Frequency (Hz)	49.98	50.04	49.85	50.04

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 18:03 Hrs	49.63 Hz at 19:15 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 22/Mar/2025

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.87	84.34	175	123
Unit 8	12.20	298.01	563	378
Unit 9	12.91	297.03	603	372
Unit 10	12.63	284.10	580	385
Total	41.60	963.48		
Bhusawal				
Unit 3	3.38	63.26	150	135
Unit 4	10.06	215.26	500	280
Unit 5	9.35	173.84	455	285
Unit 6	12.79	147.72	615	394
Total	35.58	600.09		
Parli				
Unit 6	4.89	102.77	250	141
Unit 7	4.52	97.05	234	133
Unit 8	4.38	92.98	217	145
Total	13.78	292.80		
Chandrapur				
Unit 3	4.07	92.19	198	125
Unit 4	3.38	58.14	154	126
Unit 5	0.00	159.18	0	0
Unit 6	8.61	175.67	450	232
Unit 7	8.89	198.89	435	286
Unit 8	8.72	229.06	442	275
Unit 9	0.00	0.00	0	0
Total	33.67	913.13		
Paras				
Unit 3	5.27	111.01	248	155
Unit 4	0.02	101.96	19	0
Total	5.29	212.97		
Khaparkheda				
Unit 1	3.68	82.70	180	115
Unit 2	3.77	85.09	182	118
Unit 3	4.05	80.59	190	130
Unit 4	3.81	82.13	182	127
Unit 5	10.92	235.00	480	390
Total	26.23	565.50		
Nasik				
Unit 3	3.15	67.94	154	111
Unit 4	3.32	79.90	176	116
Unit 5	3.19	69.14	160	118
Total	9.66	216.98		
Uran				
All Units	6.60	121.47	290	259
Total	6.60	121.47		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.47	5.44	24	0
Total	0.47	5.44		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.05	61.84	270	40
Stage 4	15.49	238.45	1005	0
Stage 3	3.73	64.45	302	0
Total	21.27	364.74		
Hydro				
KDPH	0.86	18.31	36	36
VTRNA	0.55	10.21	60	0
TILLARI	0.44	9.34	61	0
BHIRA T.R.	0.28	3.49	40	0
SMLHY_PTN	3.46	84.56	148	138
GHATGHAR	0.26	6.85	125	0
Total	5.84	132.76		
Wind				
Total	7.18	200.42	0	0
Total	7.18	200.42		
CPP				
APML(Mus)	54.04	1387.40	0	0
JSWEL(Mus)	19.99	511.06	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.21	679.66	0	0
SWPGPL-Mus	12.31	272.80	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.54	128.96	268	151
Other(Mus)	9.21	308.21	0	0
JPL	4.55	95.21	256	155
Total	136.84	3383.30		
SOLAR				
Total	27.00	561.07	0	0
Total	27.00	561.07		
Tata				
Trombay 5	6.58	163.72	367	261
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.56	53.40	111	104
Trombay 7B	1.52	31.86	65	62
TATA Hydro	4.03	71.91	360	83
Trombay 8	3.28	82.18	200	125
Total	17.97	403.08		
AEML				
DTPS U-1&2	4.72	212.54	248	152
Total	4.72	212.54		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	165.82	3764.95	MSPGCL Total	199.54	4383.91
			MSPGCL Thml+Gas	172.42	3886.42	Koyna 1,2 & 4 Total	17.54	300.28
			MSPGCL Hydro	27.12	497.50	State Total	393.24	9144.33

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 22/Mar/2025

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7385	814	285	8484	477	6180	0	0	10885	10982	-1920	23718	0	0	23718	2762	485	26965	49.96
2	7375	627	286	8288	453	6161	0	0	10996	10969	-1726	23674	0	0	23674	2582	471	26727	49.95
3	7281	281	287	7849	566	6087	0	0	11460	11086	-1613	23531	0	0	23531	2427	444	26402	50.01
4	7113	222	288	7623	586	5953	0	0	11469	11294	-1516	23508	0	0	23508	2315	432	26255	50.04
5	7074	223	286	7583	620	6184	0	0	11346	11391	-1426	23880	0	0	23880	2273	472	26625	50.02
6	7231	439	287	7957	611	6187	0	0	11264	11139	-1340	24077	0	13	24077	2335	477	26889	50.02
7	7370	1033	287	8690	545	6144	0	76	10792	10762	-1375	24319	0	19	24319	2388	523	27230	49.98
8	7479	1453	290	9222	380	6015	0	669	9913	9688	-1582	23854	0	12	23854	2441	538	26833	50.02
9	6530	1568	286	8384	313	5379	0	1771	10416	10082	-1779	23563	0	0	23563	2657	587	26807	50.03
10	5913	1340	279	7532	232	4897	0	2685	11010	10921	-2069	23611	0	0	23611	2916	587	27114	50.01
11	5775	1477	267	7519	191	4952	0	3264	11404	11544	-2308	24576	0	10	24576	3133	586	28295	49.98
12	6055	1355	261	7671	176	4960	0	3571	11288	11011	-2348	24437	0	16	24437	3227	604	28268	49.97
13	5527	1330	260	7117	189	4670	0	3544	11382	11175	-2388	23739	0	47	23739	3197	568	27504	49.96
14	5358	1312	260	6930	214	4617	0	3502	11172	11011	-2281	23431	0	39	23431	3111	562	27104	49.98
15	5689	1411	262	7362	217	4763	0	3107	11235	11259	-2317	23830	0	0	23830	3155	561	27546	49.94
16	6301	1511	259	8071	223	4759	0	2511	11461	11304	-2372	23905	0	0	23905	3212	591	27708	49.98
17	7215	1432	265	8912	162	5268	0	1664	11426	11214	-2344	24272	0	6	24272	3189	604	28065	50.04
18	7652	1501	265	9418	202	5950	0	603	10922	10723	-2159	24122	0	11	24122	3123	615	27860	50.08
19	7610	1373	265	9248	201	6212	0	32	10852	10525	-1944	23683	0	0	23683	3055	591	27329	50.03
20	7670	1774	277	9721	171	6234	0	0	10884	10644	-1775	24419	0	0	24419	3097	576	28092	49.85
21	7608	1431	271	9310	132	6215	0	0	10199	10324	-1750	23649	0	0	23649	3048	582	27279	49.95
22	7564	1178	274	9016	109	6246	0	0	10383	10663	-1828	23638	0	0	23638	2975	568	27181	50.01
23	7570	1084	274	8928	109	6327	0	0	10474	10888	-1781	23917	0	0	23917	2916	554	27387	50.02
24	7477	947	278	8702	98	6480	0	0	10983	11320	-1810	24257	0	0	24257	2901	533	27691	50.03
MUs	165.82	27.12	6.60	199.54	7.18	136.84	0.00	27.00	263.62	261.92	-45.75	573.61	0.00	0.17	573.61	68.44	13.11	655.16	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1)ELR Carried out due to overload of 132kV BBLR to Rahuri line & Overload of SNGR - BBLR line at 132kV Akola s/s. & 25MVA 132/33kV T/F-1 & T/F-2 are parallel & HV overload at 132kV Wadzire s/s.
- 2)Powercut due to transmission constraint in Pune Rural, Beed & Ahilyanagar circle.

Maximum Demand scenario for the date 22/Mar/2025		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
28295 MW	24576 MW	3227 MW
11 Hrs	11 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 22/Mar/2025

Position as on 6.30 Hrs of 23/Mar/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	31/03/2025
MSPGCL	Chandrapur Unit 9	500	11/01/2025	18:55		Continued.	Generator Protection operated	30/04/2025
MSPGCL	Uran Unit 7	108	04/03/2025	14:15		Continued.	Turbine bearing vibration high	05/04/2025
MSPGCL	Chandrapur Unit 5	500	20/03/2025	00:00	23/03/2025	07:00	Suspected BTL.	24/03/2025
MSPGCL	Paras Unit 4	250	22/03/2025	00:13		Continued.	HEAVY CLINKER ATTENDING THE BOTTOM ASH HOPPER WORK	25/03/2025
MSPGCL	Bhusawal Unit 3	210	23/03/2025	11:35	23/03/2025	15:10	Replacement of R Phase Faulty CT in GT3 Bay	
Total Capacity MSPGCL		1693						
AEML								
AEML	AEML Unit 1	250	21/03/2025	10:50		Continued.	Due to BTL at Z panel near Bottom Ash Hopper	
Total Capacity AEML		250						
IPP								
IPP	JSW (J) U1	300	12/03/2025	14:30		Continued.	Turbine Vibration	30/03/2025
IPP	Adani U-2	660	20/03/2025	00:28	22/03/2025	21:05	APH-B Secondary air bellow leakage.	24/03/2025
Total Capacity IPP		960						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2025
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	05/04/2025
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		3223						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	20/03/2025	07:50		Continued.	Zero schedule given by MSEDCL.	
Total Capacity MSPGCL		108						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		108						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 22/Mar/2025

Position as on 6.30 Hrs of 23/Mar/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 23/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY (420) STATION T/F 3 @ RPL (AMT)-NANDGAONPETH	InterState	18/03/2025	08:37			PO	Outage required for Tie Bay -420 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.
400 KV MAINBAY Outages/Trippings							
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	InterState	08/03/2025	10:44			T	WINDING TEMP TRIPPED, MTR OPTD.
400KV MAIN BAY (419) STATION TF 3 @ RPL (AMT)-NANDGAONPETH	InterState	18/03/2025	08:27			PO	Outage required for main Bay - 419 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.
MAIN BAY OF 400KV/220KV PUNE-GIS-ICT-2 AND PUNE-GIS - 400KV - BUS 1 @PUNE-GIS - 400KV at Pune -GIS -	InterState	21/03/2025	07:24	23/03/2025	05:55	PO	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability
MAIN BAY OF 400KV/220KV PUNE-GIS-ICT-2 AND PUNE-GIS - 220KV - BUS 1 @PUNE-GIS - 220KV at Pune -GIS -	InterState	21/03/2025	07:24	23/03/2025	05:55	PO	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	04/12/2024	12:04			EO	400kv Dhule SSNNL-2 line CB as hydraulic operated CB mechanism oil pressure is 310bar & not building up so it is requested to give permission for shifting of 400KV Dhule SSNNL-2 line load shifting to 400KV TBC urgently & attending same.
SOLAPUR PG - ALKUD	InterState	23/03/2025	16:39	23/03/2025	20:06	T	Distance Protection.
220KV KORADI II (400KV)-BUTIBORI 3 CKT I	IntraState	01/10/2024	13:10			HT	H/T From Butibori 3 end
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	21/03/2025	00:45			HT	IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/03/2025	00:53			HT	IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING
220 KV CHANDRAPUR GCR - CHANDRAPUR 2 CKT	IntraState	22/03/2025	10:03	22/03/2025	12:36	PO	DIAGNOSTIC TESTING AND MAINTENANCE WORK.
PARLI-SOLAPUR (LAMBOTI)	IntraState	22/03/2025	12:35	22/03/2025	13:16	T	Distance Protection
PARLI-SOLAPUR (LAMBOTI)	IntraState	22/03/2025	19:18	22/03/2025	22:19	EO	to attend flash over at loc.no.299(Y phase)
EKTUNI - TAPTITANDA CKT - 1	IntraState	23/03/2025	15:45	23/03/2025	19:36	T	Distance Protection.
400 KV ICT Outages/Trippings							
400KV/220KV PUNE-GIS-ICT-2	InterState	21/03/2025	07:54	23/03/2025	05:55	PO	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 23/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
105 MVA SPARE ICT @ CHAKAN	IntraState	26/02/2025	10:59			PO	Long Duration outage required for Rapid restoration scheme work of ICT at 400kV Chakan s/sn
STATION TRANSFORMER - 3 @ NANDGAON PETH	IntraState	18/03/2025	08:27			PO	Outage required for Station Transformer-3 OLTC Overhauling, Oil Filtration, testing, protection checking, relay testing & maintenance.
STATION TF-3 @ KORADI 2	IntraState	21/03/2025	19:52			T	LBB PROTECTION OPERATED
400 KV BUSBAR Outages/Trippings							
PUNE-GIS - 400KV - BUS 2	InterState	21/03/2025	10:15	23/03/2025	05:07	PO	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability
WARORA-PG - 400KV - BUS 2	InterState	22/03/2025	10:48	22/03/2025	15:45	PO	FOR 400KV BUS-2 AMP WORK
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
MAIN BUS -2 @ ALKUD	IntraState	21/03/2025	17:45	22/03/2025	00:55	PO	Maintenance of bus 2 side isolators and diagnostic tests of PT
MAIN BUS SECTION - 2 @ HINJEWADI - 2	IntraState	22/03/2025	11:00	22/03/2025	17:25	PO	installation of 1 no of isolator, 04 nos of BPI for new METRO bay.
INTERCONNECTOR @ KALWA	IntraState	22/03/2025	16:08	23/03/2025	18:28	PO	1) Installation of GIB & Bus duct (Installation, vacuuming, gas filling & testing) , 2) Establishing connection between GIB & common interconnector isolator. 3) Charging the Bus duct & GIB
BUS COUPLER @ SONKAR	IntraState	23/03/2025	22:40		Continued.	PO	Post Monsoon Maintenance & Diagnostic Testing of 220kV Bus Sectionaliser Bay at 220kV Sonkhar S/S
220 KV LINE Outages/Trippings							
PRINT HOUSE - NAVI MUMBAI (PG)	InterState	05/12/2024	23:09			EO	1) For bunching at TL no 678/1 with 220kV Kalwa-Panchanand line to provide 2nd source to Panchanand & Taloja s/stn. 2)For opening jumpers at TL no 678/1.
PANCHALI TSS - BOISAR (PG)	InterState	22/03/2025	09:14	22/03/2025	21:25	PO	For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conducto
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection.
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	IntraState	01/10/2024	13:11			HT	H/T From Koradi 2 end
KALWA - PANCHANAND	IntraState	17/10/2024	12:10			EO	For providing bunching at Loc. No. 691 by fixing T clamps & jumper connections to provide 2nd source to 220kV Taloja.
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
TROMBAY - DHARAVI 9	IntraState	19/01/2025	18:38			EO	Attending hotspot on BS-3

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 23/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SAKI (AEML) - SAKI (TATA) CKT - 1	IntraState	21/01/2025	15:26			HT	fire caught near Marve bridge
SAKI (AEML) - SAKI (TATA) CKT - 2	IntraState	21/01/2025	15:26			HT	Fire Caught near Marve Bridge
220KV TULJAPUR-BALE CKT	IntraState	03/03/2025	00:45			T	TULJAPUR: D/P,Z1,B PH,33KM, CB CLOSED AT BALE END.
PUSAD-GHATODI	IntraState	10/03/2025	19:47			HT	IN VIEW OF OUTAGE ON PUSAD-WARDHA PG-CKT.
220kV REL Life Science (GIS) - NASIK-1	IntraState	13/03/2025	09:38			HT	H/T for load management.
EKLAHARE (OCR) - PADGHE	IntraState	17/03/2025	11:58			HT	HT for load mgmt
HINJAWADI I- CHINCHWAD	IntraState	19/03/2025	15:51			HT	Load management
TALANDGE - ICHALKARANJI 2	IntraState	19/03/2025	19:03			EO	For attending hotspot at TL No 8, Yph (133C)
KHARGHAR - SONKHAR	IntraState	21/03/2025	12:55			PO	For 220kV stub bus stringing work for new ICT IV bay.
MAHAPE - STT GLOBAL GIS	IntraState	21/03/2025	15:00	22/03/2025	20:41	PO	CGL make Circuit Breaker Pole overhauling work by Agency.
220 KV GIRWALI - MURUD CKT	IntraState	21/03/2025	18:50	22/03/2025	00:39	EO	REPLACEMENT OF COUPLING CAPACITOR
ALEPHATA-PARGAON(KATHAPUR)	IntraState	22/03/2025	06:42	22/03/2025	21:48	HT	Load management.
BOISAR - VERSOVA	IntraState	22/03/2025	07:04	22/03/2025	20:32	PO	Relocation / Modification of lines infringing NHAI route-Temporary Shifting of lines on ERS at SS 158 & SS 163
PARAS-BALAPUR II	IntraState	22/03/2025	10:50	22/03/2025	18:24	PO	JUMPER CU CLAMP REPLACEMENT WORK WITH AL CLAMP ROUTINE MAINTENANCE WORK.
BUTIBORI 3- VIPL CKT I	IntraState	22/03/2025	11:05	22/03/2025	15:57	EO	ATTAINED CT OIL LEAKAGE AT VIPL.
CHINCHWAD 2-CHINCHWAD (INTERCONNECTOR)	IntraState	22/03/2025	12:02	22/03/2025	15:45	PO	Half Yearly Maintenance Work & diagnostic testing work.
KANDALGAON - PIRANGUT	IntraState	22/03/2025	12:44	22/03/2025	13:14	T	Distance Protection
KURKUMBH - SHIRSHUPHAL CKT	IntraState	22/03/2025	18:55	22/03/2025	20:08	PO	Cold line washing of insulator string.
SATANA - GANGAPUR	IntraState	22/03/2025	20:56	22/03/2025	22:24	PO	For relay testing work by Protection Unit & routine bay maintenance work.
CHAKAN-BHOSARI 1	IntraState	22/03/2025	21:27	22/03/2025	22:59	EO	For removing cloth stuck near Loc No. 3
PALGHAR - PANCHALI TSS	IntraState	22/03/2025	22:24	23/03/2025	13:17	EO	1) HTLS of 220kV PALGHAR - PANCHALI TSS line is approved & the work involves Railway Power & Traffic block which is not easily approved by Railways. 2) However, on 23.03.2025 Western Railway & DFCCIL has proposed Railway power Block from 02:00 Hrs to 03:30Hrs. Therefore in opportunity, it is proposed to avail emergency outage on 220kV Panchali-Palghar Line for carrying out its HTLS conversion work.
MALEGAON-SATANA	IntraState	23/03/2025	03:02	23/03/2025	17:38	HT	Load management.
RANJANGAON-FIAT 1	IntraState	23/03/2025	06:32	23/03/2025	21:40	PO	M/S Fiat India Automobile Pvt. Ltd . Has requested for outage on Dt. 23/03/2025 for their 220KV yard annual maintenance. opportunity work will be carried out at FIAT & Ranjangoan SS

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Mar/2025

Statement-VII

Position as on 6.30 Hrs of 23/Mar/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
RANJANGAON-FIAT 2	IntraState	23/03/2025	06:33	23/03/2025	20:05	PO	M/S Fiat India Automobile Pvt. Ltd . Has requested for outage on Dt. 23/03/2025 for their 220KV yard annual maintenance. opportunity work will be carried out at FIAT & Ranjangoan SS
ALEPHATA-PARGAON(KATHAPUR)	IntraState	23/03/2025	07:15	23/03/2025	20:37	HT	Load management.
DAHANU - VERSOVA	IntraState	23/03/2025	09:44			PO	Relocation / Modification of lines infringing NHAI route-Temporary Shifting of lines on ERS at SS 158 & SS 163
ONGC PANVEL - TSS PANVEL	IntraState	23/03/2025	15:05	23/03/2025	20:35	PO	"Diagnostic testing and Maintenance work. EHV Lines:- Routine maintenance work. Work carried out under:- R&M Code:- 0007"
KALWA - PAWANE GIS	IntraState	23/03/2025	17:48	23/03/2025	18:28	PO	Outage on 220 KV Pawana Line, for 220kv New Interconnector GIS (TATA) charging
220 KV ICT Outages/Trippings							
220/22KV 50MVA PTR 3 @ BHOSARI 2	IntraState	24/07/2024	23:02			T	Tripped due to caught fire.
220/132 KV 150 MVA PTR NO 7 @ CHINCHWAD	IntraState	11/11/2024	03:05			T	Bucholz Protection
220/132 KV 80 MVA ICT 1 @ HINGANGHAT	IntraState	19/02/2025	12:45			HT	H/T Due to end of expected life of paper insulation of ICT
220/132 KV 150 MVA ICT-2 @BHENDA	IntraState	22/03/2025	10:14	22/03/2025	19:17	PO	To attain oil leakage from Top side of main tank plate of ICT-II with the help of Agency .
220/33KV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	IntraState	23/03/2025	17:40			PO	Outage proposal on 220/33KV 100MVA Voltamp T/F for new HV and LV bay commissioning work, dismantling of existing IPS tube bus and its support structure, dismantling of cable structure work, all jumpering work on dt. 23.03.2025 to 25.03.2025 at 220 kV Five Star MIDC S/Stn, kagal,
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	12/02/2025	19:12			HT	System Constraints H/T at Pench End.
CHAKAN- CHINCHWAD- BAJAJ AUTO CHAKAN TAP	IntraState	16/10/2024	07:02			HT	For Load Management
132 KV PATHRI-MAJALGAON CKT	IntraState	06/01/2025	13:05			HT	After completion of outage on 132kv patri parbhani ckt
132 KV BADNAPUR - HYOSUNG (STERLIGHT) CKT	IntraState	14/02/2025	17:01			T	B - R PH, Z2, 2.56 KA, 26 KM. H - R PH, 3 KA, 700 MTR.
132 KV UJANI - BASSK	IntraState	18/03/2025	13:10			T	Distance protection.
132 KV ICT Outages/Trippings							
132/33 KV 50 MVA PTR 2 @ DONDAICHA	IntraState	15/11/2024	11:40			T	Tripped on Buchholz alarm
110 KV LINE Outages/Trippings							
PAREL MAHALAXMI 1	IntraState	22/03/2025	08:29			PO	PROJECT WORK-REPLACEMENT OF CABLE

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage