

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 22/Apr/2023 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	168.208	3629.102	1) Gujrat	-1.890	-74.800
2) Hydro	13.093	457.522	2) Madhya Pradesh	9.574	197.658
3) Gas	3.344	64.242	3) Chattisgarh	5.400	98.440
Total MSPGCL	184.645	4150.866	4) Maharashtra	188.974	3983.694
B) 1) APLM	58.896	1592.173	5) Goa (Amona)	-1.359	-33.120
2) JSWEL	25.924	555.558	Total	200.699	4171.872
3) VIPL	0.000	0.000	a) Mumbai Schedule	36.615	761.666
4) RPL(AMT)	31.168	654.473	b) Mumbai Drawl	40.905	841.428
5) SWPGPL	11.547	254.390	c) MSEDCL Bilateral *	110.348	2145.868
6) Other IPP	19.107	462.759	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	36.615	761.666
C) 1) TPCL Thermal	10.933	266.092	Include PX	0.000	0.000
2) TPCL Hydro	3.218	122.280	Standby	0.000	0.000
3) TPCL Gas	3.929	69.330	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.053	204.179	1) MSEDCL	514.726	11380.520
D) STATE			2) Mumbai Discoms	66.038	1503.307
1) Thermal	332.836	7618.726	3) Other Discoms	10.022	224.955
(A1+C1+C4+(B1-B6))			TOTAL STATE	590.786	13108.782
2) Hydro (A2+C2)	16.311	579.802			
3) Gas (A3+B7+C3)	7.273	133.572			
4) Wind	17.425	272.712			
6) SOLAR	16.242	332.100			
TOTAL STATE	390.087	8936.912			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	7134	6970	7177	6833
MSPGCL Hydro	547	398	506	400
MSPGCL Gas	136	135	139	140
MSPGCL Total Generation	7817	7503	7822	7373
Central Sector Receipt	9753	9766	7305	7656
WIND	295	373	1221	964
CPP / IPP Thermal	5309	5194	5808	6623
CPP / IPP Gas	0	0	0	0
SOLAR	2171	2089	0	0
Exchange with Mumbai	-2018	-1996	-1593	-1559
MSEDCL DEMAND MET	22881	22488	20112	20638
Load Shedding	0	0	0	0
MSEDCL DEMAND	22881	22488	20112	20638
TPCL GENERATION	783	785	811	728
AEML GENERATION	246	240	429	436
MUMBAI DEMAND	3047	3021	2833	2723
OTHER DISCOM DEMAND	446	441	451	419
STATE DEMAND MET	26374	25950	23396	23780
STATE DEMAND	26374	25950	23396	23780
Frequency (Hz)	49.97	50.01	49.99	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 13.03 Hrs	49.8 Hz at 02.08 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 22/Apr/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	1.07	87.65	185	0
Unit 8	13.84	260.64	603	470
Unit 9	11.29	154.40	601	0
Unit 10	12.88	291.36	575	450
Total	39.09	794.04		
Bhusawal				
Unit 3	3.31	72.98	160	120
Unit 4	10.18	199.76	490	370
Unit 5	10.26	232.09	490	360
Total	23.74	504.84		
Parli				
Unit 6	4.95	113.72	249	145
Unit 7	4.91	106.33	249	148
Unit 8	4.49	79.20	222	140
Total	14.36	299.25		
Chandrapur				
Unit 3	3.93	84.02	168	140
Unit 4	3.24	60.28	163	0
Unit 5	9.47	202.34	419	300
Unit 6	0.00	180.02	0	0
Unit 7	10.49	177.61	455	366
Unit 8	10.10	246.07	495	349
Unit 9	10.05	195.09	482	350
Total	47.28	1145.42		
Paras				
Unit 3	5.48	101.97	238	194
Unit 4	5.73	102.54	249	192
Total	11.20	204.51		
Khaparkheda				
Unit 1	2.95	59.90	135	105
Unit 2	2.86	54.40	139	110
Unit 3	4.06	87.40	185	131
Unit 4	4.04	93.54	184	133
Unit 5	10.76	214.46	470	410
Total	24.66	509.69		
Nasik				
Unit 3	0.00	67.03	0	0
Unit 4	4.10	57.38	182	129
Unit 5	3.77	46.93	170	121
Total	7.87	171.34		
Uran				
All Units	3.34	64.24	144	133
Total	3.34	64.24		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	1.77	0	0
Total	0.00	1.77		
Koyna				
Stage 1-2	2.86	109.48	515	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	3.47	187.99	480	0
Stage 3	1.89	64.30	216	0
Total	8.22	361.77		
Hydro				
KDPH	0.77	18.19	32	32
VTRNA	1.17	26.03	60	0
TILLARI	0.22	2.04	59	0
BHIRA T.R.	0.35	7.12	80	0
SMLHY_PTN	2.37	40.61	107	83
GHATGHAR	0.00	0.00	0	0
Total	4.87	93.98		
Wind				
Total	17.42	272.71	0	0
Total	17.42	272.71		
CPP				
APML(Mus)	58.90	1592.17	0	0
JSWEL(Mus)	25.92	555.56	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.17	654.47	0	0
SWPGPL-Mus	11.55	254.39	0	0
Dhariwal	6.12	133.81	272	233
IEPL	5.84	117.80	270	194
Other(Mus)	7.15	211.14	0	0
Total	146.64	3519.35		
SOLAR				
Total	16.24	332.10	0	0
Total	16.24	332.10		
Tata				
Trombay 5	7.13	172.84	385	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.44	41.39	107	46
Trombay 7B	1.48	27.94	64	42
TATA Hydro	3.22	122.28	272	64
Trombay 8	3.80	93.25	241	130
Total	18.08	457.70		
AEML				
DTPS U-1&2	7.05	204.18	473	197
Total	7.05	204.18		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	168.21	3629.10	MSPGCL Total	184.64	4150.87
			MSPGCL Thml+Gas	171.55	3693.34	Koyna 1,2 & 4 Total	6.33	297.46
			MSPGCL Hydro	13.09	457.52	State Total	390.09	8936.91

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 22/Apr/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	Trans missio n Constr aint					
1	7358	739	142	8239	890	7023	0	0	7933	7821	-1838	21754	0	0	21754	2892	381	25027	50.01
2	7320	569	143	8032	754	7027	0	0	8079	8326	-1713	22064	0	0	22064	2712	362	25138	49.98
3	7134	867	144	8145	720	7032	0	0	7653	7907	-1622	21849	0	0	21849	2558	333	24740	49.94
4	6903	773	143	7819	663	6950	0	0	7998	8051	-1556	21598	0	0	21598	2439	329	24366	50.02
5	7066	669	143	7878	565	6940	0	0	8438	8554	-1532	22064	0	0	22064	2393	341	24798	50.01
6	7163	886	144	8193	506	6967	0	1	8542	8451	-1526	22215	0	0	22215	2410	377	25002	50.01
7	7204	1402	144	8750	389	6939	0	100	8186	8171	-1488	22453	0	0	22453	2405	408	25266	50.02
8	7122	822	140	8084	301	6776	0	569	8120	7920	-1597	21643	0	0	21643	2408	410	24461	50.03
9	7051	530	138	7719	358	5752	0	1223	8903	8474	-1723	21368	0	0	21368	2552	435	24355	50.00
10	7002	505	138	7645	258	5264	0	1769	9374	9194	-1799	21908	0	0	21908	2768	423	25099	49.99
11	6955	577	137	7669	239	5223	0	2142	9981	9800	-1930	22705	0	0	22705	2975	438	26118	49.99
12	7134	547	136	7817	295	5309	0	2171	9894	9753	-2018	22881	0	0	22881	3047	446	26374	49.97
13	6970	398	135	7503	373	5194	0	2089	9961	9766	-1996	22488	0	0	22488	3021	441	25950	50.01
14	6868	218	136	7222	577	5158	0	2015	9584	9514	-1918	22146	0	0	22146	2943	422	25511	50.08
15	6458	189	136	6783	991	5163	0	1745	9999	9720	-1965	21996	0	0	21996	2993	441	25430	50.00
16	6624	335	133	7092	1052	5378	0	1265	9358	9335	-1868	21798	0	0	21798	3039	456	25293	49.99
17	7042	218	136	7396	1027	5639	0	802	8418	8264	-1711	20947	0	0	20947	2991	470	24408	50.05
18	7187	292	140	7619	1209	5717	0	329	7449	7233	-1578	20066	0	0	20066	2872	463	23401	50.03
19	7048	373	137	7558	1239	5504	0	22	7019	7277	-1511	19617	0	0	19617	2791	472	22880	50.05
20	7177	506	139	7822	1221	5808	0	0	7072	7305	-1593	20112	0	0	20112	2833	451	23396	49.99
21	6949	560	139	7648	1025	5862	0	0	7067	7289	-1609	19780	0	0	19780	2779	435	22994	50.00
22	6897	479	140	7516	841	6435	0	0	6975	7222	-1592	19962	0	0	19962	2725	460	23147	50.01
23	6833	400	140	7373	964	6623	0	0	7388	7656	-1559	20638	0	0	20638	2723	419	23780	50.03
24	6743	239	141	7123	968	6959	0	0	7648	7696	-1663	20672	0	0	20672	2769	411	23852	50.01
MUs	168.21	13.09	3.34	184.64	17.42	146.64	0.00	16.24	201.04	200.70	-40.91	514.73	0.00	0.00	514.73	66.04	10.02	590.79	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 22/Apr/2023

Position as on 6.30 Hrs of 23/Apr/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	25/04/2023
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Gas shortage	23/04/2023
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
MSPGCL	Nasik Unit 3	210	17/04/2023	21:27		Continued.	Boiler Tube Leakage	20/04/2023
AEML	AEML Unit 2	250	19/04/2023	07:09	22/04/2023	15:33	Boiler Tube Leakage	
MSPGCL	Uran Unit 6	108	20/04/2023	19:15		Continued.	No Schedule.	
MSPGCL	Chandrapur Unit 6	500	20/04/2023	23:55	23/04/2023	18:37	Boiler Tube Leakage	
MSPGCL	Koradi Unit 6	210	22/04/2023	06:20		Continued.	Boiler Tube Leakage	25/04/2023
MSPGCL	Chandrapur Unit 4	210	22/04/2023	15:12	22/04/2023	17:43	Bus Bar Protection operated	
MSPGCL	Koradi Unit 9	660	22/04/2023	20:27		Continued.	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Apr/2023

Statement-VII

Position as on 6.30 Hrs of 23/Apr/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 1	IntraState	09/04/2023	22:22	23/04/2023	14:38	T	Tripped on distance protection
400 KV TIEBAY Outages/Trippings							
TIE BAY - 411 OF KARAD LINE AND 400/220KV 315MVA ICT - 1 @ SOLAPUR (PG)	InterState	15/04/2023	09:39			PO	411-Bay Y.Ph CT Replacement due to oil seepage from porcelain and cementing joint
MAIN BUS - 2 @ CHANDRAPUR	InterState	22/04/2023	15:12	22/04/2023	16:34	T	Bus 2 bus bar protection operated due to flashover on Y ph CT of Bhadrawati ckt 2.
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ CHANDRAPUR	IntraState	22/04/2023	15:12	22/04/2023	16:34	T	Busbar operated of Bus 2
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
CHANDRAPUR - BHADRAVATI CKT - 2	InterState	22/04/2023	15:12	23/04/2023	06:47	T	Busbar protection operated
CHANDRAPUR - BHADRAVATI CKT - 1	InterState	22/04/2023	15:12	22/04/2023	17:20	T	Busbar protection operated
PADGHE (GIS) PG - KUDUS CKT - 1	InterState	22/04/2023	17:07	22/04/2023	20:01	PO	For Taking Oil sample after first month of charging of 415L R & B Phase Line CT at Kudus SS.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
CHANDRAPUR 2 - WARORA CKT-1	IntraState	21/04/2023	19:52	22/04/2023	05:10	T	TRIPPED ON DISTANCE PROTECTION DUE TO HEAVY RAIN LIGHTNING AND STROM
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2023	02:21	22/04/2023	05:12	HT	H/T for emergency outage.
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	IntraState	22/04/2023	03:30	22/04/2023	05:10	EO	On dt. 20/04/2023 thermovision of Loc. No. LILO-2 was carried out and it was observed that temperature of Bph Jumper cone was 52 degree centigrade. Hence Sdn has carried out monkey patrolling on said tower, in which it was observed that Jumper cone nut bolt is loose, leading into a hot spot at that point. Hence this Loose Nut needs to be tightened as a precautionary measure to avoid any breakdown as GCR chandrapur -Chandrapur II- ckt-1 come under criticle line.
LONIKAND - JEJURI CKT - 2	IntraState	22/04/2023	10:22	22/04/2023	19:58	HT	HT for Load Management
BUS COUPLER @ KALWA	IntraState	22/04/2023	10:32	22/04/2023	19:35	EO	B Bus Y ph isolator scissor replacement work
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 2	IntraState	22/04/2023	15:12	22/04/2023	16:52	T	Busbar protection operated of Bus 2
CHANDRAPUR-PARLI CKT-3	IntraState	22/04/2023	15:12	22/04/2023	16:58	T	Busbar protection operated of bus 2
CHANDRAPUR GCR - CHANDRAPUR HVDC - 1	IntraState	22/04/2023	15:12	22/04/2023	17:05	T	Busbar operated of bus 2

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 22/Apr/2023

Statement-VII

Position as on 6.30 Hrs of 23/Apr/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHANDRAPUR GCR - CHANDRAPUR 2 CKT - 1	IntraState	23/04/2023	05:06	23/04/2023	08:29	EO	On dt.- 20/04/2023 thermovision of Loc. No. LILO-2 is carried out. It was found that temperature of Bph Jumper cone 52 degree centigrade after that this office do the monkey patrolling on this tower it was found that Jumper cone nut bolt loose and creating hot spot at that point. Hence this Loose Nut should be tightened as safety precaution to avoid any breakdown as GCR chandrapur - Chandrapur II- ckt-1 come under criticle line.
PARLI - KARJAT CKT - 1	IntraState	23/04/2023	18:52		Continued.	PO	Quarterly maintenance.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	IntraState	22/04/2023	15:12	22/04/2023	17:31	T	Busbar protection operated of bus 2
220 KV TBC Outages/Trippings							
BUS COUPLER @ ANTOP HILL	IntraState	21/04/2023	23:49	22/04/2023	00:40	PO	Protection testing and trial tripping
BUS SECTIONALIZER @ NERLE	IntraState	22/04/2023	09:16	22/04/2023	15:55	PO	Cold line chemical washing & annual maintenance Work
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
KALWA - SALESETTE CKT - 5	IntraState	13/04/2023	10:10			PO	Normalization of 110 KV Kalwa Kalyan Salsette 2 section - 220 KV Kalwa Salsette 5 project work.
CHANDRAPUR MIDC - BALLARSHAH CKT II	IntraState	21/04/2023	20:14	22/04/2023	11:54	T	Tripped Trial Fail
BOISAR - VERSOVA	IntraState	21/04/2023	21:38	22/04/2023	00:50	T	Tripped on Distance Protection.
JEJURI - KONDHWA	IntraState	21/04/2023	22:49	22/04/2023	02:33	EO	replacement of flashover string at loc. no. 49 Y ph due to AR operated on dtd. 19.04.2023.
TROMBAY - ANTOP HILL CKT - 1	IntraState	22/04/2023	01:08	22/04/2023	02:44	PO	Protection testing and trial tripping
JEJURI-PHURSUNGI 2	IntraState	22/04/2023	02:57	22/04/2023	05:07	EO	Work of trial PDR relay operation of Jejuri 2 own CB are to be taken in view of tripping of line on dtd. 19.04.2023. Outage is proposed only on CB. Load of 220 kv Jejuri 02 line will be shifted on TBC
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 2	IntraState	22/04/2023	08:18	22/04/2023	12:47	PO	Outage is required for Quarterly Maintenance
PEDAMBE-KALAMBANI(TSS)	IntraState	22/04/2023	08:40	22/04/2023	15:00	EO	220 KV Pedhambe- Kalambani line for Y & B phase CT Meggering and Checking work at Pedhambe substation. Commissioning of new CT dt 13/04/2023 'Y' & 'B' Phase zone 1 CT ckt defective indication on loading of line & its indication is reset after load is minimum of all CT due to this phenomena it is required to testing all CT's on top priority .

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Apr/2023

Statement-VII

Position as on 6.30 Hrs of 23/Apr/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 2 @ SOUTH SOLAPUR	IntraState	22/04/2023	08:42	22/04/2023	12:52	PO	Outage is required for Quarterly Maintenance
ALEPHATA-PARGAON(KATHAPUR)	IntraState	22/04/2023	09:25	22/04/2023	18:39	HT	HT for Load Management
HALKARNI-MAHALAXMI LINE	IntraState	22/04/2023	11:05	22/04/2023	18:39	PO	Bph CT replacement due to higher Tan Delta results, Quarterly Maintenance and Diagnostic Testing Works
PEDHAMBE ONI LINE	IntraState	22/04/2023	12:47	22/04/2023	17:50	T	Distance Protection
AAREY - AEML SAKI CKT - 2	IntraState	22/04/2023	21:46		Continued.	HT	Interconnection of existing old GIS Bus-1 with new GIS BUS-1
AAREY - MSETCL BORIVALI CKT - 2	IntraState	22/04/2023	22:00		Continued.	HT	Interconnection of existing old GIS Bus-1 with new GIS BUS-1
MAIN BUS - 1 @ AAREY	IntraState	22/04/2023	22:53	22/04/2023	23:23	PO	Charging of New GIS Bus-1 through 220 kV Aarey-Goregaon Line-1. Work to be executed under MERC approved Aarey 220 kV AIS to GIS conversion project scheme
BUS COUPLER @ AAREY	IntraState	22/04/2023	22:53	22/04/2023	23:23	PO	Charging of New GIS Bus-1 through 220 kV Aarey-Goregaon Line-1 Work to be executed under MERC approved Aarey 220 kV AIS to GIS conversion project scheme
BHIRA - KARANJADE 7	IntraState	23/04/2023	08:13	23/04/2023	20:30	PO	PROJECT WORK- INSTALLATION OF TLA
PEDHAMBE ONI LINE	IntraState	23/04/2023	08:25	23/04/2023	18:30	PO	For cold washing of insulator strings.
KAMBA - VASAI	IntraState	23/04/2023	11:15	23/04/2023	11:53	PO	For Replacement of MFM meter by agency.
PADGHE - NALASOPARA - VASAI (T)	IntraState	23/04/2023	13:07	23/04/2023	13:33	PO	For Replacement of MFM meter by agency.
PALGHAR - PANCHALI TSS	IntraState	23/04/2023	15:19	23/04/2023	20:36	EO	Attending hot spot work at loc. No.21 (R-Ph Panchali Side Temp-80 °C), Loc No.204 (Y-Ph Panchali side Temp-72 °C).
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/110 KV 155MVA ICT-2@ BHIRA (T)-220 KV	IntraState	23/04/2023	05:27	23/04/2023	14:50	PO	FOR DELUGE VALVE REPLACEMENT
220/100 KV 100 MVA ICT 1 @ VASAI-II	IntraState	23/04/2023	06:43	23/04/2023	07:58	PO	Urgent Replacement of MFM meter by agency.
220/100 KV 100 MVA ICT 2 @ VASAI II	IntraState	23/04/2023	08:46	23/04/2023	10:07	PO	Urgent Replacement of MFM meter.
220/132 KV 200 MVA ICT 2 @ BABHLESHWAR	IntraState	23/04/2023	17:25	23/04/2023	19:52	EO	ICT2:- For attending of redhot spot at HVCB Y-ph bottom pad nutbolt
220 KV BUSBAR Outages/Trippings							
BUS SECTION - 2 @ NERLE	IntraState	22/04/2023	09:16	22/04/2023	16:13	PO	Cold line chemical washing & annual maintenance Work
BUS SECTION - 2 @ APTA	IntraState	23/04/2023	03:35	23/04/2023	05:48	EO	Rusted Earth wire removal work.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage