

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 22/Jun/2023 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	167.472	3534.286	1) Gujrat	0.054	-39.835
2) Hydro	7.573	279.988	2) Madhya Pradesh	8.392	134.162
3) Gas	4.952	107.350	3) Chattisgarh	3.440	66.970
Total MSPGCL	179.997	3921.624	4) Maharashtra	222.059	4624.384
B) 1) APLM	70.912	1498.997	5) Goa (Amona)	-1.236	-30.273
2) JSWEL	22.996	525.299	Total	232.709	4755.408
3) VIPL	0.000	0.000	a) Mumbai Schedule	48.222	953.551
4) RPL(AMT)	25.498	589.550	b) Mumbai Drawl	52.532	1045.127
5) SWPGPL	10.703	231.760	c) MSEDCL Bilateral *	142.230	2666.256
6) Other IPP	7.085	123.487	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.951	953.055
C) 1) TPCL Thermal	8.075	274.859	Include PX	0.000	0.000
2) TPCL Hydro	5.612	118.819	Standby	0.272	0.496
3) TPCL Gas	1.970	39.893	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.097	205.897	1) MSEDCL	537.650	11540.294
D) STATE			2) Mumbai Discoms	78.286	1684.595
1) Thermal	322.838	6984.135	3) Other Discoms	10.648	234.816
(A1+C1+C4+(B1-B6))			TOTAL STATE	626.584	13459.705
2) Hydro (A2+C2)	13.185	398.807			
3) Gas (A3+B7+C3)	6.922	147.243			
4) Wind	35.907	821.030			
6) SOLAR	15.023	353.082			
TOTAL STATE	393.875	8704.297			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	6620	7067	7217	6937
MSPGCL Hydro	179	178	404	277
MSPGCL Gas	201	193	201	217
MSPGCL Total Generation	7000	7438	7822	7431
Central Sector Receipt	11359	10717	8701	9660
WIND	1206	1367	1944	1337
CPP / IPP Thermal	4819	5565	6252	5785
CPP / IPP Gas	0	0	0	0
SOLAR	1983	1287	0	0
Exchange with Mumbai	-2558	-2513	-2096	-1801
MSEDCL DEMAND MET	23318	23390	22142	22048
Load Shedding	0	0	0	0
MSEDCL DEMAND	23318	23390	22142	22048
TPCL GENERATION	674	770	834	482
AEML GENERATION	491	500	427	314
MUMBAI DEMAND	3723	3783	3357	2597
OTHER DISCOM DEMAND	491	471	481	364
STATE DEMAND MET	27532	27644	25980	25009
STATE DEMAND	27532	27644	25980	25009
Frequency (Hz)	49.97	50.02	49.96	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 18.04 Hrs	49.82 Hz at 19.39 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 22/Jun/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.56	102.03	195	185
Unit 8	14.26	229.18	604	582
Unit 9	13.56	211.10	595	508
Unit 10	12.86	282.07	541	526
Total	45.25	824.38		
Bhusawal				
Unit 3	3.32	53.35	145	125
Unit 4	10.87	224.89	490	415
Unit 5	11.72	240.12	495	475
Total	25.91	518.36		
Parli				
Unit 6	2.30	98.89	240	0
Unit 7	4.49	102.76	237	147
Unit 8	0.00	71.84	0	0
Total	6.78	273.49		
Chandrapur				
Unit 3	3.68	67.16	162	121
Unit 4	3.52	68.16	156	127
Unit 5	0.00	0.00	0	0
Unit 6	9.20	177.61	400	310
Unit 7	9.55	201.18	422	290
Unit 8	11.72	243.04	498	472
Unit 9	11.04	247.01	475	425
Total	48.71	1004.15		
Paras				
Unit 3	4.62	107.42	207	180
Unit 4	4.98	92.55	223	156
Total	9.60	199.96		
Khaparkheda				
Unit 1	2.53	61.51	120	65
Unit 2	2.64	63.20	130	88
Unit 3	3.17	77.11	152	0
Unit 4	3.55	86.43	170	124
Unit 5	11.24	240.66	470	460
Total	23.14	528.92		
Nasik				
Unit 3	0.00	10.09	0	0
Unit 4	4.15	88.55	179	166
Unit 5	3.94	86.40	170	159
Total	8.09	185.04		
Uran				
All Units	4.95	107.35	218	190
Total	4.95	107.35		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	2.03	0	0
Total	0.00	2.03		
Koyna				
Stage 1-2	2.31	70.58	385	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	81.22	0	0
Stage 3	0.74	35.17	160	0
Total	3.05	186.97		
Hydro				
KDPH	0.00	6.01	0	0
VTRNA	1.16	25.00	61	0
TILLARI	0.45	3.10	58	0
BHIRA T.R.	0.22	6.89	77	0
SMLHY_PTN	2.70	47.50	120	106
GHATGHAR	0.00	2.50	0	0
Total	4.52	90.99		
Wind				
Total	35.91	821.03	0	0
Total	35.91	821.03		
CPP				
APML(Mus)	70.91	1499.00	0	0
JSWEL(Mus)	23.00	525.30	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.50	589.55	0	0
SWPGPL-Mus	10.70	231.76	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.35	76.56	270	197
Other(Mus)	1.73	46.92	0	0
Total	137.19	2969.09		
SOLAR				
Total	15.02	353.08	0	0
Total	15.02	353.08		
Tata				
Trombay 5	8.08	183.08	412	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.07	22.05	58	36
Trombay 7B	0.90	17.84	46	32
TATA Hydro	5.61	118.82	440	33
Trombay 8	0.00	91.78	0	0
Total	15.66	433.57		
AEML				
DTPS U-1&2	10.10	205.90	501	296
Total	10.10	205.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	167.47	3534.29	MSPGCL Total	180.00	3921.62
			MSPGCL Thml+Gas	172.42	3641.64	Koyna 1,2 & 4 Total	2.31	151.80
			MSPGCL Hydro	7.57	279.99	State Total	393.88	8704.30

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 22/Jun/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6974	392	214	7580	2090	6287	0	0	8995	8960	-1856	22663	0	0	22663	3221	398	26282	50.07
2	6893	321	215	7429	1989	6232	0	0	9500	9109	-1855	22534	0	0	22534	2981	370	25885	50.00
3	6919	277	216	7412	1849	6142	0	0	9322	9144	-1911	22281	0	0	22281	2781	355	25417	49.98
4	6869	277	216	7362	1704	5811	0	0	9543	9360	-1851	22039	0	0	22039	2645	347	25031	49.99
5	6937	277	217	7431	1337	5785	0	0	9778	9660	-1801	22048	0	0	22048	2597	364	25009	49.98
6	6988	322	218	7528	1094	6076	0	0	9987	10115	-1756	22655	0	5	22655	2619	402	25676	49.99
7	6983	225	217	7425	835	5979	0	146	10213	10442	-1844	22559	0	5	22559	2638	424	25621	49.99
8	6910	298	215	7423	977	5691	0	545	10281	9956	-2082	22065	0	4	22065	2777	445	25287	50.03
9	6874	258	214	7346	1240	5513	0	1044	10143	9978	-2372	22291	0	4	22291	3088	458	25837	50.03
10	6799	240	207	7246	1284	4993	0	1593	10586	10574	-2609	22583	0	2	22583	3414	498	26495	50.02
11	6595	209	205	7009	1238	4856	0	1847	11169	10947	-2671	22727	0	1	22727	3657	499	26883	50.03
12	6620	179	201	7000	1206	4819	0	1983	11218	11359	-2558	23318	0	6	23318	3723	491	27532	49.97
13	6928	149	190	7267	1248	4917	0	1924	10790	10613	-2530	22972	0	6	22972	3693	467	27132	49.96
14	7026	148	195	7369	1252	4949	0	1756	10385	10630	-2480	23016	0	3	23016	3631	460	27107	49.95
15	7089	201	195	7485	1286	5044	0	1601	10846	10909	-2551	23319	0	5	23319	3752	455	27526	49.98
16	7067	178	193	7438	1367	5565	0	1287	10671	10717	-2513	23390	0	0	23390	3783	471	27644	50.02
17	7048	201	194	7443	1761	5379	0	843	10541	10105	-2444	22590	0	9	22590	3696	497	26783	49.98
18	7039	239	195	7473	2067	5797	0	391	9570	9426	-2588	22074	0	0	22074	3578	492	26144	50.01
19	7037	248	198	7483	2255	5911	0	63	8914	8707	-2432	21499	0	0	21499	3384	488	25371	50.05
20	7217	404	201	7822	1944	6252	0	0	8509	8701	-2096	22142	0	0	22142	3357	481	25980	49.96
21	7232	605	209	8046	1585	6295	0	0	8301	8438	-1946	21944	0	0	21944	3295	474	25713	50.00
22	7238	514	208	7960	1433	6309	0	0	8336	8464	-1934	21780	0	0	21780	3260	452	25492	50.03
23	7173	754	209	8136	1474	6285	0	0	8234	8370	-1910	21915	757	0	22672	3321	440	26433	50.01
24	7017	657	210	7884	1392	6307	0	0	8319	8025	-1942	21246	942	0	22188	3395	420	26003	50.03
MUs	167.47	7.57	4.95	180.00	35.91	137.19	0.00	15.02	234.15	232.71	-52.53	537.65	1.70	0.05	539.35	78.29	10.65	628.28	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)ELR done due to overloading of 132kv BBLR -Rahuri line . 2) ELR done de to overloading 220kv Lonand-Jejuri line.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 22/Jun/2023

Position as on 6.30 Hrs of 23/Jun/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	15/07/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/06/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyana STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Nasik Unit 3	210	08/06/2023	11:40		Continued.	Tolling Agreement with IEPL synchronised at 9:19 Hrs	
MSPGCL	Parli Unit 6	250	21/06/2023	20:17	22/06/2023	11:19	Electrical Protection Operated	
TPC_G	Trombay 8	250	21/06/2023	23:35	23/06/2023	14:29	Due to RAPH issue	
MSPGCL	Khaparkheda Unit 3	210	22/06/2023	22:48		Continued.	Suspected BTL	25/06/2023

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV BR Outages/Trippings							
BUS REACTOR (240 MVar) @ KORADI 3	IntraState	22/06/2023	08:07	22/06/2023	16:15	PO	As per CEA guideline within six month reactor changeover activity spare reactor to be taken into service in place of B-Phase reactor.
500 KV TBC Outages/Trippings							
POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	23/06/2023	00:45	23/06/2023	05:40	EO	To attend 1 nos Hotspot
POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	23/06/2023	00:45	23/06/2023	02:40	EO	To attend 1 nos Hotspot
400 KV TIEBAY Outages/Trippings							
TIE BAY (409) OF BUS REACTOR @ LAMBOTI	IntraState	22/06/2023	18:14	22/06/2023	20:10	EO	Cable of CSD found damaged
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV MAINBAY Outages/Trippings							
Main Bay-400 kV Chakan-Talegaon(PG) Ckt-1 and 400 kV -Bus 1 at 400 kV Talegaon(PG)	InterState	22/06/2023	09:15	22/06/2023	13:00	PO	AMP works
MAIN BAY - 412 OF WARDHA PGCIL @ KORADI 2	IntraState	22/06/2023	10:15	22/06/2023	15:36	PO	Diagnostic testing of circuit breaker & current transformer routine nut bolt tightening.
MAIN BAY - 412 OF WARDHA PGCIL @ KORADI 2	IntraState	22/06/2023	10:15	22/06/2023	15:36	PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
MAIN BAY OF 167MVA (401) 400/220 Spare ICT @ NANDED	IntraState	22/06/2023	11:46	22/06/2023	14:17	PO	To attend the Oil leakage near Neutral Bushing on Top of ICT and Radiator Header Pipe.
BUS COUPLER @ KOLHAPUR-III (TALANDGE)-400 KV	IntraState	22/06/2023	17:19	22/06/2023	20:12	EO	for attending hotspot observed at Y-phase,B bus isolator T clamp at 400 kV Talandge.
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
KORADI - SATPUR	InterState	22/06/2023	09:14	22/06/2023	13:34	HT	Replacement old ABT meter by new energy meter
KORADI 2-WARDHA (PG)	InterState	22/06/2023	15:50	22/06/2023	16:55	T	Tripped on Teed Protection.
KORADI 2-WARDHA (PG)	InterState	22/06/2023	16:56	23/06/2023	16:09	T	Tripped on Teed Protection.
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	23/06/2023	11:01	23/06/2023	20:40	PO	412L AMP at Aurangabad & 403L AMP at Waluj and BHEL Isolator Replacement work. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2
TBC 2 @ CHANDRAPUR	IntraState	12/06/2023	08:48	22/06/2023	14:15	PO	Replacement of problematic old BHEL make 400kV quad break CB of TBC-2 bay with new siemens ltd make 400kV Quad CB.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	14/06/2023	12:55		Continued.	HT	TO CONTROL LINE LOADING
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	22/06/2023	04:54	22/06/2023	06:10	T	Tripped from Nanded end only
KORADI - KHAPERKHEDA CKT - 1	IntraState	22/06/2023	06:48	22/06/2023	14:38	PO	Breaker CRM, DCRM Timing test, CVT Tan delta testing & Isolator routine maintenance work.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LONIKAND - JEJURI CKT - 1	IntraState	23/06/2023	08:55	23/06/2023	09:37	HT	For load management of 400 kv Talegaon PG Chakan line and For Alandi palki dindi passing under 765 kv Pune GIS Solapur PG line
BUS COUPLER @ PADGHE	IntraState	23/06/2023	10:18	23/06/2023	19:56	PO	1) Bay Maint work 2) Diagnostic Testing work 3) MTAMC work
TARAPUR - BOISAR (PG) CKT - 2	IntraState	23/06/2023	14:35	23/06/2023	19:52	HT	Outage availed for safety purpose only
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	22/06/2023	10:10	22/06/2023	19:51	PO	Pre-Monsoon maintainaance
400/220/33 KV 315MVA ICT - 1 @ CHAKAN	IntraState	22/06/2023	10:19	22/06/2023	20:20	PO	For Overhauling of SERGI NIFPS Fire system for ICT No.1 and routine Maintenance and DT.
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	IntraState	22/06/2023	11:00	22/06/2023	18:08	PO	1) Arrangement & fabrication of Copper flat strip for neutral connection of ICT-I under RRS project work.
400/220/33KV SPARE ICT @ KORADI 2	IntraState	22/06/2023	12:15	22/06/2023	18:18	PO	Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project.
400/220/33KV 500 MVA ICT - 1 @ KUDUS	IntraState	23/06/2023	09:50	23/06/2023	17:22	PO	Outage required for completion of pending work of 400/220/33kv ICT-2.
220 KV MAINBAY Outages/Trippings							
220 KV WANI - PANDHARKAWDA CKT I BAY (TEST CHARGED)	IntraState	02/06/2023	10:10			HT	For rectification of punch points of 220kv wani- pandharkawada line ph-i line.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14			PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
CHIKHALI-JALNA II	IntraState	18/06/2023	08:24	22/06/2023	00:27	EO	Replacement of bend main 1st section leg of B type tower at Loc no.26.
CHIKHALI-JALNA I	IntraState	18/06/2023	08:24	22/06/2023	00:25	EO	Replacement of bend main 1st section leg of B type tower at Loc no.26.
PALGHAR - NALASOPARA	IntraState	22/06/2023	04:56	22/06/2023	08:19	EO	1) For replacement of heavily rusted old Disc insulator string with porcelain long rod insulator at location no. 94,95,97,98 & 136. 2) Hot Spot attending work at Loc No. 108 (RPh Nsp Side Temp- 75°C), 142(R-Ph Palghar Side Temp- 71°C). 3) Loc No.116 R-Ph DSN String replacement work, as the mechanical strength of first insulator string found weak and its movement observed, thus needs to be replaced on priority.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
FLAGSHIP-CHINCHWAD	IntraState	22/06/2023	10:03	22/06/2023	15:44	PO	1.Half yearly maintenance work 2.CRM measurement of EHV breaker 3.CT tanδ measuremeant of 220kV CT
OSMANABAD - PARLY (PG)	IntraState	22/06/2023	10:37	22/06/2023	17:24	PO	Work at pg end
OSMANABAD - PARLY (PG)	IntraState	22/06/2023	10:37	22/06/2023	17:24	PO	For AMP
220 KV PARLI -U-8 - PARBHANI CKT	IntraState	22/06/2023	11:25	22/06/2023	17:35	PO	String replacement work of loc no.311 r-ph & 316 y-ph.
MAIN BUS SECTION - 2 @ KOLSHET	IntraState	22/06/2023	16:50	22/06/2023	17:59	EO	Replacement of 16 Amp fuse for secondary 220KV Bus PT-2 (220 KV PT-2 & 1 not available in OMS hence the element MAIN BUS SECTION - 2 @ KOLSHET is selected.)
MAHAD - KANDALGAON	IntraState	23/06/2023	01:02	23/06/2023	23:35	PO	For replacement of STN by DTN at newly erected monopole loc No.19. facing of earthwire at loc no. 18-19,20-21,etc. Project and line maintenance work.
PALGHAR - NALASOPARA	IntraState	23/06/2023	05:13	23/06/2023	08:30	EO	1) At Loc no. 110 & 136 Pilot string needs to be replaced by 70KV Porcelain Long rod insulator as chattering noise is heard. 2) Attending Hot spot at Loc no. 142.
GHATGHAR - BAPGAON	IntraState	23/06/2023	07:19	23/06/2023	11:45	EO	To replace B Phase suspension insulator string at Loc. No. 319B.
WADA - BHAVEGHAR	IntraState	23/06/2023	08:40	23/06/2023	18:42	PO	Erection of new 220KV Tower ND+6 near existing Loc no.86 under ORC scheme of establishment of 220KV Inox S/stn.
URAN - SEZ JNPT	IntraState	23/06/2023	10:50	23/06/2023	12:05	PO	Routine line maintenance work
LONAND-BOTHE	IntraState	23/06/2023	11:04	23/06/2023	14:14	PO	Relay Testing Work
URAN - APTA 2	IntraState	23/06/2023	12:02	23/06/2023	16:27	PO	Bay Maintenance work and Diagnostic Testing & Routine line maintenance work
URAN - APTA CKT - 1	IntraState	23/06/2023	12:02	23/06/2023	16:27	PO	Bay Maintenance work and Diagnostic Testing & Routine line maintenance work
WALCHANDNAGAR-CSSK BHAVANI NAGAR	IntraState	23/06/2023	13:13	23/06/2023	18:40	PO	To attend DC Leakage in 220KV Circuit Breaker of 220KV Walchandnagar Bay@220KV CSSK S/STN Bhavaninagar
220 KV SICOM - CFP CKT - 2	IntraState	23/06/2023	15:25	23/06/2023	17:05	PO	Relay Replacement
JEJURI (400 KV)-JEJURI- I	IntraState	23/06/2023	15:42	23/06/2023	21:28	PO	For taking AR trials in view of non AR of CB on Dt.20.06.2023
URAN - KHARGHAR 1	IntraState	23/06/2023	17:36			PO	LILO and commissioning of 220kV Ulwe GIS
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132-110 KV 100 MVA ICT 2	IntraState	21/06/2023	11:00			EO	Replacement of HV CB
220/132 KV 150 MVA ICT @ BOISAR-II	IntraState	21/06/2023	12:04		Continued.	PO	Transformer oil filtration due to poor DGA result & Diagnostic testing.
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	22/06/2023	10:03		Continued.	PO	For Internal Inspection of ICT
220/132 KV 200MVA ICT 2 @ KURKUMBH	IntraState	22/06/2023	10:10	22/06/2023	15:35	PO	Pre monsoon maintenance of ICT bay.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132-110 KV 100 MVA ICT 1	IntraState	22/06/2023	12:02	23/06/2023	13:11	PO	Replaement of H.V C.B
PT-1 @ KHADKI	IntraState	23/06/2023	10:35	23/06/2023	12:07	PO	Half yearly Maint.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
100 KV LINE Outages/Trippings							
CREEK SIDE BUS @ KALWA	IntraState	22/06/2023	18:40	22/06/2023	19:46	EO	For Bird Nest removal on Suspension string of 100kV Creek side Main bus above the 100kV Mumbra CB.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage