

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 22/Jun/2024 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	151.362	3315.801	1) Gujrat	-5.469	1.558
2) Hydro	11.555	189.623	2) Madhya Pradesh	-0.557	18.532
3) Gas	6.828	149.768	3) Chattisgarh	1.880	44.340
Total MSPGCL	169.745	3655.192	4) Maharashtra	165.346	4098.190
B) 1) APLM	66.219	1233.006	5) Goa (Amona)	-2.039	-40.874
2) JSWEL	17.776	509.346	Total	159.161	4121.746
3) VIPL	0.000	0.000	a) Mumbai Schedule	34.922	946.546
4) RPL(AMT)	25.634	658.935	b) Mumbai Drawl	36.802	1001.915
5) SWPGPL	12.189	266.023	c) MSEDCL Bilateral *	77.934	1831.857
6) Other IPP	13.381	311.227	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.922	946.493
C) 1) TPCL Thermal	12.354	280.837	Include PX	0.000	0.000
2) TPCL Hydro	4.716	118.021	Standby	0.000	0.053
3) TPCL Gas	4.126	89.756	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.659	186.123	1) MSEDCL	454.787	10376.342
D) STATE			2) Mumbai Discoms	68.657	1676.651
1) Thermal	309.574	6761.298	3) Other Discoms	11.161	255.363
(A1+C1+C4+(B1-B6))			TOTAL STATE	534.605	12308.356
2) Hydro	16.271	307.644			
(A2+C2)					
3) Gas	10.954	239.524			
(A3+B7+C3)					
4) Wind	24.682	535.709			
6) SOLAR	13.963	342.436			
TOTAL STATE	375.444	8186.611			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6209	6284	6584	6318
MSPGCL Hydro	248	177	1599	180
MSPGCL Gas	285	284	280	285
MSPGCL Total Generation	6742	6745	8463	6783
Central Sector Receipt	7378	7059	6147	5920
WIND	762	846	1209	1273
CPP / IPP Thermal	5161	5191	6286	5637
CPP / IPP Gas	0	0	0	0
SOLAR	1664	1458	0	0
Exchange with Mumbai	-2010	-1805	-1400	-1336
MSEDCL DEMAND MET	19209	19014	20199	17908
Load Shedding	0	0	118	0
MSEDCL DEMAND	19209	19014	20317	17908
TPCL GENERATION	814	796	1126	734
AEML GENERATION	469	441	497	490
MUMBAI DEMAND	3293	3042	3023	2560
OTHER DISCOM DEMAND	488	480	506	369
STATE DEMAND MET	22990	22536	23728	20837
STATE DEMAND	22990	22536	23846	20837
Frequency (Hz)	50.04	49.97	49.91	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 16.02 Hrs	49.76 Hz at 18.55 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 22/Jun/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.37	91.37	188	165
Unit 8	14.19	298.96	612	520
Unit 9	13.15	264.86	605	500
Unit 10	12.10	278.67	557	473
Total	43.81	933.86		
Bhusawal				
Unit 3	3.48	36.91	170	125
Unit 4	0.00	151.03	0	0
Unit 5	11.21	211.63	495	300
Total	14.68	399.57		
Parli				
Unit 6	0.00	34.93	0	0
Unit 7	3.90	44.44	194	140
Unit 8	0.00	38.18	0	0
Total	3.90	117.54		
Chandrapur				
Unit 3	3.33	68.64	152	125
Unit 4	2.95	78.07	163	48
Unit 5	8.89	157.94	418	275
Unit 6	8.40	130.25	400	280
Unit 7	10.05	197.70	475	295
Unit 8	0.00	185.56	0	0
Unit 9	11.03	196.63	499	413
Total	44.65	1014.78		
Paras				
Unit 3	4.76	101.80	212	181
Unit 4	5.88	21.57	252	191
Total	10.63	123.37		
Khaparkheda				
Unit 1	3.64	74.15	160	130
Unit 2	4.24	86.48	195	151
Unit 3	3.86	71.39	174	145
Unit 4	4.38	88.36	193	151
Unit 5	10.36	237.02	480	320
Total	26.48	557.41		
Nasik				
Unit 3	0.00	64.85	0	0
Unit 4	3.72	30.56	187	121
Unit 5	3.49	73.86	169	125
Total	7.21	169.26		
Uran				
All Units	6.83	149.77	292	278
Total	6.83	149.77		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	1.42	0	0
Total	0.00	1.42		
Koyna				
Stage 1-2	3.36	59.58	445	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	3.16	40.57	751	0
Stage 3	1.16	25.04	160	0
Total	7.68	125.18		
Hydro				
KDPH	0.00	2.96	0	0
VTRNA	0.81	15.77	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.42	2.58	40	0
SMLHY_PTN	2.02	38.30	90	78
GHATGHAR	0.62	4.84	125	0
Total	3.87	64.44		
Wind				
Total	24.68	535.71	0	0
Total	24.68	535.71		
CPP				
APML(Mus)	66.22	1233.01	0	0
JSWEL(Mus)	17.78	509.35	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.63	658.94	0	0
SWPGPL-Mus	12.19	266.02	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.98	121.42	267	215
Other(Mus)	1.52	73.74	0	0
JPL	5.89	116.06	263	235
Total	135.20	2978.54		
SOLAR				
Total	13.96	342.44	0	0
Total	13.96	342.44		
Tata				
Trombay 5	7.99	186.11	434	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	56.24	108	107
Trombay 7B	1.54	33.52	64	64
TATA Hydro	4.72	118.02	384	112
Trombay 8	4.36	94.73	231	133
Total	21.20	488.61		
AEML				
DTPS U-1&2	10.66	186.12	502	342
Total	10.66	186.12		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	151.36	3315.80	MSPGCL Total	169.74	3655.19
			MSPGCL Thml+Gas	158.19	3465.57	Koyna 1,2 & 4 Total	6.52	100.15
			MSPGCL Hydro	11.56	189.62	State Total	375.44	8186.61

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 22/Jun/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6350	180	285	6815	1608	5972	0	0	6100	6036	-1469	18508	0	0	18508	2967	454	21929	50.04
2	6261	189	285	6735	1363	5710	0	0	6205	6262	-1505	18137	0	2	18137	2737	428	21302	50.01
3	6318	180	285	6783	1273	5637	0	0	6055	5920	-1336	17908	0	1	17908	2560	369	20837	50.03
4	6263	184	285	6732	1291	5685	0	0	5909	5954	-1204	18094	0	0	18094	2418	364	20876	50.05
5	6305	194	285	6784	1246	5454	0	0	6241	6195	-1140	18151	0	0	18151	2331	388	20870	49.96
6	6386	273	287	6946	1309	5838	0	0	6488	6482	-1285	18888	0	2	18888	2355	402	21645	49.98
7	6401	358	290	7049	1242	5921	0	119	6732	6859	-1313	19415	0	5	19415	2382	462	22259	50.02
8	6277	210	292	6779	907	5825	0	497	6625	6727	-1403	18855	0	0	18855	2464	477	21796	49.98
9	6162	274	290	6726	876	5401	0	1011	6842	6868	-1581	18835	0	0	18835	2684	466	21985	50.03
10	6201	226	286	6713	777	5311	0	1463	7105	7139	-1774	19131	0	0	19131	3007	498	22636	50.03
11	6209	248	285	6742	762	5161	0	1664	7896	7378	-2010	19209	0	0	19209	3293	488	22990	50.04
12	5890	215	278	6383	642	4817	0	1760	8489	7837	-1965	18991	0	0	18991	3360	483	22834	49.99
13	5754	207	278	6239	625	4619	0	1942	8340	7786	-1940	18786	0	0	18786	3234	485	22505	49.94
14	5611	376	280	6267	625	4737	0	1821	7791	7667	-1866	18759	0	0	18759	3092	492	22343	49.93
15	6284	177	284	6745	846	5191	0	1458	7747	7059	-1805	19014	0	0	19014	3042	480	22536	49.97
16	6138	214	283	6635	1007	5134	0	1119	7699	7154	-1750	18807	0	0	18807	2989	492	22288	49.92
17	6361	168	283	6812	1299	5414	0	750	7254	6661	-1602	18828	0	0	18828	3008	506	22342	49.99
18	6406	430	286	7122	1402	5598	0	322	6795	6643	-1613	18970	0	0	18970	2966	504	22440	50.02
19	6490	721	283	7494	1325	6192	0	37	6519	6375	-1668	19243	0	0	19243	2946	512	22701	49.94
20	6584	1599	280	8463	1209	6286	0	0	6515	6147	-1400	20199	118	0	20317	3023	506	23846	49.91
21	6612	1630	285	8527	916	6309	0	0	6131	6105	-1299	20065	52	0	20117	3016	493	23626	50.01
22	6620	1307	284	8211	836	6311	0	0	6189	5960	-1283	19545	0	0	19545	2942	490	22977	49.96
23	6695	1090	283	8068	701	6337	0	0	6158	5887	-1263	19256	0	0	19256	2917	474	22647	49.93
24	6784	905	286	7975	595	6339	0	0	6213	6060	-1328	19195	0	0	19195	2924	446	22565	50.01
MUs	151.36	11.55	6.83	169.74	24.68	135.20	0.00	13.96	164.04	159.16	-36.80	454.79	0.17	0.01	454.96	68.66	11.16	534.77	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

ELR carried out due to overload of 50MVA T/F at 132KV Newasa S/Stn.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 22/Jun/2024

Position as on 6.30 Hrs of 23/Jun/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 2	70	15/06/2024	07:10		Continued.	Govrner renovation	10/07/2024
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	06/07/2024
MSPGCL	Koyna Unit 9	80	20/06/2024	18:00		Continued.	For laying of Optical fiber cable from powerhouse to switchyard on overhead 220 KV EHV line	26/06/2024
MSPGCL	Koyna Unit 10	80	20/06/2024	18:00		Continued.	For laying of Optical fiber cable from powerhouse to switchyard on overhead 220 KV EHV line	26/06/2024
Total Capacity MSPGCL		730						
Total Capacity PLANNED OUTAGE		730						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Chandrapur Unit 8	500	21/06/2024	22:59	23/06/2024	20:22	Boiler Tube Leakage	24/06/2024
Total Capacity MSPGCL		745						
IPP								
IPP	JSW (J) U1	300	17/06/2024	07:25		Continued.	Condenser tube leakage.	25/06/2024
IPP	RPL(AMT) U-1	270	21/06/2024	10:42	23/06/2024	12:29	ID Fan on high vibration.	23/06/2024
Total Capacity IPP		570						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1635						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Parli Unit 6	250	08/06/2024	21:13		Continued.	Zero Schedule by MSEDCL.	
MSPGCL	Parli Unit 8	250	09/06/2024	20:50	23/06/2024	14:59	Zero Schedule given by MSEDCL.	
MSPGCL	Uran Unit 6	108	17/06/2024	21:30		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 22/Jun/2024

Position as on 6.30 Hrs of 23/Jun/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							MSEDCL	
Total Capacity MSPGCL		716						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		716						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	19/06/2024	17:30		Continued.	Case IV Tolling	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 2	IntraState	22/06/2024	14:20	22/06/2024	18:06	T	tripped at 14:20Hrs due to PRD operated in B-phase Line Reactor at Ektuni SS. On further investigation, we observed that due to heavy rains moisture ingressed in JB of PRD-02 of the said line reactor.
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	22/06/2024	19:58	22/06/2024	20:38	T	Tripped at SSP end only , AR successful at Dhule end
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30	23/06/2024	15:53	HT	HT for load Management
NAGOTHANE - DABHOL CKT - 2	IntraState	18/06/2024	03:15	22/06/2024	10:58	T	Tripped on distance protection
JAIGAD - KARAD CKT - 1	IntraState	22/06/2024	03:52	22/06/2024	09:30	HT	H/T on overvoltage
KHADKA-AURANGABAD (WALUJ)	IntraState	22/06/2024	03:54	22/06/2024	09:12	HT	H/T on overvoltage
CHANDRAPUR-PARLI CKT-3	IntraState	22/06/2024	11:02	22/06/2024	17:32	PO	i) Reactor differential relay retrofitting work. ii) On reactor own relay panel cutting drilling work will required. iii)Line shutdown required, as rector is in service.
KHADKA- DEEPNAGAR CKT 1	IntraState	23/06/2024	16:50	23/06/2024	19:16	EO	String replacement work, as pilot string of R-ph found broken at Loc no.15 after auto reclose of the line on date : 23.06.2024 at 12:37 hrs
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	23/06/2024	19:11			HT	H/T For load Management.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41	22/06/2024	00:07	HT	HT for Load management
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220kv SPARE ICT @ JEJURI	IntraState	20/06/2024	08:44			PO	For RRS Trials work
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NTT - KALWA	IntraState	05/06/2024	00:20			PO	For carrying out the cable end termination work at Gigaplex for work of GIS s/stn of M/s Gigaplex s/stn (PGD) and opportunity outage for cable cutting work for work of 220kV GIS S/tn M/s NTT Global DC NAV2 Pvt Ltd.
TOPWORTH - KHANDESHWAR	IntraState	15/06/2024	14:24			PO	Making LILO of 220kV Khandeshwar - Topwarth line & 220kV Khandeshwar Panvel TSS line and commissioning of 220/33kV Timber Market GIS, Panvel
PANVEL TSS - KHANDESHWAR	IntraState	15/06/2024	14:30			PO	Making LILO of 220kV Khandeahwar Topwarth line & 220kV Khandeshwar - Panvel TSS line and commissioing of 220/33kV Timber Market GIS, Panvel
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
PUSAD - HINGOLI	IntraState	21/06/2024	19:11	22/06/2024	16:43	T	Bus bar protn opted of bus section ii heavy rainfall reported.
BUS SECTION-5 @ TROMBAY (TATA)	IntraState	21/06/2024	23:55	22/06/2024	06:50	PO	220KV GT-6.2 29A GOD and CVT dismantling
PADGHE - TEMGHAR - 1	IntraState	22/06/2024	00:31	22/06/2024	16:31	T	Tripped on distance protection
KANDALGAON - ONGC PANVEL	IntraState	22/06/2024	01:42	22/06/2024	11:29	T	tripped on distance protection
220 KV KHAPARKHEDA 2 (NEW) - KANHAN CKT	IntraState	22/06/2024	08:23	22/06/2024	16:00	PO	Conversion of single to Twin Jumper from line conductor
PIRANGUT - HINJAWADI 2	IntraState	22/06/2024	09:15	22/06/2024	20:08	PO	Work of stringing of conductor from New Monopole Loc. No. 154-155
TATA BORIVLI MSETCL BORIVLI - 5	IntraState	22/06/2024	10:43	22/06/2024	12:14	PO	Islanding relay testing
TATA BORIVLI MSETCL BORIVLI - 4	IntraState	22/06/2024	10:43	22/06/2024	12:14	PO	Islanding relay testing
BELEWADI - MUMEWADI LINE	IntraState	22/06/2024	11:15	22/06/2024	14:15	PO	For Diagnostic Testing of CB,CT & Maintenance work of bay equipments
HAMIDWADA - MUMEWADI	IntraState	22/06/2024	16:02	22/06/2024	17:43	PO	For Diagnostic Testing of CB,CT & Maintenance work of bay equipments
KHARGHAR - NERUL	IntraState	22/06/2024	23:11	23/06/2024	07:58	PO	For the installation of saver assembly sets at TL no. 678 & 679 (Total 12 sets out of 12 sets are to be installed)
KHARGHAR - BORIVALI CKT - 2	IntraState	22/06/2024	23:27	23/06/2024	04:11	PO	For the installation of saver assembly sets at TL no. 678 & 679 (Total 12 sets out of 12 sets are to be installed)
PIRANGUT - HINJAWADI 2	IntraState	23/06/2024	07:54	23/06/2024	17:34	PO	Work of stringing of conductor from between Monopole Loc. No. 153-154 & 155-156 along with cut point formation. Stringing of OPGW from loc 153-157 & 157 to CTT tower

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Jun/2024

Statement-VII

Position as on 6.30 Hrs of 23/Jun/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BORIVALI - BOISAR II LINE	IntraState	23/06/2024	09:01	23/06/2024	11:56	PO	For the installation of saver assembly sets at TL no. 181, 184, 238 & 239 (Total 24 sets out of 24 sets are to be installed)
GHODBUNDER - MSETCL BOISAR	IntraState	23/06/2024	09:06	23/06/2024	12:06	PO	For the installation of saver assembly sets at TL no. 181, 184, 238 & 239 (Total 24 sets out of 24 sets are to be installed)
JEJURI (400KV) - BARAMATI CKT	IntraState	23/06/2024	09:45	23/06/2024	17:35	PO	Restranging of B-Phase conductor to attend low ground clearance between span of Loc. 4-14. (Total Span 10 Nos.)
PALGHAR - PANCHALI TSS	IntraState	23/06/2024	13:09	23/06/2024	17:53	PO	Replacement of Rusted Insulator strings of 220kV Panchali-Palghar Line at Loc No.21,18.
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	IntraState	18/06/2024	00:47	22/06/2024	20:38	PO	for LA replacement
220/33 KV 50MVA T/F - 2 @ MIRAJ	IntraState	21/06/2024	07:02			PO	Replacement of 220/33kV 50MVA T/F-2 Apex Make by 220/33kV 50MVA ABB Amke T/F
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
200 MVA 220/132 KV ICT - III @ CHALISGAON	IntraState	22/06/2024	07:33	22/06/2024	09:55	EO	To remove Oil from OLTC conservator and to maintain Oil level
220/100 KV 100 MVA ICT 2 @ VASAI II	IntraState	23/06/2024	09:10	23/06/2024	17:28	PO	For Shifting of C&R panel from Old BCR to New BCR along with new control cables and replacement of Y&B ph CTs due to high tan delta value of 100kV Vasai line 2 at 100kV Vasai S/s. For above said work, ICT 2 HV outage is required for testing purpose as 100kV Vasai line II (Tie line to ICT 2) is having Line differential protection on LV CT.
132 KV LINE Outages/Trippings							
132KV RENAPUR- TWENTY ONE SUGAR AT LATUR	IntraState	26/05/2024	16:19	23/06/2024	19:14	T	TOWER COLLAPSED AT LOC.11.
110 KV LINE Outages/Trippings							
BHIRA (T) - KHOPOLI 2	IntraState	22/06/2024	08:00	22/06/2024	09:24	PO	CVT ,CT Protection testing
KALYAN KALWA SALSETTE 1	IntraState	22/06/2024	10:14	22/06/2024	13:32	PO	bird nest removal

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage