

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 23/Jan/2021 SATURDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|-----------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 158.248        | 3253.935        | 1) Gujrat                      | 0.215          | 14.077           |
| 2) Hydro            | 15.670         | 292.742         | 2) Madhya Pradesh              | 8.703          | 231.182          |
| 3) Gas              | 6.798          | 132.562         | 3) Chattisgarh                 | 6.280          | 146.420          |
| <b>Total MSPGCL</b> | <b>180.716</b> | <b>3679.239</b> | 4) Maharashtra                 | 132.135        | 3238.886         |
| B) 1) APLM          | 54.195         | 828.625         | 5) Goa (Amona)                 | -0.842         | -25.698          |
| 2) JSWEL            | 17.233         | 395.005         | <b>Total</b>                   | <b>146.491</b> | <b>3604.867</b>  |
| 3) VIPL             | 0.000          | 0.000           | a) Mumbai Schedule             | 18.605         | 445.674          |
| 4) RPL(AMT)         | 26.136         | 620.847         | b) Mumbai Drawl                | 19.461         | 455.198          |
| 5) WPCL             | 7.041          | 171.203         | c) MSEDCL Bilateral *          | 33.838         | 913.676          |
| 6) Other IPP        | 17.917         | 404.805         | Include PX                     | 3.955          | 235.380          |
| 7) PGPL             | 0.000          | 0.000           | d) Mumbai Bilateral *          | 18.605         | 441.203          |
| C) 1) TPCL Thermal  | 4.778          | 261.785         | Include PX                     | 9.278          | 243.282          |
| 2) TPCL Hydro       | 6.994          | 100.106         | Standby                        | 0.000          | 4.471            |
| 3) TPCL Gas         | 3.872          | 55.193          | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 12.007         | 222.329         | 1) MSEDCL                      | 442.225        | 9552.729         |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 47.112         | 1094.611         |
| 1) Thermal          | 297.555        | 6158.534        | <b>TOTAL STATE</b>             | <b>489.337</b> | <b>10647.340</b> |
| (A1+C1+C4+(B1-B6))  |                |                 |                                |                |                  |
| 2) Hydro            | 22.664         | 392.848         |                                |                |                  |
| (A2+C2)             |                |                 |                                |                |                  |
| 3) Gas              | 10.670         | 187.755         |                                |                |                  |
| (A3+B7+C3)          |                |                 |                                |                |                  |
| 4) Wind             | 5.056          | 166.676         |                                |                |                  |
| 6) SOLAR            | 6.901          | 136.660         |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>342.846</b> | <b>7042.473</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS              | A. Morning Peak at 12 Hrs | B. Day Peak at 13 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 4 Hrs |
|--------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal           | 7112                      | 7017                  | 6901                      | 5563                      |
| MSPGCL Hydro             | 1386                      | 1119                  | 834                       | 126                       |
| MSPGCL Gas               | 279                       | 269                   | 281                       | 294                       |
| MSPGCL Total Generation  | 8777                      | 8405                  | 8016                      | 5983                      |
| Central Sector Receipt   | 7089                      | 6835                  | 5031                      | 6115                      |
| WIND                     | 81                        | 61                    | 408                       | 129                       |
| CPP / IPP Thermal        | 5741                      | 5789                  | 5007                      | 4447                      |
| CPP / IPP Gas            | 0                         | 0                     | 0                         | 0                         |
| SOLAR                    | 960                       | 1023                  | 0                         | 0                         |
| Exchange with Mumbai     | -1044                     | -1018                 | -1000                     | -613                      |
| <b>MSEDCL DEMAND MET</b> | <b>21604</b>              | <b>21095</b>          | <b>17462</b>              | <b>16061</b>              |
| Load Shedding            | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND            | 21604                     | 21095                 | 17462                     | 16061                     |
| TPCL GENERATION          | 807                       | 806                   | 794                       | 342                       |
| AEML GENERATION          | 501                       | 500                   | 500                       | 501                       |
| <b>MUMBAI DEMAND</b>     | <b>2352</b>               | <b>2324</b>           | <b>2294</b>               | <b>1456</b>               |
| STATE DEMAND MET         | 23956                     | 23419                 | 19756                     | 17517                     |
| <b>STATE DEMAND</b>      | <b>23956</b>              | <b>23419</b>          | <b>19756</b>              | <b>17517</b>              |
| Frequency (Hz)           | 50.00                     | 50.02                 | 50.00                     | 50.02                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.2 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.21 Hz at 13.03 Hrs | 49.81 Hz at 16.55 Hrs | 50.01         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

## Daily and Progressive Generation,Maximum,Minimum for 23/Jan/2021

| Generating unit    | Generation   |               |          |          |
|--------------------|--------------|---------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus) | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |               |          |          |
| Unit 6             | 3.33         | 58.32         | 170      | 120      |
| Unit 7             | 2.96         | 33.73         | 132      | 110      |
| Unit 8             | 11.57        | 271.52        | 523      | 449      |
| Unit 9             | 12.24        | 273.44        | 551      | 475      |
| Unit 10            | 10.38        | 218.47        | 470      | 400      |
| <b>Total</b>       | <b>40.48</b> | <b>855.48</b> |          |          |
| <b>Bhusawal</b>    |              |               |          |          |
| Unit 3             | 3.56         | 52.35         | 190      | 125      |
| Unit 4             | 10.31        | 221.36        | 455      | 285      |
| Unit 5             | 10.42        | 151.57        | 480      | 285      |
| <b>Total</b>       | <b>24.28</b> | <b>425.28</b> |          |          |
| <b>Parli</b>       |              |               |          |          |
| Unit 4             | 0.00         | 0.00          | 0        | 0        |
| Unit 5             | 0.00         | 0.00          | 0        | 0        |
| Unit 6             | 5.15         | 116.80        | 259      | 193      |
| Unit 7             | 5.03         | 116.99        | 249      | 180      |
| Unit 8             | 4.30         | 119.37        | 250      | 0        |
| <b>Total</b>       | <b>14.48</b> | <b>353.16</b> |          |          |
| <b>Chandrapur</b>  |              |               |          |          |
| Unit 3             | 3.69         | 87.85         | 170      | 125      |
| Unit 4             | 3.32         | 63.00         | 155      | 121      |
| Unit 5             | 9.78         | 171.63        | 450      | 280      |
| Unit 6             | 9.42         | 199.95        | 430      | 275      |
| Unit 7             | 8.32         | 178.31        | 378      | 275      |
| Unit 8             | 8.69         | 8.69          | 455      | 0        |
| Unit 9             | 10.66        | 255.10        | 452      | 430      |
| <b>Total</b>       | <b>53.89</b> | <b>964.53</b> |          |          |
| <b>Paras</b>       |              |               |          |          |
| Unit 3             | 4.67         | 105.90        | 252      | 115      |
| Unit 4             | 5.75         | 125.77        | 256      | 169      |
| <b>Total</b>       | <b>10.42</b> | <b>231.67</b> |          |          |
| <b>Khaparkheda</b> |              |               |          |          |
| Unit 1             | 3.22         | 74.30         | 160      | 105      |
| Unit 2             | 3.62         | 81.84         | 160      | 115      |
| Unit 3             | 4.36         | 89.49         | 200      | 130      |
| Unit 4             | 0.00         | 92.10         | 0        | 0        |
| Unit 5             | 0.00         | 8.74          | 0        | 0        |
| <b>Total</b>       | <b>11.20</b> | <b>346.47</b> |          |          |
| <b>Nasik</b>       |              |               |          |          |
| Unit 3             | 0.00         | 0.00          | 0        | 0        |
| Unit 4             | 3.49         | 77.36         | 200      | 128      |
| Unit 5             | 0.00         | 0.00          | 0        | 0        |
| <b>Total</b>       | <b>3.49</b>  | <b>77.36</b>  |          |          |
| <b>Uran</b>        |              |               |          |          |
| All Units          | 6.80         | 132.56        | 305      | 257      |
| <b>Total</b>       | <b>6.80</b>  | <b>132.56</b> |          |          |
| <b>PGPL</b>        |              |               |          |          |
| Unit 1             | 0.00         | 0.00          | 0        | 0        |
| Unit 2             | 0.00         | 0.00          | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>   |          |          |
| <b>PENCH (MS)</b>  |              |               |          |          |
| Pench (MS)         | 0.14         | 5.05          | 26       | 0        |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Total</b>    | <b>0.14</b>   | <b>5.05</b>    |          |          |
| <b>Koyna</b>    |               |                |          |          |
| Stage 1-2       | 3.00          | 68.04          | 445      | 40       |
| Stage 4         | 7.26          | 117.03         | 695      | 0        |
| Stage 3         | 2.00          | 39.34          | 240      | 0        |
| <b>Total</b>    | <b>12.26</b>  | <b>224.42</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.00          | 9.02           | 0        | 0        |
| VTRNA           | 0.57          | 2.32           | 69       | 0        |
| TILLARI         | 0.58          | 4.27           | 58       | 0        |
| BHTGR/VEER      | 0.00          | 0.00           | 0        | 0        |
| BHIRA T.R.      | 0.40          | 6.01           | 40       | 0        |
| RNGR+BHTSA      | 0.32          | 7.78           | 14       | 13       |
| BHANDARDRA      | 0.00          | 0.00           | 0        | 0        |
| ELDARY          | 0.00          | 6.85           | 0        | 0        |
| SMLHY_PTN       | 0.23          | 6.20           | 10       | 9        |
| GHATGHAR        | 1.31          | 25.89          | 250      | 0        |
| <b>Total</b>    | <b>3.41</b>   | <b>68.33</b>   |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 5.06          | 166.68         | 0        | 0        |
| <b>Total</b>    | <b>5.06</b>   | <b>166.68</b>  |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 54.20         | 828.62         | 0        | 0        |
| JSWEL(Mus)      | 17.23         | 395.00         | 0        | 0        |
| VIPL(Mus)       | 0.00          | 0.00           | 0        | 0        |
| RPLAMT(Mus)     | 26.14         | 620.85         | 0        | 0        |
| WPCL(Mus)       | 7.04          | 171.20         | 0        | 0        |
| Other(Mus)      | 17.92         | 404.80         | 0        | 0        |
| <b>Total</b>    | <b>122.52</b> | <b>2420.48</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 6.90          | 136.66         | 0        | 0        |
| <b>Total</b>    | <b>6.90</b>   | <b>136.66</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 0.00          | 156.14         | 0        | 0        |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 2.40          | 33.43          | 107      | 84       |
| Trombay 7B      | 1.47          | 21.76          | 64       | 56       |
| Trombay 8       | 4.78          | 105.64         | 201      | 198      |
| TATA Hydro      | 6.99          | 100.11         | 435      | 2        |
| <b>Total</b>    | <b>15.64</b>  | <b>417.08</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 12.01         | 222.33         | 502      | 499      |
| <b>Total</b>    | <b>12.01</b>  | <b>222.33</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 158.25      | 3253.94       | MSPGCL Total        | 180.72      | 3679.24       |
|                |             |         | MSPGCL Thml+Gas | 165.05      | 3386.50       | Koyna 1,2 & 4 Total | 10.26       | 185.07        |
|                |             |         | MSPGCL Hydro    | 15.67       | 292.74        | State Total         | 342.85      | 7042.47       |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

Hourly Load Data As on 23/Jan/2021

| TIME<br>SR.<br>NO. | MSPGCL GEN. |       |      | TOTAL  | WIND | CPP / IPP |      | SOLAR | CS<br>SHARE | CS<br>RECPT | Mum.<br>NET<br>EXCH. | MSEDCL<br>DEM.<br>MET | LOAD<br>SHEDDI<br>NG | MSEDCL<br>DEM.<br>WITH LS | MUMBAI<br>DEMAND | STATE<br>DEMAND | FREQ.<br>(Hz) |
|--------------------|-------------|-------|------|--------|------|-----------|------|-------|-------------|-------------|----------------------|-----------------------|----------------------|---------------------------|------------------|-----------------|---------------|
|                    | THM         | HY    | GAS  |        |      | THM       | GAS  |       |             |             |                      |                       |                      |                           |                  |                 |               |
| 1                  | 6367        | 201   | 294  | 6862   | 197  | 4409      | 0    | 0     | 5947        | 5752        | -804                 | 16416                 | 0                    | 16416                     | 1665             | 18081           | 49.99         |
| 2                  | 6236        | 137   | 284  | 6657   | 159  | 4457      | 0    | 0     | 5947        | 5548        | -720                 | 16101                 | 0                    | 16101                     | 1566             | 17667           | 50.02         |
| 3                  | 5827        | 137   | 294  | 6258   | 144  | 4443      | 0    | 0     | 6186        | 6015        | -656                 | 16204                 | 0                    | 16204                     | 1498             | 17702           | 50.04         |
| 4                  | 5563        | 126   | 294  | 5983   | 129  | 4447      | 0    | 0     | 6189        | 6115        | -613                 | 16061                 | 0                    | 16061                     | 1456             | 17517           | 50.02         |
| 5                  | 6073        | 83    | 295  | 6451   | 118  | 4448      | 0    | 0     | 6106        | 6294        | -604                 | 16707                 | 0                    | 16707                     | 1457             | 18164           | 49.99         |
| 6                  | 6344        | 231   | 295  | 6870   | 113  | 4587      | 0    | 0     | 6423        | 6528        | -689                 | 17409                 | 0                    | 17409                     | 1543             | 18952           | 50.02         |
| 7                  | 6504        | 562   | 305  | 7371   | 111  | 5334      | 0    | 1     | 6654        | 6141        | -452                 | 18506                 | 0                    | 18506                     | 1612             | 20118           | 50.03         |
| 8                  | 6801        | 695   | 295  | 7791   | 168  | 5760      | 0    | 64    | 6468        | 6562        | -417                 | 19928                 | 0                    | 19928                     | 1716             | 21644           | 50.05         |
| 9                  | 6823        | 1127  | 295  | 8245   | 88   | 5771      | 0    | 342   | 6197        | 6176        | -604                 | 20018                 | 0                    | 20018                     | 1908             | 21926           | 50.04         |
| 10                 | 6928        | 1221  | 283  | 8432   | 106  | 5773      | 0    | 658   | 6604        | 6696        | -816                 | 20849                 | 0                    | 20849                     | 2121             | 22970           | 50.02         |
| 11                 | 6980        | 1260  | 271  | 8511   | 68   | 5740      | 0    | 876   | 7081        | 7136        | -989                 | 21342                 | 0                    | 21342                     | 2295             | 23637           | 50.03         |
| 12                 | 7112        | 1386  | 279  | 8777   | 81   | 5741      | 0    | 960   | 7156        | 7089        | -1044                | 21604                 | 0                    | 21604                     | 2352             | 23956           | 50.00         |
| 13                 | 7017        | 1119  | 269  | 8405   | 61   | 5789      | 0    | 1023  | 7069        | 6835        | -1018                | 21095                 | 0                    | 21095                     | 2324             | 23419           | 50.02         |
| 14                 | 6882        | 794   | 276  | 7952   | 102  | 5650      | 0    | 972   | 6999        | 6843        | -903                 | 20616                 | 0                    | 20616                     | 2207             | 22823           | 50.02         |
| 15                 | 6902        | 737   | 266  | 7905   | 173  | 5403      | 0    | 885   | 6993        | 7130        | -894                 | 20602                 | 0                    | 20602                     | 2198             | 22800           | 49.99         |
| 16                 | 7005        | 1416  | 257  | 8678   | 225  | 5483      | 0    | 641   | 6316        | 6410        | -895                 | 20542                 | 0                    | 20542                     | 2198             | 22740           | 49.96         |
| 17                 | 7021        | 829   | 267  | 8117   | 316  | 5697      | 0    | 384   | 5939        | 5578        | -872                 | 19220                 | 0                    | 19220                     | 2176             | 21396           | 49.93         |
| 18                 | 6862        | 530   | 279  | 7671   | 318  | 5355      | 0    | 94    | 5768        | 5568        | -872                 | 18134                 | 0                    | 18134                     | 2176             | 20310           | 49.97         |
| 19                 | 6783        | 499   | 270  | 7552   | 313  | 5158      | 0    | 1     | 5268        | 5392        | -956                 | 17460                 | 0                    | 17460                     | 2259             | 19719           | 49.99         |
| 20                 | 6901        | 834   | 281  | 8016   | 408  | 5007      | 0    | 0     | 4979        | 5031        | -1000                | 17462                 | 0                    | 17462                     | 2294             | 19756           | 50.00         |
| 21                 | 6790        | 122   | 291  | 7203   | 418  | 4689      | 0    | 0     | 5383        | 5037        | -1005                | 16342                 | 0                    | 16342                     | 2216             | 18558           | 49.99         |
| 22                 | 6447        | 478   | 282  | 7207   | 405  | 4454      | 0    | 0     | 5604        | 5208        | -870                 | 16404                 | 0                    | 16404                     | 2092             | 18496           | 50.01         |
| 23                 | 5979        | 547   | 293  | 6819   | 397  | 4461      | 0    | 0     | 5819        | 5850        | -906                 | 16621                 | 0                    | 16621                     | 1948             | 18569           | 49.99         |
| 24                 | 6101        | 599   | 283  | 6983   | 438  | 4466      | 0    | 0     | 5756        | 5557        | -862                 | 16582                 | 0                    | 16582                     | 1835             | 18417           | 50.00         |
| MUs                | 158.25      | 15.67 | 6.80 | 180.72 | 5.06 | 122.52    | 0.00 | 6.90  | 148.85      | 146.49      | -19.46               | 442.22                | 0.00                 | 442.22                    | 47.11            | 489.34          | 50.01         |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

# State Load Despatch Center, Airoli (MSETCL) Statement-VI

## Details of Generating Unit Outages/Trippings for 23/Jan/2021

Position as on 6.30 Hrs of 24/Jan/2021

| Generating Company    | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                       | Expected Date |
|-----------------------|-------------------------|----------|--------------|--------------|------------|------------|------------------------------------------------------------------------|---------------|
| <b>PLANNED OUTAGE</b> |                         |          |              |              |            |            |                                                                        |               |
| MSPGCL                | Koyna STG-IV Unit-2     | 250      | 23/11/2020   | 08.00        |            | Continued. | Capital Overhaul                                                       |               |
| MSPGCL                | Chandrapur Unit-8       | 500      | 20/12/2020   | 00.00        | 23/01/2021 | 01.53      | Annual Overhaul                                                        |               |
| MSPGCL                | Khaparkheda Unit 5      | 500      | 01/01/2021   | 23.13        |            | Continued. | Annual Overhaul                                                        |               |
| <b>FORCED OUTAGE</b>  |                         |          |              |              |            |            |                                                                        |               |
| IPP                   | SWPGL U-1               | 135      | 16/02/2016   | 17.09        |            | Continued. | No PPA.                                                                |               |
| PGPL                  | PGPL U1                 | 262      | 07/02/2017   | 17.30        |            | Continued. | No Schedule                                                            |               |
| PGPL                  | PGPL U2                 | 126      | 07/02/2017   | 17.30        |            | Continued. | No Schedule                                                            |               |
| IPP                   | IEPL Unit 1             | 270      | 28/08/2018   | 21.26        |            | Continued. | No PPA                                                                 |               |
| IPP                   | VIPL U-1                | 300      | 29/12/2018   | 00.30        |            | Continued. | Coal Shortage                                                          |               |
| IPP                   | VIPL U-2                | 300      | 17/01/2019   | 00.15        |            | Continued. | Coal Shortage                                                          |               |
| MSPGCL                | Nasik Unit 5            | 210      | 12/12/2019   | 10.25        |            | Continued. | PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 13-12-2019)     |               |
| MSPGCL                | Uran Unit 8             | 108      | 01/03/2020   | 20.57        |            | Continued. | Gas shortage                                                           |               |
| MSPGCL                | Uran Unit 7             | 108      | 25/05/2020   | 12.51        |            | Continued. | Turbine Blade Failure                                                  |               |
| MSPGCL                | Uran Unit B0            | 120      | 25/05/2020   | 12.51        |            | Continued. | Turbine Blade Failure                                                  |               |
| IPP                   | JSW (J) U2              | 300      | 01/11/2020   | 04.44        |            | Continued. | No Schedule                                                            |               |
| MSPGCL                | Nasik Unit 3            | 210      | 03/12/2020   | 06.45        |            | Continued. | Economizer Tube Leakage. (Zero Schedule from 18:45hrs of 05.12.2020)   |               |
| IPP                   | Adani U-5               | 660      | 18/01/2021   | 21.00        |            | Continued. | zero scheduled                                                         |               |
| MSPGCL                | Koyna Unit 11           | 80       | 19/01/2021   | 10.05        |            | Continued. | Tripped on stator earth fault (will not be available till dt.18.04.21) |               |
| TPC-G                 | Trombay 5               | 500      | 19/01/2021   | 17.24        | 24/01/2021 | 01.07      | Boiler Tube Leakage                                                    |               |
| MSPGCL                | Khaparkheda Unit 4      | 210      | 22/01/2021   | 17.20        | 24/01/2021 | 22.17      | Boiler Tube Leakage                                                    |               |
| MSPGCL                | Parli Unit 8            | 250      | 23/01/2021   | 05.13        | 23/01/2021 | 08.58      | LOW PA FAN HEADER PRESSURE                                             |               |
| MSPGCL                | Khaparkheda Unit 1      | 210      | 24/01/2021   | 09.45        | 24/01/2021 | 13.22      | Electrical protection operated.                                        |               |
| TPC_G                 | Trombay 8               | 250      | 24/01/2021   | 12.20        |            | Continued. | Due to heavy leakage from Deaerator drain valve.                       |               |
| MSPGCL                | Khaparkheda Unit 1      | 210      | 24/01/2021   | 13.36        | 24/01/2021 | 15.08      | On low air pressure.                                                   |               |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 23/Jan/2021**

**Statement-VII**

Position as on 6.30 Hrs of 24/Jan/2021

| Name of Line                                      | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                        |
|---------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV LINE Outages/Trippings</b>              |                           |              |              |            |            |             |                                                                                                                                                                         |
| Karad Solapur (PG)                                | InterState                | 03/05/2017   | 11:49        |            | Continued. | PO          | Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403                                                                                                                |
| Dhule Sar'Sarovar I                               | InterState                | 22/01/2021   | 18.04        | 23/01/2021 | 07.05      | HT          | Over Voltage                                                                                                                                                            |
| Chandrapur II - Dhariwal -I                       | InterState                | 23/01/2021   | 09.42        | 23/01/2021 | 18.33      | PO          | Attending Hot Spot                                                                                                                                                      |
| Dhule Sar'Sarovar II                              | InterState                | 23/01/2021   | 18.23        | 24/01/2021 | 10.33      | HT          | Over Voltage                                                                                                                                                            |
| Dhule Sar'Sarovar I                               | InterState                | 24/01/2021   | 17.51        |            | Continued. | HT          | Over Voltage                                                                                                                                                            |
| Dabhol Nagothane I                                | InterState                | 24/01/2021   | 19.47        | 24/01/2021 | 20.29      | T           | Tripped at Dabhol end only                                                                                                                                              |
| Lonikand 1 - Talegaon(Pgcil)                      | IntraState                | 31/12/2020   | 10.17        |            | Continued. | PO          | 1)Erection of 89A(N+27) & 90A(N+27); 2) loc no. 89A to 90A stringing; 3) loc no. 89A to 82 stringing;4) loc no. 90 to 92 stringing; 5)Dismantling of old towers 89 & 90 |
| Bhusawal-Aurangabad                               | IntraState                | 23/01/2021   | 19.42        | 24/01/2021 | 07.33      | HT          | Over Voltage                                                                                                                                                            |
| Khadka-Aurangabad (Waluj)                         | IntraState                | 24/01/2021   | 17.58        |            | Continued. | HT          | Over Voltage                                                                                                                                                            |
| Dhule - Bableshwar - II                           | IntraState                | 24/01/2021   | 20.02        |            | Continued. | HT          | Over Voltage                                                                                                                                                            |
| <b>400 KV ICT Outages/Trippings</b>               |                           |              |              |            |            |             |                                                                                                                                                                         |
| 400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE) | IntraState                | 10/08/2020   | 09.58        |            | Continued. | PO          | Replacement of existing 315 MVA ICT by 3*167 MVA ICT.                                                                                                                   |
| 400/220/33 Kv 315 Mva Ict 2 @Dhule                | IntraState                | 23/09/2020   | 09.12        |            | Continued. | PO          | Augmentation work of 400/220 315MVA ICT-II to 501MVA                                                                                                                    |
| 400/220 Kv 500 Mva ICT- I @Jejuri                 | IntraState                | 23/01/2021   | 14.00        | 23/01/2021 | 16.08      | PO          | Pilot Insulator Strings Of R,Y & B-Phase Of 220KV Side Of 400/220/33KV,501 MVA ICT 1 Found Faulty During PID Testing.                                                   |
| 400/220/33 Kv 315 MVA ICT II @Babhleshwar         | IntraState                | 23/01/2021   | 20.25        | 24/01/2021 | 03.12      | EO          | Attending Hot Spot                                                                                                                                                      |
| 400/220/33 Kv 315 MVA ICT -I @Nagothane           | IntraState                | 23/01/2021   | 20.45        | 24/01/2021 | 07.29      | HT          | Due to heavy sparking.                                                                                                                                                  |
| 400/220/33 Kv 315 MVA ICT -I @Nagothane           | IntraState                | 24/01/2021   | 08.35        | 24/01/2021 | 15.15      | EO          | Due to oil leakage.                                                                                                                                                     |
| 400/220 Kv 600 MVA ICT-II @Kalwa                  | IntraState                | 24/01/2021   | 09.09        | 24/01/2021 | 18.42      | EO          | Attending Oil Leakage                                                                                                                                                   |
| <b>220 KV LINE Outages/Trippings</b>              |                           |              |              |            |            |             |                                                                                                                                                                         |
| Mudshingi Chikodi                                 | InterState                | 24/09/2019   | 17.12        |            | Continued. | PO          | No Schedule(Charge from Mudshingi end only)                                                                                                                             |
| Talandage - Chikodi                               | InterState                | 01/10/2019   | 17.10        |            | Continued. | PO          | No Schedule(Close at Chikodi end only)                                                                                                                                  |
| Parli 3 (Old Gcr)-Girwali Ckt-3                   | IntraState                | 20/08/2020   | 13.05        |            | Continued. | PO          | Erection of Tower Due to Railway Crossing                                                                                                                               |
| Parli 3(Old Gcr)- Girwali Ckt 4                   | IntraState                | 20/08/2020   | 13.06        |            | Continued. | PO          | Erection of Tower Due to Railway Crossing                                                                                                                               |
| ALKUD - MENDHEGIRI CKT - 2                        | IntraState                | 12/01/2021   | 11.00        |            | Continued. | PO          | CT,PT,ABT Meter and testing work                                                                                                                                        |
| Ongc Uran - Jnpt                                  | IntraState                | 20/01/2021   | 10.20        |            | Continued. | PO          | Carrying out OPGW conductor pulling/replacement work between loc no. 26 & 220kv Uran Sstn.                                                                              |
| Adlabs - Pedambe                                  | IntraState                | 23/01/2021   | 01.47        | 23/01/2021 | 02.27      | T           | Distance Protection                                                                                                                                                     |
| Adlabs - Pedambe                                  | IntraState                | 23/01/2021   | 02.44        | 23/01/2021 | 17.55      | T           | Distance Protection                                                                                                                                                     |
| Talandge-Hamidwada                                | IntraState                | 23/01/2021   | 07.43        | 23/01/2021 | 09.54      | PO          | Replacement Of Flashover Insulator String At Location No.35 Y-Phase.                                                                                                    |
| Flagship-Chinchwad                                | IntraState                | 23/01/2021   | 09.39        | 23/01/2021 | 21.28      | PO          | CB Compressor Overhauling Work.                                                                                                                                         |
| Mumewadi -Halkarni ckt-I                          | IntraState                | 23/01/2021   | 10.05        | 23/01/2021 | 13.04      | PO          | 220Kv Mumewadi-1 Bay Ct Tan Delta ,Dist .And Back Up Relay Testing Work.                                                                                                |
| Chinchwad-Hinjewadi I                             | IntraState                | 23/01/2021   | 10.22        | 23/01/2021 | 14.52      | PO          | C.B Compressor Overhauling & Half Yearly Bay Maintenance.                                                                                                               |
| 512 Khadki- Century Enka                          | IntraState                | 23/01/2021   | 10.23        | 23/01/2021 | 18.11      | PO          | Relay Testing Work.                                                                                                                                                     |

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 23/Jan/2021**

**Statement-VII**

Position as on 6.30 Hrs of 24/Jan/2021

| Name of Line                                    | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                              |
|-------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-----------------------------------------------------------------------------------------------|
| Pusad - Hingoli                                 | IntraState                | 23/01/2021   | 10.42        | 23/01/2021 | 16.06      | PO          | Replacement Of R&Y Phase Flash over String At LOC No 122.                                     |
| IPCL - SPCL                                     | IntraState                | 23/01/2021   | 10.50        | 23/01/2021 | 20.16      | PO          | 220Kv B-Phase CT Replacement Y,B-Phase.LA Replacement At IPCL End And Also Maint At Both End. |
| Bombay Dyeing - Sahara                          | IntraState                | 23/01/2021   | 12.40        | 23/01/2021 | 19.25      | PO          | Replacemnt Of Polymer Insulator By Long Rod Porcelain From LOC No- 90-140.                    |
| Padghe - Jambhul 1                              | IntraState                | 23/01/2021   | 12.56        | 23/01/2021 | 17.35      | PO          | Fixing Additional Jumper At STN Location.                                                     |
| Mumewadi -Halkarni ckt-II                       | IntraState                | 23/01/2021   | 13.10        | 23/01/2021 | 15.25      | PO          | 220Kv Mumwadi-2 Bay Ct Tan Delta,Dist. And Back up rlay testing work.                         |
| Nadgaonpeth-Amravati                            | IntraState                | 23/01/2021   | 14.08        | 23/01/2021 | 16.33      | PO          | Top up Of Oil In Y Phase CT At Amravati End.                                                  |
| Chandrapur GCR - Sicom II                       | IntraState                | 24/01/2021   | 10.07        |            | Continued. | PO          | Dismantling of RCC Structure and erection of new structure of CT                              |
| Bombay Dyeing - Sahara                          | IntraState                | 24/01/2021   | 10.26        | 24/01/2021 | 19.27      | PO          | Replacement of polymer Insulator                                                              |
| Koyna (Pophali) - Kdph                          | IntraState                | 24/01/2021   | 14.25        |            | Continued. | T           | Distance Protection                                                                           |
| <b>220 KV ICT Outages/Trippings</b>             |                           |              |              |            |            |             |                                                                                               |
| 220/22 Kv 50 Mva Emco Ptr 1 @Gis Bhandup        | IntraState                | 23/01/2021   | 08.10        | 23/01/2021 | 10.55      | PO          | Attending Oil Leakage                                                                         |
| 220/22 Kv 50 Mva Emco Ptr 2 @Gis Bhandup        | IntraState                | 23/01/2021   | 10.05        | 23/01/2021 | 13.05      | PO          | Attending Oil Leakage                                                                         |
| 220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik 2) | IntraState                | 23/01/2021   | 10.15        | 23/01/2021 | 16.23      | PO          | ICT 1 LV Is On TBC Since Long Time.                                                           |
| 220/132 kv 200 MVA ICT-III @ Nanded             | IntraState                | 23/01/2021   | 12.54        | 23/01/2021 | 16.57      | PO          | Attending Hot Spot                                                                            |

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage