

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 23/May/2024 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	178.835	3943.145	1) Gujrat	1.808	12.473
2) Hydro	21.064	454.117	2) Madhya Pradesh	1.486	139.348
3) Gas	7.540	162.331	3) Chattisgarh	3.480	94.090
Total MSPGCL	207.439	4559.593	4) Maharashtra	195.428	4283.377
B) 1) APLM	70.647	1480.734	5) Goa (Amona)	-2.220	-45.871
2) JSWEL	25.530	627.960	Total	199.982	4483.417
3) VIPL	0.000	0.000	a) Mumbai Schedule	46.558	1002.518
4) RPL(AMT)	25.616	680.065	b) Mumbai Drawl	49.280	1032.075
5) SWPGPL	12.403	281.720	c) MSEDCL Bilateral *	79.175	1846.457
6) Other IPP	15.643	388.216	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.558	1002.518
C) 1) TPCL Thermal	13.870	289.318	Include PX	0.000	0.000
2) TPCL Hydro	5.843	114.587	Standby	0.000	0.000
3) TPCL Gas	3.812	89.665	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.882	228.901	1) MSEDCL	526.634	11899.062
D) STATE			2) Mumbai Discoms	83.687	1754.540
1) Thermal	353.426	7920.059	3) Other Discoms	12.135	265.851
(A1+C1+C4+(B1-B6))			TOTAL STATE	622.456	13919.453
2) Hydro	26.907	568.704			
(A2+C2)					
3) Gas	11.352	251.996			
(A3+B7+C3)					
4) Wind	15.933	311.802			
6) SOLAR	14.856	383.481			
TOTAL STATE	422.474	9436.042			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	7279	7601	7303	7435
MSPGCL Hydro	138	352	2036	421
MSPGCL Gas	339	364	282	285
MSPGCL Total Generation	7756	8317	9621	8141
Central Sector Receipt	9402	9441	7544	8344
WIND	178	558	1097	182
CPP / IPP Thermal	5220	5863	6633	6306
CPP / IPP Gas	0	0	0	0
SOLAR	2133	1671	0	460
Exchange with Mumbai	-2325	-2390	-1863	-1914
MSEDCL DEMAND MET	21818	22919	22492	21031
Load Shedding	0	0	0	0
MSEDCL DEMAND	21818	22919	22492	21031
TPCL GENERATION	1077	1164	1244	616
AEML GENERATION	503	503	492	337
MUMBAI DEMAND	3905	4057	3599	2867
OTHER DISCOM DEMAND	546	541	540	488
STATE DEMAND MET	26269	27517	26631	24386
STATE DEMAND	26269	27517	26631	24386
Frequency (Hz)	49.95	50.01	49.98	49.95

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 15.04 Hrs	49.86 Hz at 12.43 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 23/May/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.40	83.32	190	168
Unit 8	14.82	189.33	658	556
Unit 9	13.48	310.44	592	514
Unit 10	12.86	316.79	566	500
Total	45.57	899.87		
Bhusawal				
Unit 3	3.65	73.86	170	125
Unit 4	10.42	206.52	460	400
Unit 5	10.86	219.06	490	395
Total	24.92	499.44		
Parli				
Unit 6	5.06	103.55	248	144
Unit 7	4.76	98.11	241	130
Unit 8	4.88	96.53	229	148
Total	14.70	298.19		
Chandrapur				
Unit 3	3.74	82.75	165	125
Unit 4	3.75	84.70	165	129
Unit 5	9.28	202.02	420	300
Unit 6	8.58	150.86	443	280
Unit 7	0.00	190.56	0	0
Unit 8	11.25	238.21	480	454
Unit 9	10.56	252.58	484	319
Total	47.16	1201.70		
Paras				
Unit 3	5.40	106.48	233	201
Unit 4	5.18	126.40	253	0
Total	10.58	232.87		
Khaparkheda				
Unit 1	4.03	79.90	170	165
Unit 2	4.67	97.64	207	170
Unit 3	4.07	90.50	178	156
Unit 4	4.31	89.60	191	167
Unit 5	11.72	227.11	500	480
Total	28.81	584.74		
Nasik				
Unit 3	3.76	69.51	169	137
Unit 4	3.33	81.57	143	132
Unit 5	0.00	75.25	0	0
Total	7.09	226.34		
Uran				
All Units	7.54	162.33	376	280
Total	7.54	162.33		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	5.19	0	0
Total	0.00	5.19		
Koyna				
Stage 1-2	6.22	109.16	555	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	8.37	193.11	958	0
Stage 3	3.34	67.59	320	0
Total	17.93	369.86		
Hydro				
KDPH	0.55	14.62	23	23
VTRNA	0.80	18.98	61	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	1.66	44.43	73	63
GHATGHAR	0.13	6.23	80	0
Total	3.14	84.26		
Wind				
Total	15.93	311.80	0	0
Total	15.93	311.80		
CPP				
APML(Mus)	70.65	1480.73	0	0
JSWEL(Mus)	25.53	627.96	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.62	680.06	0	0
SWPGPL-Mus	12.40	281.72	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.75	121.76	267	226
Other(Mus)	5.64	158.51	0	0
JPL	4.25	107.95	270	134
Total	149.84	3458.70		
SOLAR				
Total	14.86	383.48	0	0
Total	14.86	383.48		
Tata				
Trombay 5	9.18	198.08	456	264
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.36	55.56	108	50
Trombay 7B	1.46	34.10	64	43
TATA Hydro	5.84	114.59	445	43
Trombay 8	4.69	91.24	228	129
Total	23.52	493.57		
AEML				
DTPS U-1&2	10.88	228.90	504	326
Total	10.88	228.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	178.84	3943.14	MSPGCL Total	207.44	4559.59
			MSPGCL Thml+Gas	186.38	4105.48	Koyna 1,2 & 4 Total	14.59	302.27
			MSPGCL Hydro	21.06	454.12	State Total	422.47	9436.04

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 23/May/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7512	1722	375	9609	500	6814	0	0	8213	8131	-1874	22711	0	0	22711	3557	469	26737	50.04
2	7559	1248	363	9170	779	6766	0	0	7777	7767	-1703	22347	0	0	22347	3283	432	26062	50.02
3	7583	1224	286	9093	703	6645	0	0	7725	7877	-1826	22100	0	0	22100	3073	392	25565	50.00
4	7594	996	287	8877	1044	6623	0	0	7726	7477	-1900	21728	0	0	21728	2934	393	25055	50.02
5	7599	720	289	8608	643	6590	0	0	7819	7972	-1888	21504	0	0	21504	2851	421	24776	50.01
6	7639	1065	289	8993	487	6564	0	0	8219	8059	-1892	21754	0	0	21754	2827	457	25038	49.97
7	7615	802	287	8704	366	6541	0	102	8433	8143	-1842	21523	0	6	21523	2782	491	24796	49.99
8	7435	421	285	8141	182	6306	0	460	8298	8344	-1914	21031	0	10	21031	2867	488	24386	49.95
9	7279	433	284	7996	165	5948	0	946	8694	8649	-2130	21039	0	2	21039	3176	535	24750	50.03
10	7391	173	283	7847	132	5945	0	1442	9326	8928	-2214	21531	0	75	21531	3482	549	25562	50.05
11	7339	137	281	7757	136	5422	0	1880	9996	9637	-2391	21904	0	145	21904	3743	537	26184	49.99
12	7279	138	339	7756	178	5220	0	2133	10140	9402	-2325	21818	0	90	21818	3905	546	26269	49.95
13	7052	133	365	7550	255	4950	0	2130	10227	9634	-2363	21607	0	0	21607	3955	549	26111	49.93
14	7113	137	366	7616	412	5008	0	1969	10219	9971	-2391	22056	0	1	22056	3932	529	26517	49.97
15	7601	352	364	8317	558	5863	0	1671	9928	9441	-2390	22919	0	78	22919	4057	541	27517	50.01
16	7386	593	357	8336	772	6086	0	1183	9851	9336	-2332	22833	0	108	22833	4102	548	27483	50.02
17	7494	639	280	8413	775	6358	0	613	9264	9188	-2245	22549	0	54	22549	3934	553	27036	49.99
18	7533	778	281	8592	874	6361	0	295	8789	8593	-2229	21934	0	30	21934	3770	552	26256	49.99
19	7403	1399	282	9084	1113	6498	0	32	8075	7463	-2151	21467	0	0	21467	3617	572	25656	49.98
20	7303	2036	282	9621	1097	6633	0	0	7655	7544	-1863	22492	0	0	22492	3599	540	26631	49.98
21	7430	1548	284	9262	1274	6688	0	0	7509	7081	-1835	21935	0	0	21935	3547	535	26017	49.99
22	7504	1334	289	9127	1217	6680	0	0	7235	7052	-1844	21713	0	0	21713	3522	519	25754	50.01
23	7571	1414	366	9351	1190	6673	0	0	7259	7175	-1830	22054	0	0	22054	3556	505	26115	50.00
24	7621	1622	376	9619	1081	6657	0	0	7266	7118	-1908	22086	0	0	22086	3616	481	26183	49.95
MUs	178.83	21.06	7.54	207.44	15.93	149.84	0.00	14.86	205.64	199.98	-49.28	526.63	0.00	0.60	526.63	83.69	12.13	622.46	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) 132 kV BBLR TO Rahuri Line Over Load Alarm 488 Amp/102.16 MW ELR carried out at 132 kV Rahuri S/Stn.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 23/May/2024

Position as on 6.30 Hrs of 24/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Chandrapur Unit 7	500	21/05/2024	17.18		Continued.	Boiler Tube Leakage	24/05/2024
MSPGCL	Nasik Unit 5	210	22/05/2024	15:53		Continued.	ID Fan 5A Problem.	24/05/2024
MSPGCL	Paras Unit 4	250	23/05/2024	17:43	23/05/2024	19:47	Electrical fault.	
MSPGCL	Chandrapur Unit 9	500	24/05/2024	01:59		Continued.	Boiler Tube Leakage	27/05/2024
Total Capacity MSPGCL		1580						
IPP								
IPP	RPL(AMT) U-3	270	20/05/2024	12:15		Continued.	Furnace Pressure High	24/05/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/08/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/09/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2170						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	19/05/2024	02:00		Continued.	As per MSEDCL zero schedule.	
MSPGCL	Uran Unit 6	108	23/05/2024	01:57	23/05/2024	11:10	Due to Zero Schedule from MSEDCL	
MSPGCL	Uran Unit 6	108	23/05/2024	15:59	23/05/2024	21:53	As per MSEDCL zero schedule.	
MSPGCL	Uran Unit 6	108	24/05/2024	02:00		Continued.	Due to Zero schedule by MSEDCL.	
Total Capacity MSPGCL		432						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		432						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 23/May/2024

Position as on 6.30 Hrs of 24/May/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	JSW (J) U4	300	24/05/2024	00:11		Continued.	Due to unavailability of Load Schedule.	
Total Capacity IPP		1288						
Total Capacity FORCED OUTAGE DUE TO NO PPA		1288						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/May/2024

Statement-VII

Position as on 6.30 Hrs of 24/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (709) OF AKOLA CKT - 1 @ KORADI 3	IntraState	23/05/2024	09:49	23/05/2024	12:41	T	SF6 gas pressure is showing low of B-PH.
MAIN BAY (712) OF AKOLA CKT - 2 @ KORADI 3	IntraState	23/05/2024	13:49	23/05/2024	16:17	HT	SF6 low.
400 KV LINE Outages/Trippings							
KOLHAPUR - SOLAPUR (PG) CKT - 2	InterState	23/05/2024	18:57	23/05/2024	20:02	HT	HT due to sparking on R-ph Isolator
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/05/2024	12:30			HT	HT for load Management
STATION TRANSFORMER - 1 @ NANDGAON PETH	IntraState	18/05/2024	06:20			PO	Following work will be carried out during Station Transformer-1 outage Period :- 1. ST#1- OLTC maintenance work(Before & After DCRM testing, oil Filtration & Diverter Switch Maintenance) 2. Complete ST#1 transformer testing. 3. FDS & SFRA test of transformer. 4. Testing of LA, MCT & MCVT.
NAGOTHANE - DABHOL CKT - 1	IntraState	22/05/2024	15:37	23/05/2024	03:25	T	Distance Protection
PARLI - KUMBHARGAON (NANDED) CKT - 1	IntraState	22/05/2024	17:09	23/05/2024	01:16	HT	Attending the line isolator y-ph alignment and jaw replacement work.
DEEPNAGAR - THAPTI TANDA	IntraState	23/05/2024	07:15	23/05/2024	17:26	PO	For string replacement work
PADGHE - NAGOTHANE CKT - 1	IntraState	23/05/2024	10:29	23/05/2024	19:50	PO	1)Replacement of 29 A Bus Y & B Phase PG Isolator under LES Scheme. 2) Line will be in service on TBC. 3) CB Maintenance work.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	20/05/2024	11:25			PO	RELAY TESTING WORK AND ALLIED WORK
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/05/2024	17:41			HT	HT for Load management
400/220/33 KV 500MVA ICT - 1 @ LONIKAND 2	IntraState	23/05/2024	11:49	23/05/2024	19:05	PO	HYM and DT and completion of RRS work
400/220 KV 167MVA SPARE ICT @ LONIKAND 2	IntraState	23/05/2024	12:25	23/05/2024	18:29	PO	HYM and DT and completion of RRS work.
400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	IntraState	23/05/2024	17:26	23/05/2024	21:38	PO	For Pre monsoon maintenance work.
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
AAREY - AEML SAKI CKT - 2	IntraState	08/05/2024	21:48			T	Tripped on Yph to ground fault
SALSETTE BORIVLI - 1	IntraState	23/05/2024	00:10	23/05/2024	03:19	PO	PROTECTION TESTING

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/May/2024

Statement-VII

Position as on 6.30 Hrs of 24/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR - VERSOVA	IntraState	23/05/2024	04:18	23/05/2024	10:44	PO	Shifting of OPGW Cables and replacement of temporary used steel bolts with GI Jumper Bolts (04 Towers)
KANDALGAON - PIRANGUT	IntraState	23/05/2024	05:00	23/05/2024	08:45	PO	For attending hot spot at various work & double jumpering work.
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	23/05/2024	05:22	23/05/2024	09:00	PO	for attending red-hot at loc.no.14 B-phase AKP side (temp-91.1°C) and loc.no.159 Y-phase AKP side(temp-102°C) observed during taking thermovision of line.
WARDHA-D-GAON NEW	IntraState	23/05/2024	07:56	23/05/2024	09:55	HT	Stachwise ir measurement of bph la of 220kv wardhadhamangaon ckt. (lcm taken on date 14.05.2024 found 315ua.)
NAGOTHANE - WADKHAL (GIS) CKT-1	IntraState	23/05/2024	09:43	23/05/2024	21:58	PO	Routine maintenance work, replacement of insulator, cold line cleaning work.
PUSAD - WARDHA (PG)	IntraState	23/05/2024	09:54	23/05/2024	18:49	PO	Maintenance work
MAIN BUS - 2 @ BHOSARI 2	IntraState	23/05/2024	10:20	23/05/2024	12:35	PO	1) HYM work of 220KV Main Bus -2 and 220 KV Main Bus Section 2) DT work :-a) Telco line Bay CB CRM and IR b)TF NO.2 IR and PI
BHOSARI 2 - TELCO	IntraState	23/05/2024	11:46	23/05/2024	12:40	T	while shifting on TBc tripped at Bhosari2 end only.
LAMBOTI - SOLAPUR 2(BALE) CKT - 1	IntraState	23/05/2024	11:47	23/05/2024	17:18	PO	Outage is required for replacement of LA under LE scheme
JEJURI-PHURSUNGI 1	IntraState	23/05/2024	12:01	23/05/2024	12:57	PO	During outage on dtd 16.05.2024 on 220kv jejuri- 1 line, Testing team had taken A/R trials and observed that PDR relay faulty. And hence outage is proposed as per testing remarks & recommended to replace the PDR relay with new one .
TALANDGE - HAMIDWADA	IntraState	23/05/2024	15:46	23/05/2024	21:53	PO	O/C E/F Back up relay Retrofitting work.
NERLE - DASGAON	IntraState	23/05/2024	16:26	23/05/2024	19:01	T	Distance Protection
NERLE - PEDAMBE	IntraState	23/05/2024	17:21	23/05/2024	21:18	T	Distance Protection
KARAD - DASGAON	IntraState	23/05/2024	17:21	23/05/2024	18:37	T	Distance Protection
KARAD - NERLE	IntraState	23/05/2024	17:21			T	Distance Protection
NERLE- POPHALI	IntraState	23/05/2024	17:21	23/05/2024	19:22	T	Distance Protection
MUDSHINGI - CHIKODI	IntraState	23/05/2024	18:55			T	Distance Protection
TALANDGE - BIDRI	IntraState	23/05/2024	19:02			T	Distance Protection
MAHALAXMI - AMONA	IntraState	23/05/2024	19:31			T	Distance Protection
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA PTR NO 5 @ PARVATI	IntraState	23/05/2024	08:02	23/05/2024	12:32	PO	Half Yearly maint. work
220/132KV 200MVA ICT 6 @ EKLAHARE (GCR)	IntraState	23/05/2024	08:15	23/05/2024	16:11	PO	OLTC servicing & premonsoon maintenance work
220/132kv 200MVA ICT-2 @ KOPARGAON	IntraState	23/05/2024	08:27	23/05/2024	13:35	PO	For Pre Monsoon Maintenance work and Bay maintenance.
220/33KV 50MVA PTR 2 @ BARAMATI	IntraState	23/05/2024	09:05	23/05/2024	10:10	PO	Pre monsoon maintenance work
220/132-110 KV 100MVA ICT No-02 @ OGLEWADI	IntraState	23/05/2024	09:19	23/05/2024	14:32	PO	1.Replacement of R,Y & B Ph LV side LA 2.OLTC Overhauling Work 3.Premonsoon Maintenance Work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/May/2024

Statement-VII

Position as on 6.30 Hrs of 24/May/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132kV 100MVA ICT -1 @ LONI DEOKAR	IntraState	23/05/2024	09:20	23/05/2024	11:30	PO	Pre Monsoon maintenance
220/33KV 50MVA PTR NO 1 @ BARAMATI	IntraState	23/05/2024	10:15	23/05/2024	11:20	PO	Pre monsoon maintenance work
220/33KV 50MVA PTR 1 @ KATHAPUR	IntraState	23/05/2024	10:20	23/05/2024	13:30	PO	Repairing of PTR 1 Yph damaged stub Conductor by applying PA rod over the damaged conductor by hot line method.
220/33 KV 25MVA PTR NO 2 @ BHIGWAN	IntraState	23/05/2024	11:20	23/05/2024	12:15	PO	Pre monsoon maintenance work
220/132kV 100MVA ICT -2 @ LONI DEOKAR	IntraState	23/05/2024	13:50	23/05/2024	15:30	PO	Pre Monsoon Maintenance work
220/132-110KV 200MVA ICT 2 @ MIRAJ	IntraState	23/05/2024	14:11	23/05/2024	18:35	PO	Premonsoon Maintenance Work
220/33 KV 50 MVA PTR NO 1 @ BHIGWAN	IntraState	23/05/2024	15:01	23/05/2024	16:23	PO	Pre monsoon maintenance work & attending LV bushing hotspot
220 KV BUSBAR Outages/Trippings							
MAIN BUS-2 @ HINJEWADI 3(GIS)	IntraState	22/05/2024	12:08	23/05/2024	13:22	PO	Attending SF6 Gas Leakage at G-9 Chamber of 'B' phase of 220kV Hinjawadi2 Line 1 bay
110 KV LINE Outages/Trippings							
KHOPOLI - BHOKARPADA	IntraState	23/05/2024	06:57	23/05/2024	08:56	PO	BIRD NEST REMOVAL

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage