

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 23/Jun/2023 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	162.711	3696.997	1) Gujrat	-1.309	-41.144
2) Hydro	6.898	286.886	2) Madhya Pradesh	7.421	141.583
3) Gas	4.946	112.296	3) Chattisgarh	3.130	70.100
Total MSPGCL	174.555	4096.179	4) Maharashtra	221.031	4845.415
B) 1) APLM	70.280	1569.277	5) Goa (Amona)	-1.277	-31.550
2) JSWEL	22.918	548.217	Total	228.996	4984.404
3) VIPL	0.000	0.000	a) Mumbai Schedule	47.209	1000.760
4) RPL(AMT)	25.592	615.142	b) Mumbai Drawl	51.424	1096.551
5) SWPGPL	10.679	242.439	c) MSEDCL Bilateral *	156.331	2822.587
6) Other IPP	6.942	130.429	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.206	1000.261
C) 1) TPCL Thermal	9.630	284.489	Include PX	0.000	0.000
2) TPCL Hydro	5.095	123.914	Standby	0.003	0.499
3) TPCL Gas	1.931	41.824	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.209	216.106	1) MSEDCL	524.759	12065.053
D) STATE			2) Mumbai Discoms	78.289	1762.884
1) Thermal	318.961	7303.096	3) Other Discoms	10.298	245.114
(A1+C1+C4+(B1-B6))			TOTAL STATE	613.346	14073.051
2) Hydro (A2+C2)	11.993	410.800			
3) Gas (A3+B7+C3)	6.877	154.120			
4) Wind	34.256	855.286			
6) SOLAR	12.263	365.345			
TOTAL STATE	384.350	9088.647			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	6579	6682	6856	6802
MSPGCL Hydro	166	159	356	556
MSPGCL Gas	195	193	200	211
MSPGCL Total Generation	6940	7034	7412	7569
Central Sector Receipt	10789	10648	8104	7795
WIND	758	1904	1955	1688
CPP / IPP Thermal	5334	5309	5858	5874
CPP / IPP Gas	0	0	0	0
SOLAR	1700	857	0	0
Exchange with Mumbai	-2584	-2591	-1861	-1716
MSEDCL DEMAND MET	22466	22700	20997	20765
Load Shedding	0	0	0	0
MSEDCL DEMAND	22466	22700	20997	20765
TPCL GENERATION	664	761	1015	1078
AEML GENERATION	477	495	474	477
MUMBAI DEMAND	3725	3847	3350	3271
OTHER DISCOM DEMAND	471	461	471	445
STATE DEMAND MET	26662	27008	24818	24481
STATE DEMAND	26662	27008	24818	24481
Frequency (Hz)	49.95	49.98	49.99	50.06

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 22.02 Hrs	49.81 Hz at 04.40 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 23/Jun/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.30	106.34	195	135
Unit 8	14.11	243.29	602	570
Unit 9	13.25	224.35	573	504
Unit 10	12.76	294.83	542	509
Total	44.42	868.80		
Bhusawal				
Unit 3	3.31	56.66	150	120
Unit 4	10.02	234.90	465	370
Unit 5	10.92	251.03	485	415
Total	24.24	542.60		
Parli				
Unit 6	4.73	103.62	241	141
Unit 7	4.86	107.63	245	144
Unit 8	0.00	71.84	0	0
Total	9.60	283.09		
Chandrapur				
Unit 3	3.68	70.84	160	132
Unit 4	3.46	71.62	157	134
Unit 5	0.00	0.00	0	0
Unit 6	9.46	187.07	400	380
Unit 7	9.46	210.64	417	374
Unit 8	10.75	253.79	472	433
Unit 9	10.64	257.65	495	256
Total	47.47	1051.62		
Paras				
Unit 3	3.87	111.28	195	91
Unit 4	5.02	97.56	226	194
Total	8.88	208.84		
Khaparkheda				
Unit 1	2.58	64.08	120	80
Unit 2	2.63	65.83	128	93
Unit 3	0.00	77.11	0	0
Unit 4	3.96	90.39	185	148
Unit 5	11.07	251.73	475	450
Total	20.24	549.16		
Nasik				
Unit 3	0.00	10.09	0	0
Unit 4	4.15	92.70	178	158
Unit 5	3.71	90.11	165	142
Total	7.86	192.90		
Uran				
All Units	4.95	112.30	219	193
Total	4.95	112.30		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	2.03	0	0
Total	0.00	2.03		
Koyna				
Stage 1-2	1.47	72.05	305	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	81.22	0	0
Stage 3	0.45	35.62	152	0
Total	1.92	188.89		
Hydro				
KDPH	0.00	6.01	0	0
VTRNA	1.10	26.10	60	0
TILLARI	0.46	3.57	58	0
BHIRA T.R.	0.28	7.17	73	0
SMLHY_PTN	2.88	50.38	126	108
GHATGHAR	0.25	2.75	125	0
Total	4.98	95.97		
Wind				
Total	34.26	855.29	0	0
Total	34.26	855.29		
CPP				
APML(Mus)	70.28	1569.28	0	0
JSWEL(Mus)	22.92	548.22	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.59	615.14	0	0
SWPGPL-Mus	10.68	242.44	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.36	81.92	270	198
Other(Mus)	1.59	48.51	0	0
Total	136.41	3105.50		
SOLAR				
Total	12.26	365.34	0	0
Total	12.26	365.34		
Tata				
Trombay 5	8.02	191.11	414	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.04	23.10	57	36
Trombay 7B	0.89	18.73	46	32
TATA Hydro	5.10	123.91	404	23
Trombay 8	1.60	93.38	221	0
Total	16.66	450.23		
AEML				
DTPS U-1&2	10.21	216.11	495	306
Total	10.21	216.11		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	162.71	3697.00	MSPGCL Total	174.56	4096.18
			MSPGCL Thml+Gas	167.66	3809.29	Koyna 1,2 & 4 Total	1.47	153.27
			MSPGCL Hydro	6.90	286.89	State Total	384.35	9088.65

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 23/Jun/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7087	294	215	7596	1538	6283	0	0	9262	8912	-1854	22091	0	0	22091	3252	385	25727	50.00
2	6969	269	216	7454	1543	5890	0	0	9974	9980	-1872	22642	0	0	22642	3000	354	25995	49.97
3	6879	270	217	7366	1528	6018	0	0	9567	9429	-1903	22105	0	0	22105	2804	333	25242	49.89
4	6891	276	217	7384	1354	5885	0	0	9670	9733	-1904	22131	0	0	22131	2664	321	25116	49.96
5	6880	277	218	7375	1050	5884	0	0	9898	10153	-1906	22222	0	0	22222	2601	334	25157	49.89
6	6900	544	219	7663	871	6002	0	0	10305	10405	-1874	22676	63	3	22739	2624	391	25754	49.98
7	6916	296	214	7426	746	6067	0	105	10296	10151	-1774	22309	32	3	22341	2639	412	25392	50.01
8	6901	298	215	7414	978	5781	0	447	10296	9849	-1978	22048	0	2	22048	2762	443	25253	49.99
9	6707	286	211	7204	1052	5576	0	961	10173	10261	-2333	22250	0	0	22250	3064	471	25785	50.00
10	6611	266	206	7083	1124	5437	0	1402	10021	9999	-2391	22198	0	0	22198	3373	456	26027	49.98
11	6551	255	194	7000	888	5377	0	1663	10503	10416	-2515	22356	0	0	22356	3620	473	26449	49.98
12	6579	166	195	6940	758	5334	0	1700	10837	10789	-2584	22466	0	49	22466	3725	471	26662	49.95
13	6689	165	194	7048	820	5751	0	1638	10582	10433	-2586	22652	0	8	22652	3698	453	26802	49.98
14	6616	167	194	6977	998	5638	0	1430	10390	10404	-2571	22423	0	1	22423	3639	453	26515	50.01
15	6808	160	196	7164	1397	5650	0	1118	10698	10432	-2654	22665	0	0	22665	3776	442	26883	49.96
16	6682	159	193	7034	1904	5309	0	857	10866	10648	-2591	22700	0	0	22700	3847	461	27008	49.98
17	6634	184	194	7012	2179	4931	0	596	9948	9980	-2524	21701	0	0	21701	3764	473	25938	50.02
18	6633	260	195	7088	2369	4997	0	294	9190	9273	-2523	21017	0	0	21017	3599	481	25097	50.00
19	6697	374	199	7270	2205	5223	0	52	8441	8571	-2350	20492	0	0	20492	3394	479	24365	49.99
20	6856	356	200	7412	1955	5858	0	0	8089	8104	-1861	20997	0	0	20997	3350	471	24818	49.99
21	6896	270	208	7374	1855	5887	0	0	8053	7569	-1691	20555	0	0	20555	3268	439	24262	49.97
22	6825	219	209	7253	1759	5891	0	0	7745	7612	-1693	20376	0	0	20376	3224	446	24046	50.05
23	6802	556	211	7569	1688	5874	0	0	7991	7795	-1716	20765	0	0	20765	3271	445	24481	50.06
24	6702	531	216	7449	1697	5868	0	0	8295	8098	-1776	20923	0	0	20923	3331	412	24667	50.07
MUs	162.71	6.90	4.95	174.55	34.26	136.41	0.00	12.26	231.09	229.00	-51.42	524.76	0.10	0.07	524.85	78.29	10.30	613.44	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) 132 KV BBLR To Rahuri Line Over Load 520 A/104 MW 2)22KV feeders at Shirwal s/stn through PLCC command received from Kamthadi ss.3) DLS was implemented as per instructions LD Kalwa and 400kV Lonikand -1 due to overloading of 400kV Chakan -Talegaon PG Line.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 23/Jun/2023

Position as on 6.30 Hrs of 24/Jun/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	15/07/2023
MSPGCL	Koyna Unit 1	70	24/06/2023	07:40	24/06/2023	16:45	Maintenance work	24/06/2023
MSPGCL	Koyna Unit 3	70	24/06/2023	07:42	24/06/2023	16:57	Maintenance work	24/06/2023
MSPGCL	Koyna Unit 4	70	24/06/2023	07:43	24/06/2023	16:10	Maintenance work	
MSPGCL	Koyna Unit 5	80	24/06/2023	07:46	24/06/2023	17:22	Maintenance work	
MSPGCL	Koyna Unit 6	80	24/06/2023	07:53	24/06/2023	16:25	Maintenance work	
MSPGCL	Koyna Unit 7	80	24/06/2023	07:55	24/06/2023	17:45	Maintenance work	
MSPGCL	Koyna Unit 8	80	24/06/2023	07:57	24/06/2023	16:55	Maintenance work	
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	27/06/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Nasik Unit 3	210	08/06/2023	11:40		Continued.	Tolling Agreement with IEPL synchronised at 9:19 Hrs	
TPC_G	Trombay 8	250	21/06/2023	23:35	23/06/2023	14:29	Due to RAPH issue	
MSPGCL	Khaparkheda Unit 3	210	22/06/2023	22:48	24/06/2023	19:01	Suspected BTL	25/06/2023
MSPGCL	Uran Unit 8	108	24/06/2023	10:05		Continued.	Compressor Surge Protection	
MSPGCL	Uran Unit B0	120	24/06/2023	10:45	24/06/2023	17:56	Turbine Vibration	
MSPGCL	Uran Unit 7	108	24/06/2023	10:46	24/06/2023	13:17	Due to Boiler Protection.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 23/Jun/2023

Position as on 6.30 Hrs of 24/Jun/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit B0	120	24/06/2023	19:01		Continued.	On RR end bearing high vibrations	
MSPGCL	Uran Unit 7	108	24/06/2023	19:03		Continued.	On boiler protection	
MSPGCL	Khaparkheda Unit 1	210	24/06/2023	22:47		Continued.	Boiler Tube Leakage	27/06/2023

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 24/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV TBC Outages/Trippings							
POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	23/06/2023	00:45	23/06/2023	02:40	EO	To attend 1 nos Hotspot
POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	23/06/2023	00:45	23/06/2023	05:40	EO	To attend 1 nos Hotspot
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	24/06/2023	00:46	24/06/2023	02:42	HT	Emergency Outage for attending hot spot at Padghe end.
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	24/06/2023	15:12	24/06/2023	20:25	T	Pole-2 tripped on Line fault at location 1533 to 1534.
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	24/06/2023	23:52		Continued.	T	Tripped on differential protection.
400 KV TIEBAY Outages/Trippings							
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
KORADI 2-WARDHA (PG)	InterState	22/06/2023	16:56	23/06/2023	16:09	T	Tripped on Teed Protection.
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	23/06/2023	11:01	23/06/2023	20:40	PO	412L AMP at Aurangabad & 403L AMP at Waluj and BHEL Insulator Replacement work. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2
DHULE - SSNNL CKT - 1	InterState	24/06/2023	04:41	24/06/2023	15:20	T	Tripped on Distance Protection.
KOLHAPUR - SOLAPUR (PG) CKT - 2	InterState	24/06/2023	14:42		Continued.	T	Line tripped on distance protection
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	14/06/2023	12:55	24/06/2023	18:00	HT	TO CONTROL LINE LOADING
LONIKAND - JEJURI CKT - 1	IntraState	23/06/2023	08:55	23/06/2023	09:37	HT	For load management of 400 kv Talegaon PG Chakan line and For Alandi palki dindi passing under 765 kV Pune GIS Solapur PG line
BUS COUPLER @ PADGHE	IntraState	23/06/2023	10:18	23/06/2023	19:56	PO	1) Bay Maint work 2) Diagnostic Testing work 3) MTAMC work
TARAPUR - BOISAR (PG) CKT - 2	IntraState	23/06/2023	14:35	23/06/2023	19:52	HT	Outage availed for safety purpose only
NAGOTHANE - DABHOL CKT - 1	IntraState	24/06/2023	06:09	24/06/2023	07:22	T	Distance Protection
BUS COUPLER @ LONIKAND-1	IntraState	24/06/2023	12:05	24/06/2023	15:37	PO	400kV Bus Coupler 29-A & 29-B PG Isolator mechanicm box replacement and trials. Also, DT Work & Bay Maintenance
JEJURI - KARAD	IntraState	24/06/2023	18:46		Continued.	T	Tripped on distance protection
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33KV 500 MVA ICT - 1 @ KUDUS	IntraState	23/06/2023	09:50	23/06/2023	17:22	PO	Outage required for completion of pending work of 400/220/33kv ICT-2.
220 KV TBC Outages/Trippings							
BUS COUPLER @ SAHAR	IntraState	24/06/2023	10:31	24/06/2023	20:05	PO	PROTECTION TESTING

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 24/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV MAINBAY Outages/Trippings							
220 KV WANI - PANDHARKAWDA CKT I BAY (TEST CHARGED)	IntraState	02/06/2023	10:10			HT	For rectification of punch points of 220kv wani- pandharkawada line ph-i line.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14			PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
MAHAD - KANDALGAON	IntraState	23/06/2023	01:02	23/06/2023	23:35	PO	For replacement of STN by DTN at newly erected monopole loc No.19. facing of earthwire at loc no. 18-19,20-21,etc. Project and line maintenance work.
PALGHAR - NALASOPARA	IntraState	23/06/2023	05:13	23/06/2023	08:30	EO	1) At Loc no. 110 & 136 Pilot string needs to be replaced by 70KV Porcelain Long rod insulator as chattering noise is heard. 2) Attending Hot spot at Loc no. 142.
GHATGHAR - BAPGAON	IntraState	23/06/2023	07:19	23/06/2023	11:45	EO	To replace B Phase suspension insulator string at Loc. No. 319B.
WADA - BHAVEGHAR	IntraState	23/06/2023	08:40	23/06/2023	18:42	PO	Erection of new 220KV Tower ND+6 near existing Loc no.86 under ORC scheme of establishment of 220KV Inox S/stn.
URAN - SEZ JNPT	IntraState	23/06/2023	10:50	23/06/2023	12:05	PO	Routine line maintenance work
LONAND-BOTHE	IntraState	23/06/2023	11:04	23/06/2023	14:14	PO	Relay Testing Work
URAN - APTA CKT - 1	IntraState	23/06/2023	12:02	23/06/2023	16:27	PO	Bay Maintenance work and Diagnostic Testing & Routine line maintenance work
URAN - APTA 2	IntraState	23/06/2023	12:02	23/06/2023	16:27	PO	Bay Maintenance work and Diagnostic Testing & Routine line maintenance work
WALCHANDNAGAR-CSSK BHAVANI NAGAR	IntraState	23/06/2023	13:13	23/06/2023	18:40	PO	To attend DC Leakage in 220KV Circuit Breaker of 220KV Walchandnagar Bay@220KV CSSK S/STN Bhavaninagar
220 KV SICOM - CFP CKT - 2	IntraState	23/06/2023	15:25	23/06/2023	17:05	PO	Relay Replacement
JEJURI (400 KV)-JEJURI- I	IntraState	23/06/2023	15:42	23/06/2023	21:28	PO	For taking AR trials in view of non AR of CB on Dt.20.06.2023
URAN - KHARGHAR 1	IntraState	23/06/2023	17:36			PO	LILO and commissioning of 220kV Ulwe GIS
MUMEWADI -HALKARNI 1 LINE	IntraState	24/06/2023	09:30	24/06/2023	13:28	PO	For Diagnostic Testing of CT,CB & Premonsoon Maintenance work of bay equipments
BOISAR II - BOISAR (PG) CKT - 1	IntraState	24/06/2023	10:21	24/06/2023	15:38	PO	Annual bay maintenance. Diag. testing for CT, LA & Isolator work.
KADEGAON-MIRAJ	IntraState	24/06/2023	10:24	24/06/2023	13:32	PO	Pilot string replacement work at Loc No.127 Y Ph

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Jun/2023

Statement-VII

Position as on 6.30 Hrs of 24/Jun/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
RAYMOND - TKEC	IntraState	24/06/2023	10:30	24/06/2023	14:32	PO	1.Providing support to bus jump of bus isolator 2.Maintenance work at consumer end
RANJANGAON - U TECH SUGAR CKT	IntraState	24/06/2023	10:42	24/06/2023	11:35	T	Distance Protection
HAMIDWADA - MUMEWADI	IntraState	24/06/2023	15:17	24/06/2023	17:25	PO	For Diagnostic Testing of CT,CB & Premonsoon Maintenance work of bay equipments
URSE - TALEGAON (AMBI) CKT 1	IntraState	24/06/2023	20:33		Continued.	T	Tripped on distance protection
SAHARA-URSE	IntraState	24/06/2023	20:39		Continued.	HT	H/T for load management.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132-110 KV 100 MVA ICT 2	IntraState	21/06/2023	11:00			EO	Replacement of HV CB
220/132 KV 150 MVA ICT @ BOISAR-II	IntraState	21/06/2023	12:04	24/06/2023	20:03	PO	Transformer oil filtration due to poor DGA result & Diagnostic testing.
220/132 KV 200 MVA ICT 2 @ MALEGAON	IntraState	22/06/2023	10:03	24/06/2023	15:38	PO	For Internal Inspection of ICT
220/132-110 KV 100 MVA ICT 1	IntraState	22/06/2023	12:02	23/06/2023	13:11	PO	Replaement of H.V C.B
PT-1 @ KHADKI	IntraState	23/06/2023	10:35	23/06/2023	12:07	PO	Half yearly Maint.
220/100 KV 100 MVA ICT 2 @ TAMBATI	IntraState	24/06/2023	10:12	24/06/2023	11:40	PO	Bay Maintenance & Pre-Monsoon activity
PT-2 @ KHADKI	IntraState	24/06/2023	10:30	24/06/2023	12:23	PO	Half yearly Maint. work
220/132 KV 200 MVA ICT 2	IntraState	24/06/2023	11:00	24/06/2023	12:38	PO	Premonsoon maintenance work
100 MVA 220/132 KV ICT	IntraState	24/06/2023	11:31	24/06/2023	17:33	PO	Diagnostic testing work
220/100 KV 100 MVA ICT 1 @ TAMBATI	IntraState	24/06/2023	12:00	24/06/2023	12:44	PO	Bay maintenance & Pre-Monsoon activity
100 MVA 220/132 KV ICT - I @ JALKOT	IntraState	24/06/2023	12:05	24/06/2023	15:39	EO	Testing/Maintenance of OSR Relay
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	IntraState	24/06/2023	12:31	24/06/2023	13:28	PO	Outage is required for Oil leakage attending work
220/132 KV 200 MVA ICT 1 @ KALMESHWAR	IntraState	24/06/2023	12:43	24/06/2023	14:06	PO	Premonsoon Maintenance work
220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	IntraState	24/06/2023	13:01	24/06/2023	15:25	PO	Installation of Cable monitoring System in LT Box.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage