

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 24/Mar/2022 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	165.915	3781.535	1) Gujrat	-5.594	-146.445
2) Hydro	34.599	594.569	2) Madhya Pradesh	10.878	227.034
3) Gas	5.920	104.918	3) Chattisgarh	5.740	125.840
Total MSPGCL	206.434	4481.022	4) Maharashtra	170.266	3985.241
B) 1) APML	74.970	1755.950	5) Goa (Amona)	-1.488	-31.228
2) JSWEL	21.923	474.114	Total	179.802	4160.442
3) VIPL	0.000	0.000	a) Mumbai Schedule	24.953	669.189
4) RPL(AMT)	25.752	608.411	b) Mumbai Drawl	27.838	726.783
5) SWPGPL	6.368	143.860	c) MSEDCL Bilateral *	101.123	2341.143
6) Other IPP	37.633	936.475	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	24.933	668.924
C) 1) TPCL Thermal	14.415	315.767	Include PX	0.000	5.604
2) TPCL Hydro	6.633	117.753	Standby	0.020	0.265
3) TPCL Gas	3.717	45.182	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.976	228.477	1) MSEDCL	532.764	12053.696
D) STATE			2) Mumbai Discoms	64.579	1433.960
1) Thermal	358.952	8244.589	3) Other Discoms	8.896	209.523
(A1+C1+C4+(B1-B6))			TOTAL STATE	606.239	13697.179
2) Hydro (A2+C2)	41.232	712.322			
3) Gas (A3+B7+C3)	9.637	150.100			
4) Wind	10.525	243.671			
6) SOLAR	6.091	186.057			
TOTAL STATE	426.437	9536.739			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	6883	6940	7165	7191
MSPGCL Hydro	1458	1776	1099	851
MSPGCL Gas	266	250	227	229
MSPGCL Total Generation	8607	8966	8491	8271
Central Sector Receipt	9541	9210	6337	6146
WIND	154	214	913	698
CPP / IPP Thermal	6988	6967	6904	6864
CPP / IPP Gas	0	0	0	0
SOLAR	1042	675	0	0
Exchange with Mumbai	-1516	-1515	-1190	-1066
MSEDCL DEMAND MET	24400	24125	21040	20538
Load Shedding	0	0	0	0
MSEDCL DEMAND	24400	24125	21040	20538
TPCL GENERATION	1184	1109	1163	1035
AEML GENERATION	500	499	498	500
MUMBAI DEMAND	3200	3123	2851	2601
OTHER DISCOM DEMAND	416	392	415	375
STATE DEMAND MET	28016	27640	24306	23514
STATE DEMAND	28016	27640	24306	23514
Frequency (Hz)	49.94	49.81	49.96	49.90

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.16 Hz at 06.02 Hrs	49.67 Hz at 22.11 Hrs	49.94	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 24/Mar/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.77	96.88	165	150
Unit 7	0.00	0.00	0	0
Unit 8	14.42	330.88	606	598
Unit 9	13.81	315.91	601	541
Unit 10	10.64	243.57	515	370
Total	42.64	987.23		
Bhusawal				
Unit 3	0.00	44.63	0	0
Unit 4	9.60	225.07	460	305
Unit 5	9.44	91.47	450	300
Total	19.04	361.17		
Parli				
Unit 6	5.52	111.51	250	217
Unit 7	0.00	66.38	0	0
Unit 8	3.64	81.88	164	142
Total	9.17	259.78		
Chandrapur				
Unit 3	4.55	71.78	192	187
Unit 4	4.21	94.98	178	173
Unit 5	9.00	187.42	385	363
Unit 6	9.62	143.73	425	370
Unit 7	8.45	214.78	400	285
Unit 8	11.06	209.35	473	439
Unit 9	10.34	247.65	443	416
Total	57.23	1169.70		
Paras				
Unit 3	5.04	125.28	216	204
Unit 4	5.07	123.46	218	206
Total	10.11	248.74		
Khaparkheda				
Unit 1	3.30	80.59	150	120
Unit 2	3.34	84.98	160	115
Unit 3	4.41	88.63	191	157
Unit 4	4.35	98.06	192	155
Unit 5	3.71	221.60	474	0
Total	19.12	573.85		
Nasik				
Unit 3	4.25	8.00	190	124
Unit 4	4.37	98.97	191	165
Unit 5	0.00	74.10	0	0
Total	8.62	181.07		
Uran				
All Units	5.92	104.92	322	219
Total	5.92	104.92		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.06	3.67	24	0
Total	0.06	3.67		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	8.40	130.02	545	40
Stage 4	13.24	214.16	760	0
Stage 3	4.42	73.29	320	0
Total	26.06	417.47		
Hydro				
KDPH	0.86	16.22	36	36
VTRNA	0.85	3.77	52	0
TILLARI	0.23	2.96	58	0
BHIRA T.R.	0.36	6.79	77	0
SMLHY_PTN	6.17	143.69	271	241
GHATGHAR	0.00	0.00	0	0
Total	8.47	173.42		
Wind				
Total	10.52	243.67	0	0
Total	10.52	243.67		
CPP				
APML(Mus)	74.97	1755.95	0	0
JSWEL(Mus)	21.92	474.11	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.75	608.41	0	0
SWPGPL-Mus	6.37	143.86	0	0
Other(Mus)	37.63	936.48	0	0
Total	166.65	3918.81		
SOLAR				
Total	6.09	186.06	0	0
Total	6.09	186.06		
Tata				
Trombay 5	8.99	208.49	391	348
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.27	27.12	115	64
Trombay 7B	1.45	18.06	67	51
TATA Hydro	6.63	117.75	445	75
Trombay 8	5.42	107.28	232	219
Total	24.76	478.70		
AEML				
DTPS U-1&2	11.98	228.48	500	495
Total	11.98	228.48		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	165.92	3781.54	MSPGCL Total	206.43	4481.02
			MSPGCL Thml+Gas	171.84	3886.45	Koyna 1,2 & 4 Total	21.64	344.18
			MSPGCL Hydro	34.60	594.57	State Total	426.44	9536.74

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 24/Mar/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6708	1904	229	8841	338	7001	0	0	6732	6814	-985	21691	0	21691	2499	318	24508	49.92
2	6707	1746	220	8673	370	7010	0	0	7125	7060	-895	21917	0	21917	2357	301	24575	49.99
3	6662	1573	229	8464	442	6963	0	0	7022	6883	-843	21640	0	21640	2216	269	24125	49.99
4	6646	1638	220	8504	415	6981	0	0	6900	6791	-787	21633	0	21633	2110	271	24014	49.97
5	6614	1686	239	8539	360	6984	0	0	6806	6938	-744	21794	0	21794	2071	283	24148	49.89
6	6628	1854	219	8701	391	6944	0	0	7139	7203	-774	22143	0	22143	2128	322	24593	49.88
7	6707	1992	221	8920	383	6967	0	2	7393	7377	-796	22498	0	22498	2214	355	25067	50.00
8	6875	1958	230	9063	282	6980	0	60	7034	7047	-892	22163	0	22163	2314	377	24854	49.97
9	6892	1789	229	8910	191	6966	0	229	7469	7558	-1129	22318	0	22318	2589	407	25314	49.92
10	6906	1855	238	8999	175	7000	0	484	8208	8298	-1406	23141	0	23141	2897	409	26447	49.93
11	6907	1810	272	8989	194	7022	0	825	8877	9042	-1564	24111	0	24111	3112	397	27620	49.96
12	6883	1458	266	8607	154	6988	0	1042	9610	9541	-1516	24400	0	24400	3200	416	28016	49.94
13	6788	1579	292	8659	214	6951	0	1007	9040	8984	-1518	23898	0	23898	3170	399	27467	50.01
14	6924	1365	225	8514	216	6934	0	926	9121	8804	-1506	23508	0	23508	3070	380	26958	49.97
15	6940	1776	250	8966	214	6967	0	675	8899	9210	-1515	24125	0	24125	3123	392	27640	49.81
16	7004	1720	322	9046	369	6950	0	458	9093	9037	-1491	23977	0	23977	3142	392	27511	49.90
17	7065	853	304	8222	432	6897	0	270	8849	8534	-1406	22544	0	22544	3068	405	26017	49.96
18	7076	685	315	8076	627	6826	0	108	7613	7327	-1304	21232	0	21232	2969	428	24629	50.04
19	7122	734	248	8104	679	6908	0	5	6758	6436	-1216	20487	0	20487	2887	429	23803	49.95
20	7165	1099	227	8491	913	6904	0	0	6641	6337	-1190	21040	0	21040	2851	415	24306	49.96
21	7175	550	227	7952	1024	6882	0	0	6272	6124	-1125	20446	0	20446	2732	411	23589	49.90
22	7163	510	239	7912	903	6875	0	0	6158	6057	-1074	20288	0	20288	2637	385	23310	49.89
23	7191	851	229	8271	698	6864	0	0	6256	6146	-1066	20538	0	20538	2601	375	23514	49.90
24	7167	1614	230	9011	541	6882	0	0	6345	6254	-1096	21234	0	21234	2622	358	24214	49.95
MUs	165.92	34.60	5.92	206.43	10.53	166.65	0.00	6.09	181.36	179.80	-27.84	532.76	0.00	532.76	64.58	8.90	606.24	49.94

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/Mar/2022

Position as on 6.30 Hrs of 25/Mar/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	17/02/2022	21:55		Continued.	SFC HEAVY FAULT	
IPP	SWPGPL U-4	135	25/02/2022	16:47		Continued.	Turbine Vibration	
IPP	RPL(AMT) U-1	270	07/03/2022	02:39		Continued.	Generator Protection operated. (from 15/03/2022 due to coal shortage)	
MSPGCL	Ghatghar Unit-2	125	11/03/2022	01:25		Continued.	TRIPPED ON SFC HEAVY FAULT WHILE TAKING ON PUMPING MODE.(PUMPING TRIAL CARRIED OUT SUCCESSFULLY FROM 20:35HRS TO 22:35HRS DT.10/03/22)	
MSPGCL	Parli Unit 7	250	15/03/2022	23:10	25/03/2022	13:48	Tripped due to furnace Pressure High. later converted to coal shortage from 18/03/2022 at 10:30 hrs	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	
MSPGCL	Bhusawal Unit 3	210	20/03/2022	07:00		Continued.	Coal Shortage	
MSPGCL	Khaparkheda Unit 5	500	21/03/2022	09:14	24/03/2022	13:07	suspected BTL	
MSPGCL	Uran Unit A0	120	22/03/2022	05:59	24/03/2022	09:50	Maintenance work	22/03/2022
MSPGCL	Uran Unit 5	108	22/03/2022	22:00	24/03/2022	11:53	Gas shortage	
MSPGCL	Nasik Unit 5	210	22/03/2022	23:40		Continued.	Withdrawn	
MSPGCL	Koyna STG-IV Unit-3	250	23/03/2022	23:00	25/03/2022	17:00	GUIDE VANE CONTROL FAULT APPEARED.	25/03/2022
MSPGCL	Uran Unit 6	108	24/03/2022	13:13	24/03/2022	13:58	Due to control card malfunction.	
MSPGCL	Uran Unit A0	120	24/03/2022	13:13	25/03/2022	11:28	Card Problem	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/Mar/2022

Position as on 6.30 Hrs of 25/Mar/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 6	108	24/03/2022	18:26	25/03/2022	12:29	GAS PRESSURE ISSUE AT GAIL SIDE.	
MSPGCL	Parli Unit 6	250	25/03/2022	18:33		Continued.	Boiler Tube Leakage	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 24/Mar/2022

Statement-VII

Position as on 6.30 Hrs of 25/Mar/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	24/03/2022	10:38	24/03/2022	12:04	T	Valve hall protection
400 KV TBC Outages/Trippings							
BUS COUPLER @ CHAKAN	IntraState	25/03/2022	02:36	25/03/2022	05:54	EO	to attend the Hot Spot for 1) 89A Isolator Bph Isolator Side Temp:- 103 Deg 2) 89A Y ph IPS Tube side Temp :- 251 Deg
400 KV MAINBAY Outages/Trippings							
MAIN BAY (409) OF CHANDRAPUR GCR CKT - 2 @ CHANDRAPUR 2	IntraState	25/03/2022	08:34	25/03/2022	12:30	PO	For diagnostic testing and allied maintenance work of Main bay 409.
400 KV LINE Outages/Trippings							
BABHALESHWAR - RPL(NSK) CKT - 2	IntraState	21/03/2022	16:45			PO	for 400kV Quad Moose conductor's stringing work across the samruddhi Maha marg road.
PARLI-SOLAPUR (LAMBOTI)	IntraState	25/03/2022	14:06	25/03/2022	19:52	PO	1) C & tan delta measurement of reactor. 2) Bay maintenance work.
400 KV ICT Outages/Trippings							
400/220KV 105 MVA SPARE ICT @ KARAD	IntraState	23/03/2022	10:14			EO	Spare ICT -1 will be taken into service through RRS in place of ICT-I R ph unit due to rising trend of various gases in ICT-I R ph unit
400/220/33KV 315MVA ICT - 2 @ LONIKAND	IntraState	24/03/2022	20:12	24/03/2022	23:09	EO	Hot Spot on Y phase IV Bushing 129 deg celcius.
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ CHANDRAPUR 2	InterState	23/03/2022	09:07	25/03/2022	21:06	PO	Diagnostic testing and allied bay maintenanc work
220 KV TIEBAY Outages/Trippings							
MAIN BUS SECTION ISOLATOR @ KURKUMBH	IntraState	23/03/2022	17:25		Continued.	PO	ISOLATOR REPLACEMENT WORK
220 KV LINE Outages/Trippings							
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
CHAKAN - CHINCHWAD 2	IntraState	23/03/2022	22:15	24/03/2022	00:34	EO	To attend Hot Spot Temp 78.6 Deg at B ph Wave Trap Jump CT side and attending problem of conductor unbunching at Wave Trap side
MALEGAON - KALWAN CKT-1	IntraState	24/03/2022	10:07	24/03/2022	15:49	PO	Diagnostic testing work
MHAISHAL - JATH	IntraState	24/03/2022	12:34	24/03/2022	13:58	PO	Distance Protection relay configuration & testing work
KANDALGAON - KOYNA (POPHALI)	IntraState	24/03/2022	13:05	24/03/2022	16:10	T	Distance protection Y B -ph 29.1 KM 5.63 KA
DASTURI-KANDALGAON LINE	IntraState	24/03/2022	13:05	24/03/2022	16:15	T	Distance protection 29.8 KM t-ph 5.5 KA
KARAD - VITA CKT- 2	IntraState	24/03/2022	13:19	24/03/2022	15:29	EO	Attending Hot Spot R PH CT Palm of 220kV Karad-Vita II line at Vita end
SHEDYAL-JATH	IntraState	24/03/2022	14:17	24/03/2022	15:20	PO	Distance Protection relay configuration & testing work
WARDHA (PG) - BADNERA	IntraState	24/03/2022	15:24	24/03/2022	16:22	EO	Emergency Outage on 220 kV Badnera Ꝁ PGCIL Line on dt. 24.03.2022 for removing Plastic cloth wrapped on earthwire & conductor at location no. 304 - 305.
LOTEPARSHURAM- DASTURI LINE	IntraState	24/03/2022	16:45	24/03/2022	20:25	PO	For damaged jump replacement between CB to bus isolator of B-ph having 140 Deg C temperature at Dasturi S/s.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Mar/2022

Statement-VII

Position as on 6.30 Hrs of 25/Mar/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LONAND-SONA ALLOYS	IntraState	24/03/2022	18:17	25/03/2022	00:15	EO	Replacement of damaged conductors at Loc No-D7, D16,D23 & 335
KANDALGAON - SONA ALLOYS	IntraState	24/03/2022	18:17	25/03/2022	00:15	EO	Replacement of damaged conductors at Loc No-D7, D16,D23 & 335
URAN - SEZ JNPT	IntraState	25/03/2022	09:24	25/03/2022	16:39	PO	For Diagnostic testing work
PADGHE - WADA	IntraState	25/03/2022	09:50	25/03/2022	11:21	PO	Line bay diagnostic testing and bay maintenance work.
NERUL - SEAWOOD CABLE CKT - 1	IntraState	25/03/2022	11:43	25/03/2022	13:15	PO	Installation of AMR meter.
HALKARNI-MAHALAXMI LINE	IntraState	25/03/2022	15:43	25/03/2022	16:33	T	TRIPPED ON BACK UP PROTECTION.
LONAND-SONA ALLOYS	IntraState	25/03/2022	18:31	25/03/2022	23:30	EO	Replacement of damaged conductors at Loc No-D7, D16,D23 & 335
KANDALGAON - SONA ALLOYS	IntraState	25/03/2022	18:31	25/03/2022	23:30	EO	Replacement of damaged conductors at Loc No-D7, D16,D23 & 335
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantling said 50MVA T/f 1 at 220 kv K'gaon S/s
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	IntraState	20/12/2021	22:45			T	Tripped on Diferrential protection and Declare faulty
220/132 KV 100 MVA ICT 1 @ LONIKAND 2	IntraState	01/03/2022	18:17			T	Differential Protection
220 / 110 / 22kv 250MVA ICT 1 @ BORIVALI (TATA)	IntraState	17/03/2022	12:30			PO	Shifting to new GIS
220/22-22 KV 50 MVA PTR 2 @ COLOURCHEM	IntraState	23/03/2022	03:04		Continued.	PO	220/22KV Transformer no. 2 Augmentation work by replacing existing 50MVA TF to repaired 80 MVA TF.
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	IntraState	24/03/2022	15:15	24/03/2022	20:25	PO	Erection of lattice type structure of HV side isolator, alignment of isolator, connection of jump. For safety purpose ICT will be kept off
220/132kv 100MVA ICT -2 @ LONI DEOKAR	IntraState	24/03/2022	16:15	24/03/2022	17:30	PO	MAINTENANCE WORK
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	25/03/2022	10:18	25/03/2022	11:40	PO	50MVA ALSTOM T/F-2 LV side Shifting in GIS
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	IntraState	25/03/2022	10:45	25/03/2022	18:00	PO	Erection of lattice type structure of HV side isolator, alignment of isolator, connection of jump. For safety purpose ICT will be kept off
220/22 KV 50 MVA PTR 1 @ PADGHE	IntraState	25/03/2022	11:32			PO	1.Retrofitting of 86M Relay, BO/BI LVCT/PT connection to BCU under MTAMC work. 2.Arresting oil leakage from Top cover of Body by replacing all gaskets at site by opening /dismantling of accessories & installation of DM of 50MVA BHEL make Tf. 3.After complete work oil filtration & vacuum cycle will be done by pursing/injecting N2 gas .
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	25/03/2022	18:09	25/03/2022	21:26	EO	ICT#2 OLTC MOG Oil Level Low Alarm was observed on SCADA at 06:36:11 on 25.03.2022
132 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Mar/2022

Statement-VII

Position as on 6.30 Hrs of 25/Mar/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KOPARGAON TSS - VAIJAPUR	IntraState	25/03/2022	09:34	25/03/2022	13:20	PO	Stringing work of 132kV Vaijapur Roteagaon SCDC line from loc no 08 to loc no 09 for TSS at Roteagaon railway station crossing to existing 132kV Vaijapur-Kopargaon line in the span loc No. 77 to 78
132 KV ICT Outages/Trippings							
132/11 KV 16 MVA PTR 3	IntraState	24/03/2022	15:38	24/03/2022	19:02	PO	Dignostic Testing of transformer & 132KV CT
110 KV LINE Outages/Trippings							
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage