

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 24/Apr/2025 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	169.659	3972.981	1) Gujrat	2.350	34.103
2) Hydro	26.273	556.384	2) Madhya Pradesh	10.067	269.800
3) Gas	9.366	190.078	3) Chattisgarh	3.000	96.750
Total MSPGCL	205.298	4719.443	4) Maharashtra	236.929	5427.722
B) 1) APLM	71.756	1589.021	5) Goa (Amona)	-1.116	-47.699
2) JSWEL	28.422	645.466	Total	251.230	5780.676
3) VIPL	0.000	0.000	a) Mumbai Schedule	47.749	1047.703
4) RPL(AMT)	31.700	752.499	b) Mumbai Drawl	51.338	1170.833
5) SWPGPL	12.602	292.087	c) MSEDCL Bilateral *	139.697	3257.157
6) Other IPP	17.839	436.568	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.749	1047.703
C) 1) TPCL Thermal	12.743	269.979	Include PX	0.264	0.283
2) TPCL Hydro	5.119	112.968	Standby	0.000	0.000
3) TPCL Gas	4.130	89.196	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.578	216.168	1) MSEDCL	594.390	13726.827
D) STATE			2) Mumbai Discoms	80.908	1859.143
1) Thermal	352.299	8174.769	3) Other Discoms	13.679	319.470
(A1+C1+C4+(B1-B6))			TOTAL STATE	688.977	15905.440
2) Hydro	31.392	669.352			
3) Gas	13.496	279.274			
4) Wind	15.009	409.877			
6) SOLAR	25.551	591.493			
TOTAL STATE	437.747	10124.765			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	6713	7285	7518	6971
MSPGCL Hydro	668	849	1968	1156
MSPGCL Gas	391	379	379	406
MSPGCL Total Generation	7772	8513	9865	8533
Central Sector Receipt	11060	11311	9987	9771
WIND	230	738	808	337
CPP / IPP Thermal	6150	7085	7102	6775
CPP / IPP Gas	0	0	0	0
SOLAR	3155	1342	0	926
Exchange with Mumbai	-2874	-2580	-1764	-1918
MSEDCL DEMAND MET	24879	25762	25374	23886
Load Shedding	0	0	888	0
MSEDCL DEMAND	24879	25762	26262	23886
TPCL GENERATION	640	886	1251	708
AEML GENERATION	251	457	499	198
MUMBAI DEMAND	3765	3923	3514	2824
OTHER DISCOM DEMAND	614	647	624	538
STATE DEMAND MET	29258	30332	29512	27248
STATE DEMAND	29258	30332	30400	27248
Frequency (Hz)	50.02	50.03	49.94	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.33 Hz at 18:03 Hrs	49.71 Hz at 19:15 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 24/Apr/2025

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.85	94.01	175	134
Unit 8	12.24	302.22	544	447
Unit 9	12.54	257.10	578	458
Unit 10	12.72	299.48	575	475
Total	41.36	952.80		
Bhusawal				
Unit 3	3.45	76.78	160	120
Unit 4	10.40	208.98	495	285
Unit 5	1.25	159.10	350	0
Unit 6	14.74	260.65	641	548
Total	29.84	705.52		
Parli				
Unit 6	5.13	110.44	250	140
Unit 7	4.96	95.68	248	137
Unit 8	4.57	103.53	217	147
Total	14.67	309.65		
Chandrapur				
Unit 3	4.34	48.26	198	135
Unit 4	3.33	80.03	147	124
Unit 5	0.00	190.23	0	0
Unit 6	9.92	201.48	455	295
Unit 7	9.39	221.36	435	293
Unit 8	9.90	221.99	458	288
Unit 9	0.00	0.00	0	0
Total	36.88	963.36		
Paras				
Unit 3	5.07	110.00	246	155
Unit 4	4.70	114.21	244	147
Total	9.78	224.21		
Khaparkheda				
Unit 1	3.36	88.28	170	110
Unit 2	4.11	93.95	185	135
Unit 3	4.11	97.81	181	147
Unit 4	4.06	80.62	176	139
Unit 5	10.92	232.82	471	430
Total	26.56	593.47		
Nasik				
Unit 3	3.23	60.15	151	121
Unit 4	3.82	85.46	175	122
Unit 5	3.53	78.37	163	116
Total	10.58	223.98		
Uran				
All Units	9.37	190.08	406	376
Total	9.37	190.08		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.15	2.15	35	0
Total	0.15	2.15		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	5.00	85.56	545	35
Stage 4	12.64	274.20	1000	0
Stage 3	4.27	78.66	240	0
Total	21.91	438.43		
Hydro				
KDPH	0.70	18.38	30	28
VTRNA	0.77	19.52	60	0
TILLARI	0.19	4.68	62	0
BHIRA T.R.	0.31	6.65	40	0
SMLHY_PTN	2.39	62.54	107	95
GHATGHAR	0.00	6.18	0	0
Total	4.36	117.96		
Wind				
Total	15.01	409.88	0	0
Total	15.01	409.88		
CPP				
APML(Mus)	71.76	1589.02	0	0
JSWEL(Mus)	28.42	645.47	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.70	752.50	0	0
SWPGPL-Mus	12.60	292.09	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.36	146.02	271	236
Other(Mus)	5.08	143.84	0	0
JPL	6.40	146.71	282	246
Total	162.32	3715.64		
SOLAR				
Total	25.55	591.49	0	0
Total	25.55	591.49		
Tata				
Trombay 5	8.45	178.69	471	263
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	55.53	111	105
Trombay 7B	1.54	33.67	65	63
TATA Hydro	5.12	112.97	409	65
Trombay 8	4.30	91.29	228	128
Total	21.99	472.14		
AEML				
DTPS U-1&2	7.58	216.17	502	154
Total	7.58	216.17		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	169.66	3972.98	MSPGCL Total	205.30	4719.44
			MSPGCL Thml+Gas	179.02	4163.06	Koyna 1,2 & 4 Total	17.64	359.76
			MSPGCL Hydro	26.27	556.38	State Total	437.75	10124.76

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 24/Apr/2025

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7292	1755	379	9426	981	7002	0	0	9589	9960	-1897	24958	306	0	25264	3339	514	29117	50.06
2	7312	1427	401	9140	1079	7008	0	0	10237	10228	-1676	25302	0	0	25302	3058	477	28837	50.03
3	7290	879	403	8572	991	7025	0	0	10136	10533	-1566	25088	0	0	25088	2850	467	28405	50.00
4	7299	638	404	8341	780	7031	0	0	10581	10591	-1635	24647	0	0	24647	2679	461	27787	50.00
5	7216	475	402	8093	667	7048	0	0	11305	11075	-1689	24747	0	0	24747	2598	447	27792	50.02
6	7310	595	405	8310	660	7063	0	0	11001	10983	-1503	25047	0	0	25047	2621	466	28134	50.02
7	7316	1243	404	8963	510	7037	0	172	10139	10463	-1538	25091	0	0	25091	2678	516	28285	50.04
8	6971	1156	406	8533	337	6775	0	926	9575	9771	-1918	23886	0	0	23886	2824	538	27248	50.00
9	6108	1390	397	7895	280	5944	0	1779	10046	10356	-2276	23389	0	0	23389	3164	589	27142	49.98
10	6533	956	397	7886	258	6149	0	2506	10530	10650	-2602	24242	0	0	24242	3500	605	28347	49.98
11	6713	668	391	7772	230	6150	0	3155	11048	11060	-2874	24879	0	1	24879	3765	614	29258	50.02
12	6605	281	385	7271	252	6058	0	3336	11500	11049	-2982	24358	0	2	24358	3879	626	28863	49.95
13	5976	215	385	6576	239	5673	0	3398	11735	11724	-3013	23973	0	0	23973	3886	624	28483	49.95
14	6282	180	384	6846	287	6057	0	3282	11334	11122	-2918	24071	0	0	24071	3844	605	28520	49.99
15	6942	241	386	7569	365	6556	0	2869	11441	11204	-2974	24969	0	3	24969	3942	620	29531	49.97
16	7351	935	384	8670	494	6990	0	2192	11662	10902	-2919	25696	0	21	25696	3991	633	30320	50.01
17	7285	849	379	8513	738	7085	0	1342	11507	11311	-2580	25762	0	3	25762	3923	647	30332	50.03
18	7218	1137	381	8736	754	7049	0	554	10768	10687	-2312	24825	0	3	24825	3741	643	29209	50.07
19	7361	1646	376	9383	953	7061	0	40	9612	9731	-1985	24525	0	0	24525	3560	658	28743	50.07
20	7518	1968	379	9865	808	7102	0	0	9463	9987	-1764	25374	888	0	26262	3514	624	30400	49.94
21	7421	1909	384	9714	921	7116	0	0	9247	9255	-1700	24711	543	0	25254	3419	595	29268	49.94
22	7435	1983	384	9802	882	7110	0	0	9075	9317	-1633	24889	0	0	24889	3343	589	28821	49.91
23	7451	2003	384	9838	803	7106	0	0	9176	9712	-1659	25236	895	0	26131	3361	564	30056	49.89
24	7454	1744	386	9584	740	7124	0	0	9268	9559	-1725	24726	1306	0	26032	3429	556	30017	49.95
MUs	169.66	26.27	9.37	205.30	15.01	162.32	0.00	25.55	249.97	251.23	-51.34	594.39	3.94	0.03	598.33	80.91	13.68	692.91	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1) ELR carried out due to 132kV BBLR to Rahuri line, 132kV Sonewadi to MIDC line & 132kV Satana to Dindori line overload.
- 2) DLS carried out due to system under voltage at 400kV Lonikand-I S/Stn.

Maximum Demand scenario for the date 24/Apr/2025		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
30400 MW	26262 MW	3991 MW
20 Hrs	20 Hrs	16 Hrs
Includes LS - 888 MW	Includes LS - 888 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/Apr/2025

Position as on 6.30 Hrs of 25/Apr/2025

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
MSPGCL								
MSPGCL	Chandrapur Unit 9	500	11/01/2025	18:55		Continued.	Generator Protection operated	01/05/2025
MSPGCL	Uran Unit 7	108	04/03/2025	14:15		Continued.	Turbine bearing vibration high	30/04/2025
MSPGCL	Bhusawal Unit 5	500	20/04/2025	00:49	24/04/2025	16:45	due to suspected BTL, CST level not maintaining	24/04/2025
MSPGCL	Koyna Unit 9	80	20/04/2025	21:50		Continued.	Stator Earth fault	25/04/2025
MSPGCL	Chandrapur Unit 5	500	23/04/2025	11:50		Continued.	Boiler Tube Leakage	26/04/2025
Total Capacity MSPGCL		1688						
AEML								
AEML	AEML Unit 2	250	22/04/2025	02:49	24/04/2025	12:08	Boiler Tube Leakage	25/04/2025
Total Capacity AEML		250						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/06/2025
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/09/2025
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2258						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Apr/2025

Statement-VII

Position as on 6.30 Hrs of 25/Apr/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY 421 OF LONIKAND1 CKT-1 AND LONIKAND1 CKT-2 @LONIKAND 2	IntraState	24/04/2025	10:08	24/04/2025	20:57	PO	Diagnostic testing and Half Yearly Maintenance
400 KV TBC Outages/Trippings							
220 KV TBC @ TAPTITANDA	IntraState	23/04/2025	08:15	24/04/2025	13:35	HT	Isolator overhauling and diagnost testing work 220 kv man bu 1&1 isolators jumps will be removed by hot une team for isclator overhauling work.
400 KV TBC @DHULE	IntraState	25/04/2025	09:59				Premansoon Maint. work/ Testing work of 400KV TBC
400 KV MAINBAY Outages/Trippings							
MAIN BAY (404) OF ICT - 2 @ JEJURI	IntraState	23/04/2025	13:12	24/04/2025	13:10	EO	To carry out opening and closing operations of 29 A isolator B-Ph, as it was observed slightly opened during yard inspection.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400 KV KORADI SARNI CKT	InterState	22/04/2025	11:14			PO	For replacemnet of Bus-2 PG isolator under ADD CAP at MPGENCO (Simultaneous outage of 400kV Bus-2 is required for Bus -I PG isolator at Sarni S/S of MPGENCO
SOLAPUR PG - ALKUD	InterState	23/04/2025	23:15	24/04/2025	02:26	EO	Line isolator jaw opened due to high wind. Female contact fingers burnt.
DHULE - KHANDWA CKT - 2	InterState	24/04/2025	13:00	24/04/2025	15:49	EO	Work at khandwa end
400KV NANDED(KUMBHARGAON)-PARLY CKT 2	InterState	24/04/2025	18:19	25/04/2025	00:02	PO	fixing of repair sleeve on damaged conductor on top phase between loc41-42
220KV KORADI II (400KV)-BUTIBORI 3 CKT I	IntraState	01/10/2024	13:10			HT	H/T From Butibori 3 end
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/03/2025	00:53			HT	IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	10/04/2025	13:39			EO	Need to carry out SF6 gas Refilling (Top-up) in the EMVT of 400kV NTPP-1 B-phase at Plant End (GIS).
PADGHE - NAGOTHANE CKT - 1	IntraState	19/04/2025	12:22			PO	During this outage, for the work of Erection of 2 No of NDC + 18 mtr towers, dismantling of towers and its conductor stringing at Location No.165 -168.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	22/04/2025	07:45			HT	400 KV Talegaon Chakan loading control.
LONIKAND I - CHAKAN	IntraState	24/04/2025	01:05	24/04/2025	03:45	HT	Work Done:Attending hot spot at loc no 10 Y ph Chakan site also cold washing done from loc 10 to 20.
LONIKAND II - LONIKAND I (INTERCONNECTOR) - 2	IntraState	24/04/2025	12:32	24/04/2025	20:56	PO	DT & Haly Yearly Mainte.
LONIKAND II - LONIKAND I (INTERCONNECTOR) - 2	IntraState	24/04/2025	12:32	24/04/2025	20:56	PO	Diagnostic testing and Half Yearly Maintenance
NEW KOYNA-KARAD CKT - 1	IntraState	24/04/2025	14:32	24/04/2025	15:07	EO	Sparking observed near B bus B phase isolator
400 KV ICT Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 24/Apr/2025

Statement-VII

Position as on 6.30 Hrs of 25/Apr/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
105 MVA SPARE ICT @ CHAKAN	IntraState	26/02/2025	10:59			PO	Long Duration outage required for Rapid restoration scheme work of ICT at 400kV Chakan s/sn
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	24/04/2025	06:55	24/04/2025	19:49	PO	1)Anti corrosive painting work of ICT-2 , 2)Quarterly Maintenance Work of ICT's & Bay Equipment 3)Diagnostic Testing Work 4)Premansoon maintenance work 5)Installation of Rugged Monitoring for pilot purpose
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	24/04/2025	07:54	24/04/2025	20:07	PO	1. Modification of High velocity water spray system of ICT-2. 2. Maintenance and alignment of Isolators. 3. Routine bay maintenance work.
400/220KV 315 MVA ICT - 3 @ NEW KOYNA	IntraState	25/04/2025	04:09			T	Tripped on bucholz protection
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	25/04/2025	06:38			PO	1. Modification of High velocity water spray system of ICT-2. 2. Maintenance and alignment of Isolators. 3. Routine bay maintenance work.
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	25/04/2025	07:07			PO	1)Anti corrosive painting work of ICT-2 , 2)Quarterly Maintenance Work of ICT's & Bay Equipment 3)Diagnostic Testing Work 4)Premansoon maintenance work 5)Installation of Rugged Monitoring for pilot purpose
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/04/2025	15:40				1. Back up Impedance Relay replacement work. 2. Diagnostic Testing work. 3. Bay maintenance work.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	24/04/2025	08:08			HT	Load management
220 KV TBC Outages/Trippings							
BUS COUPLER @ JEJURI	IntraState	24/04/2025	21:47	24/04/2025	22:46	T	220 KV Bus 1 operated at 400 kV Jejuri ss
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
PRINT HOUSE - NAVI MUMBAI (PG)	InterState	05/12/2024	23:09			EO	1) For bunching at TL no 678/1 with 220kV Kalwa-Panchanand line to provide 2nd source to Panchanand & Taloja s/stn. 2)For opening jumpers at TL no 678/1.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	24/04/2025	10:04	24/04/2025	21:10	PO	Bus section isolator B-ph jumper strand cuts
220kV REL Life Science(GIS) - NAVASARI CKT-1	InterState	24/04/2025	13:48	24/04/2025	18:32	PO	To resolve the SCADA issues.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection.
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	IntraState	01/10/2024	13:11			HT	H/T From Koradi 2 end

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Apr/2025

Statement-VII

Position as on 6.30 Hrs of 25/Apr/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA - PANCHANAND	IntraState	17/10/2024	12:10			EO	For providing bunching at Loc. No. 691 by fixing T clamps & jumper connections to provide 2nd source to 220kV Taloja.
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
HINJAWADI I- CHINCHWAD	IntraState	21/04/2025	07:07			HT	H/T for load management.
JEJURI - KONDHWA	IntraState	23/04/2025	21:47	24/04/2025	05:27	T	220 KV Main bus 1 operated at Jejuri ss
ALEPHATA-PARGAON(KATHAPUR)	IntraState	24/04/2025	06:18	24/04/2025	23:18	HT	Load management
WARDHA - WARDHA RLY TSS 2	IntraState	24/04/2025	07:42	24/04/2025	11:12	PO	Diagnostic testing work
220 KV CHALISGAON - KHADKA CKT -1	IntraState	24/04/2025	08:04	24/04/2025	14:40	PO	Replacement of flashover insulator replacement at Loc no.275 R-ph & 276 R-ph with jumper nut bolts tightening work at various locations
WARDHA-YEOTMAL	IntraState	24/04/2025	08:07	24/04/2025	10:34	PO	Replacement of Y-ph faulty suspension insulator string of gantry at 220kV sstn Yavatmal
NANDED 2 (WAGHALA) - PARBHANI	IntraState	24/04/2025	08:07	24/04/2025	13:28	PO	Re-sagging work of location number 132 to 138 R-ph of 220kV waghala-parbhani line.
220 KV CHANDRAPUR - 2 - CHANDRAPUR MIDC CKT	IntraState	24/04/2025	09:10	24/04/2025	16:45	PO	Fixing of B-ph contact ROD of auxiliary isolator & isolator alignment work by agency.
NERLE - PEDAMBE	IntraState	24/04/2025	09:20	24/04/2025	19:55	PO	For replacement of damaged conductor at Loc no - 37B, bottom ph Pedhambe side, loc no 4 43R ph Nerale side loc no- 61- R ph jump damaged.
OLD GCR PARLI - ICL CKT	IntraState	24/04/2025	10:04	24/04/2025	21:10	PO	Main bus section 1 B phase isolator jump replacement work
BUTIBORI 3- VIPL CKT I	IntraState	24/04/2025	10:15	24/04/2025	18:37	PO	Line LA leakage current found higher side. so, line LA to be replaced with new LA.
VANKUSWADE - KDPH	IntraState	24/04/2025	13:35	24/04/2025	19:35	EO	Y phase line side isolator arm having heavy sparking and hotspot
CHANDRAPUR MIDC - BALLARSHAH CKT II	IntraState	24/04/2025	16:48	24/04/2025	18:34	PO	Fixing of earth moving contact at R, Y & B-ph of 220kV line isolator work by agency.
JEJURI (220KV) - BARAMATI - ISMT TAP CKT	IntraState	24/04/2025	21:47	24/04/2025	23:10	T	220 KV Bus 1 operated at 400 kV Jejuri ss resulting in overloading of Baramati - Jejuri line
THEUR- MAGAR PATTA CITY	IntraState	25/04/2025	00:13	25/04/2025	06:36	EO	HOT SPOT ATTENDING WORK AT LOCATION NO. 26, B PHASE 92 DEGREE CENT. THEUR SIDE, DOUBLE JUMPERING WORK OF SAME LOCATION AND CHEMICAL WASHING OF DISC INSULATOR
ALKUD - MENDHEGIRI CKT - 2	IntraState	25/04/2025	05:24	25/04/2025	05:44	T	Tripped at mendegiri end only
BOISAR II - TARAPUR	IntraState	25/04/2025	10:33			PO	Installation of Saver Assembly at various Locations & Line Maintenance Work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Apr/2025

Statement-VII

Position as on 6.30 Hrs of 25/Apr/2025

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR II - BOISAR (PG) CKT - 3	IntraState	25/04/2025	11:22			PO	Outage is required for safety purpose during Installation of Saver Assembly at various Locations & Line Maintenance Work on 220kV Tarapur - Boisar Line .
220 KV ICT Outages/Trippings							
220/132 KV 80 MVA ICT 1 @ HINGANGHAT	IntraState	19/02/2025	12:45			HT	H/T Due to end of expected life of paper insulation of ICT
220/33 KV 50 MVA TF - 1@BELWANDI	IntraState	24/04/2025	08:33	24/04/2025	10:38	PO	Pre Monsoon & Quarterly Maintenance Work
220/132 KV 200 MVA ICT 2 @ BOISAR-II	IntraState	24/04/2025	11:35	24/04/2025	13:00	PO	For the replacement of LV CB Control Switch on LV Control Panel. 200MVA ICT -2 will remain in service through 132kV TBC Bay.
220/33 KV 50 MVA TF - 2@BELWANDI	IntraState	24/04/2025	11:47	24/04/2025	14:19	PO	Pre Monsoon & Quarterly Maintenance Work
220/132 KV 200 MVA PTR 4 @ PHURSUNGI	IntraState	24/04/2025	12:03	24/04/2025	23:08	PO	Relay retrofitting work , diagnostic testing and half yearly maint. work.
220/132 KV 200 MVA ICT 1 @ RAYMOND	IntraState	24/04/2025	14:05	24/04/2025	17:55	PO	1. Diagnostic testing of HV & LV CB 2. Complete bay maintenance work
PT-2 @ KHADKI	IntraState	25/04/2025	10:34			PO	Half Yearly Maint. work
220 KV BUSBAR Outages/Trippings							
BUS SECTION 2 @ FLAGSHIP	IntraState	24/04/2025	10:58	24/04/2025	17:10	PO	220kV Bus SECTION-2 isolator alingment work.
BUS SECTION 3 @ FLAGSHIP	IntraState	24/04/2025	10:58	24/04/2025	17:10	PO	220kV Bus SECTION-2 Isolator alingment work.
132 KV LINE Outages/Trippings							
CHAKAN- CHINCHWAD- BAJAJ AUTO CHAKAN TAP	IntraState	16/10/2024	07:02			HT	For Load Management
132 KV PATHRI-MAJALGAON CKT	IntraState	06/01/2025	13:05			HT	After completion of outage on 132kv patri parbhani ckt
132 KV UJANI - BASSK	IntraState	18/03/2025	13:10			T	Distance protection.
PARBHANI-GANGAKHED	IntraState	22/04/2025	18:41	24/04/2025	07:56	HT	Control IBT Overloading control
JINTUR - YELDARI	IntraState	24/04/2025	01:30	24/04/2025	02:25	T	Tripped at Yeldari end only
PARBHANI-GANGAKHED	IntraState	24/04/2025	18:14			HT	Due to over loading of IBT at Parly ss
132 KV ICT Outages/Trippings							
132/33 KV 50 MVA PTR 2 @ DONDAICHA	IntraState	15/11/2024	11:40			T	Tripped on Buchholz alarm

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage